

**Weekly Progress Report - Period: 8/17/09- 8/23/09**

**PROJECT: Implementation of ICM Additional PCB Removal Work Plan**

**Project Contractors**

- ARCADIS – Construction Observation
- EQ Northeast, Inc. – Field Work, Waste Transportation & Disposal

**Health & Safety**

- Lost time injuries to date: 0
- OSHA recordable to date: 0
- First aid/injuries to date: 0

**Weather Delays**

- Adverse weather delays in August 2009: < 1 day
- Adverse weather delays to date: < 1 day

**Community Air Monitoring (ARCADIS)**

- No issues or exceedances of CAMP action levels.

**Project Work Performed and/or Completed:**

**ARCADIS**

- Construction observation and documentation;
- HASP implementation;
- Communications with contractors and Bayer;
- Review and implement changes to scope of work, as needed.

**EQ**

- Decontaminated equipment and transported them off site.
- Cleaned off all asphalt roads.
- Loaded and transported off site seven (7) truck loads of soil for disposal.

**Material Transportation/Disposal**

- EQ loaded all remaining soil designated for off-site disposal onto trucks (seven) for transport and disposal.

**Work Scheduled**

- Project construction phase complete.



*View of rail car loading area*



*View of site roadway*



*Decon pad removal complete*