

Jeffrey A. Kogut, P.G. Project Manager Direct Dial (972) 687-7511

5005 LBJ Freeway, Suite 1350 Dallas, TX 75244-6119 Facsimile (713) 985-1287

October 8, 2009

Mr. Thomas Taccone Western New York Remediation Section Emergency and Remedial Response Division United States Environmental Protection Agency Region II 290 Broadway, 20th Floor New York, NY 10007-1866

Dear Mr. Taccone:

Re: Quarterly Report - Third Quarter 2009 (July through September) Administrative Orders Hooker Chemical/Ruco Polymer Corporation Site Index Nos. II-CERCLA-80216, II-CERCLA-94-0210, and II-CERCLA-02-2001-2018

Consistent with Sections 42, 91, and 55 of the above-referenced orders and the USEPA approved 100% Biosparge System Design Report, this submittal provides the Quarterly Progress Report covering July through September 2009. This report covers OU-1, OU-2 and OU-3. Please note that the next Quarterly Progress Report will be submitted by January 15, 2010 and will cover October through December 2009.

Quarterly Progress Report

The following activities were performed in July through September 2009.

Operable Unit-1 (On-Site Soil)

All work has been successfully completed. OU-1 is closed.

Operable Unit-2 (Soils Impacted by On-Site Release of PCBs)

All work has been successfully completed. OU-2 is closed.

Operable Unit-3 (Off-Site Groundwater)

Supplemental Treatment System

- Operation and monitoring of the GP-1/GP-3 supplemental treatment system continued
- The carbon bed was changed out on July 13 and September 29, 2009
- Evaluations of possible upgrade alternatives for the supplemental treatment system are ongoing

Biosparge System (see Figure 1 for system layout and Figure 2 for system cross-section)

The biosparge system ceased operation on or about August 24, 2009 due to a failure of the air compressor. The air compressor repair is scheduled to be completed in October 2009.

USEPA comments were received on August 27, 2009 regarding the biosparge system quarterly reports, the O&M Plan, and the HASP. Responses to the comments were submitted by GSHI on September 23, 2009.

Correspondence via emails dated September 21 and 22 between GSHI and the USEPA discussed the desire to have a general review meeting to discuss the project. A firm date for the meeting still needs to be scheduled.

Notification was provided to the USEPA on September 29, 2009 of the semi-annual performance monitoring event scheduled to start on October 12, 2009.

The quarterly progress report dated July 14, 2009 proposed that future groundwater samples be collected using PDB/HydraSleeve samplers rather than using the low-flow purging methodology. A letter dated September 30, 2009 from the USEPA did not approve the change in sample collection methodology until further data were collected and evaluated in accordance with a work plan to be approved by the USEPA. This will be discussed at the planned meeting.

Summary of Biosparge Pilot System

To date, the biosparge system has operated successfully as demonstrated by the following:

- i) The DO levels in the groundwater are increasing (see attached chemical concentration plot figures)
- ii) The VCM concentrations are decreasing as a result of the microbial biodegradation processes(see attached chemical concentration plot figures)
- The aerobic cis-1,2-DCE specific microbial population counts are increasing (see 4th Quarter 2008 progress report submitted January 14, 2009)

Planned Fourth Quarter 2009 Activities

- The following activities are planned for the fourth quarter of 2009:
- i) Continue operation and monitoring of the GP-1/GP-3 supplemental system

- ii) Changeout of the supplemental treatment system potassium permanganate bed is scheduled for October 14, 2009
- Changeout of the supplemental treatment system carbon bed is planned for the week of November 23, 2009
- iv) Meet with USEPA to familiarize the new USEPA project manager with the Site and the status and effectiveness of the in place remedy.
- The following activities are pending an approval or review by the USEPA. The follow-up schedule is based on receipt of the review or approval:
- i) Awaiting USEPA review of the draft Declaration of Covenants and Restrictions for the Site, submitted on April 20, 2006 by Bayer


Should you have any questions on the above, please do not hesitate to contact me at (972) 687-7511 or e-mail at Jeffrey_Kogut@oxy.com.

Sincerely yours,


Jeffrey A. Kogut Project Manager

KDS/cb/006883/3 Encl.


c.c.: P. Olivio (USEPA) K. Lynch (USEPA) M. E. Wieder (USEPA) S. Scharf (NYSDEC - pdf on CD) M. Popper (CDM) T. Kelly (Nassau County) W. Baldwin (Bayer) J. Kay (CRA)



06883-B2631(TACC003)GN-WA001 OCT 08/2009




06883-B2631(TACC003)GN-WA002 OCT 08/2009



OR

CONCENTRATIONS (µg/L) CHEMICAL


WELL NEST MW-61 CHEMICAL CONCENTRATION PLOTS MIDDLE INJECTION FENCELINE Hooker/Ruco Site, Hicksville, New York




CONCENTRATIONS (µg/L) CHEMICAL

DISSOLVED OXYGEN (mg/L)


WELL NEST MW-81 CHEMICAL CONCENTRATION PLOTS MIDDLE INJECTION FENCELINE Hooker/Ruco Site, Hicksville, New York






(hg/L) CONCENTRATIONS CHEMICAL

WELL NEST MW-82 CHEMICAL CONCENTRATION PLOTS MIDDLE INJECTION FENCELINE Hooker/Ruco Site, Hicksville, New York







CHEMICAL CONCENTRATIONS (µg/L)

DISSOLVED OXYGEN (mg/L)

WELL NEST MW-83 CHEMICAL CONCENTRATION PLOTS MIDDLE INJECTION FENCELINE Hooker/Ruco Site, Hicksville, New York






GRA

CONCENTRATIONS (µg/L)

WELL NEST MW-84 CHEMICAL CONCENTRATION PLOTS MIDDLE INJECTION FENCELINE Hooker/Ruco Site, Hicksville, New York





GR

CONCENTRATIONS (µg/L) CHEMICAL

DISSOLVED OXYGEN (mg/L)

WELL NEST MW-87 CHEMICAL CONCENTRATION PLOTS MIDDLE INJECTION FENCELINE Hooker/Ruco Site, Hicksville, New York





CONCENTRATIONS (µg/L)

WELL NEST MW-88 CHEMICAL CONCENTRATION PLOTS MIDDLE INJECTION FENCELINE Hooker/Ruco Site, Hicksville, New York

TABLE 1

GLENN SPRINGS HOLDINGS INC. HOOKER/RUCO SITE HICKSVILLE, NEW YORK

Groundwater Investigations Beyond the Ruco Property (OU-3)

July through September 2009

	Task and Activity	Percentage of Activity Completed	Start Date Cu	Scheduled Completion Date ompletion Date
•	Work Plan	100	July 1993	September 23, 1993
•	Borehole/Well Installation (MW-50, MW-53, MW-54 and MW-55)	100	September 30, 1994	June 19, 1995
•	Well Development, Sampling and Analysis	100	July 10, 1995	August 9, 1995
•	Water Level Measurements	100	August 15, 1995	April, 1996
•	Interim Report	100	May 23, 1995	June 15, 1995
•	Interim Report - Addendum No. 1	100	July 28, 1995	August 2, 1995
•	Grumman Production Wells Sample Collection and Analysis	100	August 1, 1995	October 4, 1995
•	Well Installation (MW-51, MW-52, MW-56 and MW-57)	100	August 30, 1995	January 26, 1996
•	Regional Groundwater Level Monitoring Event	100	October 3, 1995	October 3, 1995
•	Well Development, Sampling and Analysis	100	January 22, 1996	July 5, 1996
•	Grumman Groundwater Model	100	July 27, 1995	November 20, 1997
•	Phase I Report	100	February 21, 1996	April 26, 1996
•	Supporting Documentation Regarding the Effectiveness of In Situ Remediation	100	June 10, 1996	August 9, 1996
•	Phase II Report	100	February 21, 1996	August 12, 1996
•	Comments on DEC Draft Supplemental Feasibility Study	100	September 23, 1996	October 17, 1996
•	Responses to Northrop Comments on the Phase I Report	100	April 17, 1997	June 6, 1997
•	Comments on DEC Supplemental Feasibility Study	100	June 1, 1997	June 20, 1997
•	Comments on Navy Regional Groundwater Feasibility Study	100	July 28, 1997	October 8, 1997
•	Revised Pages for Navy Regional Groundwater Feasibility Study	100	July 28, 1997	November 3, 1997
•	Comments on Groundwater Flow Model Report	100	November 20, 1997	December 5, 1997
•	Comments on Draft Final Regional Groundwater Feasibility Study	100	March 27, 1998	May 1, 1998
•	Comments on Northrop Letter Report	100	May 20, 1998	June 4, 1998
•	Evaluation of MW-52 Area Groundwater Extraction System	100	July 1, 1998	July 29, 1998
•	Remedial Investigation Report	100	December 1, 1998	January 21, 1999
•	Feasibility Study Report	100	December 1, 1998	March 16, 1999
•	Groundwater Treatability Study (GTS)	100	December 16, 1998	July 19, 1999
•	Responses to EPA Comments on RI Report	100	May 25, 1999	June 11, 1999
•	Responses to EPA Comments on FS Report	100	June 21, 1999	July 7, 1999
•	Scope of Predesign Investigative Activities - Initial - Revised	100 100	June 1, 1999 February 16, 2001	June 11, 1999 May 28, 2001

TABLE 1

GLENN SPRINGS HOLDINGS INC. HOOKER/RUCO SITE HICKSVILLE, NEW YORK

Groundwater Investigations Beyond the Ruco Property (OU-3)

July through September 2009

Task and Activity	Percentage of Activity Completed		reduled Completion Date letion Date
Revised RI Report	100	May 25, 1999	November 16, 1999
Revised FS Report	100	July 7, 1999	December 22, 1999
Responses to EPA Comments on GTS	100	October 14, 1999	November 3, 1999
Responses to EPA Comments on FS Report Responses	100	October 14, 1999	November 3, 1999
Obtain access agreements	100	June 1999	December 2001
Final RI Report	100	March 15, 2000	July 21, 2000
Final FS Report	100	April 10, 2000	July 25, 2000
• PRAP	100		July 28, 2000
• ROD	100		September 29, 2000
Unilateral Administrative Order	100		April 26, 2001
Evaluate VCM presence in GP-3	100		August 15, 2001
Design Supplemental System for VCM in GP-3	100	August 15, 2001	December 2001
EPA Conditional Approval for Predesign Activities	100		September 28, 2001
Issued Request for Bid for Well Installation	100		October 26, 2001
Contractor Arrangements	100		January 15, 2002
Arrangements for Biosparge Testing of Existing Wells	100		April 12, 2002
Biosparge Testing of Existing Wells	100	April 15, 2002	August 13, 2002
Phase 1 Well Installation	100	February 4, 2002	June 28, 2002
Upgrade of GP-1/GP-3 Treatment System	100	April 8, 2002	July 9, 2003
Sample Wells	100	June 17, 2002	July 12, 2002
Evaluate Pre-Design Information / Develop Scope of Biosparge Remedy	100		November 22, 2002
Install 2 Additional Wells (MW-67/68)	100	December 18, 2002	February 14, 2003
• Sample Wells MW-67 & MW-68			March 25/26, 2003
Responses to EPA comments on Predesign Information Report	100	March 6, 2003	March 27, 2003
• EPA Meeting			April 17, 2003
Closed Well T-1	100		May 12, 2003
MW-67/68 Installation Report	100		May 23, 2003
Responses to EPA comments on March 27, 2003 Responses	100	June 25, 2003	July 29, 2003
• Pre-Final (95%) RD Report	100	July 7, 2003	October 31, 2003
Responses to EPA comments on 95% RD Report	100	April 12, 2004	May 27, 2004
Submitted Due Diligence Request to Northrop	100		May 10, 2004

TABLE 1

GLENN SPRINGS HOLDINGS INC. HOOKER/RUCO SITE HICKSVILLE, NEW YORK

Groundwater Investigations Beyond the Ruco Property (OU-3)

July through September 2009

	Task and Activity	Percentage of Activity Completed	Start Date	Scheduled Completion Date	Completion Date
•	Follow up Due Diligence Clarification to Northrop 6/11 Data Package	100			June 25, 2004
•	Offer to Northrop for Property Purchase	100			October 1, 2004
•	Sample 13 Wells and Submit Results	100	August 23, 2004		October 14, 2004
•	Responses to EPA Comments on 95% RD Report	100	November 17, 2004		December 6, 2004
•	Revised Property Purchase offer submitted to Northrop	100	December 22, 2004		December 22,2004
•	Prepare 100% RD Report	100	January 12, 2005		May 27, 2005
•	Property Purchased	100			June 2005
•	100% Design Approved	100			July 7, 2005
•	Obtain Building Permits	100	July 11, 2005		November 10, 2005
•	Arrange Contractors	100	January 2005		July 22, 2005
•	Well Installation	100	September 13, 2005		April 28, 2006
•	Biosparge System Installation	100	November 2005		May 2006
•	Closure of On-Site and Off-Site Wells	100	November 2005		May 10, 2006
•	OU-1 Soil Borings	100	November 2005		January 11, 2006
•	Background Groundwater Sampling	100	March 27, 2006		June 14, 2006
•	Pre-Start Sampling	100			October 24, 25, and 26, 2006
•	Final Inspection	100			October 27, 2006
•	Biosparge System Start-Up	100			October 27, 2006
•	First Monthly Sampling	100			November 28 to 30, 2006
•	Second Monthly Sampling	100			December 20 and 21, 2006
•	Noise Survey	100			January 18, 2007
•	2007 First Quarterly Sampling	100			January 23 to 30, 2007
•	Submission of Phase I Construction Documents	100			February 1, 2007
•	2007 Second Quarterly Sampling	100			April 18 to 27, 2007
•	2007 Third Quarterly Sampling	100			July 16 to 27, 2007
•	2007 Fourth Quarterly Sampling	100			October 8 to 18, 2007
•	Evalution/Recommendation for Design Modifications	100			January 15, 2008
•	2008 First Quarterly Sampling	100			January 22 to 28, 2008
•	2008 Second Quarterly Sampling	100			April 16 to 25, 2008
•	2008 Third Quarterly Sampling	100			July 15 to 18, 2008
•	2008 Fourth Quarterly Sampling	100			October 21 to 30, 2008
•	Construction of North Fence Underground Components	100			December 23, 2008
•	2009 First Semi-Annual Sampling	100			April 7 to 14, 2009
•	Resposne to USEPA Biosparge System Comments 006883Taccone-3-T1	100	August 27, 2009		September 23, 2009