

**BAYER MATERIALSCIENCE LLC
125 NEW SOUTH ROAD
HICKSVILLE, NY**

| ID | Task Name | Duration | Start | Finish | January | | | | February | | | | March | | | | April | | | |
|----|--|----------------|--------------------|--------------------|---------|-----|------|------|----------|-----|------|------|-------|-----|------|------|-------|------|-----|------|
| | | | | | 2/3 | 1/6 | 1/13 | 1/20 | 1/27 | 2/3 | 2/10 | 2/17 | 2/24 | 3/3 | 3/10 | 3/17 | 3/24 | 3/31 | 4/7 | 4/14 |
| 1 | Notification of Award | 1 day | Wed 1/9/13 | Wed 1/9/13 | | | | | | | | | | | | | | | | |
| 2 | Issue Purchase Order | 1 day | Tue 1/15/13 | Tue 1/15/13 | | | | | | | | | | | | | | | | |
| 3 | Pre-Construction Meeting | 1 day | Thu 1/17/13 | Thu 1/17/13 | | | | | | | | | | | | | | | | |
| 4 | Pre-Construction Submittals/Activities | 9 days | Wed 1/9/13 | Mon 1/21/13 | | | | | | | | | | | | | | | | |
| 5 | Mobilization | 8 days | Tue 1/22/13 | Thu 1/31/13 | | | | | | | | | | | | | | | | |
| 6 | Utility Markout | 2 days | Tue 1/22/13 | Wed 1/23/13 | | | | | | | | | | | | | | | | |
| 7 | Survey Controls/Benchmarks | 2 days | Tue 1/22/13 | Wed 1/23/13 | | | | | | | | | | | | | | | | |
| 8 | Survey/Stake Area B Excavations | 2 days | Thu 1/24/13 | Fri 1/25/13 | | | | | | | | | | | | | | | | |
| 9 | Mobilize Equipment/Supplies | 2 days | Tue 1/22/13 | Wed 1/23/13 | | | | | | | | | | | | | | | | |
| 10 | Rehab Admin. Building | 2 days | Thu 1/24/13 | Fri 1/25/13 | | | | | | | | | | | | | | | | |
| 11 | Erosion/Sediment Controls | 2 days | Thu 1/24/13 | Fri 1/25/13 | | | | | | | | | | | | | | | | |
| 12 | Staging Areas/Decon Pads | 5 days | Thu 1/24/13 | Wed 1/30/13 | | | | | | | | | | | | | | | | |
| 13 | Confirmation Soil Sampling | 4 days | Mon 1/28/13 | Thu 1/31/13 | | | | | | | | | | | | | | | | |
| 14 | CAMP/Air Monitoring | 55 days | Thu 1/24/13 | Wed 4/10/13 | | | | | | | | | | | | | | | | |
| 15 | Excavation | 25 days | Fri 2/1/13 | Thu 3/7/13 | | | | | | | | | | | | | | | | |
| 16 | Excavate/Stockpile Area B Soils (2,957 CY) | 8 days | Fri 2/1/13 | Tue 2/12/13 | | | | | | | | | | | | | | | | |
| 17 | Survey/Stake Shallow Area A Excavations (1' - 2') | 6 days | Fri 2/1/13 | Fri 2/8/13 | | | | | | | | | | | | | | | | |
| 18 | Excavate/Stockpile Shallow Area Excavations (1,467 CY) | 3 days | Mon 2/11/13 | Wed 2/13/13 | | | | | | | | | | | | | | | | |
| 19 | Survey/Stake Deep Area A Excavations (3' - 10') | 2 days | Wed 2/13/13 | Thu 2/14/13 | | | | | | | | | | | | | | | | |
| 20 | Excavate/Stockpile Deep Area A Excavation (5,673 CY) | 15 days | Fri 2/15/13 | Thu 3/7/13 | | | | | | | | | | | | | | | | |
| 21 | Scrape/Stockpile Mound (1,115 CY) | 3 days | Mon 3/4/13 | Wed 3/6/13 | | | | | | | | | | | | | | | | |
| 22 | Documentation and Waste Characterization Sampling/Analysis | 12 days | Fri 2/15/13 | Mon 3/4/13 | | | | | | | | | | | | | | | | |
| 23 | Water Management | 50 days | Thu 1/31/13 | Wed 4/10/13 | | | | | | | | | | | | | | | | |
| 24 | Waste Transport and Disposal | 22 days | Fri 3/8/13 | Mon 4/8/13 | | | | | | | | | | | | | | | | |
| 25 | Non Haz Trucking of soil to Tunnel Hill/Hazeltown Creek | 22 days | Fri 3/8/13 | Mon 4/8/13 | | | | | | | | | | | | | | | | |
| 26 | Non Haz Rail of Concrete to Allied Niagara | 1 day | Fri 3/8/13 | Fri 3/8/13 | | | | | | | | | | | | | | | | |
| 27 | Haz Rail to EQ | 2 days | Mon 3/11/13 | Tue 3/12/13 | | | | | | | | | | | | | | | | |
| 28 | Backfilling | 24 days | Fri 3/8/13 | Wed 4/10/13 | | | | | | | | | | | | | | | | |
| 29 | Re-Use Soils (2,957 CY) | 6 days | Fri 3/8/13 | Fri 3/15/13 | | | | | | | | | | | | | | | | |
| 30 | Imported Fill (4,332 CY) | 8 days | Mon 3/18/13 | Wed 3/27/13 | | | | | | | | | | | | | | | | |
| 31 | Topsoil (2,481 CY) | 5 days | Thu 3/28/13 | Wed 4/3/13 | | | | | | | | | | | | | | | | |
| 32 | Hydroseed (5 Acres) | 2 days | Thu 4/4/13 | Fri 4/5/13 | | | | | | | | | | | | | | | | |
| 33 | Demobilization | 3 days | Mon 4/8/13 | Wed 4/10/13 | | | | | | | | | | | | | | | | |