

WEEKLY PROGRESS REPORT #1: 2/19/13 – 2/24/13

**BAYER MATERIALSCIENCE LLC
125 NEW SOUTH ROAD, HICKSVILLE, NEW YORK**

This weekly progress report summarizes work activities performed in connection with the remediation of Operable Unit 4 (OU4) at the above-referenced site during the week of February 18, 2013 and activities planned for the following week. The remedial activities are being performed by The Environmental Quality Company (EQ) and their subcontractors, on behalf of Bayer MaterialScience LLC (Bayer), with construction oversight provided by ARCADIS. The activities during the period specified above were as observed by Gregory McDermott of ARCADIS.

A. COMPLETED WORK/WORK IN PROGRESS

1. EQ completed mobilization of two field office trailers and began coordinating an electrical drop to service these trailers. Generators are planned for interim power.
2. EQ mobilized personnel, sanitary facilities, a storage container, hand tools, and an excavator and loader to the site. EQ also provided health and safety orientation to their site personnel.
3. EQ's utility locating subcontractor (NAEVA Geophysics) began geophysical survey of the site and marking out subsurface utilities. EQ has not completed a notification to Dig Safely New York for the work at the site.
4. Ms. Julia Schneider of Cashin, Spinelli & Ferretti, LLC (representing the Town of Oyster Bay) visited the site on February 19, and 21, 2013 and Mr. Steven Scharf of the New York State Department of Environmental Conservation (NYSDEC) visited the site on February 21, 2013.
5. Long Island Power Authority (LIPA) was onsite to assess and initiate the new service drop to power the field office trailers and to abandon the electrical service to the Administration Building (which will be demolished following pre-demolition removals and permitting with the Town of Oyster Bay).
6. EQ continued to work on their Operations Plan and Contingency Plan to address comments provided by ARCADIS. After these submittals have been revised to address comments, ARCADIS will forward these submittals and EQ's Health and Safety Plan (HASP) to the NYSDEC.

B. PROPOSED SITE ACTIVITIES FOR THE WEEK OF 2/25/13

1. Continue mobilization of personnel, equipment, and materials.
2. Install the NYSDEC project sign and no-trespassing signs.
3. Conduct vegetation clearing within work areas.
4. Complete the geophysical survey to locate subsurface utilities.

5. Begin pre-construction site surveying activities.
6. Submit EQ's Operations Plan, HASP, and Contingency Plan to the NYSDEC.
7. Continue working with LIPA for the power drop to the trailers, and mobilize and operate generators for interim power.
8. Begin installation of erosion and sediment controls.

C. WEEKLY SITE PHOTOS



Mobilization of Field Office Trailers



Vegetation Clearing (Nonintrusive)



Mobilization of Equipment