

WEEKLY PROGRESS REPORT #17: 6/10/13 - 6/16/13

BAYER MATERIALSCIENCE LLC 125 NEW SOUTH ROAD, HICKSVILLE, NEW YORK

This weekly progress report summarizes work activities performed in connection with the remediation of Operable Unit 4 (OU4) at the above-referenced site during the week of June 10, 2013 and activities planned for the following week. The remedial activities are being performed by The Environmental Quality Company (EQ) and their subcontractors, on behalf of Bayer MaterialScience LLC (Bayer), with construction oversight provided by ARCADIS. The activities during the period specified above were as observed by Gregory McDermott of ARCADIS.

A. COMPLETED WORK/WORK IN PROGRESS

- 1. EQ excavated a total of approximately 418 in-situ cubic yards (CY) of "A" Group Excavation Area soil this week (approximately 7,042 CY to date), as well as approximately 128 CY of soil from "B" Group Areas. The progress of excavation activities through the end of the reporting period is shown on the attached figure. Estimated quantities of materials excavated and managed during the reporting period are presented in the attached table. Secured covers were in-place on all soil stockpiles when soil was not being actively added to or removed from the stockpiles.
- 2. EQ performed the following work related to the "A" Group Excavation Areas:
 - Completed excavation of soil from Area 20A to approximately 10 feet below ground surface (bgs) and stockpiled the soil from this area in the eastern-most lined material staging area.
- 3. EQ performed the following work related to the "B" Group Excavation Areas:
 - Completed excavation of soil from Area 5B to approximately 1 foot bgs and direct loaded the soil for offsite disposal as non-hazardous waste to the Town of Brookhaven Landfill.
- 4. EQ loaded 48 tri-axle truckloads (approximately 17 CY per truckload) of "B" Group soil from soil pile SP-1 for transportation offsite and disposal as non-hazardous waste at the Town of Brookhaven Landfill.
- 5. EQ completed test pits to locate the extents of the "rubber-like" material observed in Area 27A.
- 6. EQ completed the decontamination of one Komatsu PC 200 excavator, one John Deere 350G excavator, and one John Deere 644J wheel loader.
- EQ's sampling subcontractor, Preferred Environmental Services (PES), collected 8 verification soil samples including V-RD-86, V-RD-87, V-RD-88, V-RD-90, V-RD-113A, V-RD-223D, V-RD-227, and V-RD-243D from the completed "A" Group Excavation Areas for laboratory analysis.

- 8. PES collected waste characterization sample Bayer-WC-20 on June 13, 2013 representing "A" Group soil stockpiled in the material staging area. PES collected waste characterization sample Bayer-WC-21 on June 13, 2013 representing soil from construction of the material staging area in preparation for dismantling this structure prior to demobilization. PES collected waste characterization sample Bayer-WC-22 on June 13, 2013 of soil and unknown "rubber-like" material observed in Areas 21A and 27A.
- PES continued to perform air monitoring and reporting in accordance with the project-specific Community Air Monitoring Plan (CAMP) presented in the Remedial Design. No volatile organic compounds (VOCs) or particulates were measured above the action levels.
- 10. EQ's surveying subcontractor, Angle of Attack Land Surveying (AALS), continued locating and marking proposed excavation limits and soil sampling locations and conducted post-excavation survey for "A" Group Excavation Areas.
- 11. EQ continued to provide various submittals, as required, for ARCADIS review.
- 12. No visitors were present onsite this week

B. PROPOSED SITE ACTIVITIES FOR THE WEEK OF 6/17/13

1. No significant site work is scheduled to be completed during the week of June 17, 2013. Site work is scheduled to resume on June 24, 2013.

C. WEEKLY SITE PHOTOS



Excavation of Area 20A



Loading of Tri-Axle Trucks with SP-1 Soil for Offsite Non Hazardous Soil Disposal



Completed Excavation 5B



Test Pit of Extents of Unknown "Rubber-Like" Material Adjacent to Area 27A

Λ	tta	^	h	m	nŧ	Λ
_	ıla	u			IIL	_

Excavation Progress Table

TABLE 1 PROJECT EXCAVATION PROGRESS

WEEK OF JUNE 10, 2013 FINAL REMEDIAL ACTION - OPERABLE UNIT 4 BAYER MATERIALSCIENCE LLC 125 NEW SOUTH ROAD, HICKSVILLE, NEW YORK

		Estimated Removal Volumes (CY)								
	Design	Previous	Current Week	Total	Remaining	Percent				
Excavation Operation	Volume (CY)	Totals	Totals	to Date	Volume	Completed				
"A" Group Excavation Area Removals										
Impacted Soil	7,140	6,624	418	7,042	98	99%				
Additional Impacted Soil	NA	0	0	0		NA				
Concrete	300	34	0	34	266	11%				
Asphalt	NA	0	0	0		NA				
"B" Group Excavation Area Removals										
Re-Use Soil	2,957	1,912	128	2,040	917	69%				
Impacted Soil	NA	53	0	53		NA				
Concrete	NA	55	0	55		NA				
Asphalt	NA	70	0	70		NA				
Other Areas										
Mound Area Soil and Concrete	1,115	1,115	0	1,115	0	100%				

Notes:

- 1. Excavation volumes are estimates based on field observations and measurements.
- 2. "Additional Impacted Soil" for "A" Group Excavation Areas refers to additional soil removed for offsite transportation and disposal based on visual staining or odors and/or verification sampling results.
- 3. "Impacted Soil" for "B" Group Excavation Areas refers to soil transported offsite for disposal based on visual staining or odors and/or post-excavation confirmation sampling results for each 500 cubic yard stockpile.
- 4. Aphalt removed from "B" Group soil excavations will be placed in the lined soil staging area for offsite transporation and disposal with the "A" Gr Excavation Area soils.
- 5. CY = Cubic Yards.
- 6. NA = Not Applicable.

Attachment E	3
--------------	---

Excavation Progress Figure

