

**WEEKLY PROGRESS REPORT #20: 7/1/13 – 7/7/13****BAYER MATERIALSCIENCE LLC  
125 NEW SOUTH ROAD, HICKSVILLE, NEW YORK**

This weekly progress report summarizes work activities performed in connection with the remediation of Operable Unit 4 (OU4) at the above-referenced site during the week of July 1, 2013 and activities planned for the following week. The remedial activities are being performed by The Environmental Quality Company (EQ) and their subcontractors, on behalf of Bayer MaterialScience LLC (Bayer), with construction oversight provided by ARCADIS. The activities during the period specified above were as observed by Gregory McDermott of ARCADIS.

**A. COMPLETED WORK/WORK IN PROGRESS**

1. No excavation of soil was completed during this reporting period. Secured covers were in place on all soil stockpiles when soil was not being actively added to or removed from the stockpiles.
2. EQ continued backfill of "A" Group Excavation Areas.
3. EQ completed delivery of fifteen loads of offsite fill from East Coast Mines and Materials Corporation located in East Quogue, NY.
4. EQ's air monitoring subcontractor Preferred Environmental Services (PES), continued to perform air monitoring and reporting in accordance with the project-specific Community Air Monitoring Plan (CAMP) presented in the Remedial Design. No volatile organic compounds (VOCs) or particulates were measured above the action levels.
5. EQ's in-place density testing subcontractor C.M. Testing Laboratory Inc. (CMTL), commenced compaction testing of backfill placed in "A" Group Excavation Areas. CMTL completed eight in-place soil density tests on July 3, 2013.
6. EQ's surveying subcontractor, Angle of Attack Land Surveying (AALS), continued locating and marking proposed excavation limits and soil sampling locations and conducted post-excavation survey for "A" Group Excavation Areas.
7. EQ continued to provide various submittals, as required, for ARCADIS review.
8. Ms. Julia Schneider of Cashin, Spinelli & Ferretti LLC (representing the Town of Oyster Bay) visited the site on July 3, 2013.

**B. PROPOSED SITE ACTIVITIES FOR THE WEEK OF 7/8/13**

1. Continue mobilization of personnel, equipment, and materials, as needed.

2. Continue backfill of "A" Group soil Excavation Areas.
3. Continue surveying to document pre- and post-excavation elevations and verification soil sampling locations/elevations.
4. Continue implementation of the CAMP air monitoring and required reporting.

**C. WEEKLY SITE PHOTOS**



Backfill of Area 25A



Backfill of Area 22A





Compaction Testing in Area 16A



Compaction Testing in Area 22A