

WEEKLY PROGRESS REPORT #21: 7/8/13 – 7/14/13**BAYER MATERIALSCIENCE LLC
125 NEW SOUTH ROAD, HICKSVILLE, NEW YORK**

This weekly progress report summarizes work activities performed in connection with the remediation of Operable Unit 4 (OU4) at the above-referenced site during the week of July 8, 2013 and activities planned for the following week. The remedial activities are being performed by The Environmental Quality Company (EQ) and their subcontractors, on behalf of Bayer MaterialScience LLC (Bayer), with construction oversight provided by ARCADIS. The activities during the period specified above were as observed by Gregory McDermott of ARCADIS.

A. COMPLETED WORK/WORK IN PROGRESS

1. No excavation of soil from "A" Group or "B" Group Excavation Areas was completed during this reporting period. Secured covers were in-place on all soil stockpiles when soil was not being actively added to or removed from the stockpiles.
2. EQ continued backfill of "A" Group Excavation Areas.
3. EQ imported 23 loads of clean fill from East Coast Mines and Material Corporation located in East Quogue, NY.
4. EQ's air monitoring subcontractor Preferred Environmental Services (PES), continued to perform air monitoring and reporting in accordance with the project-specific Community Air Monitoring Plan (CAMP) presented in the Remedial Design. No volatile organic compounds (VOCs) or particulates were measured above the action levels.
5. EQ's compaction testing subcontractor C.M. Testing Laboratory Inc. (CMTL), commenced compaction testing of backfill placed in "A" Group Excavation Areas. CMTL completed eight in-place soil density tests on July 11, 2013
6. EQ's surveying subcontractor, Angle of Attack Land Surveying (AALS), continued locating and marking proposed excavation limits and soil sampling locations and conducted post-excavation survey for "A" Group Excavation Areas. AALS completed pre- and post-excavation topographic survey submittals to ARCADIS for nine "A" Group Excavation Areas including 2A, 10A, 11A, 13A, 16A, 19A, 20A, 33A, and 36A. ARCADIS completed subsequent review of the submitted pre- and post-excavation topographic survey submittals and had no comments.
7. EQ continued to provide various submittals, as required, for ARCADIS review.
8. No visitors were present onsite this week.

B. PROPOSED SITE ACTIVITIES FOR THE WEEK OF 7/15/13

1. No site work is scheduled for the week of July 15, 2013. Site work is scheduled to resume in approximately 2 to 3 weeks.

C. WEEKLY SITE PHOTOS



Backfill of Area 20A



Compaction of Backfill of Area 20A