

DAILY OBSERVATION REPORT

NYSDEC

Day: Monday Date: 7-20-09

Temperature: (F) 75 (am) 75 (pm)

Wind Direction: S (am) S (pm)

Weather: (am) sunny

(pm) sunny

Pendaflex Site Characterization**NYSDEC Site # 1-30-185****Contract # D-004368-35**

Arrive at site 1015 (am)

Garden City, New York

Leave site: 730 (pm)

HEALTH & SAFETY:

Are there any changes to the Health & Safety Plan?
(If yes, list the deviation under items for concern)

Yes () No (x)

Are monitoring results at acceptable levels?

Soil

Yes (x) n/a () * No ()

Waters

Yes (x) n/a () * No ()

Air

Yes (X) n/a () * No ()

- If No, provide comments

OTHER ITEMS:

Site Sketch Attached: Yes () No (x)

Photos Taken: Yes (x) No ()

DESCRIPTION OF DAILY WORK PERFORMED:

Arrival on site at 1015am after mobilization from Syracuse. Drillers arrive onsite @ 1045am.

Set up at GP-08 with hydropunch sampler equipped with O-Ring. Screen punched out and samples collected easily from 100ft to 40 ft. out of water table @ 30ft. no sample collected due to close proximity to 40 ft. bgs.

GP-06 samples collected to 25ft. bgs. Had to redrive between 55 and 40 ft.

Offsite 730 pm

PROJECT TOTALS:**SAMPLING (Soil/Water/Air)****Contractor Sample ID:****DEC Sample ID:****Description:**

GP08 – 100, 85, 70, 55, 40

Groundwater samples for VOC

GP06 100, 85, 70, 55, 40, 25

Groundwater samples for VOC

DAILY OBSERVATION REPORT

Day: Monday Date: 7-20-09

CONTRACTOR/SUBCONTRACTOR EQUIPMENT AND PERSONNEL ON SITE:

(Name of contractor) personnel: David Crandall, Sean Blakeney

(Name of Subcontractor) personnel: Bob and Rob with Aztech

(Name of contractor) equipment: Geoprobe 6610DT (Aztech)

(*Indicates active equipment)

Other Subcontractors:

VISITORS TO SITE:

1.

PROJECT SCHEDULE ISSUES:

PROJECT BUDGET ISSUES:

None.

ITEMS OF CONCERN:

COMMENTS:

ATTACHMENT(S) TO THIS REPORT:

SITE REPRESENTATIVE:

Name: David Crandall

cc: