

DAILY OBSERVATION REPORT

Day: Wednesday Date: 7-22-09



NYSDEC

Temperature: (F) 60 (am) 75 (pm)

Wind Direction: S (am) S (pm)

Weather: (am) Sunny/windy (pm) Partly Sunny/windy

Pendaflex Site Characterization

NYSDEC Site # 1-30-185

Contract # D-004368-35

Arrive at site 700 (am)

Garden City, New York

Leave site: 500 (pm)

HEALTH & SAFETY:

Are there any changes to the Health & Safety Plan? (If yes, list the deviation under items for concern) Yes () No (x)

Are monitoring results at acceptable levels? Soil Yes (x) n/a () * No () Waters Yes (x) n/a () * No () Air Yes (X) n/a () * No ()

If No, provide comments

OTHER ITEMS:

Site Sketch Attached: Yes () No (x) Photos Taken: Yes () No (x)

DESCRIPTION OF DAILY WORK PERFORMED:

Arrival on site at 700am.

Set up at GP-04 with hydropunch sampler equipped with O-Ring. Screen punched out and samples collected from 100-40 ft. Sampler clogged and had to redrive to 55ft to complete sampling.

GP-13 samples collected from 100-40 ft. no water from 20-30 ft. (no sample collected due to proximity to 40 ft sample)

GP-14 samples collected from 100-40 ft. no water from 20-30 ft. (no sample collected due to proximity to 40 ft sample)

Offsite 500 pm

PROJECT TOTALS:

SAMPLING (Soil/Water/Air)

Contractor Sample ID:

DEC Sample ID:

Description:

Table with 3 columns: Contractor Sample ID, DEC Sample ID, and Description. Rows include GP04, GP13, and GP14 samples for VOC.

DAILY OBSERVATION REPORT

Day: Wednesday Date: 7-22-09

CONTRACTOR/SUBCONTRACTOR EQUIPMENT AND PERSONNEL ON SITE:

(Name of contractor) personnel: David Crandall, Sean Blakeney

(Name of Subcontractor) personnel: Bob and Rob with Aztech

(Name of contractor) equipment: Geoprobe 6610DT (Aztech)

*(*Indicates active equipment)*

Other Subcontractors:

VISITORS TO SITE:

1.

PROJECT SCHEDULE ISSUES:

PROJECT BUDGET ISSUES:

None.

ITEMS OF CONCERN:

COMMENTS:

ATTACHMENT(S) TO THIS REPORT:

SITE REPRESENTATIVE:

Name: *David Crandall*

cc: