

**DAILY OBSERVATION REPORT**

NYSDEC

**Day: Thursday Date: 7-23-09**

Temperature: (F) 60 (am) 75 (pm)

Wind Direction: S (am) S (pm)

Weather: (am) cloudy, breezy  
(pm) cloudy**Pendaflex Site Characterization****NYSDEC Site # 1-30-185****Contract # D-004368-35****Garden City, New York**

Arrive at site 700 (am)

Leave site: 500 (pm)

**HEALTH & SAFETY:**Are there any changes to the Health & Safety Plan?  
(If yes, list the deviation under items for concern)

Yes ( ) No (x )

Are monitoring results at acceptable levels?

Soil

Yes (x) n/a ( ) \* No ( )

Waters

Yes (x) n/a ( ) \* No ( )

Air

Yes (X) n/a ( ) \* No ( )

- If No, provide comments

**OTHER ITEMS:**

Site Sketch Attached: Yes ( ) No (x )

Photos Taken: Yes ( ) No (x )

**DESCRIPTION OF DAILY WORK PERFORMED:**

Arrival on site at 700am.

Set up at GP-09 with hydropunch sampler equipped with O-Ring. Screen punched out and samples collected from 100-25 ft. all samples collected.

GP-10 samples collected from 100-25 ft. delay of 1.5 hours to retrieve 95 feet of rods and hydropunch sampler when top rod came off of rods while pulling up to expos screen and collect 100 ft. sample.

GP-11 samples collected from 100-25 ft. Re-drove to 25 ft. due to sand pack in screen.

Requested drillers to pick up some grass seed to reseed the points in grass (on village of Garden City property).

One point (GP-12) left to be completed on 7/24/09

Offsite 500 pm

**PROJECT TOTALS:****SAMPLING (Soil/Water/Air)****Contractor Sample ID:****DEC Sample ID:****Description:**

GP09 – 100, 85, 70, 55, 40, 25

Groundwater samples for VOC

GP10 - 100, 85, 70, 55, 40, 25

Groundwater samples for VOC

GP11 – 100. 85, 70, 55, 40, 25

Groundwater samples for VOC

## DAILY OBSERVATION REPORT

Day: Thursday Date: 7-23-09

### CONTRACTOR/SUBCONTRACTOR EQUIPMENT AND PERSONNEL ON SITE:

(Name of contractor) personnel: David Crandall, Sean Blakeney

(Name of Subcontractor) personnel: Bob and Rob with Aztech

(Name of contractor) equipment: Geoprobe 6610DT (Aztech)

(\*Indicates active equipment)

Other Subcontractors:

### VISITORS TO SITE:

1.

### PROJECT SCHEDULE ISSUES:

### PROJECT BUDGET ISSUES:

None.

### ITEMS OF CONCERN:

### COMMENTS:

### ATTACHMENT(S) TO THIS REPORT:

### SITE REPRESENTATIVE:

Name: David Crandall

cc: