

DAILY OBSERVATION REPORT

NYSDEC

Day: Friday Date: 7-24-09

Temperature: (F) 60 (am) NA (pm)

Wind Direction: S (am) NA (pm)

Weather: (am) Sunny

(pm) NA

Pendaflex Site Characterization**NYSDEC Site # 1-30-185****Contract # D-004368-35**

Arrive at site 800 (am)

Garden City, New York

Leave site: 1100 (am)

HEALTH & SAFETY:

Are there any changes to the Health & Safety Plan?
(If yes, list the deviation under items for concern)

Yes () No (x)

Are monitoring results at acceptable levels?

Soil

Yes (x) n/a () * No ()

Waters

Yes (x) n/a () * No ()

Air

Yes (X) n/a () * No ()

- If No, provide comments

OTHER ITEMS:

Site Sketch Attached: Yes () No (x)

Photos Taken: Yes () No (x)

DESCRIPTION OF DAILY WORK PERFORMED:

Arrival on site at 800am.

Set up at GP-12 with hydropunch sampler equipped with O-Ring. Screen punched out and samples collected from 100-25 ft. all samples collected.

During and following drilling, points completed on village property were raked and reseeded.

Offsite 1100 am

PROJECT TOTALS:**SAMPLING (Soil/Water/Air)****Contractor Sample ID:****DEC Sample ID:****Description:**

GP12 – 100, 85, 70, 55, 40, 25

Groundwater samples for VOC

DAILY OBSERVATION REPORT

Day: Friday Date: 7-24-09

CONTRACTOR/SUBCONTRACTOR EQUIPMENT AND PERSONNEL ON SITE:

(Name of contractor) personnel: Sean Blakeney

(Name of Subcontractor) personnel: Bob and Rob with Aztech

(Name of contractor) equipment: Geoprobe 6610DT (Aztech)

(*Indicates active equipment)

Other Subcontractors:

VISITORS TO SITE:

1.

PROJECT SCHEDULE ISSUES:

PROJECT BUDGET ISSUES:

None.

ITEMS OF CONCERN:

COMMENTS:

ATTACHMENT(S) TO THIS REPORT:

SITE REPRESENTATIVE:

Name: Sean Blakeney

cc: