


**DAILY INSPECTION REPORT - No. 210**  
**(Lawrence Aviation), Site No. 152016**

Page 1 of 8  
**Date: 02/04/2025**

NYSDEC Division of Environmental Remediation				 Department of Environmental Conservation		<b>Contract No.</b>  <b>DEC Insp.</b> DEC PM – Payson Long, P.E. GES PM. – Scott McDonald HRP Engineer PM – Tom Battles HRP PM – Derek Roy	
<b>Site Location: NYSDEC Lawrence Aviation, Port Jefferson Station, NY</b>							
<b>Weather Conditions</b>							
<b>General Description</b>	Sunny	AM	Sunny	PM			
<b>Temperature</b>	26F	AM	40 F	PM			
<b>Wind</b>	10 mph E	AM	15-20 mph E and SE	PM			
<b>Health &amp; Safety</b> <b>If any box below is checked “Yes”, provide explanation under “Health &amp; Safety Comments”.</b>							
Were there any changes to the Health & Safety Plan?					*Yes	No	NA
Were there any exceedances of the perimeter air monitoring reported on this date?					*Yes	No	NA
Were there any nuisance issues reported/observed on this date?					*Yes	No	NA
<b>Health &amp; Safety Comments</b> Conducted daily tailgate meeting, conduct drive around to check for trespassers, check for access issues/ icy areas.							
<b>Summary of Work performed</b>		Arrived at site:	<b>0630</b>		Departed Site:	<b>1700</b>	
<p>0630 – Pawel Mecinski (GES) onsite. Unlocked Park Ave Gate. Highground Industrial (HGI) personnel onsite          0700 – HRP crew onsite.          0820 – Greg Ernst (GES) on site, after catching a flat tire.          HGI mechanics on site to work on the concrete crusher repairs at the main parking lot.          Set up 4 CAMP stations for dust and VOC monitoring around the perimeter of the site. No abnormal readings observed or recorded throughout the day. CAMP stations operational from 7AM to 4.30PM</p> <p>HRP crew sampled 3 remaining Cesspool locations.</p> <p>HGI excavated and removed UST-2 cooling water tank. Collected bottom soil samples. No staining or sheen observed in sidewalls or bottom. Single wall UST in good shape, bottom isolation valve was missing. Some residual water spilled out in the excavation during removal of the metal tank.</p> <p>1030 - Ironclad onsite to deliver 2 21k frac tanks, 1 10k frac tank. Tanks dropped near appropriate pits for future removal of water.</p> <p>HGI pumped out and removed UST-3 cooling water tank. Tank was removed in pieces due to structure being compromised. Some sludge remains in the tank and will be cleaned up.</p> <p>Posillico delivered multiple loads of sand fill and RCA fill materials.          Ironclad delivered two 20k and one 10k frack tanks. Staged frack tanks next to pit 10 and 33.</p> <p>1030- Call-a-head on site to service the portable bathroom.</p>							

[illegible]

Equipment/Material Tracking Comments:

**Visitors to Site**

Name	Representing	Entered Exclusion/CRZ Zone	
Police (unknown)	East Setauket Police Department	Yes	No
		Yes	No
		Yes	No

**Site Representatives**

None	

**Project Schedule Comments**

**Issues Pending**

**Interaction with Public, Property Owners, Media, etc.**

**Include (insert) figures with markups showing location of work and job progress**

Site Photographs (Descriptions Below)	
	
Photo 1 – Excavation of UST-2 cooling water tank at former titanium building.	Photo 2- Soil conditions after UST-2 was pulled. Bottom samples were collected.
	
Photo 3 – 33x8ft single steel wall UST looking at the eastern end cap and northern sidewall. No pitting or holes were observed.	Photo 4- UST-3 during excavation.
	
Photo 5 – Pulling of UST-3 cooling water tank. Tank shell was partially open before pull and started to peel off during removal. No staining or odors were observed in the soil beneath it.	Photo 6 – RCA capping of former Cess-3 and Cess-3A locations.
<b>Comments</b>	





<b>Site Inspector(s):</b> Joel Hara and Pawel Mecinski	<b>Date:</b> 02/04/2025

Videos of discreet operations have been provided to the DEC Project Manager to facilitate understanding of the ongoing work?      Yes ☐ No ☒ N/A ☐

**REMEDIAL ACTIVITIES AT OTHER PROPERTIES**  
**[Residential, Adjacent, AWS, non-Site Properties]**  
**(Section may be deleted for ongoing remedial sites)**

1. Does the Department and its Contractor(s) have permission to enter the property or properties for the day's work?	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
2. Does anyone at this location have any symptoms of a respiratory infection (e.g., cough, sore throat, fever, or shortness of breath)?	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
3. Has anyone at this location been tested and confirmed to have COVID-19?	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
4. If Yes to 1, 2 or 3, follow the latest NYSDOH COVID-19 guidance: <a href="https://coronavirus.health.ny.gov/home">https://coronavirus.health.ny.gov/home</a>	Yes <input type="checkbox"/>	No <input type="checkbox"/>
<u>Comments:</u>		

**ON-SITE WASTE STORAGE**

Drums, roll offs and piles are staged in secure areas?	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	N/A <input type="checkbox"/>
Liners and berms have been installed if necessary to prevent cross contamination of clean areas?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
Containers are in good condition or properly overpacked?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
Waste materials are scheduled to be properly characterized and disposed of prior to demobilization?	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	N/A <input type="checkbox"/>
Complying with RCRA 90 day storage limitation for hazardous waste?	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	N/A <input type="checkbox"/>
Piles are securely covered when not in use?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
Containers are closed when not in use?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
Staging areas should be inspected periodically and any issues addressed immediately?	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	N/A <input type="checkbox"/>
Signage and labeling comply with RCRA requirements for all staging areas and containers?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
If any issues noted, has Contractor been notified?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
<u>Comments:</u>			

**NUISANCE CHECKLIST**

Were there any community complaints related to work on this date?	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>	N/A <input type="checkbox"/>
Were there any odors detected on this date?	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>	N/A <input type="checkbox"/>
Was noise outside specification and/or above background on this date?	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>	N/A <input type="checkbox"/>
Were vibration readings outside specification and/or above background on this date?	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>	N/A <input type="checkbox"/>
Any visible dust observed beyond the work perimeter on this date?	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>	N/A <input type="checkbox"/>
Any visible contrast (turbidity) beyond engineering controls observed on this date?	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>	N/A <input type="checkbox"/>
Was turbidity checked at the outfall(s)?	AM <input type="checkbox"/>	PM <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
Were any property owners NOT provided advance notice for work performed on this property on this date?	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>	N/A <input type="checkbox"/>

Was the temporary fabric structure closed at the end of the day?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
Has Contractor failed to protect all foundations and structures adjacent to and adjoining the site which are affected by the excavations or other operations connected with performance of the Work?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
If yes, has Contractor been notified?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
<u>Comments:</u>			

### RESILIENCE/GREEN REMEDIATION CHECKLIST

Is site power procured from renewable energy sources (e.g., solar, wind, geothermal, biomass and biogas)?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
Is the Contractor employing 2007 or newer or retrofitted (BART*) diesel on-road trucks and non-road equipment?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
Is vehicle idling adequately reduced per 6NYCRR Part 217-3?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
Have equipment operators been trained in the idling requirements of 6NYCRR Part 217-3?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
Is BART-equipped equipment properly maintained and working?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
Is work being sequenced to avoid double handling?	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	N/A <input type="checkbox"/>
Is there an onsite recycling program for CONTRACTOR-generated wastes and is it complied with?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
Are office trailer heating and cooling systems maintained at efficient set points, have programable thermostats been installed?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
Are products and materials used in performance of the work appropriately certified (e.g., LEED, Energy Star, Sustainable Forestry Initiative®, etc.)?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
Are resiliency features included in the design, or completed remedy properly installed and/or maintained (flood control, storm water controls, erosion measures, etc.)?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
Are green remediation elements included in the design, or completed remedy properly installed and/or maintained (e.g., porous pavement, geothermal, variable speed drives, native plantings, natural stream bank restoration, etc.)?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
Has Contractor been notified of any deficiencies?	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A <input checked="" type="checkbox"/>
Are remote/call in job meetings being held in lieu of meeting in person where possible?	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>	N/A <input type="checkbox"/>
<u>Comments:</u>			

\* BART – Best Available Retrofit Technology