

Project: Spectrum Finishing - Remedial Action  
 Contractor: EnviroTrac Environmental Services  
 CDM Job No: D-006956 Site No. 1-52-029  
 CDM Project Manager: John Blaum

CDM  
 100 Crossways Park West  
 Woodbury, NY 11797  
 Telephone: 516.496.8400  
 Fax: 516.496.8864

### DAILY REPORT

Day: 

S	<b>M</b>	T	W	TH	F	S
---	----------	---	---	----	---	---

  
 Date: 1-Jun-09  
 REPORT No. 154  
 PAGE No. 1

<b>WEATHER</b>	Clear	Partly Cloudy	Overcast	Rain	Snow
<b>TEMP L/H</b>		45/68			
<b>HUMIDITY</b>	Dry	Moderate	High		
<b>WIND</b>	Calm	Light	Moderate	High	
<b>WIND DIR</b>	N	E	S	W	
	<b>NE</b>	SE	SW	NW	

PREPARED BY: F.Robinson TITLE: Inspector

### AVERAGE FIELD FORCE

Name of Contractor	Title	Hours Worked	Remarks
EnviroTrac	Construction Manager	1x8 hrs	M.Rose
EnviroTrac	Operator	2x8 hrs	B.Gimbel, J.Byrnes
EnviroTrac	Technician	1x8 hrs	K.Davies
Cork and Sons	Operator	1x8 hrs	G.Cork
Cork and Sons	Technician	1x8 hrs	N.Cuomo

### EQUIPMENT AT THE SITE

I = Idle      W = Working

20" Storage Container - W	Cork and Sons: Mack Dump Truck - W
Case 621C Front End Loader - W	Cork and Sons: Case 580 Backhoe - W
CAT 430E Backhoe - W	Cork and Sons: Case CX225SR Excavator - I
Daewoo 450 skidder - W	

### HEALTH AND SAFETY

Name	Time (From - To)	Task/Level of PPE
All workers onsite were in level D-PPE		

### CONSTRUCTION ACTIVITIES

<b>Site Representative:</b> Frank Robinson - CDM
<b>Health and Safety Site Officer:</b> N/A
<b>DESCRIPTION OF WORK PERFORMED AND OBSERVED</b>
1- Tailgate H&S meeting performed before the start of the work day. 2 air monitoring stations, dust and PID, set up today.
2-EnviroTrac loaded 8 trucks of hazardous waste soil from the drainage structure excavations onto trucks from Leticia, Inc. Later in the day loaded 8 trucks of hazardous waste soil from the additional excavation also onto trucks from Leticia, Inc. Disposal facility is Clean Earth.
3-EnviroTrac poured the replacement concrete sidewalk in front of 51 Cabot St. K.P. Edwards Ready Mix delivered 8.5 yd3 of concrete. A total of ~81' X 4' of sidewalk was installed.
4-Cork and Sons performed the following work: 61 Cabot St.; Installed roof drain #3 to PDS-3 that was redirected from DS-4 and installed roof drain #2 to PDS-2 that was redirected from DS-2. 51 Cabot St.: Installed roof drain #4 to PDS-6 that was redirected from DS-6



x - Designates report is continued on additional pages

CDM Site Representative: F. Robinson

Project Manager: John Blaum

**PHOTOGRAPHIC LOG**  
**Date: 06/01/09**  
**CDM Job No. D-006956**  
**Spectrum Finishing Remedial Action**  
**SITE No. 1-52-029**

<b>PHOTO</b>	<b>DATE</b>	<b>TIME</b>	<b>DESCRIPTION</b>
001.jpg	6/1/2009	AM	EnviroTrac loading hazardous waste soil into Leticia's truck
002.jpg	6/1/2009	AM	EnviroTrac installing sidewalk in front of 51 Cabot St.
004.jpg	6/1/2009	AM	Cork and Sons installing roof drain #3 to PDS-3, 61 Cabot St.
005.jpg	6/1/2009	AM	Sidewalk completed in front of 51 Cabot St.
007.jpg	6/1/2009	PM	Cork and Sons installing roof drain #2 to PDS-2, 61 Cabot St.
008.jpg	6/1/2009	PM	Cork and Sons installing roof drain #4 to PDS-6, 51 Cabot St.

# PHOTOS 6-01-09



001.jpg - EnviroTrac loading hazardous waste soil into Leticia's truck



002.jpg - EnviroTrac installing sidewalk in front of 51 Cabot St.



**004.jpg - Cork and Sons installing roof drain #3 to PDS-3, 61 Cabot St.**



**005.jpg - Side walk completed in front of 51 Cabot St.**



**007.jpg - Cork and Sons installing roof drain #2 to PDS-2, 61 Cabot St.**



**008.jpg - Cork and Sons installing roof drain #4 to PDS-6, 51 Cabot St.**