

Project: Spectrum Finishing - Remedial Action
 Contractor: EnviroTrac Environmental Services
 CDM Job No: D-006956 Site No. 1-52-029
 CDM Project Manager: John Blaum

CDM
 100 Crossways Park West
 Woodbury, NY 11797
 Telephone: 516.496.8400
 Fax: 516.496.8864

DAILY REPORT

Day:

S	M	T	W	TH	F	S
---	---	---	---	----	---	---

 Date: 3-Jun-09
 REPORT No. 156
 PAGE No. 1

WEATHER	Clear	Partly Cloudy	Overcast	Rain	Snow
TEMP L/H		59/73			
HUMIDITY	Dry	Moderate	High		
WIND	Calm	Light	Moderate	High	
WIND DIR	N	E	S	W	
	NE	SE	SW	NW	

PREPARED BY: F.Robinson TITLE: Inspector

AVERAGE FIELD FORCE

Name of Contractor	Title	Hours Worked	Remarks
EnviroTrac	Construction Manager	1x8 hrs	M.Rose
EnviroTrac	Operator	1x8 hrs	J.Byrnes
EnviroTrac	Technician	1x8 hrs	K.Davies
Cork and Sons	Operator	1x8 hrs	G.Cork
Cork and Sons	Technician	2x8 hrs	N.Cuomo, J.Moreno, E.O'Connor
Peter Quatrala Tree Service	Technician	3x2 hrs	P.Quatrala, J.Marulis, A.Ganzalez

EQUIPMENT AT THE SITE

I = Idle W = Working

20" Storage Container - W	Cork and Sons: Mack Dump Truck - W
Case 621C Front End Loader - W	Cork and Sons: Case 580 Backhoe - W
CAT 430E Backhoe - W	Cork and Sons: Case CX225SR Excavator - W
Daewoo 450 skidder - W	

HEALTH AND SAFETY

Name	Time (From - To)	Task/Level of PPE
All workers onsite were in level D-PPE		

CONSTRUCTION ACTIVITIES

Site Representative: Frank Robinson - CDM
Health and Safety Site Officer: N/A
DESCRIPTION OF WORK PERFORMED AND OBSERVED
1- Tailgate H&S meeting performed before the start of the work day. No air monitoring today due to on and off showers/T-storms.
2-EnviroTrac loaded 15 trucks of hazardous waste soil from the additional excavation soil pile into Leticia Inc. dump trucks for transport to the disposal facility, Clean Earth. One dump truck load in the morning was loaded with the hazardous structure cleanout for a total of 16 trucks today.
3-Cork and Sons performed the following work: 60 Dale St.: Received a delivery of structures from LI Pre-Cast. CP-12 was removed and PST-6 was installed in its place.PCP-6B was then installed and piping run from the building sewer pipe to PST-6 and from PST-6 to PCP-6B. PST-6 was moved ~4' south to be 10' from the water line and PCP-6B was moved south and west to be 5' from the property line.
4-EnviroTrac abandoned the following structures by breaking up the top part of the structure into the bottom of the structure and filling with on site clean material. 61 Cabot St.: DS-1
5- EnviroTrac collected an end point sample from CP-12 with the excavator bucket. Sample will be analyzed for metals EPA 6010 and 7470 and volatiles EPA 8260.
6-Peter Quatrala Tree Service removed the tree that was near CP-12 in front of 60 Dale St.

x - Designates report is continued on additional pages

CDM Site Representative: F. Robinson

Project Manager: John Blaum

PHOTOGRAPHIC LOG

Date: 06/03/09

CDM Job No. D-006956

Spectrum Finishing Remedial Action

SITE No. 1-52-029

PHOTO	DATE	TIME	DESCRIPTION
008.jpg	6/3/2009	AM	P.Quatralle removing tree from the front of 60 Dale St.
010.jpg	6/3/2009	AM	DS-1, 61 Cabot St., partially abandoned
011.jpg	6/3/2009	AM	CP-12, 60 Dale St., partially removed to install PST-6
013.jpg	6/3/2009	AM	PST-6, 60 Dale St., installed
014.jpg	6/3/2009	PM	Remains of Mt. Spectrum under plastic
001.jpg	6/3/2009	PM	PST-6 and PCP-6B installed with piping, 60 Dale St.

PHOTOS 6-03-09



008.jpg - P.Quatralle removing tree from the front of 60 Dale St.



010.jpg - DS-1, 61 Cabot St., partially abandoned



011.jpg - CP-12, 60 Dale St., partially removed to install PST-6



013.jpg - PST-6 ,60 Dale St., installed



014.jpg - Remains of Mt. Spectrum under plastic



001.jpg - PST-6 and PCP-6B installed with piping, 60 Dale St.