

From: "Dixon, Phillip" <DixonPJ@cdm.com>
To: "David Chiusano" <djchiusa@gw.dec.state.ny.us>
CC: "Robinson, Frank" <RobinsonF@cdm.com>, "Blaum, John" <BlaumJP@cdm.com>
Date: 7/23/2009 5:59 PM
Subject: 7/15 and 7/17 Spectrum Daily Reports
Attachments: report.hw152029.2009-07-17.SpectrumContractD006356_CDMDailyNo186.pdf; report.hw152029.2009-07-15.SpectrumContractD006356_CDMDailyNo185.pdf

Dear David:

<<report.hw152029.2009-07-17.SpectrumContractD006356_CDMDailyNo186.pdf>>

<<report.hw152029.2009-07-15.SpectrumContractD006356_CDMDailyNo185.pdf>>

Attached to this email are the daily reports for the work that was completed to close-out the Spectrum site during last week. This week I have not been to the site, but the following list is what happened:

Monday - Surveyor not available (No work completed)
Tuesday - Raining (No Work completed)
Wednesday - Surveying Work
Thursday - Surveying Finished

If you have any questions contact me.

Regards,

Phillip Dixon

Environmental Engineer
CDM
100 Crossways Park West
Woodbury, NY 11797

tel: (516) 496-8400
fax: (516) 496-8864

Project: Spectrum Finishing - Remedial Action
 Contractor: EnviroTrac Environmental Services
 CDM Job No: D-006956 Site No. 1-52-029
 CDM Project Manager: John Blaum

CDM
 100 Crossways Park West
 Woodbury, NY 11797
 Telephone: 516.496.8400
 Fax: 516.496.8864

DAILY REPORT

Day:

S	M	T	W	TH	F	S
---	---	---	---	----	---	---

 Date: 15-Jul-09
 REPORT No. 185
 PAGE No. 1
 PREPARED BY: P. Dixon TITLE: Engineer

WEATHER	Clear	Partly Cloudy	Overcast	Rain	Snow
TEMP L/H		70/80 F			
HUMIDITY	Dry	Moderate	High		
WIND	Calm	Light	Moderate	High	
WIND DIR	N	E	S	W	
	NE	SE	SW	NW	

AVERAGE FIELD FORCE

Name of Contractor	Title	Hours Worked	Remarks
EnviroTrac	Construction manager	8:00 - 12:00	M. Rose
EnviroTrac	Operator	6:00 - 12:00	J. Byrnes
EnviroTrac	Technician	6:00 - 12:00	B. Gimbel, K. Davies
Double Eagle Fencing	Supervisor	6:00 - 12:00	S. Vricciariello
Double Eagle Fencing	Laborer	6:00 - 12:00	V. Mendoza

EQUIPMENT AT THE SITE I = Idle W = Working

1. 20' Storage Container - W	3. Trailer - W
2. Daewoo 450 Skid Steer - W	

HEALTH AND SAFETY

Name	Time (From - To)	Task/Level of PPE
		All workers onsite were in level D-PPE

CONSTRUCTION ACTIVITIES

Site Representative: Phillip Dixon - CDM
Health and Safety Site Officer: N/A
DESCRIPTION OF WORK PERFORMED AND OBSERVED
6:00 - A H&S tailgate meeting was held before the start of work.
6:10 - 10:30 - EnviroTrac spread soil and seed behind the trailer and onto the Cabot Street front yards that were damaged.
6:10 - 12:00 - Double Eagle Fencing continued installing the replacement fencing and tying up the fence.
Notes:
1. Drums were removed last night.

x

 x - Designates report is continued on additional pages

CDM Site Representative: P. Dixon Project Manager: John Blaum

PHOTOGRAPHIC LOG
Date: 07/15/09
CDM Job No. D-006956
Spectrum Finishing Remedial Action
SITE No. 1-52-029

PHOTO	DATE	TIME	DESCRIPTION
DSCN1089.JPG	7/15/2009	AM	Lawn Re-Planted in Back of Trailer
DSCN1090.JPG	7/15/2009	AM	Lawn Re-Planted on Side of Trailer

PHOTOS 07-15-09



DSCN1089.JPG - Lawn Re-Planted in Back of Trailer



DSCN1090.JPG - Lawn Re-Planted on Side of Trailer