

Project: Spectrum Finishing - Remedial Action
 Contractor: EnviroTrac Environmental Services
 CDM Job No: D-006956 Site No. 1-52-029
 CDM Project Manager: John Blaum

CDM
 100 Crossways Park West
 Woodbury, NY 11797
 Telephone: 516.496.8400
 Fax: 516.496.8864

DAILY REPORT

Day:

S	M	T	W	TH	F	S
---	---	---	---	----	---	---

 Date: 16-Sep-09
 REPORT No. 189
 PAGE No. 1

WEATHER	Clear	Partly Cloudy	Overcast	Rain	Snow
TEMP L/H		58/68			
HUMIDITY	Dry	Moderate	High		
WIND	Calm	Light	Moderate	High	
WIND DIR	N	E	S	W	
	NE	SE	SW	NW	

PREPARED BY: F.Robinson TITLE: Inspector

AVERAGE FIELD FORCE

Name of Contractor	Title	Hours Worked	Remarks
EnviroTrac	Construction Manager	1x1 hr	M. Rose
AARCO	Technicians	2x2 hrs	G. Christie, B. Wyble

EQUIPMENT AT THE SITE I = Idle W = Working

AARCO box truck - W	

HEALTH AND SAFETY

Name	Time (From - To)	Task/Level of PPE
All workers onsite were in level D-PPE		

CONSTRUCTION ACTIVITIES

Site Representative: Frank Robinson - CDM
Health and Safety Site Officer: N/A
DESCRIPTION OF WORK PERFORMED AND OBSERVED
1- On site to check on the location of CP-3B on the side of 51 Cabot St., the YEC surveyor could not locate it. The cover was found to be covered with asphalt.
2-AARCO used a magnetometer to locate the manhole cover. They cut through the asphalt to locate the cover then squared up the opening. The cover was covered with the second (wear) layer of asphalt. The cover frame was raised with a course of concrete brick and secured with concrete. The manhole cover is now level with the surrounding asphalt. AARCO did not fill the opening with cold patch as it will make it easier to make the permanent repair later. The opening was covered with a construction barrel before leaving the site.

x - Designates report is continued on additional pages

CDM Site Representative: F. Robinson Project Manager: John Blaum

PHOTOGRAPHIC LOG

Date: 09/16/09

CDM Job No. D-006956

Spectrum Finishing Remedial Action

SITE No. 1-52-029

PHOTO	DATE	TIME	DESCRIPTION
100_0613.jpg	9/16/2009	PM	Completed installation of septic system #3
P1010002.jpg	9/16/2009	PM	9-16-09 photo of septic system #3, bucket on CP-3A
P1010005.jpg	9/16/2009	PM	CP-3B cover cut out and removed
P1010006.jpg	9/16/2009	PM	CP-3B cover re-installed level with existing asphalt
P1010007.jpg	9/16/2009	PM	CP-3B manhole cover at the end of work. Permanent asphalt repair to be done

PHOTOS 9-16-09



100_0613.jpg - Completed installation of septic system #3, 51 Cabot St.



P1010002.jpg.jpg - 9-16-09 photo of septic system #3, bucket on CP-3A



P1010005.jpg - CP-3B cover cut out and removed



P1010006.jpg - CP-3B cover re-installed and level with existing asphalt



P1010007.jpg - CP-3B manhole cover at the end of the work.
Permanent asphalt repair to be done.