


Active Industrial Uniform Site
Monthly Construction Report
September 2001

**Environmental
Resources
Management**

175 Froehlich Farm Blvd.
Woodbury, NY 11797
(516) 921-4300



(516) 921-5637 (fax)

**monthly CONSTRUCTION progress report
SEPTEMBER, 2001**

**ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE NO. 1-52-125**

1. General Information

Report No.: 4
NYSDEC Contract No.: D004134
Facility Name: Active Industrial Uniform Site
Location: Lindenhurst, Suffolk County, New York

New York State Department of Environmental Conservation
Division of Environmental Remediation
Bureau of Program Management
NYSDEC Project Manager: Gerard Burke

Oversight Engineer: Environmental Resources Management, Inc. (ERM)
175 Froehlich Farm Blvd.
Woodbury, NY 11797
(516) 921-4300

Contractor: Blue Water Environmental, Inc. (BWE)
1610 New Highway
Farmingdale, NY 11735
(631) 752-2145

Active Industrial Uniform Site
Monthly Construction Report
September 2001

2. Status of Project :

a) Completed Activities:

- Installation of interior piping.
- The pre-engineered building structure has been fully installed.
- Carbon vessels and cartridge filter were delivered and installed.

b) Activities in Progress:

- Tower piping and connections.
- Installation of interior and exterior piping supports is on-going, as well as some minor insulation taping.
- Building heaters have been mounted and will be wired shortly.

c) Activities scheduled to be commenced in next month:

- Well pumps and piping will be installed.
- Carbon discharge stack will be installed.
- Installation and wiring of flow meters and control panels.
- Electrical work is scheduled to start October 3, 2001.

d) Submittals

Review of shop drawings for materials, equipment and structures is on-going. See ERM's shop drawing log (*filename: Submittal log.xls*) for the status of all submittals received to date.

3. Project Schedule:

At the progress meeting of September 26, 2001, BWE submitted a new schedule showing a 2-month delay for the targeted dates for system start-up and testing activities and construction completion. However, subsequent to the meeting, BWE informed NYSDEC and ERM that the original dates would be met. Therefore, system start-up and testing activities should commence on 5 October 2001. The construction phase is anticipated to be complete by 9 November 2001. ERM requested that BWE provide a new written schedule.

Active Industrial Uniform Site
Monthly Construction Report
September 2001

4. Outstanding Issues:

N/A

5. CONSTRUCTION CONTRACT Cost Summary:

For Period Ending 14 September:

Original Bid Price	\$2,177,777.00
Change Orders Pending	\$0
Change Orders Approved	-\$ 10,277.00
Net Contract Amount	\$2,167,500.00

From BWE's Application for Payment No. 4, dated 17 September 2001:

Contract Work Performed	\$1,277,150.00
Change Orders	\$282,700.00
Value Earned to Date	\$1,559,850.00
Less Retainage	\$77,992.50
Value Earned to Date Less Retainage	\$1,481,857.50
Less Prior Requested Payments	\$1,273,475.00
Total Request for Payment No. 3	\$208,382.50

6. Documents Distributed:

- Meeting minutes for construction progress meetings no. 10 and no. 11.
- ERM's approval, dated 17 September 2001, for BWE's Application for Payment No. 4.

Monthly Report Prepared by: Brian P. Morrissey, P.E.,
ERM Project Manager

Date Prepared: October 2, 2001