

DAILY OBSERVATION REPORT

Pg. 1 of 5

Report No.: 09

EA Project File: 1447429

Date: December 29, 2011

EA Engineering, P.C.

6712 Brooklawn Parkway, Suite 104

Syracuse, NY 13211-2158



Site No. 1-52-140

Contractor PM: AECOM – Walter Howard

NYSDEC PM: Jeffrey Dyber

Construction Manager: AECOM - Kent Wagoner

Air Monitoring: AECOM

Health & Safety: AECOM

NYSDEC Division of Environmental Remediation

Site Location: Albany St., Babylon, NY (Site No. 1-52-140)

Weather Conditions

General Description	Sunny	am	Sunny	Pm
Temperature	33	am	38	Pm
Wind Direction	Calm	am	Calm	Pm

HEALTH & SAFETY:

(*If any box(s) below are checked "Yes", list the deviation under the "Items for Concern" section of this report).

Were there any changes to the Health & Safety Plan?	*Yes ()	No (X)	NA ()
Were there any exceedances at the perimeter Air: action level reported on this date?	*Yes ()	No (X)	NA ()
Were there any dust/odor issues reported or observed on this date?	*Yes ()	No (X)	NA ()

Summary of Events:

- On-site at 09:30, spoke with Sam Rowe (AECOM Oversight Engineer) regarding planned work for the day.
- Gray Electric and Michalowski Contracting onsite to perform trenching for electric supply lines for treatment system transformer. Michalowski trenched from a utility pole along the southern edge of Suffolk County Water Authority (SCWA) property boundary to the proposed transformer pad area. Gray Electric installed electric lines and caution tape through the trench and attached lines to the utility pole. Long Island Power Authority (LIPA) will attach transformer supply lines to utility lines next week. Trenched area was backfilled and compacted.
- Tomorrow (30 December 2011) the precast transformer pad will be delivered and set into place.
- Off-site at 14:30.

DAILY OBSERVATION REPORT

Pg. 2 of 5

Report No.: 09

EA Project File: 1447429

Date: December 29, 2011

VISITORS TO SITE:

NAME	Representing	Entered Exclusion/CRZ Zone	
None		Yes ()	No ()

PROJECT SCHEDULE:

- Install system transformer on SCWA property (03 – 06 January 2012).
- Hand clear DDC well locations with vacuum truck (03 – 06 January 2012).

ISSUES PENDING:

- AECOM currently making arrangements with LIPA to provide power to a pole placed on the SCWA property.
- Posillco Construction acquiring proper permits to hand clear DDC well locations within Benjoe Drive.

ITEMS OF CONCERN:

- None

Site Representative:

Robert Peterson

Date: 29 December 2011



Report No.: 09

EA Project File: 1447429

Date: December 29, 2011

Photographs



View of transformer pad area.



Michalowski trenching to utility pole.

Report No.: 09

EA Project File: 1447429

Date: December 29, 2011



Gray Electric installing supply lines and caution tape.



Michalowski backfilling/compacting trenched area.

Report No.: 09

EA Project File:

1447429

Date: December 29, 2011



Gray Electric attaching supply lines to utility pole.