

Project: National Heatset Printing Site - Off-Site - Site Management
 Contractors: AECOM and Preferred Environmental Services
 AECOM Job No: _____
 Site No: _____
 AECOM Project Manager: Walt Howard

AECOM
 40 British American Boulevard
 Airport Park
 Latham, NY 12110
 Telephone: 518.7951.2242

DAILY REPORT

Day:

S	M	T	W	TH	F	S
---	---	---	---	----	---	---

 Date: 16-Nov-12
 REPORT No. _____
 PAGE No. 1

PREPARED BY: Thomas Fitzpatrick TITLE: Site Rep.

WEATHER	Bright Sun	Partly Cloudy	Overcast	Rain	Clear
TEMP	To 32	32-50	50-70	70-85	85 and up
WIND	Light	Moderate	High		
HUMIDITY	Dry	Moderate	Humid		
WIND DIR	NE	NW	SE	SW	
	N	S	E	W	

AVERAGE FIELD FORCE

Name of Contractor	Title	Hours Worked	Remarks
Thomas Fitzpatrick	Technician	10:50 - 13:03	Preferred

VISITORS

Name	Time (From - To)	Representing	Remarks
NA	NA	NA	NA

EQUIPMENT AT THE SITE

I = Idle W = Working

1. Camera - W	3. Pressure Gauges - W	5. Vacuum Pump - W	7. VelociCalc - TSI 9555/9 -W
2. PID - W	4. Interface Probe - W	6. Four Gas Meter - W	

OPERATION & MAINTENANCE ACTIVITIES

AECOM/Preferred Site Representative: Thomas Fitzpatrick - Preferred	
DESCRIPTION OF WORK PERFORMED AND OBSERVED	
10:50- Preferred arrived on-site. Both systems are up with four (4) alarms triggered:	
11/07/12 21:08 W12: Well DDC-7 Low Differential Pressure	
11/03/12 11:29 W5 B-501 low vacuum	
11/03/12 11:29 W6 B-502 low vacuum	
11/10/12 8:52 W9:Well DDC-10 Low Differential Pressure	
11:02 - Blowers B-501 & B-502 were shut down.	
11:05 - The flexible coupling on the vertical section of the 4-inch injection line of DDC-5 was taken off and inspected. Pooled water below surface grade was noted within the bottom of the pipe.	
11:45 - The six (6) sump pits were inspected. One(1)-inch to no water was observed within the sumps and no water was noted within any of the vaults.	
12:45 - Discussed inspection details with AECOM (Walt Howard), who then instructed Preferred to mobilize and install a valve to drain the water from the DDC-5 injection pipe.	
13:00 - Inspection completed. Both blowers were turned back on. Preferred to come back on 11-19-12.	
13:03 - Preferred locked both sheds and all parties off-site. Blower B-501 & B-502 up upon departure.	

x

 - Designates report is continued on additional pages

AECOM/Preferred Site Representative: Thomas Fitzpatrick (Preferred)

Project Manager: W. Howard