Long, Payson D (DEC)

From: Hayward, Jim <jhayward@eaest.com>
Sent: Wednesday, March 27, 2019 3:19 PM

To: Long, Payson D (DEC)

Cc: Casey, Robert; Conan, Donald; Cummings, Emily; Vonuderitz, Joe; Dina, Melanie; Thapa, Kritika;

Underwood, Scott; Thieleman, Erica; Marra, Justin; Miller, Megan

Subject: Monthly Progress Report - National Heatset Printing Co. (1 - 28 February 2019)

ATTENTION: This email came from an external source. Do not open attachments or click on links from unknown senders or unexpected emails.

Payson,

Here is EA's monthly progress report for National Heatset Printing Co. (1 - 28 February 2019):

Compliance with project schedule:

- No issues to report
- WA Amendment 4 package was approved by NYSDEC on 25 July 2018 (to provide funding through December 2018). Note on 26 November 2018, EA submitted a list of tasks to be completed through February 2020 (as previously requested by NYSDEC) for review/approval
- Projected activities for next month:
 - Perform routine O&M visit for SVE and DDC systems (on-site/off-site) during the week of 25 March 2019
 - o Coordinate with Preferred to gauge select monitoring wells (on-site/off-site) every 2 weeks to assess when water table elevations have receded enough to permit restart of DDC systems
 - Continue preparation of work plan to perform additional groundwater sampling for emerging contaminants (as requested by NYSDEC on 2 January 2019); currently awaiting information from Suffolk County Water Authority

Accomplishments during the reporting period:

- Performed routine O&M visit for SVE and DDC systems (on-site/off-site), including quarterly groundwater monitoring, during the week of 18 February 2019; EA also completed performance of additional troubleshooting of electrical/control components at onsite DDC #1 system
- Submitted progress report for January 2019 to NYSDEC on 26 February 2019

Problems encountered during the reporting period:

- Current system status (as detailed below):
 - SVE system operating properly
 - EA switched to operating 2 of 5 lines (Lines 1 and 5) during the February 2017 O&M visit
 - EA switched to operating Lines 2 and 4 during the July 2017 O&M visit
 - EA switched to Lines 1, 4, and 5 during October 2017 O&M visit
 - Onsite DDC #1 system currently off (as described below)
 - NOTE: During the March 2018 site visit, EA observed that the controls associated with the moisture knockout for the onsite DDC #1 system had malfunctioned, which allowed water to accumulate in the knockouts as well as the vapor-phase GAC vessels. EA left the system off until further

troubleshooting could be performed and necessary repairs could be made. *New/replacement knockouts were purchased and installed during the week of 17 December 2018; in addition, the vapor-phase carbon was changed out during the week of 17 December 2018.* Additional electrical/control work needs was completed to allow system to be restarted; currently waiting for water table to recede enough to allow for system operation (date TBD).

- Onsite DDC #2 system currently off (as described below)
 - NOTE: During the January 2019 site visit, unusually high water table conditions were observed which were creating operational difficulties (i.e., excess water recovery), therefore the system was turned off as a precaution until conditions return to normal. In addition, the float switch associated with the knockout transfer pump was repaired; currently waiting for water table to recede enough to allow for system operation (date TBD).
- Offsite DDC system currently off (as described below)
 - NOTE: During the January 2019 site visit, unusually high water table conditions were observed which were creating operational difficulties (i.e., excess water recovery), therefore the system was turned off as a precaution until conditions return to normal. (In addition, blower B501 was removed from the system trailer during the week of 22 October 2018, evaluated/repaired, and reinstalled during the week of 17 December 2018)
- No other issues to report.

Projected change in scope of work:

None at this time.

If you have any questions or need additional information please let me know.

Thank you, Jim

James C. Hayward, P.E.
Senior Engineer / Project Manager
EA Engineering, P.C. and Its Affiliate
EA Science and Technology
269 West Jefferson Street
Syracuse, New York 13202
315.431.4610 – Phone (ext. 1857)
315.565.6555 – Direct
315.345.0063 – Cell
jhayward@eaest.com