

## PROJECT REPORT

**DATE:** January 8, 2021

**TO:** Payson Long, NYSDEC Project Manager

**FROM:** Megan Miller, EA Project Manager

**COPY:** Donald Conan, P.E., P.G., EA Program Manager  
Frank DeSantis Jr., EA Deputy Program Manager

**SUBJECT:** Summary of Progress  
Site Name: National Heatset Printing Co.  
Site Number: 152140  
Site Location: East Farmingdale, New York  
Work Assignment Number: D009806-18

**PERFORMANCE PERIOD:** 23 September to 31 December 2020

### WORK/DELIVERABLES COMPLETED THIS PERIOD

#### TASK 1: SCOPING

**Work Completed:** Preliminary activities including procurement of subcontractors, budget development, and work assignment preparation and submittal was completed during this period. The work assignment was submitted on 13 November 2020 and approved on 18 November 2020. In addition, EA participated in a site review meeting on 18 November 2020.

**Schedule:** Completed

**Issues/Problems:** None

**Upcoming Work:** None

#### TASK 2: SITE MANAGEMENT PLAN

**Work Completed:** No work was completed under this task during this performance period.

**Schedule:** On schedule

**Issues/Problems:** None.



**Upcoming Work:** Site Management Plan to be updated following remedial site optimization activities.

### **TASK 3: OPERATION AND MAINTENANCE**

**Work Completed:** Site visit by EA on 11 November 2020 to install junction box covers and troubleshoot DDC #1 (onsite) per NYSDEC request.

**Schedule:** On schedule; to begin regular monthly O&M January 2021 with transition from EAR.

**Issues/Problems:** None

**Upcoming Work:** First monthly O&M along with first quarter 2021 event week of 25 January 2021.

### **TASK 4: MONITORING AND REPORTING**

**Work Completed:** No work was completed under this task during this performance period.

**Schedule:** On schedule; to begin quarterly monitoring January 2021 with transition from EAR.

**Issues/Problems:** None

**Upcoming Work:** First quarter 2021 monitoring event week of 25 January 2021.

### **TASK 5: PERIODIC REVIEW AND REPORT (PRR)**

**Work Completed:** Report was drafted during this performance period. Is currently in internal technical review.

**Schedule:** On schedule; draft to be submitted January 2021.

**Issues/Problems:** None

**Upcoming Work:** Will revise following NYSDEC review.

### **TASK 6: REMEDIAL SITE OPTIMIZATION**

**Work Completed:** Had call with NYSDEC to discuss path forward. Met internally to develop plan.

**Schedule:** Schedule updated; summary of recommendations to be provided to NYSDEC January 2021.

**Issues/Problems:** None



*Upcoming Work:* Next steps to be discussed with NYSDEC following recommendations.

**BUDGET SUMMARY (Through 31 December 2020)**


<b>Task</b>	<b>Work Assignment Price</b>	<b>Effort through Reporting Period</b>	<b>Remaining Budget</b>
Task 1: Scoping	\$13,459	\$15,326	(\$1,867)
Task 2: Site Management Plan	\$9,430	\$0	\$9,430
Task 3: Operation and Maintenance	\$428,423	\$3,048	\$425,375
Task 4: Monitoring and Reporting	\$192,813	\$0	\$192,813
Task 5: Periodic Review Report	\$17,964	\$4,557	\$13,407
Task 6: Remedial Site Optimization	\$91,095	\$2,334	\$88,761
<b>TOTAL</b>	<b>\$753,184</b>	<b>\$25,265</b>	<b>\$727,919</b>

**Attachment**

Progress Schedule

**Attachment A**  
**Progress Schedule**

National Heatset Printing Co.  
 NYSDEC Site No. 152140  
 EA Project No. 16025.18



Project: National Heatset Printing Co.  
 Date: January 2021 REV

Task		Project Summary		Inactive Task		Duration-only		Finish-only	
Split		External Tasks		Inactive Milestone		Manual Summary Rollup		Progress	
Milestone		External Milestone		Inactive Summary		Manual Summary		Deadline	
Summary		Inactive Task		Manual Task		Start-only			