

PROJECT REPORT

DATE: February 26, 2021

TO: Payson Long, NYSDEC Project Manager

FROM: Megan Miller, EA Project Manager

COPY: Donald Conan, P.E., P.G., EA Program Manager
Frank DeSantis Jr., EA Deputy Program Manager

SUBJECT: Summary of Progress
Site Name: National Heatset Printing Co.
Site Number: 152140
Site Location: East Farmingdale, New York
Work Assignment Number: D009806-18

PERFORMANCE PERIOD: 1 September to 31 January 2021

WORK/DELIVERABLES COMPLETED THIS PERIOD

TASK 1: SCOPING

Work Completed: General management activities completed during this performance period.

Schedule: Ongoing.

Issues/Problems: None

Upcoming Work: None

TASK 2: SITE MANAGEMENT PLAN

Work Completed: No work was completed under this task during this performance period.

Schedule: On schedule

Issues/Problems: None.

Upcoming Work: Site Management Plan to be updated following remedial site optimization activities.



TASK 3: OPERATION AND MAINTENANCE

Work Completed: Quarterly O&M was conducted the week of 25 January 2021. In addition, backlogged quarterly reports from 2019 were prepared and are in review.

Schedule: On schedule.

Issues/Problems: None

Upcoming Work: Monthly O&M conducted 24 February and scheduled for week of 22 March 2021.

TASK 4: MONITORING AND REPORTING

Work Completed: Quarterly groundwater and system air sampling completed the week of 25 January 2021. Samples sent to Chemtech for analysis.

Schedule: On schedule.

Issues/Problems: None

Upcoming Work: Second quarter 2021 monitoring event to be conducted in April 2021.

TASK 5: PERIODIC REVIEW AND REPORT (PRR)

Work Completed: Report was drafted during this performance period. Is currently in internal technical review.

Schedule: Updated schedule attached.

Issues/Problems: None

Upcoming Work: Will complete and submit, will revise following NYSDEC review.

TASK 6: REMEDIAL SITE OPTIMIZATION

Work Completed: Looked through historical documents to identify existing monitoring wells within building and historical data.

Schedule: Schedule updated; summary of recommendations to be provided to NYSDEC March 2021.

Issues/Problems: None

Upcoming Work: Next steps to be discussed with NYSDEC following recommendations.



BUDGET SUMMARY (Through 30 January 2021)

Task	Work Assignment Price	Effort through Reporting Period	Remaining Budget
Task 1: Scoping	\$13,459	\$15,491	(\$2,032)
Task 2: Site Management Plan	\$9,430	\$216	\$9,214
Task 3: Operation and Maintenance	\$428,423	\$14,397	\$414,026
Task 4: Monitoring and Reporting	\$192,813	\$11,647	\$181,166
Task 5: Periodic Review Report	\$17,964	\$8,959	\$9,005
Task 6: Remedial Site Optimization	\$91,095	\$3,679	\$87,416
TOTAL	\$753,184	\$54,389	\$698,795

Attachment

Progress Schedule

Attachment A

Progress Schedule

