

PROJECT REPORT

DATE: January 26, 2022

TO: Payson Long, NYSDEC Project Manager

- FROM: Megan Miller, EA Project Manager
- **COPY:** Donald Conan, P.E., P.G., EA Program Manager Frank DeSantis Jr., EA Deputy Program Manager
- SUBJECT: Summary of Progress Site Name: National Heatset Printing Co. Site Number: 152140 Site Location: East Farmingdale, New York Work Assignment Number: D009806-18

PERFORMANCE PERIOD: December 2021 through 21 January 2022

WORK/DELIVERABLES COMPLETED THIS PERIOD

TASK 1: SCOPING

Work Completed: No work was completed under this task during this performance period.

Schedule: On schedule

Issues/Problems: None

Upcoming Work: None

TASK 2: SITE MANAGEMENT PLAN

Work Completed: Site Management Plan was revised to reflect changes in DDC system operations (systems have ceased operations), SVE system operations (horizontal SVE), and groundwater monitoring schedule (5 quarterly).

Schedule: Revised Draft SMP submitted 7 January 2022

Issues/Problems: None.

Upcoming Work: Revisions to Draft SMP pending NYSDEC review.



TASK 3: OPERATION AND MAINTENANCE

Work Completed: Onsite DDC systems were shut down due to high water; offsite DDC system was shut down due to alarms- troubleshooting was not possible due to broken PLC screen. As of meeting with NYSDEC on 9 December 2021, DDC systems are to remain off and RSO activities are to be conducted to identify alternative remaining source area remediation. Quarterly SVE O&M conducted 18 January 2022.

Schedule: On schedule.

Issues/Problems: None

Upcoming Work: Completion and submittal of Q4 2021 report.

TASK 4: MONITORING AND REPORTING

Work Completed: SVE air sampling conducted 18 January 2022.

Schedule: Schedule changed following 9 December 2021 meeting to 5 Quarterly; next groundwater sampling event January 2023. SVE O&M to remain quarterly.

Issues/Problems: None

Upcoming Work: SVE O&M to be conducted in April 2022. Research and propose remote monitoring system for SVE.

TASK 5: PERIODIC REVIEW AND REPORT (PRR)

Work Completed: Received notification of PRR due 11 February 2022. Began drafting PRR.

Schedule: To be submitted February 2022.

Issues/Problems: None.

Upcoming Work: Complete draft PRR.

TASK 6: REMEDIAL SITE OPTIMIZATION

Work Completed: Submitted Draft Corrective Measures Work Plan 30 December 2021. Preparing cross sections of known conditions at 1 Adams Blvd. building to propose monitoring well locations.

Issues/Problems: None

Upcoming Work: Revisions to Draft CMWP pending NYSDEC review; RSO Letter Work Plan.



BUDGET SUMMARY (Through 21 January 2022)

Task	Work Assignment Price	Effort through Reporting Period	Remaining Budget
Task 1: Scoping	\$13,459	\$15,671	(\$2,212)
Task 2: Site Management Plan	\$9,430	\$7,376	\$2,054
Task 3: Operation and Maintenance	\$428,423	\$119,285	\$309,138
Task 4: Monitoring and Reporting	\$192,813	\$71,016	\$121,797
Task 5: Periodic Review Report (includes second PRR in this WA; only one was scoped)	\$17,964	\$31,391	(\$13,427)
Task 6: Remedial Site Optimization (includes CMWP, not originally scoped)	\$91,095	\$40,474	\$50,621
TOTAL	\$753,184	\$285,212	\$467,972

Attachment

Progress Schedule

Attachment A

Progress Schedule

						EA Project No				
ID	Task Name	Duration	Start	Finish	Predecessors	Dec	Half 1, 2022 Jan	Feb Mar	Apr	May
1	Site Management Plan Revision	32 days	Fri 12/17/21	Mon 1/31/22						
2	Draft SMP	16 days	Fri 12/17/21	Fri 1/7/22						
3	NYSDEC Review	10 days	Mon 1/10/22	Fri 1/21/22	2		1			
4	Edit and Submit Revised SMP	5 days	Mon 1/24/22	Fri 1/28/22	3		*			
5	NYSDEC Review and Approval	1 day	Mon 1/31/22	Mon 1/31/22	4		Ť			
6	Periodic Review and Report	37 days	Mon 1/10/22	Tue 3/1/22			-			
7	2020-2021 Periodic Review Report	37 days	Mon 1/10/22	Tue 3/1/22			-			
8	Draft PRR	25 days	Mon 1/10/22	Fri 2/11/22						
9	NYSDEC Review	5 days	Mon 2/14/22	Fri 2/18/22	8			*		
10	Edit and Submit Revised PRR	3 days	Mon 2/21/22	Wed 2/23/22	9			1		
11	NYSDEC Review and Approval	3 days	Thu 2/24/22	Mon 2/28/22	10			1		
12	Final Stamped PRR	1 day	Tue 3/1/22	Tue 3/1/22	11		1	*		
13	Corrective Measures Work Plan	25 days	Fri 12/17/21	Fri 1/21/22		4				
14	Draft CMWP	10 days	Fri 12/17/21	Thu 12/30/21						
15	NYSDEC Review	10 days	Fri 12/31/21	Thu 1/13/22	14					
16	Edit and Submit Revised CMWP	5 days	Fri 1/14/22	Thu 1/20/22	15		ł			
17	NYSDEC Review and Approval	1 day	Fri 1/21/22	Fri 1/21/22	16					
18	Remedial System Optimization	179 days	Fri 1/21/22	Wed 9/28/22						
19	Subcontractor Procurement	20 days	Fri 1/21/22	Thu 2/17/22	16					
20	RSO Planning Meeting with NYSDEC	1 day	Thu 2/10/22	Thu 2/10/22						
21	Preliminary field data collection	4 days	Mon 2/28/22	Thu 3/3/22	20FS+11 days					
22	Letter Work Plan	23 days	Fri 3/4/22	Tue 4/5/22				•		
23	Draft Letter Work Plan (Proposed locations and analyses) 15 days	Fri 3/4/22	Thu 3/24/22	21					
24	NYSDEC Review	5 days	Fri 3/25/22	Thu 3/31/22	23					
25	Edit and Submit Revised RSO Letter WP	2 days	Fri 4/1/22	Mon 4/4/22	24					
26	NYSDEC Review and Approval	1 day	Tue 4/5/22	Tue 4/5/22	25		1			
27	Subcontractor Procurement (Driller, IDW)	20 days	Wed 4/6/22	Tue 5/3/22	22					
28	RSO Field Activities	45 days	Wed 5/4/22	Tue 7/5/22						
29	Drilling and sampling	10 days	Wed 5/4/22	Tue 5/17/22						,
30	Sampling	5 days	Wed 5/18/22	Tue 5/24/22						
31	Laboratory Analysis and Validation	30 days	Wed 5/25/22	Tue 7/5/22						
32	RSO Report	61 days	Wed 7/6/22	Wed 9/28/22						
33	Draft RSO Report - Eval of Options and Concenptual De	_	Wed 7/6/22	Tue 8/23/22						
34	NYSDEC Review	20 days	Wed 8/24/22	Tue 9/20/22						
35	Edit and Submit Revised RSO Report	5 days	Wed 0/24/22 Wed 9/21/22	Tue 9/27/22						
36	NYSDEC Review and Approval	1 day	Wed 9/21/22 Wed 9/28/22	Wed 9/28/22						
		-				<u> </u>				
	Task		ect Summary			tive Task		Duration-only		F
roject ate: D	Dec 2021 REV		ernal Tasks ernal Milestone	•		tive Milestone	♦	Manual Summary Roll	up	F
	Milestone •	EXT	ana wilestone	\checkmark	Inact	tive Summary	\checkmark	Manual Summary		

