

## PROJECT REPORT

**DATE:** March 23, 2022

**TO:** Payson Long, NYSDEC Project Manager

**FROM:** Megan Miller, EA Project Manager

**COPY:** Donald Conan, P.E., P.G., EA Program Manager  
Frank DeSantis Jr., EA Deputy Program Manager

**SUBJECT:** Summary of Progress  
Site Name: National Heatset Printing Co.  
Site Number: 152140  
Site Location: East Farmingdale, New York  
Work Assignment Number: D009806-18

**PERFORMANCE PERIOD:** February 19 2022 through 18 March 2022

### WORK/DELIVERABLES COMPLETED THIS PERIOD

#### TASK 1: SCOPING

**Work Completed:** No work was completed under this task during this performance period.

**Schedule:** NA

**Issues/Problems:** None

**Upcoming Work:** None

#### TASK 2: SITE MANAGEMENT PLAN

**Work Completed:** No work was completed under this task during this performance period.

**Schedule:** Schedule to be updated upon receipt of NYSDEC comments.

**Issues/Problems:** None.

**Upcoming Work:** Revisions to Draft SMP pending NYSDEC review.



### **TASK 3: OPERATION AND MAINTENANCE**

**Work Completed:** SVE system is in for repairs with D&D electric due to required bearing replacement; scheduled re-installation.

**Schedule:** On schedule.

**Issues/Problems:** None

**Upcoming Work:** Restart SVE system on March 22, 2022; quarterly SVE O&M to be conducted in April 2022. Research and propose remote monitoring system for SVE.

### **TASK 4: MONITORING AND REPORTING**

**Work Completed:** No work was completed under this task during this performance period.

**Schedule:** On schedule.

**Issues/Problems:** None

**Upcoming Work:** SVE O&M to be conducted in April 2022.

### **TASK 5: PERIODIC REVIEW AND REPORT (PRR)**

**Work Completed:** Drafted PRR No. 5 (2020-2022) submitted March 4, 2022.

**Schedule:** Schedule to be updated upon receipt of NYSDEC comments.

**Issues/Problems:** None.

**Upcoming Work:** Revisions to Draft PRR No. 5 pending NYSDEC review.

### **TASK 6: REMEDIAL SITE OPTIMIZATION**

**Work Completed:** Submitted Draft Corrective Measures Work Plan 30 December 2021; submitted Draft RSO Letter Work Plan March 8, 2022. Initiated procurement for RSO field activities.

**Issues/Problems:** None

**Upcoming Work:** Revisions to Draft CMWP and Draft RSO Letter Work Plan pending NYSDEC review. Complete subcontractor procurement for RSO field activities.



**BUDGET SUMMARY (Through 18 March 2022)**

<b>Task</b>	<b>Work Assignment Price</b>	<b>Effort through Reporting Period</b>	<b>Remaining Budget</b>
Task 1: Scoping	\$13,459	\$16,350	(\$2,891)
Task 2: Site Management Plan	\$9,430	\$7,615	\$1,815
Task 3: Operation and Maintenance	\$428,423	\$129,757	\$298,666
Task 4: Monitoring and Reporting	\$192,813	\$73,378	\$119,435
Task 5(a): 2017-2020 PRR	\$17,964	\$ 27,478	(\$9,514)
Task 5(b): 2020-2022 PRR	Not Scoped	\$15,687	(\$15,687)
Task 6(a): Remedial Site Optimization (CMWP)	Not Scoped	\$39,805	(\$39,805)
Task 6(b): Remedial Site Optimization	\$91,095	\$22,871	\$68,224
<b>TOTAL</b>	<b>\$753,184</b>	<b>\$332,941</b>	<b>\$420,243</b>

**Attachment**

Progress Schedule

**Attachment A**  
**Progress Schedule**

National Heatset Printing Co. Remedial Site Optimization  
 NYSDEC Site No. 152140  
 EA Project No. 16025.18

ID	Task Name	Duration	Start	Finish	Half 1, 2022						Half 2, 2022			
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
1	<b>RSO Planning</b>	<b>49 days?</b>	<b>Fri 1/21/22</b>	<b>Wed 3/30/22</b>										
2	<b>Subcontractor Procurement</b>	20 days	Mon 2/28/22	Fri 3/25/22										
3	<b>Letter Work Plan</b>	<b>38 days</b>	<b>Thu 2/10/22</b>	<b>Mon 4/4/22</b>										
4	Draft Letter Work Plan (Proposed locations and analyses)	19 days	Thu 2/10/22	Tue 3/8/22										
5	NYSDEC Review	10 days	Thu 3/17/22	Wed 3/30/22										
6	Edit and Submit Revised RSO Letter WI	2 days	Thu 3/31/22	Fri 4/1/22										
7	NYSDEC Review and Approval	1 day	Mon 4/4/22	Mon 4/4/22										
8	1 Adams Blvd Owner and Tennant Review of WP	1 day	Wed 3/30/22	Wed 3/30/22										
9	<b>Coordination Call with 1 Adams Blvd Tennant</b>	1 day	Wed 3/30/22	Wed 3/30/22										
10	Downgradient Receptors Investigation	10 days	Mon 3/28/22	Fri 4/8/22										
11	<b>RSO Field Activities</b>	<b>65 days</b>	<b>Mon 4/25/22</b>	<b>Fri 7/22/22</b>										
12	Drilling - HPT and CMT Well Installation	15 days	Mon 4/25/22	Fri 5/13/22										
13	Downgradient Private Well Field Verification	1 day	Mon 5/2/22	Mon 5/2/22										
14	CMT Well Development	9 days	Tue 5/3/22	Fri 5/13/22										
15	CMT and Existing MW Sampling	10 days	Mon 5/30/22	Fri 6/10/22										
16	Laboratory Analysis and Validation	30 days	Mon 6/13/22	Fri 7/22/22										
17	<b>RSO Report</b>	<b>61 days</b>	<b>Mon 5/16/22</b>	<b>Mon 8/8/22</b>										
18	Draft RSO Report - Eval of Options and Conceptual Design	35 days	Mon 5/16/22	Fri 7/1/22										
19	NYSDEC Review	20 days	Mon 7/4/22	Fri 7/29/22										
20	Edit and Submit Revised RSO Report	5 days	Mon 8/1/22	Fri 8/5/22										
21	NYSDEC Review and Approval	1 day	Mon 8/8/22	Mon 8/8/22										

Project: National Heatset Printing Co. Date: March 2022	Task		Inactive Task		Manual Summary	
	Split		Inactive Task		Start-only	
	Milestone		Inactive Milestone		Finish-only	
	Summary		Inactive Summary		Progress	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only			
	External Milestone		Manual Summary Rollup			