

PROJECT REPORT

DATE: June 20, 2022

TO: Payson Long, NYSDEC Project Manager

FROM: Megan Miller, EA Project Manager

COPY: Donald Conan, P.E., P.G., EA Program Manager
Frank DeSantis Jr., EA Deputy Program Manager

SUBJECT: Summary of Progress
Site Name: National Heatset Printing Co.
Site Number: 152140
Site Location: East Farmingdale, New York
Work Assignment Number: D009806-18

PERFORMANCE PERIOD: 2 May 2022 through 3 June 2022

WORK/DELIVERABLES COMPLETED THIS PERIOD

TASK 1: SCOPING

Work Completed: No work was completed under this task during this performance period.

Schedule: NA

Issues/Problems: None

Upcoming Work: None

TASK 2: SITE MANAGEMENT PLAN

Work Completed: No work was completed under this task during this performance period.

Schedule: Schedule to be updated upon receipt of NYSDEC comments.

Issues/Problems: None.

Upcoming Work: Revisions to Draft SMP pending NYSDEC review.



TASK 3: OPERATION AND MAINTENANCE

Work Completed: No work was completed under this task during this performance period.

Schedule: On schedule.

Issues/Problems: None

Upcoming Work: Quarterly SVE O&M to be conducted in July 2022. Research and propose remote monitoring system for SVE.

TASK 4: MONITORING AND REPORTING

Work Completed: Data reporting was conducted during this performance period.

Schedule: On schedule.

Issues/Problems: None

Upcoming Work: SVE O&M to be conducted in July 2022.

TASK 5: PERIODIC REVIEW AND REPORT (PRR)

Work Completed: No work was completed under this task during this performance period.

Schedule: Schedule to be updated upon receipt of NYSDEC comments.

Issues/Problems: None.

Upcoming Work: Revisions to Draft PRR No. 5 pending NYSDEC review.

TASK 6: REMEDIAL SITE OPTIMIZATION

Work Completed: Continued procurement and planning activities for RSO field activities. Site visit with building occupants (Unilever) to verify locations.

Issues/Problems: None

Upcoming Work: Complete subcontractor procurement for RSO field activities. GPR Survey June 6, 2022. Well installation scheduled for late June/July.



BUDGET SUMMARY (Through 3 June 2022)

Task	Work Assignment Price	Effort through Reporting Period	Remaining Budget
Task 1: Scoping	\$13,459	\$16,595	(\$3,136)
Task 2: Site Management Plan	\$9,430	\$7,376	\$2,054
Task 3: Operation and Maintenance	\$428,423	\$140,439	\$287,984
Task 4: Monitoring and Reporting	\$192,813	\$72,344	\$120,469
Task 5(a): 2017-2020 PRR	\$17,964	\$ 27,478	(\$9,514)
Task 5(b): 2020-2022 PRR	Not Scoped	\$16,735	(\$16,735)
Task 6(a): Remedial Site Optimization (CMWP)	Not Scoped	\$39,805	(\$39,805)
Task 6(b): Remedial Site Optimization	\$91,095	\$33,758	\$57,337
TOTAL	\$753,184	\$367,298	\$385,886

Attachment

Progress Schedule

Attachment A
Progress Schedule

National Heatset Printing Co. Remedial Site Optimization
 NYSDEC Site No. 152140
 EA Project No. 16025.18

ID	Task Name	Duration	Start	Finish	Half 1, 2022						Half 2, 2022					
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1	RSO Planning	49 days?	Fri 1/21/22	Wed 3/30/22												
2	Subcontractor Procurement	20 days	Mon 2/28/22	Fri 3/25/22												
3	Letter Work Plan	54 days	Thu 2/10/22	Tue 4/26/22												
4	Draft Letter Work Plan (Proposed locations and analyses)	19 days	Thu 2/10/22	Tue 3/8/22												
5	NYSDEC Review	22 days	Wed 3/9/22	Thu 4/7/22												
6	Edit and Submit Final RSO Letter WP	1 day	Tue 4/19/22	Tue 4/19/22												
7	1 Adams Blvd Owner and Tennant Review of WP	6 days	Tue 4/19/22	Tue 4/26/22												
8	Coordination Call with 1 Adams Blvd Tennant	1 day	Wed 4/27/22	Wed 4/27/22												
9	Downgradient Receptors Investigation	15 days	Tue 5/31/22	Mon 6/20/22												
10	RSO Field Activities	80 days	Mon 6/6/22	Fri 9/23/22												
11	GPR Survey	1 day	Mon 6/6/22	Mon 6/6/22												
12	Drilling - HPT and CMT Well Installation	15 days	Mon 6/27/22	Fri 7/15/22												
13	Downgradient Private Well Field Verification	1 day	Tue 6/21/22	Tue 6/21/22												
14	CMT Well Development	9 days	Tue 7/5/22	Fri 7/15/22												
15	CMT and Existing MW Sampling	10 days	Mon 8/1/22	Fri 8/12/22												
16	Laboratory Analysis and Validation	30 days	Mon 8/15/22	Fri 9/23/22												
17	RSO Report	71 days	Mon 9/19/22	Mon 12/26/22												
18	Draft RSO Report - Eval of Options and Conceptual Design	45 days	Mon 9/19/22	Fri 11/18/22												
19	NYSDEC Review	20 days	Mon 11/21/22	Fri 12/16/22												
20	Edit and Submit Revised RSO Report	5 days	Mon 12/19/22	Fri 12/23/22												
21	NYSDEC Review and Approval	1 day	Mon 12/26/22	Mon 12/26/22												

Project: National Heatset Printing Co. Date: May 2022	Task		Inactive Task		Manual Summary	
	Split		Inactive Task		Start-only	
	Milestone		Inactive Milestone		Finish-only	
	Summary		Inactive Summary		Progress	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only			
	External Milestone		Manual Summary Rollup			