

National Heatset Printing Co. Remedial Site Optimization
 NYSDEC Site No. 152140
 EA Project No. 16025.18

ID	Task Name	Duration	Start	Finish	Predecessors	Half 1, 2022						Half 2, 2022						Half 1, 2023
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
1	RSO Planning	49 days?	Fri 1/21/22	Wed 3/30/22														
2	Subcontractor Procurement	20 days	Mon 2/28/22	Fri 3/25/22														
3	Letter Work Plan	54 days	Thu 2/10/22	Tue 4/26/22														
4	Draft Letter Work Plan (Proposed locations and analyses)	19 days	Thu 2/10/22	Tue 3/8/22														
5	NYSDEC Review	22 days	Wed 3/9/22	Thu 4/7/22	4													
6	Edit and Submit Final RSO Letter WP	1 day	Tue 4/19/22	Tue 4/19/22	5													
7	1 Adams Blvd Owner and Tennant Review of WP	6 days	Tue 4/19/22	Tue 4/26/22														
8	Coordination Call with 1 Adams Blvd Tennant	1 day	Wed 4/27/22	Wed 4/27/22														
9	Downgradient Receptors Investigation	15 days	Tue 5/31/22	Mon 6/20/22														
10	RSO Field Activities	100 days	Mon 6/6/22	Fri 10/21/22														
11	GPR Survey	1 day	Mon 6/6/22	Mon 6/6/22														
12	Drilling - HPT and CMT Well Installation	45 days	Mon 6/27/22	Fri 8/26/22														
13	Downgradient Private Well Field Verification	1 day	Mon 8/15/22	Mon 8/15/22														
14	CMT Well Development	9 days	Tue 8/16/22	Fri 8/26/22	13													
15	CMT and Existing MW Sampling	4 days	Tue 9/6/22	Fri 9/9/22	12													
16	Laboratory Analysis and Validation	30 days	Mon 9/12/22	Fri 10/21/22	15													
17	RSO Report	71 days	Mon 10/3/22	Mon 1/9/23	14													
18	Draft RSO Report - Eval of Options and Conceptual Design	45 days	Mon 10/3/22	Fri 12/2/22														
19	NYSDEC Review	20 days	Mon 12/5/22	Fri 12/30/22	18													
20	Edit and Submit Revised RSO Report	5 days	Mon 1/2/23	Fri 1/6/23	19													
21	NYSDEC Review and Approval	1 day	Mon 1/9/23	Mon 1/9/23	20													

Project: National Heatset Printing Co. Date: August 2022	Task		Inactive Task		Manual Summary	
	Split		Inactive Task		Start-only	
	Milestone		Inactive Milestone		Finish-only	
	Summary		Inactive Summary		Progress	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only			
	External Milestone		Manual Summary Rollup			