

DAILY OBSERVATION REPORT

Pg. 1 of 2

Report No.: NG062112

Date: June 21, 2012

NYSDEC

DER - Remedial Bureau C

Inspection Unit

**NG Patchogue MGP Site
Pre-Design Investigation
Site Number 152182**

NG PM: Bill Ryan

NYSDEC PM: Liz Lukowski

Construction Manager: Brown and Caldwell

Project Engineers: Brown and Caldwell

Remedial Contractor: Viasant

Air Monitoring: Brown and Caldwell

Health & Safety: NA

Weather Conditions

General Description	Sunny	am	Sunny	pm
Temperature	75 F	am	95 F	pm
Wind Direction	None	am	None	pm

HEALTH & SAFETY:

*(*If any box(s) below are checked "Yes", list the deviation under the "Items for Concern" section of this report).*

Were there any changes to the Health & Safety Plan? *Yes () No (X) NA ()

Were there any exceedances at the perimeter action level reported on this date? Air: *Yes () No (X) NA ()

Were there any Noise /Vibration exceedances reported on this date? Noise: *Yes () No () NA (X)
Vibration: *Yes () No () NA (X)

Were there any breaches to the silt fence reported/observed on this date? *Yes () No (X) NA ()

Were there any dust/odor issues reported or observed on this date? *Yes () No (X) NA ()

WASTE HAULING :

*(*If any box(s) below are checked "Yes", list the deviation under the "Items of Concern" section of this report).*

Were there any vehicles which did not display proper D.O.T numbers and placards? *Yes () No (X) NA ()

Were there any vehicles which were not lined or tarped? *Yes () No (X) NA ()

Were there any vehicles which were not decontaminated prior to exiting the work site? * Yes () No (X) NA ()

DAILY OBSERVATION REPORT

Pg. 2 of 2

Report No.: NG062112

Date: June 21, 2012

Materials Removed From Site: N/A

Disposal Facility's: Bayshore Recycling, Keansby, NJ

Trucking Company: AVF Trucking, Hillsdale, NJ

Total Loads: (on this date) 4

Total Daily Weight: (est.) 100 tons

Total Loads: (to date) 23

Total Weight: (*approx.) 575 tons

*Actual (total weight) adjusted periodically based on weight tickets submitted by the disposal facilities.

Summary of Events:

- AOS 0700. Greg, Desmond (B&C); G. Gaydosh (Viasant), Viasant crew on site.
- Viasant continued to remove soil from the 2-foot excavation to a stockpile.
- Viasant sent off 4 loads of material to Bayshore Recycling from stockpiled soil. Calciment was added to reduce water content of soil.
- Viasant removed approximately 1 foot of soil along the west and north slopes adjacent to the deeper excavations.
- Based on survey results, Viasant removed high spots within the 2-foot excavation area.

VISITORS TO SITE:

NAME	Representing	Entered Exclusion/CRZ Zone	
		Yes ()	No ()
		Yes ()	No ()
		Yes ()	No ()
		Yes ()	No ()

PROJECT SCHEDULE:

- Clean-up the 2-foot cut excavations, send off remaining stockpiled soils, place demarcation barrier and backfill excavations.

ISSUES PENDING:

ITEMS OF CONCERN:

- 

SITE REPRESENTATIVE
CONSTRUCTION INSPECTOR:

R. Scott Deyette

Name: (*signature*)

Date: 06/21/12