

## DAILY FIELD REPORT

Job Name	<u>Patchogue Former MGP Site</u>	Date	<u>Thursday June 27, 2019</u>
Report	<u>Site Remediation</u>	Report No.	<u>2</u>
Job No.	<u>451820</u>	Sheet	<u>Page 1</u>
Location	<u>Patchogue, NY</u>	Weather	<u>Sunny, 70-85° F</u>
Client	<u>NYSDEC</u>	Wind	<u>N 0-10 mph</u>

### SUMMARY OF WORK COMPLETED TODAY

- Continued digging test trenches in order to locate additional East-West running clay pipe located near southern catch basin. One end of the pipe west of the catch basin was located. The trench was extended out westward from this end, but no further pipe sections were located.
- A separate trench was dug south of the catch basin and the clay pipe outflow from the catch basin was plugged with hydraulic cement.
- The two ends of the East-West running pipe were surveyed.
- Repainted property line for Town of Brookhaven parcel, sheetpile line, and ISS limit near the Town of Brookhaven property.
- Started digging area for pilot test and constructed berm around test area.
- Tested tubing/grouting setup for pilot test.
- Loaded bentonite on pallets into warehouse and loaded 1 bag into reagent tanker.
- No CAMP exceedances today. A tree fell on a power line offsite, resulting in all CAMP stations being shut off from 12:00-1:15 am early on June 27<sup>th</sup>. They were back online before work started later in the morning.
- Vibration monitoring started today.



## DAILY FIELD REPORT

Job Name	Patchogue Former MGP Site	Date	Thursday June 27, 2019
Report	Site Remediation	Report No.	2
Job No.	451820	Sheet	Page 2
Location	Patchogue, NY	Weather	Sunny, 70-85° F
Client	NYSDEC	Wind	N 0-10 mph

### EQUIPMENT & PERSONNEL

CONTRACTOR HEAVY EQUIPMENT	QUANTITY	CONTRACTOR WORK FORCE	QUANTITY
		Project Manager (Posillico, Kevin Cain)	1
		Site Safety Officer (Posillico, Chris Zec)	1
Volvo ECR28 Excavator	1	Aaron Gorges (GEI, Construction Manager)	0
CAT 349F Excavator	1	Ed Bradshaw (GEI, Project Manager)	1
John Deere 331G Skid Steer	1	Michael Perciballi (Posillico, Environmental	0
JCB 509 Forklift	1	Manager)	
Reagent silos	2	Marc Atamian (Posillico, Project Engineer)	1
		Tim Murphy (Posillico, Site Superintendent)	1
		Laborers/Equipment Operators	5
SUBCONTRACTOR EQUIPMENT		SUBCONTRACTORS (GSI)	
Vibration monitors	2	Josh Bonetto (Project Manager)	1
		Sam Kellar (Site Superintendent)	1
		Alex Campbell (Project Engineer/QC	1
		Technician)	
		Paul Knox (Laborer)	1
MISC. EQUIPMENT		Other	
Frac Tank	1	Sarah Aldridge (National Grid)	0
Roll off dumpster	1	Charles Atanasio (B&C, Construction	1
Reagent tankers	2	Manager)	
Storage trailers	3	Melissa Bulina (AECOM)	1
Odor control supplies	1	Scott Deyette (NYSDEC)	0
Sump pumps	2	Kristen Brooks (Parsons)	1
		Marek Ostrowski (B&C, Engineer of	1
		Record)	
		Keith Bogatch (B&C, Project Manager)	0
		Carla Oliveira (B&C, Project Engineer)	0
CONTRACTOR WORK HOURS:			07:00-15:15

## DAILY FIELD REPORT

Job Name Patchogue Former MGP Site Date Thursday June 27, 2019  
Report Site Remediation Report No. 2  
Job No. 451820 Sheet Page 3  
Location Patchogue, NY Weather Sunny, 70-85° F  
Client NYSDEC Wind N 0-10 mph

### EQUIPMENT DELIVERED

none

### REAGENT DELIVERIES

MATERIAL	TRACKING ID #	QUANTITY (tons)
Bentonite		

### COAL TAR IMPACTED MATERIAL (OFF-SITE DISPOSAL)

MATERIAL	MANIFEST ID #	QUANTITY (est. tons)
----------	---------------	----------------------

### WASTE WATER (OFF-SITE DISPOSAL)

MATERIAL	MANIFEST ID #	QUANTITY (est. gal)
----------	---------------	---------------------

### VISITORS

Coffee and gasoline deliveries today. Jon Mitchell and Scott Pietronski from National Grid visited the site. Mike Farreau from Posillico onsite for survey.

### NOTES/OTHER

Kristen Brooks

Field Observer

## DAILY FIELD REPORT

Job Name	<u>Patchogue Former MGP Site</u>	Date	<u>Thursday June 27, 2019</u>
Report	<u>Site Remediation</u>	Report No.	<u>2</u>
Job No.	<u>451820</u>	Sheet	<u>Page 4</u>
Location	<u>Patchogue, NY</u>	Weather	<u>Sunny, 70-85° F</u>
Client	<u>NYSDEC</u>	Wind	<u>N 0-10 mph</u>

### PHOTOS



Photo 1: Plugging clay pipe outflowing from southern catch basin (located at the bottom left corner of the picture).

## DAILY FIELD REPORT

Job Name	<u>Patchogue Former MGP Site</u>	Date	<u>Thursday June 27, 2019</u>
Report	<u>Site Remediation</u>	Report No.	<u>2</u>
Job No.	<u>451820</u>	Sheet	<u>Page 5</u>
Location	<u>Patchogue, NY</u>	Weather	<u>Sunny, 70-85° F</u>
Client	<u>NYSDEC</u>	Wind	<u>N 0-10 mph</u>



Photo 2: Backfilled trench used for plugging clay pipe

## DAILY FIELD REPORT

Job Name	<u>Patchogue Former MGP Site</u>	Date	<u>Thursday June 27, 2019</u>
Report	<u>Site Remediation</u>	Report No.	<u>2</u>
Job No.	<u>451820</u>	Sheet	<u>Page 6</u>
Location	<u>Patchogue, NY</u>	Weather	<u>Sunny, 70-85° F</u>
Client	<u>NYSDEC</u>	Wind	<u>N 0-10 mph</u>



Photo 3: Pilot test area at end of work day. Excavation area is fenced and covered with foam to prevent odors.

