



DAILY FIELD REPORT – SITE 152182

Job Name	<u>Patchogue Former MGP Site</u>	Date	<u>Friday June 28, 2019</u>
Report	<u>Site Remediation</u>	Report No.	<u>3</u>
Job No.	<u>451820</u>	Sheet	<u>Page 1</u>
Location	<u>Patchogue, NY</u>	Weather	<u>Sunny, 70-90° F</u>
Client	<u>NYSDEC</u>	Wind	<u>S/SW 0-10 mph</u>

SUMMARY OF WORK COMPLETED TODAY

- Mixed first pilot test mix in first pilot test cell (A112).
- Collected samples from first pilot test cell.
- Set up decontamination area.
- Loaded additional bentonite and cement into reagent tankers.
- Pumped water from and cleaned sediment out of southern catch basin.
- No CAMP exceedances today.
- No vibration monitoring exceedances today.



DAILY FIELD REPORT – SITE 152182

Job Name	Patchogue Former MGP Site	Date	Friday June 28, 2019
Report	Site Remediation	Report No.	3
Job No.	451820	Sheet	Page 2
Location	Patchogue, NY	Weather	Sunny, 70-90° F
Client	NYSDEC	Wind	S/SW 0-10 mph

EQUIPMENT & PERSONNEL

CONTRACTOR HEAVY EQUIPMENT	QUANTITY	CONTRACTOR WORK FORCE	QUANTITY
		Project Manager (Posillico, Kevin Cain)	1
		Site Safety Officer (Posillico, Chris Zec)	1
Volvo ECR28 Excavator	1	Aaron Gorges (GEI, Construction Manager)	0
CAT 349F Excavator	1	Ed Bradshaw (GEI, Project Manager)	1
John Deere 331G Skid Steer	1	Michael Perciballi (Posillico, Environmental Manager)	0
JCB 509 Forklift	1	Marc Atamian (Posillico, Project Engineer)	1
Reagent silos	2	Tim Murphy (Posillico, Site Superintendent)	1
		Laborers/Equipment Operators	5
SUBCONTRACTOR EQUIPMENT		SUBCONTRACTORS (GSI)	
Vibration monitors	2	Josh Bonetto (Project Manager)	1
		Sam Kellar (Site Superintendent)	1
		Alex Campbell (Project Engineer/QC Technician)	1
		Paul Knox (Laborer)	1
MISC. EQUIPMENT		Other	
Frac Tank	1	Sarah Aldridge (National Grid)	0
Roll off dumpster	1	Charles Atanasio (B&C, Construction Manager)	1
Reagent tankers	2	Melissa Bulina (AECOM)	1
Storage trailers	3	Scott Deyette (NYSDEC)	0
Odor control supplies	1	Kristen Brooks (Parsons)	1
Sump pumps	2	Marek Ostrowski (B&C, Engineer of Record)	1
		Keith Bogatch (B&C, Project Manager)	0
		Carla Oliveira (B&C, Project Engineer)	0
CONTRACTOR WORK HOURS:			07:00-15:30

EQUIPMENT DELIVERED

ABI TM 14/17 V crawler mounted hydraulic rotary rig



DAILY FIELD REPORT – SITE 152182

Job Name	Patchogue Former MGP Site	Date	Friday June 28, 2019
Report	Site Remediation	Report No.	3
Job No.	451820	Sheet	Page 3
Location	Patchogue, NY	Weather	Sunny, 70-90° F
Client	NYSDEC	Wind	S/SW 0-10 mph

REAGENT DELIVERIES

MATERIAL	TRACKING ID #	QUANTITY (tons)
Cement		

COAL TAR IMPACTED MATERIAL (OFF-SITE DISPOSAL)

MATERIAL	MANIFEST ID #	QUANTITY (est. tons)

WASTE WATER (OFF-SITE DISPOSAL)

MATERIAL	MANIFEST ID #	QUANTITY (est. gal)

VISITORS

Several PSEG staff members onsite to examine fallen tree/electric line.

NOTES/OTHER

Kristen Brooks, Field Observer

X

Kristen Brooks

DAILY FIELD REPORT – SITE 152182

Job Name	<u>Patchogue Former MGP Site</u>	Date	<u>Friday June 28, 2019</u>
Report	<u>Site Remediation</u>	Report No.	<u>3</u>
Job No.	<u>451820</u>	Sheet	<u>Page 4</u>
Location	<u>Patchogue, NY</u>	Weather	<u>Sunny, 70-90° F</u>
Client	<u>NYSDEC</u>	Wind	<u>S/SW 0-10 mph</u>

PHOTOS



Photo 1: Mixing first pilot test mix in Cell A112

