

PROJECT:	Fulton Works Former MGP – Parcels III and IV (Site No.: 224051)
ADDRESS:	545 Sackett St., Brooklyn, NY
PREPARED BY:	Roux Environmental Engineering and Geology, D.P.C.
DATE:	January 10th, 2023
WEATHER:	Temp: 37 - 42°F, Partly Cloudy, RH: 63% Pressure: 30.09" Hg Wind: W @ 8 mph
TIME:	07:00 – 16:30

Project Team

General Contractor and Subcontractors:

- Mega Contracting Group, LLC
- Creamer Environmental, Inc.

Engineers/Consultants

- Roux Environmental Engineering and Geology, D.P.C.
- Mueser Rutledge Consulting Engineers, PLLC
- GZA GeoEnvironmental. Inc.

Remedial Action Work Summary

Work Activities Performed Onsite:

- Installation of the tension fabric structure (TFS) for the Phase 1 excavation continued.
- Installation of vapor management system components continued.

Contractor Work Performed Onsite:

Creamer Environmental, Inc (CEI), installed fabric on gable ends of TFS, CEI torch cut support of excavation (SOE) sheet piles in WC-7 to allow for installation of TFS fabric, baseplate and pins were install and CEI received delivery of last panel of TFS fabric. Vapor Management system (VMS) installation advanced. Installation of VMS operation control panel began to be installed and continued assembly of air duct piping connections to the TFS thimble. CEI installed flow water meter for dewatering well DW7, CEI prepared for dewatering pump test.

Measures to control dust (tarping and limiting vehicle speed) were applied on Site as needed.

Air Monitoring:

- No community air monitoring program (CAMP) exceedances were observed during the day.
- GZA GeoEnvironmental. Inc. will provide summary report for CAMP activities.

Erosion and Sediment Control

- Catch basin inlet protection, silt fences, and socks were inspected at the beginning of the day to confirm to be undamaged and operational.

Sampling Conducted:

- None.

Other Items of Note:

- None.

Anticipated Work Activities for the Upcoming Week

Continued installation of the TFS, VMS and dewatering system pumping test.

**DAILY STATUS REPORT**


PROJECT:	Fulton Works Former MGP – Parcels III and IV (Site No.: 224051)
ADDRESS:	545 Sackett St., Brooklyn, NY
PREPARED BY:	Roux Environmental Engineering and Geology, D.P.C.
DATE:	January 10th, 2023
WEATHER:	Temp: 37 - 42°F, Partly Cloudy, RH: 63% Pressure: 30.09" Hg Wind: W @ 8 mph
TIME:	07:00 – 16:30

Imported Material					
Name - Location	Source	During This Reporting Period		Total	
		Loads	Tons	Loads	Tons
Vulcan ASTM #3 (1 ½" Stone)	Vulcan Hamburg Quarry			3	77.08
Vulcan General Fill	Vulcan Wantage Quarry			70	1,775.09

Exported Material					
Material	Facility	During This Reporting Period		Total	
		Loads	Tons	Loads	Tons
Concrete for Recycling	Bayshore			20	421.87
TCE Impacted Haz Hot Spot	CWM Emelle			7	161.72
Cd Impacted Haz Hot Spot	CWM Emelle			3	49.45
Cd Impacted Material from WC-5	Clean Earth NJ			16	397.75
Impacted concrete	WM Fairless			25	608.59
Non-Haz Contaminated Urban Fill (orange zone)	WM Fairless			8	~176

Site Layout

PROJECT:	Fulton Works Former MGP – Parcels III and IV (Site No.: 224051)
ADDRESS:	545 Sackett St., Brooklyn, NY
PREPARED BY:	Roux Environmental Engineering and Geology, D.P.C.
DATE:	January 10th, 2023
WEATHER:	Temp: 37 - 42°F, Partly Cloudy, RH: 63% Pressure: 30.09" Hg Wind: W @ 8 mph
TIME:	07:00 – 16:30



PROJECT:	Fulton Works Former MGP – Parcels III and IV (Site No.: 224051)
ADDRESS:	545 Sackett St., Brooklyn, NY
PREPARED BY:	Roux Environmental Engineering and Geology, D.P.C.
DATE:	January 10th, 2023
WEATHER:	Temp: 37 - 42°F, Partly Cloudy, RH: 63% Pressure: 30.09" Hg Wind: W @ 8 mph
TIME:	07:00 – 16:30

PHOTOGRAPHS TAKEN FOR THIS PERIOD:



Photo 1:

CEI installing fabric of gable end on the west side of the TFS.



Photo 2:

CEI installing flow meter on discharge piping from dewatering well DW7.