

<b>PROJECT:</b>	Fulton Works Former MGP – Parcels III and IV (Site No.: 224051)
<b>ADDRESS:</b>	545 Sackett St., Brooklyn, NY
<b>PREPARED BY:</b>	Roux Environmental Engineering and Geology, D.P.C.
<b>DATE:</b>	January 12th, 2023
<b>WEATHER:</b>	Temp: 39 - 46°F, Overcast, RH: 83% Pressure: 30.13" Hg Wind: E @ 8 mph
<b>TIME:</b>	07:00 – 16:00

**Project Team***General Contractor and Subcontractors:*

- Mega Contracting Group, LLC
- Creamer Environmental, Inc.

*Engineers/Consultants*

- Roux Environmental Engineering and Geology, D.P.C.
- Mueser Rutledge Consulting Engineers, PLLC
- GZA GeoEnvironmental. Inc.

**Remedial Action Work Summary**Work Activities Performed Onsite:

- Export of MGP soil with CVOC impacts to Clean Earth ESMI facility.
- Tension fabric structure (TFS) installation for the Phase 1 excavation, continued.
- Installation of vapor management system, continued.

Contractor Work Performed Onsite:

Creamer Environmental, Inc (CEI), exported one load of MGP soil with CVOC impacts from the stockpile generated during the pre-trenching activities for disposal at Clean Earth ESMI facility in Fort Edward, New York.

CEI continued installation of TFS and installed weight bars and cables to seal the structure. CEI began to prepare steel beams for wale installation and prepared the west entrance of TFS for construction tracking pad installation.

Measures to control dust (tarping and limiting vehicle speed) were applied on Site as needed.

Air Monitoring:

- No community air monitoring program (CAMP) exceedances were observed during the day.
- GZA GeoEnvironmental. Inc. will provide a summary report for CAMP activities.

Erosion and Sediment Control

- A section of the filter sock along Sackett Street for erosion control was identified to be partially damaged. CEI repaired filter sock and all erosion controls (silt fence, catch basin inlet drop bags and filter socks) were fully functional by the end of the day.

Sampling Conducted:

- None

Other Items of Note:

- None

**DAILY STATUS REPORT**

<b>PROJECT:</b>	Fulton Works Former MGP – Parcels III and IV (Site No.: 224051)
<b>ADDRESS:</b>	545 Sackett St., Brooklyn, NY
<b>PREPARED BY:</b>	Roux Environmental Engineering and Geology, D.P.C.
<b>DATE:</b>	January 12th, 2023
<b>WEATHER:</b>	Temp: 39 - 46°F, Overcast, RH: 83% Pressure: 30.13" Hg Wind: E @ 8 mph
<b>TIME:</b>	07:00 – 16:00

**Anticipated Upcoming Work Activities**


Continued installation of the TFS, VMS and dewatering system pumping test.

<b>Imported Material</b>					
<b>Name - Location</b>	<b>Source</b>	<b>During This Reporting Period</b>		<b>Total</b>	
		Loads	Tons	Loads	Tons
Vulcan ASTM #3 (1 ½" Stone)	Vulcan Hamburg Quarry			3	77.08
Vulcan General Fill	Vulcan Wantage Quarry			70	1,775.09

<b>Exported Material</b>					
<b>Material</b>	<b>Facility</b>	<b>During This Reporting Period</b>		<b>Total</b>	
		Loads	Tons	Loads	Tons
Concrete for Recycling	Bayshore			20	421.87
TCE Impacted Haz Hot Spot	CWM Emelle			7	161.72
Cd Impacted Haz Material from WC-5	CWM Emelle			3	49.45
Cd Impacted Haz Material from WC-5	Clean Earth NJ			16	397.75
Impacted concrete	WM Fairless			25	608.59
Non-Haz Contaminated Urban Fill (orange zone)	WM Fairless			8	~176
MGP Soil with CVOC Impacts	Clean Earth ESMI	1	~30	1	~30

<b>PROJECT:</b>	Fulton Works Former MGP – Parcels III and IV (Site No.: 224051)
<b>ADDRESS:</b>	545 Sackett St., Brooklyn, NY
<b>PREPARED BY:</b>	Roux Environmental Engineering and Geology, D.P.C.
<b>DATE:</b>	January 12th, 2023
<b>WEATHER:</b>	Temp: 39 - 46°F, Overcast, RH: 83% Pressure: 30.13" Hg Wind: E @ 8 mph
<b>TIME:</b>	07:00 – 16:00

### Site Layout



<b>PROJECT:</b>	Fulton Works Former MGP – Parcels III and IV (Site No.: 224051)
<b>ADDRESS:</b>	545 Sackett St., Brooklyn, NY
<b>PREPARED BY:</b>	Roux Environmental Engineering and Geology, D.P.C.
<b>DATE:</b>	January 12th, 2023
<b>WEATHER:</b>	Temp: 39 - 46°F, Overcast, RH: 83% Pressure: 30.13" Hg Wind: E @ 8 mph
<b>TIME:</b>	07:00 – 16:00

### Photographs of Onsite Work



**Photo 1:**

CEI washing truck wheels before leaving the site.



**Photo 2:**

Preparation the west entrance of TFS for construction tracking pad installation.