

Ms. Ruth Curley
Professional Engineer 1 (Environmental)
Division of Environmental Remediation
New York State Department of Environmental Conservation
625 Broadway, 12th Floor
Albany, NY 12233-7016

Sub-Slab Depressurization System Installation Summary Report

Bridge Cleaners – OU2 – Off-Site
39-26 30th Street
Long Island City, NY

January 9, 2019

Version 1.0





**Sub-Slab Depressurization System
Installation Summary Report**

Bridge Cleaners – OU2 – Off-Site
39-26 30th Street, Long Island City, NY

Prepared for:
Ms. Ruth Curley
Professional Engineer 1 (Environmental)
Division of Environmental Remediation
New York State Department of Environmental
Conservation
625 Broadway, 12th Floor
Albany, NY 12233-7016

Prepared by:
Groundwater & Environmental Services, Inc.
89 Cabot Court, Suite A
Hauppauge, New York 11788
Tel: 800-360-9405
www.gesonline.com

GES Project:
1102617.05.180

Date:
January 2019

Jessica M. Thomas
Associate Remediation Specialist

Christina Andreatto
2019.01.08 15:04:57
-05'00'

Christina Andreatto
Project Manager

Genevieve F. Bock, P.E.
NE Regional Engineering Manager





Table of Contents

| | | |
|-------|--|---|
| 1 | Introduction | 1 |
| 2 | SSD System Installation | 1 |
| 2.1 | Suction Point Install..... | 1 |
| 2.2 | Piping Install..... | 2 |
| 2.3 | Fan Install..... | 2 |
| 2.4 | Electrical Wiring | 2 |
| 2.5 | NYCDOB Permitting..... | 3 |
| 3 | SSD System Operation..... | 3 |
| 3.1 | Start-Up..... | 3 |
| 3.2 | System Check..... | 4 |
| 3.3 | Operations, Maintenance and Monitoring | 5 |
| 3.3.1 | System Performance Monitoring..... | 5 |
| 3.3.2 | SSD System Maintenance | 5 |



Figures

- Figure 1 – Site Location Map
- Figure 2 – Expanded Site Map
- Figure 3 – SSDS Layout Map (Basement and First Floor)
- Figure 4 – Monitoring Point Location Map
- Figure 5 – SSDS Vacuum Map

Appendices

- Appendix A – NYC DOB Permit
- Appendix B – Mitigation System Installation Record
- Appendix C – Photograph Log
- Appendix D – Fan Specifications
- Appendix E – Special Inspection Report
- Appendix F – Waste Disposal Manifest



Acronyms

| | |
|--------|---|
| Airtek | Airtek Environmental |
| ASTM | American Society for Testing and Materials |
| AWT | AWT Environmental Services, Inc. |
| BC | Building Code |
| DOB | Department of Buildings |
| GES | Groundwater & Environmental Services, Inc. |
| i.w. | Inches of water column |
| NYCDOB | New York City Department of Buildings |
| NYSDEC | New York State Department of Environmental Conservation |
| PVC | Polyvinyl Chloride |
| ROI | Radius-of-influence |
| SSD | Sub Slab Depressurization |
| SSDS | Sub Slab Depressurization System |

1 Introduction

Groundwater and Environmental Services, Inc. (GES) has prepared this report to summarize sub-slab depressurization system (SSDS) installation activities completed at 39-37 29th Street (Airtek Environmental) in September 2018. The subject property is located west of New York State Department of Environmental Conservation (NYSDEC) Site #241127, referred to as the former Bridge Cleaners. A Site Location Map is provided as **Figure 1** and an Expanded Site Map is provided as **Figure 2**.

The SSDS was designed and constructed as outlined in the *Off-Site Sub-Slab Depressurization System Design Report (Design Report)* dated May 3, 2018. Based on communication testing and as outlined in the *Design Report*, a vacuum blower capable of a maximum vacuum of 15 inches of water (i.w.) was selected. During Site testing, this applied vacuum resulted in an estimated induced vacuum radius-of-influence (ROI) of approximately 42 feet at test point SV-1 and approximately 59 feet at test point SV-2.

2 SSD System Installation

The SSD system is designed to apply negative pressure beneath the basement floor of the Airtek building in order to mitigate the potential for a vapor intrusion pathway between the subsurface and the indoor air. Based on the feasibility testing vacuum influence from December 2018, two suction points were installed through the basement slab and connected to an SSD fan via above-grade piping.

The installation of the suction points, piping, and fan was completed in accordance with New York City Building Code (BC) of 2014 under New York City Department of Buildings (NYCDOB) permit number 421655140-01-EW-MH (included as **Appendix A**). AWT Environmental Services, Inc. (AWT) of Sayreville, New Jersey was contracted by GES to complete the SSD system installation. A Mitigation System Installation Record is included as **Appendix B**.

2.1 Suction Point Install

Two (2) suction points, SP-1 and SP-2, were installed in the concrete slab of the Airtek building basement. The suction points were relocated from their proposed location in the middle of the basement because the property owner identified the walls adjacent to the proposed locations to be temporary walls. The suction points SP-1 and SP-2 were relocated adjacent to the wall along the southern boundary of the building. A SSDS Layout Map detailing the location of the two (2) suction points is included as **Figure 3**.

Each suction point was installed utilizing a core drill to install a hole in the concrete slab with a diameter of 10-inches. Approximately one cubic foot of sub-slab material from below each suction hole was removed to create a void space. A hubless cast iron pipe was installed into the void space at approximately 3-inches below the bottom of the concrete slab inside the suction hole. The void space was backfilled with clean stone and sealed with non-shrink grout to securely seal

the space between the pipe and the concrete slab. Photographs of the installed suction points are included in **Appendix C**.

2.2 Piping Install

All piping on the interior of the building is hubless cast iron as required by NYCDOB code. Each suction point has its own individual 3-inch diameter hubless cast iron line with a sample port and a ball valve. The sample port is utilized to collect pressure readings with a manometer that is mounted to the vertical pipe. Currently, the ball valve at each suction point location is in the fully open position.

The hubless cast iron pipe is 3-inches in diameter on each individual line for the suction points and transitions to 4-inches in diameter for the one (1) combined line. Pipe from the suction points is secured at a minimum of every 8-feet to the walls by clevis-type hangers with 1/2 inch rods or channel conduit and clamps. All horizontal pipe after the suction point is sloped back towards the suction point at approximately 1.5% slope to ensure that water from rain or condensation drains downwards into the ground beneath the slab.

The hubless cast iron pipe transitions to PVC at the fan inlet. Fan discharge piping is 2-inch schedule 40 PVC and runs to approximately 2-feet above the roofline per American Society for Testing and Materials (ASTM) 2121. The 2-inch piping transitions to 3-inch piping for the last 6-inches of piping to install a rain guard and critter guard which prevent rain and debris from entering the piping and getting into the fan. Photographs of the installed pipe throughout the system are included in **Appendix C**.

All wall penetrations between floors and between the interior and exterior of the building are sealed with red fire barrier sealant caulk. Piping is identified in the interior of the building every 20 feet with a label reading “ACTIVE SUB-SLAB VENT SYSTEM – DO NOT ALTER”. Piping flow direction is also labeled on the individual lines from the suction points and at piping intersections. Photographs of fire wall penetrations and pipe labels are included in **Appendix C**.

2.3 Fan Install

A RadonAway HS2000 fan was selected for the SSDS based on the results of the feasibility test. The HS2000 fan is capable of applying a maximum pressure of 14 inches of water (i.w) based on the manufacturer specifications.

The SSD system fan is mounted vertically on the exterior of the building approximately 15 feet above grade near the southwest corner of the building. A photograph of the fan mounted on the exterior of the building is included in **Appendix C**. Fan specifications are included in **Appendix D**.

2.4 Electrical Wiring

Electrical wiring for the SSDS was completed by a New York State licensed electrician. All wiring was completed in accordance with state and local building codes. A dedicated circuit for the RadonAway HS2000 fan was installed in the building circuit breaker panel which is located in the



basement of the building. Rigid conduit runs from the circuit breaker panel in the basement to the RadonAway HS2000 fan mounted on the exterior of the building. Photographs of the circuit breaker panel are included in **Appendix C**.

2.5 NYCDOB Permitting

SSDS installation activities were completed under NYCDOB permit number 4215655140-01-EW-MH. A copy of the permit is included as **Appendix A**. The NYCDOB permit requires special inspections be completed in accordance with NYC BC of 2014. The special inspections included the following:

- Energy Code Compliance (BC 110.35).
- Mechanical Systems (BC 1704.16)
- Fire-Resistant Penetrations and Joints (BC 1704.27)
- Final Inspection (BC 28-116.2.4.2 and Directive 14 of 1975)

An inspector with Alan Margolin & Associates Consulting Engineers and Architects, D.P.C. completed the inspection on October 12, 2018. A copy of the Special Inspection Report is included as **Appendix E**. All items required of the special inspections were either approved or not applicable.

3 SSD System Operation

3.1 Start-Up

Operation of the SSD system was started on October 12, 2018, following the completion of the NYCDOB special inspections. Start-up activities included operating the HS2000 fan and completing SSD system communication testing.

Manometers were permanently installed at each suction point (SP-1 and SP-2) to measure applied vacuum at each point. During start-up, SP-1 had a measured vacuum of 11.0 i.w. and SP-2 had a measured vacuum of 11.5 i.w. A digital micromanometer was utilized to collect sub-slab differential pressure readings from 11 permanent sub-slab points for communication testing. A Monitoring Point Location Map detailing the location of the two (2) suction points and the eleven (11) temporary points is included as **Figure 4**. During communication testing with applied vacuums of 11.0 i.w. at SP-1 and 11.5 i.w. at SP-2, at least 0.004 i.w. of vacuum was observed at all 11 monitoring points. Results of the communication testing are included below:



Communication Testing - 10/12/2018

| Date | Location | Reading/Result (i.w.) | Distance From Suction Point (feet) | Passed? |
|------------|----------|-----------------------|--|---------|
| 10/12/2018 | T1 | 1.352 | 6 feet from SP-1 | Y |
| | T2 | 0.353 | 21 feet from SP-1 | Y |
| | T3 | 0.873 | 19.5 feet from SP-1; 20 feet from SP-2 | Y |
| | T4 | 0.637 | 14 feet from SP-1 | Y |
| | T5 | 0.157 | 32 feet from SP-1 | Y |
| | T6 | 0.346 | 16.5 feet from SP-1 | Y |
| | T7 | 0.246 | 24 feet from SP-2 | Y |
| | T8 | 0.628 | 16 feet from SP-2 | Y |
| | T9 | 0.094 | 38.5 feet from SP-2 | Y |
| | T10 | 0.105 | 34 feet from SP-2 | Y |
| | T11 | 0.285 | 19.5 feet from SP-2 | Y |

A map depicting the anticipated system vacuum ROI at approximately 10 i.w. based on the results of the 2017 pilot test and the actual vacuum readings collected during communication testing on October 12, 2018 is included as **Figure 5**.

3.2 System Check

After two (2) weeks of operation of the SSDS, a system check was conducted to monitor the operation of the system on October 22, 2018. The HS2000 Fan was operating upon arrival and a visual inspection indicated the system and system piping was in good operating condition with no leaks. Additional communication testing results were collected during the system check and are summarized below:

Communication Testing - 10/22/2018

| Date | Location | Reading/Result (i.w.) | Distance From Suction Point (feet) | Passed? |
|------------|----------|-----------------------|--|---------|
| 10/22/2018 | T1 | 1.380 | 6 feet from SP-1 | Y |
| | T2 | 0.380 | 21 feet from SP-1 | Y |
| | T3 | 0.910 | 19.5 feet from SP-1; 20 feet from SP-2 | Y |
| | T4 | 0.645 | 14 feet from SP-1 | Y |
| | T5 | 0.155 | 32 feet from SP-1 | Y |
| | T6 | 0.375 | 16.5 feet from SP-1 | Y |
| | T7 | 0.230 | 24 feet from SP-2 | Y |
| | T8 | 0.645 | 16 feet from SP-2 | Y |
| | T9 | 0.090 | 38.5 feet from SP-2 | Y |
| | T10 | 0.115 | 34 feet from SP-2 | Y |
| | T11 | 0.275 | 19.5 feet from SP-2 | Y |



Following the system check, one (1) drum of soil was removed for the site and transported to the MXI Environmental, Inc, disposal facility located in Abingdon, Virginia. The drum of soil was generated during suction point installation activities. A copy of the waste disposal manifest is included as **Appendix F**.

3.3 Operations, Maintenance and Monitoring

3.3.1 System Performance Monitoring

The SSD system shall be inspected periodically by the building occupant. Inspections should include:

- A visual inspection of the system to inspect the condition of the fan, piping, labeling, and manometers.
- Ensure that the fan is operating and all piping/labels/manometers are in good condition.
- Observe the vacuum at each suction point via the manometer. Valves at the suction points should be fully open and vacuum at the suction points should be higher than 10 i.w.
- Inspect the fan discharge point on the roof and confirm that no air intakes have been installed within 10 feet of the discharge.
- Check the circuit breaker panel in the basement which controls the SSDS is still labeled as “Environmental Exhaust Fan”.
- Inspect the basement slab for any penetrations. At the time of the SSDS installation, there were no sumps, drains, large cracks, or other penetrations noted in the basement slab.

If the vacuum at each suction point is observed to be below 10 i.w. or if any new penetrations in the basement slab are observed, vacuum at the 11 sub-slab points in the building basement should be monitored to ensure a vacuum of at least 0.004 i.w. is present across the basement slab. Additionally, any piping/labels/manometers found to be in poor condition should be repaired or replaced.

3.3.2 SSD System Maintenance


There are no routine maintenance procedures other than repair/replacement of any damaged piping, labels, or manometers as outlined in Section 3.3.1. If the HS2000 fan is found to be non-operational, first ensure that the circuit breaker in the basement for the “Environmental Exhaust Fan” is on. If the fan is still not operational, the building occupant has been instructed to contact the NYSDEC at 1-888-459-8667 or by email at derweb@dec.ny.gov.



Figures



Source:
 USGS 7.5 Minute Series
 Topographic Quadrangle, 1979
 Central Park, New York
 Contour Interval = 10'



| | |
|---|-------------------------------|
| Site Location Map | |
| NYSDEC 39-26 30th Street Long Island City, New York | |
| Drawn W.G.S. Designed Approved | Date 1-8-18 Figure 1 |
|  Scale In Feet  | |
|  Groundwater & Environmental Services, Inc. | |


M:\Graphics\0500-Long Island\Misc\NYSDEC\Long Island City\Long Island City SM.dwg, Template SM-exp, WShea



| | | |
|---|--|-------------------------------|
| Expanded Site Map | | |
| NYSDEC 39-26 30th Street Long Island City, New York | | |
| Drawn W.G.S. Designed Approved |  Scale In Feet   | Date 1-8-18 Figure 2 |

LEGEND

⊗ Suction Point



**SSDS Layout Map
Basement and First Floor**

NYSDEC
39-37 29th Street
Airtek Building
Long Island City, New York

Drawn
W.G.S.
Designed

Date
12/3/18
Figure
3






Scale In Feet
0 10



Groundwater & Environmental Services, Inc.

LEGEND

-  Suction Point
-  TEST POINT



Monitoring Point Location Map

NYSDEC
39-37 29th Street
Airtek Building
Long Island City, New York

Drawn
W.G.S.
Designed
Approved

Date
12/3/18
Figure
4






Scale In Feet
0 10



M:\Graphics\0500-Long Island\Misc\NYSDEC\Long Island City SM.dwg, Template 39-37 (vacuum), wshea

LEGEND

-  Suction Point
-  TEST POINT



ACTUAL VACUUM READINGS FROM INSTALLED SUBSLAB DEPRESSURIZATION SYSTEM

| Date | Location | Vacuum Reading/Result (i.w.) |
|------------|----------|------------------------------|
| 10/12/2018 | T1 | 1.352 |
| | T2 | 0.353 |
| | T3 | 0.873 |
| | T4 | 0.637 |
| | T5 | 0.157 |
| | T6 | 0.346 |
| | T7 | 0.246 |
| | T8 | 0.628 |
| | T9 | 0.094 |
| | T10 | 0.105 |
| | T11 | 0.285 |

35' ROI ANTICIPATED BASED ON PILOT TEST AT 10 i.w. VACUUM

66' ROI ANTICIPATED BASED ON PILOT TEST AT 10 i.w. VACUUM

SSDS Vacuum Map

NYSDEC
39-37 29th Street
Airtek Building
Long Island City, New York

Drawn
W.G.S.
Designed
Approved

Date
1/8/19
Figure
5



Scale In Feet





Appendix A – NYC DOB Permit



Buildings



Work Permit Department of Buildings

Permit Number: 421655140-01-EW-MH

Issued: 08/29/2018

Expires: 11/05/2018

Address: QUEENS 3937 29TH STREET


Issued to: MELISSA NEMETH

Business: AWT ENVIRONMENTAL SVCS IN

Contractor No: GC-603304

Description of Work:

ALTERATION TYPE 2 - MECH/HVAC MODIFICATION TO EXISTING HVAC SYSTEM AS PER PLANS FILED HEREWITH. NO CHANGE IN USE, EGRESS OR OCCUPANCY UNDER THIS APPLICATION.



Number of dwelling units occupied during construction: 0000
Review is requested under Building Code: 2014

SITE FILL: NOT APPLICABLE

To see a Zoning Diagram (ZD1) or to challenge a zoning approval filed as part of a New Building application or Alteration application filed after 7/13/2009, please use "My Community" on the Buildings Department web site at www.nyc.gov/buildings.

Emergency Telephone Day or Night: 311

Borough Commissioner:

Commissioner of Buildings:

Tampering with or knowingly making a false entry in or falsely altering this permit is a crime that is punishable by a fine, imprisonment or both.

01 08/29/2018



Appendix B – Mitigation System Installation Record

Mitigation System Installation Record

Structure was sampled previously

System Information

Site No: 241127

System ID: Sub-Slab Depressurization

Site Name: Bridge Cleaners

Owner Name: Airtek Environmental

Owner Occupied

System Address: 39-37 29th Street

Telephone: 718-937-3720

City: Long Island City Zip: 11101

Alt. Telephone: _____

Contractor Information

Installer Name: Jessica Thomas

Company: GES, inc.

Telephone: 800-360-9405 x4328

Building Conditions

Building Type: General Commercial

Slab Integrity: Poor Average Good Excellent

Slab Penetrations: Sump Floor drain Perimeter drain Other

Describe:

N/A

Observed Water: Dry Damp Sump only Standing

Describe:

System Installation

Installation Type: Sub-Slab Depressurization (Active)

Date Installed: 10/12/2018

Slab Thickness (inches): >5 in.

Subslab Material: Silt

Subslab Moisture: Dry

Number of Suction Points: 2

Number of Fans Installed: 1

Fan #1 Operating Fan #2 Operating Fan #3 Operating

Fan Model No(s): RadonAway HS2000 _____

Fan Serial No(s): 011805 _____

Final U-Tube Levels: 11.0 i.w. @ SP-1; 11.5 i.w. @ SP-2 _____

Additional Mitigation Elements (check all that apply):

Drainjer Membrane Sealed cracks New floor Rain cap Other

Comments:

Communication Testing

Test Method: Meter Type/Manufacturer: TSI Alnor AXD620

| Location | Reading/Result | Dist. From Suction Point (ft) | Passed? |
|----------------|------------------------|-------------------------------|-------------------------------------|
| T1 through T11 | See Table 1 (attached) | Varies | <input checked="" type="checkbox"/> |
| | | | <input type="checkbox"/> |
| | | | <input type="checkbox"/> |
| | | | <input type="checkbox"/> |
| | | | <input type="checkbox"/> |

| | |
|-------|--|
| NORTH | System Sketch (indicate notable features, location of extraction points, and communication test holes) |
| | <input type="text" value="See attached Figure"/> |

TABLE 1

Communication Testing

| Date | Location | Reading/Result (i.w.) | Distance From Suction Point (feet) | Passed? |
|------------|----------|-----------------------|--|---------|
| 10/12/2018 | T1 | 1.352 | 6 feet from SP-1 | Y |
| | T2 | 0.353 | 21 feet from SP-1 | Y |
| | T3 | 0.873 | 19.5 feet from SP-1; 20 feet from SP-2 | Y |
| | T4 | 0.637 | 14 feet from SP-1 | Y |
| | T5 | 0.157 | 32 feet from SP-1 | Y |
| | T6 | 0.346 | 16.5 feet from SP-1 | Y |
| | T7 | 0.246 | 24 feet from SP-2 | Y |
| | T8 | 0.628 | 16 feet from SP-2 | Y |
| | T9 | 0.094 | 38.5 feet from SP-2 | Y |
| | T10 | 0.105 | 34 feet from SP-2 | Y |
| | T11 | 0.285 | 19.5 feet from SP-2 | Y |

Notes:


Results from communication testing for Mitigation System Installation Record

i.w. = inches of water

Y = yes

LEGEND

- ⊗ Suction Point
- ⊕ TEST POINT



Monitoring Point Location Map

NYSDEC
39-37 29th Street
Airtek Building
Long Island City, New York

Drawn
W.G.S.
Designed
Approved

Date
12/3/18
Figure



Scale In Feet
0 10





Appendix C – Photograph Log

Photograph Log

SSDS Installation Summary Report
Bridge Cleaners
39-26 30th Street, Long Island City, NY

Photograph 1:

Date: 10/10/2018

Description:
Vertical piping
from suction point
SP-2.



Photograph 2:

Date: 10/12/2018

Description:
Vertical piping
from suction point
SP-2 with
manometer
mounted to piping.



Photograph 3:

Date: 10/10/2018

Description: View of piping flow direction labels where vertical piping from SP-2 and horizontal piping from SP-1 combine to one line and exit out the top of the basement floor.



Photograph 4:

Date: 10/10/2018

Description: Horizontal piping from SP-1 with pipe labeling every 20 feet.



Photograph 5:

Date: 10/10/2018

Description:
Horizontal piping
from SP-1 with
pipe labeling every
20 feet.



Photograph 6:

Date: 10/10/2018

Description:
Vertical and
horizontal piping
from suction point
SP-1.



Photograph 7:

Date: 10/12/2018

Description:
Vertical piping
from suction point
SP-1 with
manometer
mounted to piping.



Photograph 8:

Date: 10/12/2018


Description:
Temporary point
installed to
monitor differential
pressure
throughout the
slab in the Airtek
basement.



Photograph 9:

Date: 10/10/2018

Description: View of vertical piping that runs from basement to the first floor in the Airtek building.



Photograph 10:

Date: 10/10/2018

Description: View of horizontal piping on first floor of Airtek building.



Photograph
11:

Date: 10/10/2018

Description: Red fire barrier sealant caulk is used to seal the penetration from the basement to the first floor of the Airtek building.



Photograph
12:

Date: 10/10/2018

Description: Red fire barrier sealant caulk is used to seal the penetration from the interior to the exterior of the Airtek building.



Photograph
13:

Date: 10/12/2018


Description: View
of the HS2000 fan
mounted on the
southeast corner
of the Airtek
building.



Photograph
14:

Date: 10/10/2018

Description: View
of the circuit
breaker panel.



Photograph
15:

Date: 10/10/2018

Description: View
of the circuit
breaker panel and
disconnect switch
in the basement of
the Airtek building.





Appendix D – HS2000 Fan Specifications

[Home](#) → [Products](#) → [Radon Fans](#) → HS2000 Radon Fan w/ Power Cord



HS2000 Radon Fan w/ Power Cord

SKU: 23004-1

[Be the first to review this product](#)



HS fans offer a proven solution for tough radon mitigation jobs, providing up to 25 times the suction of inline tube fans to deal with sand, tight soil or clay sub-slab material.



NOTICE

Log In to Purchase

RadonAway is a B2B business only. You must be an approved RadonAway customer to purchase products through this website. If you are an existing RadonAway customer and need a website login, [click here](#). If you are a professional and would like to become a RadonAway customer, [click here](#).

 [Add to Wishlist](#)

 [Add to Compare](#)  [Share](#)

Product Categories

| | |
|--|---|
| Radon Fans | — |
| Pro Series | + |
| Contractor Series | + |
| GP 500 | |
| SF180 | |
| HS Series | |
| Fantech HP/FR Fans | |
| Energy Star® Rated Radon Fans | |
| HRVs / ERVs | + |
| Radon System Components | + |
| Mitigation Tools & Diagnostic Aids | + |
| Sealing Products | + |
| Crawlspace Moisture and Radon Control | + |
| Sump Pumps & Accessories | + |
| Pipe Accessories | + |
| Radon System Accessories | + |
| Radon in Water Removal Systems | + |

- Details
- Additional Info
- Reviews
- Conditions of Sale

Features:

- Internal condensate bypass
- Mounts vertically indoors or outdoors
- Inlet: 3.0" PVC/Outlet: 2.0" PVC
- Weight: 18 lbs.
- Size: 15"W x 13"H x 8"D
- One-year limited warranty (3-year option available)

Radon Fan Model Selection Guidelines:

(Choice of model is dependent on building characteristics and should be made by a radon professional.)

- HS2000** - High suction and high flow for large areas such as schools and commercial buildings
- HS3000** - Single family homes with very tight sub-slab material
- HS5000** - For extremely tight sub-slab material or where the number of holes is restricted; also useful for high altitudes





Additional Fan Information:

- [Downloadable Fan Installation Instructions](#) (PDF format)
- [Calculate your estimated annual electrical cost.](#)

Typical CFM vs. Static Pressure WC

| Model | P/N | Watts | Recomm Max Op Pressure "WC | Static Pressure (WC) | | | | |
|---------------|---------|---------|----------------------------|----------------------|-----|-----|-----|-----|
| | | | | 0" | 10" | 15" | 20" | 25" |
| HS2000 w/cord | 23004-1 | 159-318 | 14 | 63 | 37 | 12 | - | - |
| | 23004-4 | 159-318 | 14 | 63 | 37 | 12 | - | - |

- [Radon Testing](#) +
- [Spruce Inline Ventilation](#) +
- [Canada Fulfillment](#) +
- [Air Purifiers](#)

-  1-2 day shipping in most of US [Read more...](#)
-  Five year manufacturer's warranty on RadonAway fans
-  Free technical support for our customers
-  [Contact Us](#)



Typical CFM vs. Static Pressure
WC

| Model | P/N | Watts | Recomm Max Op Pressure "WC | Static Pressure (inches WC) | | | | | |
|---------------------------|---------|-------------|-------------------------------------|-----------------------------|-----|-----|-----|-----|-----|
| | | | | 0" | 10" | 15" | 20" | 25" | 35" |
| HS2000 w/switch box | | | | | | | | | |
| HS3000 w/cord | 23004-2 | 120- 250 | 21 | 39 | 30 | 25 | 19 | - | - |
| HS3000 w/switch box | 23004-5 | 120- 250 | 21 | 39 | 30 | 25 | 19 | - | - |
| HS5000 w/cord | 23004-3 | 202- 350 | 35 | 44 | 37 | 33 | 29 | 25 | 16 |
| HS5000 w/switch box | 23004-6 | 202- 350 | 35 | 44 | 37 | 33 | 29 | 25 | 16 |

Related



Magnehelic® Manometer
by Dwyer
[Add to Wishlist](#)



2 X 3 Black Coupling
(Single)
[Add to Wishlist](#)



3 x 3 White Coupling
(Single)
[Add to Wishlist](#)



The World's Leading
Radon Fan Manufacturer



HS Series

Installation & Operating Instructions

RadonAway

3 Saber Way | Ward Hill, MA 01835

www.radonaway.com



RadonAway Ward Hill, MA.

HS Series Fan Installation & Operating Instructions **Please Read and Save These Instructions.**

DO NOT CONNECT POWER SUPPLY UNTIL FAN IS COMPLETELY INSTALLED. MAKE SURE ELECTRICAL SERVICE TO FAN IS LOCKED IN "OFF" POSITION. DISCONNECT POWER BEFORE SERVICING FAN.

1. **WARNING!** Do not use fan in hazardous environments where fan electrical system could provide ignition to combustible or flammable materials.
2. **WARNING!** Do not use fan to pump explosive or corrosive gases.
See Vapor Intrusion Application Note #AN001 for important information on VI applications. RadonAway.com/vapor-intrusion
3. **WARNING!** Check voltage at the fan to insure it corresponds with nameplate.
4. **WARNING!** Normal operation of this device may affect the combustion airflow needed for safe operation of fuel burning equipment. Check for possible backdraft conditions on all combustion devices after installation.
5. **NOTICE!** There are no user serviceable parts located inside the fan unit.
Do NOT attempt to open. Return unit to the factory for service.
6. All wiring must be performed in accordance with the National Fire Protection Association's (NFPA) National Electrical Code, Standard #70"-current edition for all commercial and industrial work, and state and local building codes. All wiring must be performed by a qualified and licensed electrician.
7. **WARNING!** In the event that the fan is immersed in water, return unit to factory for service before operating.
8. **WARNING!** Do not twist or torque fan inlet or outlet piping as Leakage may result.
9. **WARNING!** Do not leave fan unit installed on system piping without electrical power for more than 48 hours. Fan failure could result from this non-operational storage.
10. **WARNING! TO REDUCE THE RISK OF FIRE, ELECTRIC SHOCK, OR INJURY TO PERSONS, OBSERVE THE FOLLOWING:**
 - a) Use this unit only in the manner intended by the manufacturer. If you have questions, contact the manufacturer.
 - b) Before servicing or cleaning unit, switch power off at service panel and lock the service disconnecting means to prevent power from being switched on accidentally. When the service disconnecting means cannot be locked, securely fasten a prominent warning device, such as a tag, to the service panel.



INSTALLATION & OPERATING INSTRUCTIONS (Rev K)
for High Suction Series
HS2000 p/n 23004-1
HS3000 p/n 23004-2
HS5000 p/n 23004-3

1.0 SYSTEM DESIGN CONSIDERATIONS

1.1 INTRODUCTION

The HS Series Fan is intended for use by trained, certified/licensed, professional Radon mitigators. The purpose of this instruction is to provide additional guidance for the most effective use of the HS Series Fan. This instruction should be considered as a supplement to EPA/Radon Industry standard practices, state and local building codes and state regulations. In the event of a conflict, those codes, practices and regulations take precedence over this instruction.

1.2 ENVIRONMENTALS

The HS Series Fan is designed to perform year-round in all but the harshest climates without additional concern for temperature or weather. For installations in an area of severe cold weather, please contact RadonAway for assistance. When not in operation, the HS Series Fan should be stored in an area where the temperature is never less than 32 degrees F. or more than 100 degrees F. The HS Series Fan is thermally protected such that it will shut off when the internal temperature is above 104 degrees F. Thus if the HS Series Fan is idle in an area where the ambient temperature exceeds this shut off, it will not restart until the internal temperature falls below 104 degrees F.

1.3 ACOUSTICS

The HS Series Fan, when installed properly, operates with little or no noticeable noise to the building occupants. There are, however, some considerations to be taken into account in the system design and installation. When installing the HS Series Fan above sleeping areas, select a location for mounting which is as far away as possible from those areas. Avoid mounting near doors, fold-down stairs or other uninsulated structures which may transmit sound. Insure a solid mounting for the HS Series Fan to avoid structure-borne vibration or noise.

The velocity of the outgoing air must also be considered in the overall system design. With small diameter piping, the "rushing" sound of the outlet air can be disturbing. The system design should incorporate a means to slow and quiet the outlet air. The use of the RadonAway Exhaust Muffler, p/n 24002, is strongly recommended.

1.4 GROUND WATER

Under no circumstances should water be allowed to be drawn into the inlet of the HS Series Fan as this may result in damage to the unit. The HS Series Fan should be mounted at least 5 feet above the slab penetration to minimize the risk of filling the HS Series Fan with water in installations with occasional high water tables.

In the event that a temporary high water table results in water at or above slab level, water will be drawn into the riser pipes thus blocking air flow to the HS Series Fan. The lack of cooling air will result in the HS Series Fan cycling on and off as the internal temperature rises above the thermal cutoff and falls upon shutoff. Should this condition arise, it is recommended that the HS Series Fan be disconnected until the water recedes allowing for return to normal operation.


1.5 CONDENSATION & DRAINAGE

(WARNING!: Failure to provide adequate drainage for condensation can result in system failure and damage the HS Series Fan).

Condensation is formed in the piping of a mitigation system when the air in the piping is chilled below its dew point. This can occur at points where the system piping goes through unheated space such as an attic, garage or outside. The system design must provide a means for water to drain back to a slab hole to remove the condensation.

The use of small diameter piping in a system increases the speed at which the air moves. The speed of the air can pull water uphill and at sufficient velocity it can actually move water vertically up the side walls of the pipe. This has the potential of creating a problem in the negative pressure (inlet) side piping. For HS Series Fan inlet piping, the following table provides the minimum recommended pipe diameters as well as minimum pitch under several system conditions. Use this chart to size piping for a system.

| Pipe Diam. | Minimum Rise per Foot of Run* | | |
|------------|-------------------------------|----------|-----------|
| | @ 25 CFM | @ 50 CFM | @ 100 CFM |
| 4" | 1/32 " | 3/32 " | 3/8 " |
| 3" | 1/8 " | 3/8 " | 1 1/2 " |



*Typical operational flow rates:

| | |
|-------------------|-------------|
| HS3000, or HS5000 | 20 - 40 CFM |
| HS2000 | 50 - 90 CFM |

All exhaust piping should be 2" PVC.

1.6 SYSTEM MONITOR AND LABEL

A properly designed system should incorporate a "System On" Indicator for affirmation of system operation. A Magnehelic pressure gauge is recommended for this purpose. The indicator should be mounted at least 5 feet above the slab penetration to minimize the risk of filling the gauge with water in installations with occasional high water tables. A System Label (P/N 15022) with instructions for contacting the installing contractor for service and also identifying the necessity for regular radon tests to be conducted by the building occupants, must be conspicuously placed where the occupants frequent and can see the label.

1.7 SLAB COVERAGE

The HS Series Fan can provide coverage of well over 1000 sq. ft. per slab penetration. This will, of course, depend on the sub-slab aggregate in any particular installation and the diagnostic results. In general, sand and gravel are much looser aggregates than dirt and clay. Additional suction points can be added as required. It is recommended that a small pit (2 to 10 gallons in size) be created below the slab at each suction hole.

1.8 ELECTRICAL WIRING


The HS Series Fan plugs into a standard 120V outlet. All wiring must be performed in accordance with the National Fire Protection Association's (NFPA) "National Electrical Code, Standard #70"-current edition for all commercial and industrial work, and state and local building codes. All wiring must be performed by a qualified and licensed electrician. Outdoor installations require the use of a U.L. listed watertight conduit. Ensure that all exterior electrical boxes are outdoor rated and properly caulked to prevent water penetration into the box. A means, such as a weep hole, is recommended to drain the box.

1.8a ELECTRICAL BOX (optional)

The optional Electrical Box (p/n 20003) provides a weather tight box with switch for outdoor hardwire connection. All wiring must be performed in accordance with the National Fire Protection Association's (NFPA) "National Electrical Code, Standard #70"-current edition for all commercial and industrial work, and state and local building codes. All wiring must be performed by a qualified and licensed electrician. Outdoor installations require the use of a U.L. listed watertight conduit. Ensure that all exterior electrical boxes are outdoor rated and properly caulked to prevent water penetration into the box. A means, such as a weep hole, is recommended to drain the box.

1.9 SPEED CONTROLS

Electronic speed controls can **NOT** be used on HS Series units.



2.0 INSTALLATION

2.1 MOUNTING

Mount the HS Series Fan to the wall studs, or similar structure, in the selected location with (4) 1/4" x 1 1/2" lag screws (not provided). Insure the HS Series Fan is both plumb and level.

2.2 DUCTING CONNECTIONS

Make final ducting connection to HS Series Fan with flexible couplings. Insure all connections are tight. Do not twist or torque inlet and outlet piping on HS Series Fan or leaks may result.

2.3 VENT MUFFLER INSTALLATION

Install the muffler assembly in the selected location in the outlet ducting. Solvent weld all connections. The muffler is normally installed above the roofline at the end of the vent pipe.

2.5 OPERATION CHECKS & ANNUAL SYSTEM MAINTENANCE

___ Make final operation checks by verifying all connections are tight and leak-free.

___ Insure the HS Series Fan and all ducting is secure and vibration-free.

___ Verify system vacuum pressure with Magnehelic. Insure vacuum pressure is within normal operating range and less than the maximum recommended as shown below:

| | |
|--------|--------|
| HS2000 | 14" WC |
| HS3000 | 21" WC |
| HS5000 | 40" WC |

(Above are based on sea-level operation, at higher altitudes reduce above by about 4% per 1000 Feet.)
If these are exceeded, increase number of suction points.

___ Verify Radon levels by testing to EPA protocol.

PRODUCT SPECIFICATIONS

| Model | Maximum Static Suction | Typical CFM vs Static Suction WC (Recommended Operating Range) | | | | | | Power* Watts @ 115 VAC |
|--------|------------------------|---|-----|-----|-----|-----|-----|------------------------------|
| | | 0" | 10" | 15" | 20" | 25" | 35" | |
| HS2000 | 18" | 110 | 72 | 40 | - | - | - | 150-270 |
| HS3000 | 27" | 40 | 33 | 30 | 23 | 18 | - | 105-195 |
| HS5000 | 50" | 53 | 47 | 42 | 38 | 34 | 24 | 180-320 |

*Power consumption varies with actual load conditions

Inlet: 3.0" PVC

Outlet: 2.0" PVC

Mounting: Brackets for vertical mount

Weight: Approximately 18 lbs.

Size: Approximately 15"W x 13"H x 8"D

Minimum recommended inlet ducting (greater diameter may always be used):

HS3000, HS5000 --- 2.0" PVC Pipe

HS2000 --- Main feeder line of 3.0" or greater PVC Pipe

Branch lines (if 3 or more) may be 2.0" PVC Pipe

Outlet ducting: 2.0" PVC

Storage temperature range: 32 - 100 degrees F.

Thermally protected

Locked rotor protection

Internal Condensate Bypass

IMPORTANT INSTRUCTIONS TO INSTALLER

Inspect the HS Series Fan for shipping damage within 15 days of receipt. Notify **RadonAway® of any damages immediately**. RadonAway® is not responsible for damages incurred during shipping. However, for your benefit, RadonAway® does insure shipments.

There are no user serviceable parts inside the fan. **Do not attempt to open**. Return unit to factory for service.

Install the HS Series Fan in accordance with all EPA standard practices, and state and local building codes and state regulations.

Provide a copy of this instruction or comparable radon system and testing information to the building occupants after completing system installation.

WARRANTY

RadonAway® warrants that the HS Series Fan (the "Fan") will be free from defects in materials and workmanship for a period of 90 days from the date of purchase (the "Warranty Term").

RadonAway® will replace any Fan which fails due to defects in materials or workmanship during the Warranty Term. The Fan must be returned (at Owner's cost) to the RadonAway® factory. Any Fan returned to the factory will be discarded unless the Owner provides specific instructions along with the Fan when it is returned regardless of whether or not the Fan is actually replaced under this warranty. Proof of purchase must be supplied upon request for service under this Warranty.

This Warranty is contingent on installation of the Fan in accordance with the instructions provided. This Warranty does not apply where any repairs or alterations have been made or attempted by others, or if the unit has been abused or misused. Warranty does not cover damage in shipment unless the damage is due to the negligence of RadonAway®.

1 YEAR EXTENDED WARRANTY WITH PROFESSIONAL INSTALLATION.

RadonAway® will extend the Warranty Term of the fan to one (1) year from date of purchase or fifteen (15) months from the date of manufacture, whichever is sooner, if the Fan is installed in a professionally designed and professionally installed active soil depressurization system or installed as a replacement fan in a professionally designed and professionally installed active soil depressurization system by a qualified installer. Proof of purchase and/or proof of professional installation may be required for service under this warranty. Outside the Continental United States and Canada the extended Warranty Term is limited to one (1) year from the date of manufacture.

RadonAway® is not responsible for installation, removal or delivery costs associated with this Warranty.

LIMITATION OF WARRANTY

EXCEPT AS STATED ABOVE, THE HS SERIES FANS ARE PROVIDED WITHOUT WARRANTY OF ANY KIND, EITHER EXPRESS OR IMPLIED, INCLUDING, WITHOUT LIMITATION, IMPLIED WARRANTIES OF MERCHANTABILITY AND FITNESS FOR A PARTICULAR PURPOSE.

IN NO EVENT SHALL RADONAWAY BE LIABLE FOR ANY DIRECT, INDIRECT, SPECIAL, INCIDENTAL, OR CONSEQUENTIAL DAMAGES ARISING OUT OF, OR RELATING TO, THE FAN OR THE PERFORMANCE THEREOF. RADONAWAY'S AGGREGATE LIABILITY HEREUNDER SHALL NOT IN ANY EVENT EXCEED THE AMOUNT OF THE PURCHASE PRICE OF SAID PRODUCT. THE SOLE AND EXCLUSIVE REMEDY UNDER THIS WARRANTY SHALL BE THE REPAIR OR REPLACEMENT OF THE PRODUCT, TO THE EXTENT THE SAME DOES NOT MEET WITH RADONAWAY'S WARRANTY AS PROVIDED ABOVE.

For service under this Warranty, contact RadonAway for a Return Material Authorization (RMA) number and shipping information. No returns can be accepted without an RMA. If factory return is required, the customer assumes all shipping costs, including insurance, to and from factory.

*RadonAway® 3 Saber Way
Ward Hill, MA 01835 USA TEL (978) 521-3703
FAX (978) 521-3964
Email to: Returns@RadonAway.com*

Record the following information for your records:

Serial No. 011805 Purchase Date 7/10/2018



Appendix E – Special Inspection Report



Alan Margolin & Associates Consulting Engineers and Architects, D.P.C.
IAS Accredited Special Inspections Agency 194-NY-NYC DOB Registered SIA No. 000423

Special Inspection Report

REPORT: PROGRESS FINAL

Client: AWT Environmental
City/County Of: Queens

AMAA Project #: 7069
Date: Oct 9, 2018
Date: Oct 12, 2018

Sent To: Brendan O'Neill
Time Arrived: 12:00 PM Time Departed: 1:00 PM
Time Arrived: 9:00 AM Time Departed: 10:00 AM

Project Name:
Address: 39-37 29th Street

Person Met With: Pawel Mecinski
Floor: Cellar

DOB Application #: (MRC 61177)

Special Inspector Email: alam@amaa-eng.com

In accordance with applicable sections of the New York City Building Code (BC) of 2014, special inspections have been provided for the following items:

| | Approved | See Comments |
|---|-------------------------------------|--------------------------|
| Energy Code Compliance, as per BC 110.3.5 | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Mechanical Systems, as per BC 1704.16 | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Fire-Resistant Penetrations and Joints, as per BC 1704.27 | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Final Inspection, as per BC 28-116.2.4.2 and Directive 14 of 1975 | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

Health & Safety Plan

Plan read and understood

In Job File

Seen At Job Site

Check Lists of Items Requiring Inspections

Energy Code Compliance, as per BC 110.3.5

A=Approved, D=Disapproved, NA=Not Applicable
Not checked is work is not completed

- A D NA
- HVAC and service water heating equipment
 - HVAC and service water heating system controls
 - HVAC insulation and sealing
 - Duct leakage testing
 - Electrical energy consumption
 - Lighting in dwelling units
 - Interior lighting power
 - Exterior lighting power
 - Lighting controls
 - Electrical motors



www.amaa-eng.com | 420 Lexington Ave Suite 2738, NY, NY 10170 | T: 212-867-6720

- Maintenance information
- Permanent certificate

Comments: (October 9, 12, 2018, MA, M-001.00, M-002.00 10/12/18) Exhaust fan model number HS2000 matched the project drawing.

Ready for our sign off.

Mechanical Systems, as per BC 1704.16

A=Approved, D=Disapproved, NA=Not Applicable
Not checked is work is not completed

- | A | D | NA | |
|-------------------------------------|--------------------------|-------------------------------------|---|
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Systems are complete in accordance with mfrs guidelines and approved documents |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Supports, hangers, bracing, and vibration isolation are properly spaced and anchored |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Required signage and safety instructions are present |
| <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | Verified Electrical and Fire Alarm work related to HVAC installation have been installed and signed off |
| <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | Ventilation balancing report is complete and in accordance with design |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Required labeling is present |
| <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | Noise producing equipment within 100 feet of habitable window shall be tested for compliance to code |
| <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | Required fire and fire smoke dampers have been installed and are functioning properly |
| <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | Installed unit and DOB approved drawings match for Equipment Use Permits (EUPs) |
| <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | Witnessed air balancing test performed using currently calibrated equipment |
| <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | All materials used are approved |

Comments: (October 9, 12, 2018, MA, M-001.00, M-002.00 10/12/18) All the piping and component has been installed for the sub slab depressurization system. There are two suction pits through the grade slab. One exhaust fan has been installed on the exterior wall. Cast iron piping has been installed from suction pits (basement) to exterior fan; PVC pipe has been installed from fan discharge to termination point on roof. Piping is properly supported, labeled and pitched.

Ready for our sign off.

Fire-Resistant Penetrations and Joints, as per BC 1704.27

A=Approved, D=Disapproved, NA=Not Applicable
Not checked is work is not completed

- | A | D | NA | |
|-------------------------------------|--------------------------|-------------------------------------|--|
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Penetrations of fire-rated walls properly sealed with approved materials |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Penetrations of floors properly sealed with approved materials |
| <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | Construction joints have properly sealed with approved materials |
| <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | Draftstopping installed in approved manner |
| <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | Fireblocking installed in approved manner |

Comments: (October 9, 12, 2018, MA, M-001.00, M-002.00 10/12/18) Cast iron piping penetrating the floor/exterior wall at two locations have been firestopped/sealed.

Ready for our sign off.

Final Inspection, as per BC 28-116.2.4.2 and Directive 14 of 1975

A=Approved, D=Disapproved, NA=Not Applicable
Not checked is work is not completed

- | A | D | NA | |
|-------------------------------------|--------------------------|-------------------------------------|--|
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Construction work is complete and in substantial compliance with approved construction documents |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | All work has been built to code and complies with all local laws |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | All required special and progress inspection items have been approved |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Paths of egress are provided in accordance with design and code requirements |
| <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | Exit signs are in the proper location and indicate the correct means of egress |
| <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | Construction complies with ADA requirements indicated on drawings |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Doors open in the correct direction and have fire-ratings indicated on drawings |

Comments: (October 9, 12, 2018, MA, M-001.00, M-002.00 10/12/18) This project is ready for a Final sign off.

Comments and additional information, including photographs:





Photos 1-2 (October 12, 2018): View of installed piping (cast iron) within cellar.



Photo 3 (October 12, 2018): View of installed exhaust stack and fan.



Photo 4 (October 12, 2018): Floor penetration has been firestopped.



Photo 5 (October 12, 2018): View of suction pit/point through grade slab.

Resolution of any discrepancies noted during previous inspections.

- See below None

General

- Review of material/samples Not Applicable See Attached
Copies of DOB approved drawings In Our File On Site

Estimated Date of Next Inspection: N/A

Director's Statement: The inspector named below has met the qualifications for performing these inspections as required by the New York City Building Code. He has received education and training in these inspections and is working under my direct supervision.

Special Inspector
Name: MD ALAM, P.E.

Agency Director
Name: Young S. Suh, P.E.



Date: October 14, 2018

Note: Our final inspection reports are valid as of the date of the inspection. We are not responsible for any changes made at the job after this date.



Appendix F – Waste Disposal Manifest

| | | | | | |
|--|--|--|---|--|--|
| NON-HAZARDOUS WASTE MANIFEST | | 1. Generator ID Number <i>Most Generators</i> | 2. Page 1 of <i>1</i> | 3. Emergency Response Phone <i>732-842-9880</i> | 4. Waste Tracking Number <i>15743-1</i> |
| 5. Generator's Name and Mailing Address NYSDEC c/o GES 625 Broadway, 12th Floor Albany, NY 11101 Generator's Phone: <i>518-486-0707</i> | | | Generator's Site Address (if different than mailing address) 39-97 29th Street Long Island City, NY 11101 Queens | | |
| 6. Transporter 1 Company Name <i>MANVILLE</i> | | | U.S. EPA ID Number <i>MSD97660300</i> | | |
| 7. Transporter 2 Company Name <i>TRUCKING CO INC</i> | | | U.S. EPA ID Number <i>10-5893 NJ</i> | | |
| 8. Designated Facility Name and Site Address MXI Environmental, Inc 26319 Old Trail Road Abingdon, VA 24210 Facility's Phone: <i>276-628-6636</i> | | | U.S. EPA ID Number VAR000503920 | | |
| 9. Waste Shipping Name and Description | | 10. Containers | | 11. Total Quantity | 12. Unit Wt./Vol. |
| | | No. | Type | | |
| 1. Non RCRA Non DOT Solids | | <i>001</i> | <i>DM</i> | <i>200</i> | <i>P</i> |
| 2. | | | | | |
| 3. | | | | | |
| 4. | | | | | |
| 13. Special Handling Instructions and Additional Information <i>1. Soil 80%, Concrete 20%, S</i> <i>AWT P.O # 15743-RHG</i> | | | | | |
| 14. GENERATOR'S/OFFEROR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, packaged, marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national governmental regulations. | | | | | |
| Generator's/Offoror's Printed/Typed Name <i>PAUL MURPHY</i> | | | Signature <i>[Signature]</i> | | Month Day Year <i>10 22 18</i> |
| 15. International Shipments <input type="checkbox"/> Import to U.S. <input type="checkbox"/> Export from U.S. Port of entry/exit: _____ Date leaving U.S.: _____ | | | | | |
| 16. Transporter Acknowledgment of Receipt of Materials | | | | | |
| Transporter 1 Printed/Typed Name <i>Wilderson</i> | | | Signature <i>[Signature]</i> | | Month Day Year <i>10 22 18</i> |
| Transporter 2 Printed/Typed Name | | | Signature | | Month Day Year |
| 17. Discrepancy | | | | | |
| 17a. Discrepancy Indication Space <input type="checkbox"/> Quantity <input type="checkbox"/> Type <input type="checkbox"/> Residue <input type="checkbox"/> Partial Rejection <input type="checkbox"/> Full Rejection | | | | | |
| Manifest Reference Number: | | | | | |
| 17b. Alternate Facility (or Generator) | | | U.S. EPA ID Number | | |
| Facility's Phone: | | | | | |
| 17c. Signature of Alternate Facility (or Generator) | | | Signature | | Month Day Year |
| 18. Designated Facility Owner or Operator: Certification of receipt of materials covered by the manifest except as noted in Item 17a | | | | | |
| Printed/Typed Name | | | Signature | | Month Day Year |

GENERATOR
 INT'L
 TRANSPORTER
 DESIGNATED FACILITY