

March 28, 2016

Ms. Seth Kellog Sr. Project Manager, CDM Smith 110 Field Crest Avenue Edison, New Jersey 08837

Re: Soil Vapor Remedial Activities (Revised)

Boston Market

1465 Forest Avenue, Staten Island, NY

Staten Island, New York 10302 KES Project # 0455.11214.1

Dear Ms. Kellog:

Reference is made to our February 8, 2016 signed contract for the installation of three (3) Active Soil Depressurization (ASD) Systems at the former Paul Miller Dry Cleaning Site located at 1465 Forest Avenue, Staten Island, NY.

During the week of February 8, 2016, KES completed the installation of the soil vapor remediation systems. Please find the following revised project close out documentation regarding our ASD installations.

Appendix A - Mitigation system installation record for 1465 Forest Avenue

Appendix B - As-Built System Drawings

Appendix C - Contractor Daily Reports

Appendix D - Diagnostic / Final Testing Data Sheets and Diagrams

Appendix E – On-Site Photo Documentation

Appendix F – Fan Specifications / Warranty

Appendix G – System Operating Instructions

After reviewing our submittal information, please do not hesitate to contact our office with any questions. Thank you.

Sincerely,

Richard J. Tarnowski, CEP, CEI

Member/Director of Environmental Services

RJT/tms

APPENDIX A

Mitigation System Installation Record For 1465 Forest Avenue Staten Island, New York

Mitigation System Installation Record


Structure was sampled previously **System Information** Site No: 243018 System ID: KES # 455.11214.1 Site Name: Former Paul Miller Dry Cleaner Owner Name: Eleanor Nalitt / 1465 Forest LLC Owner Occupied System Address: 1465 Forest Avenue Telephone: N/A City: Staten Island 10302 Alt. Telephone: N/A Zip: **Contractor Information** Installer Name: Keystone Environmental Services Company: Keystone Environmental Service Telephone: 607-770-9098 Building Type: |Commercial **Building Conditions** Poor Excellent Slab Integrity: Average Good Slab Penetrations: **又** Sump ▼ Floor drain Perimeter drain ▼ Other Describe: Multiple floor drains in the kitchen area, large slab opening in the basement that has been plexiglas sealed Observed Water: O Dry Damp Sump only Standing Describe: Water staining observed in basement area. High ground water table. **System Installation** Feb 12, 2016 Installation Type: |Sub-Slab Depressurization (Active) Date Installed: 3 to 5 in. Slab Thickess (inches): Subslab Material: Subslab Moisture: Damp Clay Number of Suction Points: Number of Fans Installed: 3 ▼ Fan #1 Operating Fan #2 Operating Fan #3 Operating HP-220 HS-5000 HS-5000 Fan Model No(s): Fan Serial No(s): N/A N/A N/A 1" 1" 2.5" Final U-Tube Levels: Additional Mitigation Elements (check all that apply): Rain cap Other ▼ Drainjer Comments:


Installed plexiglas cover over open slab areas in the basement level. Slab on grade section of the building (i.e., kitchen/dining area) has a layer of blacktop pavement below the concrete slab.


Communication Testing

	Test Method:	Micro	manometer	Meter Type/M	anufacturer:	TEC DG-700		
	Location	<u> </u>	Reading/Re	esult	Dist. From Su	ction Point (ft)	Passed?	
	А		NOTE: SEE	POST				
	В		MITIGATION COMM	MUNICATION				
ŀ	С		TEST RESU	JLTS				
	D							
Ì	E-F							
_ 								
		(indi	cate notable feature	Sys es, location of a	stem Sketch extraction points	s, and communic	ation test ho	oles)
	NORTH							
				SEE AS-BUIL	T SKETCHES			

APPENDIX B As-Built System Drawings







APPENDIX C Contractor Daily Reports



Project # 0455.11214.1

Date	Address		Crew									
2/8/16	1465 Fc	orest Avenue, Staten Island, Ne	w Y	ork	T. Polovick, C. Tarnowski, B. Aylward							
Provide a brief des	scription of daily wo	rk performed:										
6:00 a.m KE	S crew meets at	t Binghamton office. Leaves for	14	56 For	est Avenue, Staten Island.							
10:15 a.m K	ES arrives on sit	te, meets with CDM Smith, Bost	on I	Marke	t representative, electrician and NYS DEC.							
		y plan, work scope and schedul			·							
	1:00 a.m KES begins to install ASD System #2 (basement).											
	i:00 p.m KES has all interior pipe installed in the basement and has HP220 fan mounted to the exterior. KES											
		and locks all material in the bas										
	S arrives at hote											
опо рини												
Manpower and	l Equipment											
_		nd equipment resources. The Trade fiel	d ref	ers to ty	/pe of manpower, i.e. Carpenter, Electrician, etc. The							
Classification field	refers to qualification	ons, i.e. Foreman, Journeyman, Apprer	ntice,	etc.								
LIBO L NAM	_	OL ACCIFICATION	1 F	OTV	FOLUDATAIT							
HRS NAM	E Γ. Polovick	CLASSIFICATION	┨┠	QTY 2	EQUIPMENT Construction Vehicles with equipment							
	. Tarnowski		┨┠		Construction vehicles with equipment							
	B. Aylward		┨┠									
	D. Ayiwaiu		┨┞									
			┨┞									
			┧┟									
			┧┟									
M 11.5			J L									
Manpower Units:	Manhours Manday	/s Other	ŀ	=quipme	nt Units: Days							
Events or Issue	es											
Provide a descript	ion of any significan	t events or issues to report. Include qu	antiti	es and	units if applicable:							
KFS required t	to work after hou	ırs in dining area and kitchen.										
KES required	to work after not	area and kitchen.										



Project # 0455.11214.1

Date		Address		Crew								
2	/9/16	1465 Fc	rest Avenue, Staten Island, I	Vew \	York	T. Polovick, C. Tarnowski, B. Aylward						
Provide a	brief descripti	ion of daily wor	k performed:									
7:00 a.r	n KES lea	aves hotel fo	or project work site.									
7:15 a.r	m KES on	site. C. Tar	nowski sets up to run diagno	stics.	. Install	crew finishes basement installation.						
8:00 a.r	m KES rui	ns diagnosti	cs throughout the building wi	th va	rious op	peration modes (i.e., draft hoods on only,						
make u	ake up air on only, and both on at the same time).											
11:30 a	1:30 a.m KES completes basement install and finish sealing all basement openings.											
12:00 p	.m KES o	ff site. Will	return at 10:00 p.m. when re	staur	ant is n	ot in operation.						
10:00 p	.m KES o	n site to wo	rk in the dining room (System	า #3).	ı							
Manpov	wer and Equ	iipment										
						ype of manpower, i.e. Carpenter, Electrician, etc. The						
Classifica	ation field refer	s to qualification	ons, i.e. Foreman, Journeyman, App	prentice	e, etc.							
HRS	NAME		CLASSIFICATION		QTY	EQUIPMENT						
7		lovick	OLAGOII IOATIGIT		2	Construction vehicles with equipment						
7	_	nowski			_	Constitution for the squipment						
7		/lward										
		, , , , , , , , , , , , , , , , , , , ,										
Manpoy	wer Units: Manho	ours Manday	s Other		Equipmer	nt Units: Days Hours Other						
	or Issues											
Provide a	description of	any significan	t events or issues to report. Include	quant	ities and	units if applicable:						
KES be	gins overnig	ht work due	to Boston Market's operating	g hou	rs of 11	:00 a.m 10:00 p.m.						



Project # 0455.11214.1

Date Address		Crew								
2/10/16 1465	Forest Avenue, Staten Island, Nev	w York	T. Polovick, C. Tarnowski, B. Aylward							
Provide a brief description of daily v	ork performed:									
12:00 a.m KES completes	digging out suction points 2, 3 an	d 4 and fi	nds two (2) inches of blacktop pavement							
directly below concrete slab	with clay below the blacktop.									
(Suction point 3 has loose br	oken up blacktop pavement).									
:00 a.m KES has system #3 98% installed. Need to finish stack. KES cleans up.										
6:00 a.m KES returns to th	e hotel.									
8:00 a.m KES (C. Tarnows	ki) on site to meet electricians.									
9:00 a.m KES off site. Wil	return at 10:00 p.m.									
10:00 p.m KES on site. Be	gins installing System #2.									
Manpower and Equipment										
			ype of manpower, i.e. Carpenter, Electrician, etc. The							
Classification field refers to qualification	itions, i.e. Foreman, Journeyman, Apprer	ntice, etc.								
HRS NAME	CLASSIFICATION	QTY	EQUIPMENT							
8 T. Polovick	CLASSIFICATION	2								
9 C. Tarnowski			Construction ventered with equipment							
8 B. Aylward										
Manpower Units: Manhours Mano	ays Other	Equipme	ent Units: Days							
Events or Issues										
Provide a description of any signific	ant events or issues to report. Include qua	antities and	units if applicable:							
Appears structure was built o	ver an existing parking area as evi	denced by	y blacktop pavement directly below							
concrete slab of structure.			· · · · · · · · · · · · · · · · · · ·							



Project # 0455.11214.1

Date	Address		Crew							
2/11/16	1465 Forest Avenue, Staten Island, Ne	w York	T. Polovick, C. Tarnowski, B. Aylward							
Provide a brief descripti	on of daily work performed:									
12:00 a.m KES h	as fan installed at exterior. Return to inside	to contin	ue with interior pipe run.							
1:00 a.m Boston	Market representative (Tom) stops in to ch	eck progi	ress.							
3:00 a.m KES co	ntinues to install interior pipe run for Syster	m #2.								
4:30 a.m KES ha	s suction point #3 installed.									
6:00 a.m KES completes ASD install and cleans up. Returns all ceiling tiles back in place.										
7:00 a.m KES off	7:00 a.m KES off site. Will return in afternoon for final data.									
Manpower and Equ	-									
	f manpower and equipment resources. The Trade fiel s to qualifications, i.e. Foreman, Journeyman, Apprer		type of manpower, i.e. Carpenter, Electrician, etc. The							
HRS NAME	CLASSIFICATION	QTY	EQUIPMENT							
	lovick	2	Construction vehicles with equipment							
	nowski	↓ 								
13 B. Ay	lward	↓ 								
		╡┝──								
		┨┝								
		┨┝								
Manpower Units: Manho	Nurs Mandaya Cothor	Equipme	ent Units: Days Hours Other							
	ours Mandays Other	Equipme	ent Offics. Days Hours Office							
Events or Issues										
Provide a description of	any significant events or issues to report. Include qu	iantities and	units if applicable:							
4:45 p.m KES ret	urns to site to complete outside stack and ru	n final sul	o-slab data. KES cannot set good data							
due to amount of cu	stomers in the Boston Market opening and o	closing ent	trance doors.							
7:00 p.m KES 2 n	nan install crew off site and drive back to Bi	nghamtor	ı (T. Polovick, B. Aylward).							
KES (C. Tarnowski) to return on 2/12/2016 to run final sub-slab	o data.								
	,									



Project # 0455.11214.1

Date	Address		Crew					
2/12/16	1465 For	est Avenue, Staten Island, N	ew Y	'ork	C. Tarnowski			
Provide a brief descr	ription of daily work	performed:						
8:00 a.m KES	(C. Tarnowski)	on site to meet with CDM Sn	nith a	and to	run final sub-slab data numbers in the basement			
and slab on grad	le portion of the	building.						
KES seals all tes	st points, install	s labels and cleans site.						
12:00 p.m KES	off site. Trave	I to Binghamton office and ur	loac	ls equi	ipment.			
Manpower and E	Equipment							
		l equipment resources. The Trade fins, i.e. Foreman, Journeyman, Appro			type of manpower, i.e. Carpenter, Electrician, etc. The			
Classification field re	erers to quannication	is, i.e. Foreman, Journeyman, Appro	enuce	e, etc.				
HRS NAME		CLASSIFICATION	1	QTY	EQUIPMENT			
8 C. T	arnowski			1	Construction vehicle with equipment			
			_					
			-		+			
Mannayyar Unitay Ma	nhaura 🗆 Mandaya	Othor		Fauinma	ent Unite Days United Cother			
ivianpower Units: ivia	anhours Mandays	Other		Equipme	ent Units: Days			
Events or Issues								
Provide a description	n of any significant	events or issues to report. Include q	uanti	ties and	units if applicable:			
Sub-slab commu	nication test dat	a shows make up air for HVA	C m	ust be o	operational for ASD systems successful			
		-			-			
operation.								
KES will prepare	e a final submiss	ion package for CDM Smith.						

APPENDIX D

Sub-Slab Diagnostic / Final Communication Testing Data Tables



Job Site: CDM Smith - 1465 Forest Avenue, Staten Island NY

Date: 2/8/2016 - 2/12/2016 KES File #: 0455.11214.1

Suction Device	Date	Vacuum Test Point	Static Vacuum inch WC	Air Flow CFM	Diagnostic Test Hole	Approximate Distance in Feet from Vacuum Test Point	Suction Device Off (inch WC)	Suction Device On (inch WC)	Pressure Differential (inch WC)	Communication Pass >-0.0040 Pressure differntial	Notes
ADDIT	IONAL D	DIAGNO:	STIC TESTII	NG PERFO	DRMED PRI	OR TO ASD	INSTALLATI	ON WITH H\	/AC OPERAT	ING, MAKE UP	AIR OFF & DRAFT HOODS OFF
6.5 HP Vac	2/9/16	SP2	30"	49							
					2A	21'	0.0016	0.0004	-0.0012	No	
					2B	29'	0.0040	-0.0180	-0.0220	Yes	
	Kitcher	n / Food P	rep Area		2C	16'	0.0010	-0.0009	-0.0019	No	Test Point was filled with grease, had to be cleaned out
					2D	17'	0.0010	-0.0048	-0.0058	Yes	
6.5 HP Vac	2/9/16	SP3	44"	25							Not making a suction point (New Test Point)
					3A	22'	0.0010	0.0010	0.0000	No	
	Kitcher	ı / Food P	rep Area		2D	11'	0.0013	-0.0040	-0.0053	Yes	
					2C	13'	0.0010	-0.0055	-0.0065	Yes	
6.5 HP Vac	2/9/16	SP2-D	42"	27							Turning into a suction point (New SP 3)
					SP3	11'	0.0010	-0.0045	-0.0055	Yes	
					3A	34'	0.0010	0.0010	0.0000	No	
	Kitcher	n / Food P	rep Area		SP2	17'	0.0010	-0.0038	-0.0048	Yes	
		,			2A	25'	0.0020	0.0020	0.0000	No	
					2B	22'	0.0040	0.0040	0.0000	No	
			"		2C	10'	0.0010	-0.0056	-0.0066	Yes	
6.5 HP Vac	2/9/16	SP4	27"	70							
					4A	28'	0.0010	-0.0040	-0.0050	Yes	
	Dini	ing Room	Area		4B	44'	0.0100	0.0100	0.0000	No	
					4C SP5-1	26' 25'	0.0020 0.0020	-0.0150 -0.0430	-0.0170 -0.0450	Yes Yes	
C E LID V	2/0/45	CDE 4	26"	60	313-1	23	0.0020	-0.0430	-0.0430	163	Duilled a conformation Point for CD5
6.5 HP Vac	2/9/16	SP5-1	26	68	 -						Drilled new Suction Point for SP5
					SP4	22'	0.0020	-0.0062	-0.0082	Yes	
	Dini	ing Room	Area		4C	20'	0.0010	-0.0080	-0.0090	Yes	
		J			4B	15'	0.0130	0.0130	0.0000	No	
					4A	19'	0.0010	-0.0200	-0.0210	Yes	

NOTES* Testing was performed before the store opend for lunch, only prep work was being conducted. Weather conditions were overcast with a light wind.

Suction Device	Date	Vacuum Test Point	Static Vacuum inch WC	Air Flow CFM	Diagnostic Test Hole	Approximate Distance in Feet from Vacuum Test Point	Suction Device Off (inch WC)	Suction Device On (inch WC)	Pressure Differential (inch WC)	Communication Pass >-0.0040 Pressure differntial	Notes			
ADDITIO	ADDITIONAL DIAGNOSTIC TESTING PERFORMED PRIOR TO ASD INSTALLATION WITH HVAC OPERATING, MAKE UP AIR ON & DRAFT HOODS O													
6.5 HP Vac	2/9/16	SP2	30"	49										
					2A	21'	-0.0040	-0.0050	-0.0010	No				
	Kitchen	/ Food P	ren Area		2B	29'	-0.0060	-0.0300	-0.0240	Yes				
	Kitchen	.,	icp Aica		2C	16'	-0.0020	-0.0042	-0.0022	No				
					2D	17'	-0.0020	-0.0076	-0.0056	Yes				
6.5 HP Vac	2/9/16	SP3	44"	25							Not making a suction point (New Test Point)			
					3A	22'	-0.0040	-0.0040	0.0000	No				
	Kitchen	/ Food P	rep Area		2D	11'	-0.0020	-0.0078	-0.0058	Yes				
					2C	13'	-0.0020	-0.0098	-0.0078	Yes				
6.5 HP Vac	2/9/16	SP2-D	42"	27							Turning into a suction point (New SP 3)			
					SP3	11'	-0.0032	-0.0089	-0.0057	Yes				
					3A	34'	-0.0040	-0.0039	0.0001	No				
	Vitchon	/ Food D	wam Awaa		SP2	17'	-0.0050	-0.0105	-0.0055	Yes				
	Kitcher	/ Food P	rep Area		2A	Unknown	-0.0040	-0.0043	-0.0003	No				
					2B	Unknown	-0.0060	-0.0060	0.0000	No				
					2C	10'	-0.0020	-0.0087	-0.0067	Yes				
6.5 HP Vac	2/9/16	SP4	27"	70										
					4A	28'	-0.0056	-0.0109	-0.0053	Yes				
	Dini	ing Room	Δτορ		4B	44'	-0.0100	-0.0102	-0.0002	No				
	Dilli	ing Nooili	Aica		4C	26'	-0.0040	-0.0230	-0.0190	Yes				
					SP5-1	25'	-0.0010	-0.0554	-0.0544	Yes				
6.5 HP Vac	2/9/16	SP5-1	26"	68							Drilled new Suction Point for SP5			
					4C	20'	-0.0040	-0.0135	-0.0095	Yes				
	Dini	ing Room	Area		4B	15'	-0.0100	-0.0100	0.0000	No				
					4A	19'	-0.0056	-0.0260	-0.0204	Yes				

NOTES* Testing was performed before the store opend for lunch as well as after hours. Weather conditions were overcast with light rain/ snow. 10-15 mph wind gusts. Due to a lack of influence of Suction Point 5 to Test Point 4B, KES along with CDM Smith deceided not to install Suction Point 5 which was origanlly to be installed in the center of the dinning room.



Job Site: CDM Smith - 1465 Forest Avenue, Staten Island NY

Date: 2/8/2016 - 2/12/2016 KES File #: 0455.11214.1

Date Diagnostic Test H		Approximate Distance in Feet from closest suction point			Notes				
	FINAL VACUUM TES	STING PERFORMED W	ITH HVAC OPERATING	, MAKE UP AIR OFF, DRAFT	HOODS OFF & ASD SYSTEMS RUNNING				
	1A	16'	-0.0060	Yes					
	1B	21'	-0.0080	Yes	Suction point located in the basement (not influenced by				
	1C	17'	-0.0025	No	draft hoods)				
	1D	19'	-0.0065	Yes	urart noous,				
	1E	20'	-0.0065	Yes					
	2A	21'	0.0015	No					
	2B	29'	-0.0350	Yes					
2/12/16	2C	16'	-0.0070	Yes	Suction points located in the kitchen / food prep areas				
	3B (SP3 converted to a test point)	11'	-0.0055	Yes	Suction points located in the kitchen / 1000 prep ar				
	3A	27'	0.0000	No					
	4A	28'	0.0010	No					
	4B	44'	0.0240	No					
	4C	26'	-0.0125	Yes	Continue maint leasted in the divine vecus				
	4D	36	0.0100	No	Suction point located in the dining room				
	4E	30'	0.0040	No					
	5A	25'	-0.0550	Yes					
	FINAL VACUUM TE	STING PERFORMED W	0.0630 0.0370	No	HOODS ON & ASD SYSTEMS RUNNING				
	2C	16'							
	3B (SP3 converted to a test point)		0.0010 0.0010	No No	Suction points located in the kitchen / food prep areas				
	3A	27'	0.0550	No					
2/12/16	4A	28'	0.0150	No					
	4B	44'	0.1640	No					
	4C	26'	0.0330	No	Sustion point located in the dining room				
		36	0.1566	No	Suction point located in the dining room				
	4D	30	0.1200						
	4D 4E	30'	0.0670	No					

Date	Diagnostic Test Hole	Approximate Distance in Feet from closest suction point	Pressure Differential reading (inch w/c)	Communication Pass >-0.0040 (inch w/c)	Notes			
	FINAL VACUUM TE	STING PERFORMED V	VITH HVAC OPERATING	, MAKE UP AIR ON, DRAFT	HOODS ON & ASD SYSTEMS RUNNING			
	2A	21'	-0.0200	Yes				
	2B	29'	-0.0100	Yes				
	2C	16'	-0.0150	Yes	Suction points located in the kitchen / food prep areas			
	3B (SP3 converted to a test point)	11'	-0.0100	Yes	Suction points located in the kitchen / 1000 prep areas			
	3A	27'	-0.0170	Yes				
2/12/16	4A	28'	-0.0200	Yes				
	4B	44'	-0.0100	Yes				
	4C	26'	-0.0200	Yes	Suction point located in the dining room			
	4D	36	-0.0200	Yes	Suction point located in the dining room			
	4E	30'	-0.0100	Yes				


-0.0600

Yes

NOTE: See final as built test data diagrams for test point locations.

25'

5A




DATE: 3/24 CAD FILE NO: 45	PROJEC 455.11	4	CDM SMITH SOIL VAPOR REMEDIATION				WARNING: Each work erea will be done in accordance with 1975 Industrial Code Pale 50, 200 Specific Verticance and all other and
24/16 455.11214.1_ASB VAC TEST DATA	T NO. 214.1	No.	1465 FOREST AVE, STATEN ISLAND, NY BASEMENT LEVEL	1 110.	AS BUILT ASD REVISION REVISIONS AND DESCRIPTIONS	2/23/16 DATE:	© Copyright 2016 Keystone Environmental Services

VACUUM TEST DATA



58 Exchange Street Binghamton, New York 13901 Phone: 607.723.5117 Email: info@kecompanies.com www.kecompanies.com




- 1. FINAL AS BUILT VACUUM TESTING PERFORMED WITH HVAC OPERATING, MAKE UP AIR OFF, DRAFT HOOD ON AND ASD SYSTEMS RUNNING.
- 2. ALL VACUUM TEST READINGS RECORDED IN INCHES OF WATER COLUMN.

DATE: 3/24/16 CAD FILE NO: 455.11 VAC.1	PROJECT 455.1121	SHEET N	CDM SMITH SOIL VAPOR REMEDIATION				WARNING: Each work area will be done in ecoordence with HTS Industrial Code false 58, She Specific Variances and all other application regulations. All proposed deviations from the design shall be approved in Denig by the Cartificial Project Denig By the Cartifician Project Denies By the Cartifician Project
/24/16 455.11214.1_ASB VAC TEST DATA	N⊙.	0.	1465 FOREST AVE, STATEN ISLAND, NY FIRST FLOOR SLAB ON GRADE	1	AS BUILT ASD REVISION REVISIONS AND DESCRIPTIONS	2/23/16	Keystone Environmental Services

FINAL AS BUILT VACUUM TEST DATA



58 Exchange Street Binghamton, New York 13901 Phone: 607.722.5117 Fax: 607.722.2515 Email: info@kecompanies.com www.kecompanies.com




- UP AIR OFF, DRAFT HOOD OFF AND ASD SYSTEMS RUNNING.
- 2. ALL VACUUM TEST READINGS RECORDED IN INCHES OF WATER COLUMN.

CAD FILE HD:: 455.11	DATE: 3/24/16	PROJECT I 455.1121	SHEET N	CDM SMITH SOIL VAPOR REMEDIATION				WARNING: Each work erea will be done in accordance with HYS Industrial Code Role 68, Site Specific Verticance and all other applicable regardations. William of the Code of t
214.1_ASB EST DATA		NO. 4.1	9.	1465 FOREST AVE, STATEN ISLAND, NY FIRST FLOOR SLAB ON GRADE	1	AS BUILT ASD REVISION REVISIONS AND DESCRIPTIONS	2/23/16 DATE:	Keystone Environmental Services

FINAL AS BUILT VACUUM TEST DATA



58 Exchange Street Binghamton, New York 13901 Phone: 607.723.5117 Fax: 607.722.2515 Email: info@kecompanies.com www.kecompanies.com



- FINAL AS BUILT VACUUM TESTING PERFORMED WITH HVAC OPERATING, MAKE UP AIR ON, DRAFT HOOD ON AND ASD SYSTEMS RUNNING.
- 2. ALL VACUUM TEST READINGS RECORDED IN INCHES OF WATER COLUMN.

CAD FILE HD: 455.1 VAC	DATE: 3/24/16	PROJECT I 455.1121	SHEET N	CDM SMITH SOIL VAPOR REMEDIATION				WARNING: Each work erea will be done in accordance with HTS industrial Code Rule 68, 5th Specific Verticace and all other opplication regulations. All proposed developmen work in writing by the Certified Project Devices. © Copyright 2016
214.1_ASB EST DATA		NO. 4.1	9	1465 FOREST AVE, STATEN ISLAND, NY FIRST FLOOR SLAB ON GRADE	1	AS BUILT ASD REVISION REVISIONS AND DESCRIPTIONS	2/23/16 DATE:	Keystone Environmental Services

FINAL AS BUILT VACUUM TEST DATA



58 Exchange Street Binghamton, New York 13901 Phone: 607.723.5117 Fax: 607.722.2515 Email: info@kecompanies.com www.kecompanies.com

APPENDIX E On Site Photo Documentation



Soil Vapor Remedial Activates 1465 Forest Avenue, Staten Island, NY KES Project # 0455.11214.1



Photo No. I

Date 02/12/2016

Location: 1465 Forest Avenue Staten Island, NY

Subject: Project work site.



Photo No. 2

Date 02/12/2016

Location: 1465 Forest Avenue Staten Island, NY

Subject: View of a slab opening in the dining room showing existing subbase material.



Soil Vapor Remedial Activates 1465 Forest Avenue, Staten Island, NY KES Project # 0455.11214.1



Photo No. 3

Date 02/12/2016

Location: 1465 Forest Avenue Staten Island, NY

Subject:

View of concrete sealed slab opening shown in Photo #2.



Photo No. 4

Date 02/12/2016

Location:

1465 Forest Avenue Staten Island, NY

Subject:

View of existing plate reinstalled over the sealed slab opening shown in Photo #2.



Soil Vapor Remedial Activates
1465 Forest Avenue, Staten Island, NY
KES Project # 0455.11214.1



Photo No. 5

Date 02/12/2016

Location: 1465 Forest Avenue Staten Island, NY

Subject: View of ASD suction point #3 showing asphalt over a clay subbase located in the service/food prep area of the structure.



Photo No. 6

Date 02/12/2016

Location: 1465 Forest Avenue Staten Island, NY

Subject: View of ASD suction point #3 showing the slab poured directly over pavement, with the pavement over compacted dirt/clay.



Soil Vapor Remedial Activates 1465 Forest Avenue, Staten Island, NY KES Project # 0455.11214.1



Photo No. 7

Date 02/12/2016

Location: 1465 Forest Avenue Staten Island, NY

Subject: View of ASD suction point #4 in the dining room showing the pavement below the slab being lose and permeable which is different than ASD suctions points #2 and #3.



Photo No. 8

Date 02/12/2016

Location: 1465 Forest Avenue Staten Island, NY

Subject: View of ASD suction point #4 in the dining room showing a void between the slab and the pavement below.



Soil Vapor Remedial Activates 1465 Forest Avenue, Staten Island, NY KES Project # 0455.11214.1



Photo No. 9

Date 02/12/2016

Location: 1465 Forest Avenue Staten Island, NY

Subject:

View of ASD suction point # I of ASD system #I located in the lower basement.



Photo No. 10

Date 02/12/2016

Location: 1465 Forest Avenue Staten Island, NY

Subject:

View of the exterior mounted FanTech HP220 exhaust fan installed for ASD system #1. Sample port located above fan at an estimated 8 feet above grade level.



Soil Vapor Remedial Activates 1465 Forest Avenue, Staten Island, NY KES Project # 0455.11214.1



Location: 1465 Forest Avenue Staten Island, NY

Subject: View of ASD suction point #2 of ASD system #2 addressing the rear food prep area of the restaurant.



Photo No. 12

Date 02/12/2016

Location: 1465 Forest Avenue Staten Island, NY

Subject: View of ASD suction point #3 of ASD system #2 addressing the service/food prep area of the restaurant.



Soil Vapor Remedial Activates 1465 Forest Avenue, Staten Island, NY KES Project # 0455.11214.1



Photo No. 13

Date 02/12/2016

Location: 1465 Forest Avenue Staten Island, NY

Subject: View of ASD suction point #4 of ASD system #3 addressing the front dining area of the restaurant.




Photo No. 14

Date 02/12/2016

Location: 1465 Forest Avenue Staten Island, NY

Subject: View of the exterior mounted Radon Away HS5000 exhaust fan for ASD system #2. Sample port is located above exhaust fan at an estimated 18-20 feet above grade level.



Soil Vapor Remedial Activates 1465 Forest Avenue, Staten Island, NY KES Project # 0455.11214.1



Photo No. 15

Date 02/12/2016

Location: 1465 Forest Avenue Staten Island, NY

Subject:

View of vacuum gauge (i.e., U-tube manometer) and system labeling in basement for ASD System #1. Right side of manometer indicates vacuum pressure in pipe.



Photo No. 16

Date 02/16/2016

Location:

1465 Forest Avenue Staten Island, NY

Subject:

View of high suction fan magnahelic vacuum gauge and system labeling at kitchen area for ASD System #2



Soil Vapor Remedial Activates 1465 Forest Avenue, Staten Island, NY KES Project # 0455.11214.1



 Photo No.
 17

 Date
 02/12/2016

Location: 1465 Forest Avenue Staten Island, NY

Subject: View of the exterior mounted Radon Away HS5000 exhaust fan for ASD system #3. Sample port is located above fan at an estimated 18-20 feet above grade level.



Photo No. 18

Date 02/16/2016

Location: 1465 Forest Avenue Staten Island, NY

Subject:

View of electric panels for project site. Panel to left with blank slots remaining controls ASD fans.



Soil Vapor Remedial Activates 1465 Forest Avenue, Staten Island, NY **KES Project # 0455.11214.1**



19 Photo No. Date 02/16/2016

Location: 1465 Forest Avenue Staten Island, NY

Subject: Close up view of newly installed electrical sub panel for all three ASD fans. Breaker switches are labeled for each ASD exhaust fan/system.


APPENDIX F

Fan Specifications / Warranty



HP SERIES

FANS FOR RADON APPLICATIONS
WITH IMPROVED UV RESISTANCE!







TRUST THE INDUSTRY STANDARD. HERE'S WHY:

Don't put your reputation at stake by installing a fan you know won't perform like a Fantech! For nearly twenty years, Fantech has manufactured quality ventilation equipment for Radon applications. Fantech is the fan

Radon contractors have turned to in over 1,000,000 successful Radon installations worldwide.



Fantech external rotor motor

FANTECH HP SERIES FANS MEET THE CHALLENGES OF RADON APPLICATIONS:

HOUSING

- . UV resistant, UL Listed durable plastic
- · UL Listed for use in commercial applications
- · Factory sealed to prevent leakage
- · Watertight electrical terminal box
- Approved for mounting in wet locations i.e. Outdoors

MOTOR

- · Totally enclosed for protection
- · High efficiency EBM motorized impeller
- · Automatic reset thermal overload protection
- Average life expectancy of 7-10 years under continuous load conditions

RELIABILITY

- · Five Year Full Factory Warranty
- . Over 1,000,000 successful radon installations worldwide



HP Series Fans are Specially Designed with Higher Pressure Capabilities for Radon Mitigation Applications

MOST RADON MITIGATORS WHO PREVIOUSLY USED THE FANTECH FR SERIES FANS HAVE SWITCHED TO THE NEW HP SERIES.



PERFORMANCE DATA

	Matte	Wattage	Max.	CFM vs. Static Pressure in Inches W.G.								Max.
	Range	Amps	0"	0.5	0.75*	1.0"	1.25"	1.5"	1.75"	2.0"	Ps	
HP2133	115	14 - 20	0.17	134	68	19	9.4	2	200	100	651	0.84
HP2190	115	60 85	0.78	163	126	104	81	58	35	15	7	1.93
HP175	115	44 - 65	0.57	151	112	91	70	40	12	(U-+1-1)	1	1,66
HP190	-115	60 - 85	0.78	157	123	108	89	67	45	18		2.01
HP220	115	85 - 152	1.30	344	260	226	193	166	137	102	58	2.46



PERFORMANCE CURVES

Fantech provides you with independently tested performance specifications.

The performance curves shown in this brochure are representative of the actual test results recorded at Texas Engineering Experiment Station/Energy Systems Lab, a recognized testing authority for HVI. Testing was done in accordance with AMCA Standard 210-85 and HVI 916 Test Procedures. Performance graphs show air flow vs. static pressure.

Use of HP Series fans in low resistence applications such as bathroom venting will result in selevated sound levels. We suggest FR Series or other Fantach fans for such applications:

HP FEATURES INCLUDE


- Improved UV resistant housings approved for commercial applications.
- UL Approved for Wet Locations (Outdoors)
- Sealed housings and wiring boxes to prevent Radon leakage or water penetration
- · Energy efficient permanent split capacitor motors
- External wiring box
- · Full Five Year Factory Warranty




NOTE

Installations that will result in condensate forming in the butter ducting should have a condensate objects installed at must the condensate outside of the fan housing. Condensate include but are not limited to outdoor installations in cold climates, long lengths of outlet ducting, high mosture content in soil and thin well or alternature cutlet ducting. Failure to install a proper condensate bypass may used any warrang claims.

HP2133 & HP2190 RADON MITIGATION FANS



Tested with 4" ID duct and standard couplings




HP2133 – For applications where lower pressure and flow are needed. Record low power consumption of 14-20 watts! Often used where there is good sub-slab communication and lower Radon levels.


HP2190 – Performance like the HP190 but in a smaller housing. Performance suitable for the majority of installations.


Fans are attached to PVC pipe using flexible couplings.

Fix 4" PVC pipe use Indiana Seats #156-44, Pipecons PCX 56-44 of equivalent For 3" PVC pipe use Indiana Seats #156-43, Pipecons PCX 56-43 or equivalent

HP175 & HP190 RADON MITIGATION FANS







Tested with 4" ID duct and standard couplings

HP175 - The economical choice where slightly less air flow is needed. Often used where there is good sub slab communication and lower Radon levels.

HP190 - The standard for Radon Mitigation. Ideally tailored performance curve for a vast majority of your mitigations.

Fans are attached to PVC pipe using flexible couplings.

for 4" PVC pipe use Indiana Saals #151-44. Pipercrix PCX 51-44 or squivalent.

for 3" PVC pipe use Indiana Saals #156-43, Pipeccrix PCX 56-43 or equivalent.

HP220 RADON MITIGATION FAN



poor communication, multiple suction points and large subslab footprint. Replaces FR 175.

HP 220 - Excellent choice for systems with elevated radon levels,


Fans are attached to PVC pipe using flexible couplings.


For 4" PVC pipe use Indiana Seals #156-64, Pipeconx PCX 56-64 or equivalent For 3° PVC pipe use Indiana Seals ₹156-63, Pipeconx PCX 56-63 or equivalent



FR SERIES

THE ORIGINAL MITIGATOR





model	øD	d1	d2	a	b	С
FR100	9 1/2	3 7/8	4 7/8	6 1/8	7/8	7/B
FR110	9 1/2	3 7/8	47/8	6 1/8	7/8	7/B
FR125	9 1/2	-	4 7/8	61/8	7/8	-
FR140	11 3/4	5 7/8	6 1/4	5 7/8	1	7/8
FR150	11 3/4	5 7/8	6 1/4	57/8	1	7/8
FR160	11 3/4	57/8	6 1/4	63/8	1	7/8
FR200	13 1/4	7 7/8	9 7/8	61/4	1 1/2	1 1/2
FR225	13 1/4	7 7/8	9 7/8	6.1/4	1 1/2	1 1/2
FR250	13 1/4	-	9 7/8	6 1/4	-	1 1/2











PERFORMANCE DATA

Fan En	Energy	DDM	Make	Rated	Wattage	Max.		CFM vs	s. Static	Pressure	e in Inch	ies W.G		Max.	Duct
Model	Star	RPM	Volts	Watts	Range	Range Amps	0"	.2"	.4"	.6"	.8"	1.0"	1.5"	Ps Dia	Dia.
FR100	V	2950	120	21.2	13 - 22	0.18	137	110	83	60	21		100	0.90"	4"
FR125	1	2950	115	18	15 - 18	0.18	148	120	88	47	-		-	0.79"	5"
FR150	V	2750	120	71	54 - 72	0.67	263	230	198	167	136	106	17	1.58"	6"
FR160		2750	115	129	103 - 130	1.14	289	260	233	206	179	154	89	2.32"	-6"
FR200	V	2750	115	122	106 - 128	1.11	408	360	308	259	213	173	72	2.14"	8"
FR225	V	3100	115	137	111 - 152	1.35	429	400	366	332	297	260	168	2.48"	8"
FR250*		2850	115	241	146 - 248	2.40	649	600	553	506	454	403	294	2.58"	10"

FR Series performance is shown with ducted outlid. Per HV/s Certified Reprings Program, charted air flow performance has been denated by a factor based on actual test results and the certified rate at 2 inches WG. " Also available with B" duct connection. Model FR 250-8. Special Order.

Instellations that will result to condensate forming in the outlet chicking should have a condensate bypass instelled to route the condensate outside of the fan housing. Conditions that are likely to produce condensatal include but are not limited to: eucloor installations in cold climates, long lengths of cutlet ducting, high moisture content in soil and discovered or abundance model ducting. Failure to install a proper condensate hypass may void any warranty claims.

FIVE DURING ENTIRE WARRANTY PERIOD:

FANTECH will replace any fan which has a factory defect in workmanship or material. Product may need to be returned to the Fantech factory, together with a WARRANTY copy of the bill of sale and identified with RMA number

FOR FACTORY RETURN YOU MUST:

- . Have a Return Materials Authorization (RMA) number. This may be obtained by calling FANTECH. infrer in the USA at 1,800 747 1762 or in CANADA at 1,800 565,3548. Please have bill of sale available
- . The RMA number must be clearly written on the outside of the carton or the carton will be refused.
- . All parts and/or product will be repaired/replaced and shipped track to buyer no credit will be issued

The Cistributor may place arripper for the warranty fae and is invoiced.

The Distributor will receive a credit equal to the invoice only after product is returned prepaid and verfield to be defective

FANTEL'H WARRANTY TERMS DO NOT PROVIDE FOR REPLACEMENT WITHOUT CHARGE PRIOR TO INSPECTION FOR A DEFECT REPLACEMENTS ISSUED IN ADVANCE OF DEFECT INSPECTION ARE INVOICED, AND CREDIT IS PENDING INSPECTION OF RETURNED MATERIAL DEFECTIVE MATERIAL RETURNED BY END USERS SHOULD NOT BE REPLACED BY THE DISTRIBUTOR WITHOUT CHARGE TO THE END USER, AS CREDIT TO DISTRIBUTOR'S ACCOUNT WILL BE PENDING INSPECTION AND VERIFI-CATION OF ACTUAL DEFECT BY FANTECH

THE FOLLOWING WARRANTIES DO NOT APPLY

 Damages from shipping, either connected or visible. Claim must be filed. with Irright company

- . Damages resulting from improper wiring or installation
- . Damages or failure caused by acts of God, or resulting from improper consumer procedures, such as
- improper maintenance 2. Misuso, abuse, abnormal use, or accident, and
- 3. Incorrect electrical voltage or current
- . Removal or any alteration made on the FANTECH label control number or date of manufacture
- Any other warranty expressed, implied or written, and to any consequential or incidental damages, loss or properly, invenues, or profit, or mists of removal installation or reinstallation, for any breach of warranty

WARRANTY VALIDATION

- The user must keep a copy of the bill of sale to verify purchase date
- These warranties give you specific legal rights, and ani subject to an applicable consumer. protection legislation. You may fraval additional rights, which vary from state to state

DISTRIBUTED BY:





Installation Instructions for Radon Fans Model HP/FR

READ & SAVE THESE INSTRUCTIONS!




Warnings

DO NOT CONNECT POWER SUPPLY UNTIL FAN IS COMPLETELY INSTALLED. MAKE SURE ELECTRICAL SERVICE TO THE FAN IS LOCKED IN "OFF: POSITION."

- 1 Suitable for use with solid-state speed control.
- 2. This unit has rotating parts and safety precautions should be exercised during installation, operation and maintenance.
- 3. CAUTION: "For General Ventilation Use Only. Do Not Use To Exhaust Hazardous Or Explosives Materials and Vapors."
- 4. WARNING: TO REDUCE THE RISK OF FIRE, ELECTRIC SHOCK, OR INJURY TO PERSONS-OBSERVE THE FOLLOWING:
 - a. Use this unit only in the manner intended by the manufacturer. If you have questions, contact the factory.
 - b. Before servicing or cleaning unit, switch power off at service panel and lock the service disconnecting means to prevent power from being switched on accidentally. When the service disconnecting means cannot be locked, securely faster a prominent warning device, such as a tag, to the service panel.
 - c. Installation work and electrical wring must be done by qualified person(s) in accordance with all applicable codes and standards, including fire-rated construction.
 - d. The combustion airflow needed for safe operation of fuel burning equipment may be affected by this unit's operation. Follow the heating equipment manufacturer's guidelines and safety standards such as those published by the National Fire Protection Association (NFPA), the American Society of Heating. Refrigeration, and Air Conditioning Engineers (ASHRAE) and the local code authorities.
 - e. When cutting or drilling into wall or ceiling, do not damage electrical wires or other hidden utilities.
 - f Ducted fans must always be vented to the outdoors.
 - g. If this unit is to be installed over a tub or shower, it must be marked as appropriate for the application.
 - h. NEVER place a switch where it can be reached from a tub or shower
- 5 WARNING! Check voltage at the fan to see if it corresponds to the motor nameplate.

GUARDS MUST BE INSTALLED WHEN FAN IS WITHIN REACH OF PERSONNEL OR WITHIN SEVEN (7) FEET OF WORK-ING LEVEL OR WHEN DEEMED ADVISABLE FOR SAFETY.

Wiring Diagram



Five (5) Year Warranty

This marranty supersedes all prior warranties

Installation that will result in condensate forming in the outlet ducting should have a condensate bypass installed to route the condensate outside of the fan nousing. Conditions that are likely to produce condensate include but are not limited to; outdoor installations in cold climates, long lengths of outlet duction, high moisture content in soil and thin wall or aluminum outlet ducting. Failure to install a proper condensate bypass may void any warranty claims

DURING ENTIRE WARRANTY PERIOD:

FANTECH will repair or replace any part which has a factory defect in workmanship or material. Product may need to be returned to the fantech factory, together with a copy of the bill of sale and identified with RMA number.

FOR FACTORY RETURN YOU MUST:

- Have a Return Materials Authorization (RMA) number. This may be obtained by calling FANTECH either in the USA at 1,800,747,1762; or in CANADA at 1,800,565,3548. Please have bill of sale available.
- The RMA number must be clearly written on the outside of the carton, or the carton will be refused
- All parts and/or product will be repaired/replaced and shipped back to buyer no credit will be issued.

DR

The Distributor may place an order for the warranty part and/or product and is invoiced. The Distributor will receive a credit equal to the invoice only after product is returned prepaid and ventiled to be defective.

FANTECH WARRANTY TERMS DO NOT PROVIDE FOR REPLACEMENT WITHOUT CHARGE PRIOR TO INSPECTION FOR A DEFECT REPLACEMENTS ISSUED IN ADVANCE OF DEFECT INSPECTION ARE INVOICED. AND CREDIT IS PENDING INSPECTION OF RETURNED MATERIAL DEFECTIVE MATERIAL RETURNED BY END USERS SHOULD NOT BE REPLACED BY THE DISTRIBUTOR WITHOUT CHARGE TO THE END USER. AS CREDIT TO DISTRIBUTOR'S ACCOUNT WILL BE PENDING INSPECTION AND VERIFICATION OF ACTUAL DEFECT BY FANTECH.

THE FOLLOWING WARRANTIES DO NOT APPLY:

- Damages from shipping, either concealed or visible. Claim must be filed with freight company.
- . Damages resulting from improper wiring or installation.
- Damages or failure caused by acts of God, or resulting from improper consumer procedures, such as:
- 1 Improper maintenance
- 2 Misuse, abuse, abnormal use, or accident, and
- 3. Incorrect electrical voltage or current
- Removal or any alteration made on the FANTECH label control number or date of manufacture.
- Any other warranty, expressed, implied or written, and to any consequential or incidental damages, loss or property, revenues, or profit, or costs of removal, installation or reinstallation, for any breach of werranty.

WARRANTY VALIDATION

- . The user must keep a copy of the bill of sale to verify purchase date.
- These warranties give you specific legal rights, and are subject to an applicable consumer protection legislation. You may have additional rights which vary from state to state

United States 1712 Northgate Blvd Senasota FL 34234 Prone 800.747 1762 941 309 6000 Fax 600 487 9915, 941 309 6009 www.lanteclinet.info@fantechinet. Canada 50 Karafflakt Way. Bouctouche NB 645 3M5 Phone 600 565 3548 506 743 9500 Fex. B77 747 8116, 506 743 9600 www.fentech.ca. info@fantech.ra

Fantach, reserves the right to modify at any time and without notice, any or all of its products' features, designs, components and specifications to maintain their technological leadership position.

Article # 301027 Item # 401443 Rev Date 010307



The World's Leading Radon Fan Manufaturer



HS Series Installation & Operating Instructions

RadonAway

3 Saber Way | Ward Hill, MA 01835 www.radonaway.com

P/N IN007-REV J 9/13



RadonAway Ward Hill, MA.

HS Series Fan Installation & Operating Instructions *Please Read and Save These Instructions.*

DO NOT CONNECT POWER SUPPLY UNTIL FAN IS COMPLETELY INSTALLED. MAKE SURE ELECTRICAL SERVICE TO FAN IS LOCKED IN "OFF" POSITION. DISCONNECT POWER BEFORE SERVICING FAN.

- **1. WARNING!** Do not use fan in hazardous environments where fan electrical system could provide ignition to combustible or flammable materials.
- 2. WARNING! Do not use fan to pump explosive or corrosive gases.

 See Vapor Intrusion Application Note #AN001 for important information on VI applications. RadonAway.com/vapor-intrusion
- 3. WARNING! Check voltage at the fan to insure it corresponds with nameplate.
- **4. WARNING!** Normal operation of this device may affect the combustion airflow needed for safe operation of fuel burning equipment. Check for possible backdraft conditions on all combustion devices after installation.
- **5. NOTICE!** There are no user serviceable parts located inside the fan unit. **Do NOT attempt to open.** Return unit to the factory for service.
- **6.** All wiring must be performed in accordance with the National Fire Protection Association's (NFPA)"National Electrical Code, Standard #70"-current edition for all commercial and industrial work, and state and local building codes. All wiring must be performed by a qualified and licensed electrician.
- 7. **WARNING!** In the event that the fan is immersed in water, return unit to factory for service before operating.
- 8. **WARNING!** Do not twist or torque fan inlet or outlet piping as Leakage may result.
- 9. **WARNING!** Do not leave fan unit installed on system piping without electrical power for more than 48 hours. Fan failure could result from this non-operational storage.
- 10. **WARNING!** TO REDUCE THE RISK OF FIRE, ELECTRIC SHOCK, OR INJURY TO PERSONS, OBSERVE THE FOLLOWING:
 - a) Use this unit only in the manner intended by the manufacturer. If you have questions, contact the manufacturer.
 - b) Before servicing or cleaning unit, switch power off at service panel and lock the service disconnecting means to prevent power from being switched on accidentally. When the service disconnecting means cannot be locked, securely fasten a prominent warning device, such as a tag, to the service panel.

Page 2 of 8 IN007 Rev J



INSTALLATION & OPERATING INSTRUCTIONS (Rev J)

for High Suction Series HS2000 p/n 23004-1 HS3000 p/n 23004-2 HS5000 p/n 23004-3

1.0 SYSTEM DESIGN CONSIDERATIONS

1.1 INTRODUCTION

The HS Series Fan is intended for use by trained, certified/licensed, professional Radon mitigators. The purpose of this instruction is to provide additional guidance for the most effective use of the HS Series Fan. This instruction should be considered as a supplement to EPA/Radon Industry standard practices, state and local building codes and state regulations. In the event of a conflict, those codes, practices and regulations take precedence over this instruction.

1.2 ENVIRONMENTALS

The HS Series Fan is designed to perform year-round in all but the harshest climates without additional concern for temperature or weather. For installations in an area of severe cold weather, please contact RadonAway for assistance. When not in operation, the HS Series Fan should be stored in an area where the temperature is never less than 32 degrees F. or more than 100 degrees F. The HS Series Fan is thermally protected such that it will shut off when the internal temperature is above 104 degrees F. Thus if the HS Series Fan is idle in an area where the ambient temperature exceeds this shut off, it will not restart until the internal temperature falls below 104 degrees F.

1.3 ACOUSTICS

The HS Series Fan, when installed properly, operates with little or no noticeable noise to the building occupants. There are, however, some considerations to be taken into account in the system design and installation. When installing the HS Series Fan above sleeping areas, select a location for mounting which is as far away as possible from those areas. Avoid mounting near doors, fold-down stairs or other uninsulated structures which may transmit sound. Insure a solid mounting for the HS Series Fan to avoid structure-borne vibration or noise.

The velocity of the outgoing air must also be considered in the overall system design. With small diameter piping, the "rushing" sound of the outlet air can be disturbing. The system design should incorporate a means to slow and quiet the outlet air. The use of the RadonAway Exhaust Muffler, p/n 24002, is strongly recommended.

Page 3 of 8 IN007 Rev J

1.4 GROUND WATER

Under no circumstances should water be allowed to be drawn into the inlet of the HS Series Fan as this may result in damage to the unit. The HS Series Fan should be mounted at least 5 feet above the slab penetration to minimize the risk of filling the HS Series Fan with water in installations with occasional high water tables.

In the event that a temporary high water table results in water at or above slab level, water will be drawn into the riser pipes thus blocking air flow to the HS Series Fan. The lack of cooling air will result in the HS Series Fan cycling on and off as the internal temperature rises above the thermal cutoff and falls upon shutoff. Should this condition arise, it is recommended that the HS Series Fan be disconnected until the water recedes allowing for return to normal operation.


1.5 CONDENSATION & DRAINAGE

(WARNING!: Failure to provide adequate drainage for condensation can result in system failure and damage the HS Series Fan).


Condensation is formed in the piping of a mitigation system when the air in the piping is chilled below its dew point. This can occur at points where the system piping goes through unheated space such as an attic, garage or outside. The system design must provide a means for water to drain back to a slab hole to remove the condensation.

The use of small diameter piping in a system increases the speed at which the air moves. The speed of the air can pull water uphill and at sufficient velocity it can actually move water vertically up the side walls of the pipe. This has the potential of creating a problem in the negative pressure (inlet) side piping. For HS Series Fan inlet piping, the following table provides the minimum recommended pipe diameters as well as minimum pitch under several system conditions. Use this chart to size piping for a system.

Pipe Diam.	Minimum Rise per Foot of Run*							
	@ 25 CFM	@ 50 CFM	@ 100 CFM					
4"	1/32 "	3/32 "	3/8 "					
3"	1/8 "	3/8 "	1 1/2 "					



*Typical operational flow rates:



All exhaust piping should be 2" PVC.

Page 4 of 8 IN007 Rev J

1.6 SYSTEM MONITOR AND LABEL

A properly designed system should incorporate a "System On" Indicator for affirmation of system operation. A Magnehelic pressure gauge is recommended for this purpose. The indicator should be mounted at least 5 feet above the slab penetration to minimize the risk of filling the gauge with water in installations with occasional high water tables. A System Label (P/N 15022) with instructions for contacting the installing contractor for service and also identifying the necessity for regular radon tests to be conducted by the building occupants, must be conspicuously placed where the occupants frequent and can see the label.

1.7 SLAB COVERAGE

The HS Series Fan can provide coverage of well over 1000 sq. ft. per slab penetration. This will, of course, depend on the sub-slab aggregate in any particular installation and the diagnostic results. In general, sand and gravel are much looser aggregates than dirt and clay. Additional suction points can be added as required. It is recommended that a small pit (2 to 10 gallons in size) be created below the slab at each suction hole.

1.8 ELECTRICAL WIRING

The HS Series Fan plugs into a standard 120V outlet. All wiring must be performed in accordance with the National Fire Protection Association's (NFPA)"National Electrical Code, Standard #70"-current edition for all commercial and industrial work, and state and local building codes. All wiring must be performed by a qualified and licensed electrician. Outdoor installations require the use of a U.L. listed watertight conduit. Ensure that all exterior electrical boxes are outdoor rated and properly caulked to prevent water penetration into the box. A means, such as a weep hole, is recommended to drain the box.


1.8a ELECTRICAL BOX (optional)

The optional Electrical Box (p/n 20003) provides a weather tight box with switch for outdoor hardwire connection. All wiring must be performed in accordance with the National Fire Protection Association's (NFPA)"National Electrical Code, Standard #70"-current edition for all commercial and industrial work, and state and local building codes. All wiring must be performed by a qualified and licensed electrician. Outdoor installations require the use of a U.L. listed watertight conduit. Ensure that all exterior electrical boxes are outdoor rated and properly caulked to prevent water penetration into the box. A means, such as a weep hole, is recommended to drain the box.

1.9 SPEED CONTROLS

Electronic speed controls can **NOT** be used on HS Series units.

Page 5 of 8 IN007 Rev J



2.0 INSTALLATION

2.1 MOUNTING

Mount the HS Series Fan to the wall studs, or similar structure, in the selected location with (4) 1/4" x 1 1/2" lag screws (not provided). Insure the HS Series Fan is both plumb and level.

2.2 DUCTING CONNECTIONS

Make final ducting connection to HS Series Fan with flexible couplings. Insure all connections are tight. Do not twist or torque inlet and outlet piping on HS Series Fan or leaks may result.

2.3 VENT MUFFLER INSTALLATION

Install the muffler assembly in the selected location in the outlet ducting. Solvent weld all connections. The muffler is normally installed above the roofline at the end of the vent pipe.

2.5 OPERATION CHECKS & ANNUAL SYSTEM MAINTENANCE

Make final operation	checks by verifyi	ng all connec	ctions are tight and leak-free.	
Insure the HS Series l	Fan and all ductir	ng is secure a	nd vibration-free.	
			Insure vacuum pressure is with n recommended as shown below	
	HS2000	14" WC		
	HS3000	21" WC		
	HS5000	40" WC		

(Above are based on sea-level operation, at higher altitudes reduce above by about 4% per 1000 Feet.) If these are exceeded, increase number of suction points.

____ Verify Radon levels by testing to EPA protocol.

Page 6 of 8 IN007 Rev J

PRODUCT SPECIFICATIONS

Model	Maximum	Typical CFM vs Static Suction WC (Recommended Operating Range)						
	Static Suction	0"	10"	15"	20"	25"	35"	115 VAC
HS2000	18"	110	72	40			-	150-270
HS3000	27"	40	33	30	23	18		105-195
HS5000	50"	53	47	42	38	34	24	180-320

^{*}Power consumption varies with actual load conditions

Inlet: 3.0" PVC

Outlet: 2.0" PVC

Mounting: Brackets for vertical mount

Weight: Approximately 18 lbs.

Size: Approximately 15"W x 13"H x 8"D

Minimum recommended inlet ducting (greater diameter may always be used):

HS3000, HS5000 --- 2.0" PVC Pipe

HS2000 --- Main feeder line of 3.0" or greater PVC Pipe

Branch lines (if 3 or more) may be 2.0" PVC Pipe

Outlet ducting: 2.0" PVC

Storage temperature range: 32 - 100 degrees F.

Thermally protected

Locked rotor protection

Internal Condensate Bypass

Page 7 of 8 IN007 Rev J

IMPORTANT INSTRUCTIONS TO INSTALLER

Inspect the HS Series Fan for shipping damage within 15 days of receipt. Notify **RadonAway of any damages immediately**. RadonAway is not responsible for damages incurred during shipping. However, for your benefit, RadonAway does insure shipments.

There are no user serviceable parts inside the fan. **Do not attempt to open.** Return unit to factory for service.

Install the HS Series Fan in accordance with all EPA standard practices, and state and local building codes and state regulations.

Provide a copy of this instruction or comparable radon system and testing information to the building occupants after completing system installation.

WARRANTY

Subject to any applicable consumer protection legislation, RadonAway warrants that the HS Series Fan (the "Fan") will be free from defects in materials and workmanship for a period of one (1) year from the date of manufacture (the "Warranty Term"). Outside the Continental United States and Canada the Warranty Term is one (1) year from the date of manufacture.

RadonAway will repair any fan which fails due to defects in materials or workmanship. The Fan must be returned (at owner's cost) to the RadonAway factory. Proof of purchase must be supplied upon request for service under this Warranty.

This Warranty is contingent on installation of the Fan in accordance with the instructions provided. This Warranty does not apply where any repairs or alterations have been made or attempted by others, or if the unit has been abused or misused. Warranty does not include damage in shipment unless the damage is due to the negligence of RadonAway.

RadonAway is not responsible for installation, removal or delivery costs associated with this Warranty.

EXCEPT AS STATED ABOVE, THE HS SERIES FANS ARE PROVIDED WITHOUT WARRANTY OF ANY KIND, EITHER EXPRESS OR IMPLIED, INCLUDING, WITHOUT LIMITATION, IMPLIED WARRANTIES OF MERCHANTABILITY AND FITNESS FOR A PARTICULAR PURPOSE.

IN NO EVENT SHALL RADONAWAY BE LIABLE FOR ANY DIRECT, INDIRECT, SPECIAL, INCIDENTAL, OR CONSEQUENTIAL DAMAGES ARISING OUT OF, OR RELATING TO, THE FAN OR THE PERFORMANCE THEREOF. RADONAWAY'S AGGREGATE LIABILITY HEREUNDER SHALL NOT IN ANY EVENT EXCEED THE AMOUNT OF THE PURCHASE PRICE OF SAID PRODUCT. THE SOLE AND EXCLUSIVE REMEDY UNDER THIS WARRANTY SHALL BE THE REPAIR OR REPLACEMENT OF THE PRODUCT, TO THE EXTENT THE SAME DOES NOT MEET WITH RADONAWAY'S WARRANTY AS PROVIDED ABOVE.

For service under this Warranty, contact RadonAway for a Return Material Authorization (RMA) number and shipping information. No returns can be accepted without an RMA. If factory return is required, the customer assumes all shipping cost to and from factory.

RadonAway 3 Saber Way Ward Hill, MA 01835 TEL. (978) 521-3703 FAX (978) 521-3964

Record the following information for your records:

Serial No	
Purchase Date	

Page 8 of 8 IN007 Rev J

APPENDIX G

System Operating Instructions



BOSTON MARKET 1465 FOREST AVENUE STATEN ISLAND, NEW YORK


SOIL VAPOR INTRUSION MITIGATION SYSTEM OWNER'S MANUAL 2016

The 1465 Forest Avenue Vapor Intrusion Mitigation System was installed to mitigate potential human exposures to Volatile Organic Chemical (VOC) soil vapors in the air beneath the building foundation (called sub-slab vapor).

HOW DO MITIGATION SYSTEMS WORK?

The Active Soil Depressurization (ASD) mitigation systems installed at 1465 Forest Avenue includes a total of three (3) separate ASD systems addressing the front, rear and lower basement of the structure. Each ASD system has an exterior mounted exhaust fan and 3" PVC vent piping to suction pits installed below the existing concrete slabs in the structure. These ASD systems were designed to maintain a zone of negative pressure (a vacuum) below the structure and need to be operated in conjunction with existing HVAC make up air when the Boston Market Restaurant is in normal operation. Failure to operate make up air units during normal business operations may result in the ASD systems not operating at 100% efficiency.

The ASD system pipes capture VOC vapors and redirects them to a point above the roof. The diagram below and Exhibit A illustrates these concepts based on a "typical" residential mitigation system. Photos in Appendix E of the project close out documents show actual components of the installed mitigation systems at the former Paul Miller Dry Cleaner site (now Boston Market) at 1465 Forest Avenue in Staten Island, New York.



In order for the mitigation systems to be effective, they should run continuously.

HOW WILL I KNOW IF THE MITIGATION SYSTEM IS WORKING PROPERLY?

At the time of installation, pressure and flow tests were performed to confirm that the mitigation system was operational. The system includes either a liquid gauge "U-tube manometer" or a Magnahelic vacuum gauge installed inside the structure along a vertical section of pipe which is used to monitor the system vacuum. Periodically (i.e., monthly) check to make sure the vacuum gauge levels indicate that a vacuum is being applied. The U-tube levels should be unequal and the Magnahelic gauge should show a level above zero (0) as shown in the diagram below. If they are equal or reading zero (0), it means that the system may not be operating properly and you should call the New York State Department of Environmental Conservation, Mr. Charles Post at (518) 402-9768.





WHAT HAPPENS IF THE SYSTEMS SHUT DOWN DURING A POWER OUTAGE?

The ASD systems should restart when power is restored. If not, locate your electrical panel and check to make sure that the circuit breakers for your systems are not tripped. Reset the circuit breakers if necessary. If the systems won't restart after resetting the circuit breakers, please call the NYS DEC contact number in the "Contacts" section of this manual.

HOW MUCH NOISE SHOULD THE EXHAUST FANS MAKE?

The fan motors should make about as much noise as a refrigerator fan. Because the fan motors are located outside on the exterior wall of the structure, many people will not notice it is operating unless they stand nearby. If you notice a loud noise coming from your fans, please call the NYS DEC contact number in the "Contacts" section of this manual.

INSPECTING AND MAINTAINING THE MITIGATION SYSTEMS

Periodically (i.e., monthly), you should check to make sure the vacuum gauges are operating. You should also confirm that the fans are running by listening for the hum of the motor or feeling the exhaust pipe for vibrations. If the systems need repairs, such as fixing a section of pipe or replacing the fans, access to the fans or to system components located inside the structure may be required.

As these mitigation systems were installed to mitigate VOC soil vapors, their operation, maintenance and monitoring are part of a NYS DEC Site Management Plan (SMP). The site system identification number for this project location is 243018. Routine maintenance inspections per the NYS DOH document "Guidance for Evaluating Soil Vapor Instruction in the State of New York, October 2006" are recommended within 18 months after the systems become operational, and should occur every 12 to 18 months thereafter. Based upon a demonstration of the system's reliability, the State recommends that, if a different frequency is desired, a petition describing the alternative frequency and the reasons that frequency is preferred be submitted to the State. Any comments the State may have on the petition should be considered before the frequency is altered.

Routine maintenance activities, which are identified in the SMP, will occur. The following activities (at a minimum) should be conducted:

- A) A visual inspection of the complete systems (e.g., vent fan, piping, vacuum gauge, labeling on systems, slab sealing, etc.),
- B) Identification and repair of leaks, and
- C) Inspection of the exhaust or discharge points to verify no air intakes have been located nearby.

Any appropriate preventative maintenance (e.g., replacing vent fans), repairs and/or adjustments should be made to the systems to ensure their continued effectiveness at mitigating exposures related to soil vapor intrusion. The need for preventative maintenance will depend upon the life expectancy and warranty for the specific part, as well as visual observations over time. The need for repairs and/or adjustments will depend upon the results of a specific activity compared to that obtained when systems operations were initiated.

POST MITIGATION/CONFIRMATION TESTING

Per the NYS DOH "Guidance for Evaluating Soil Vapor Intrusion in the State of New York October 2006", post mitigation sampling should be conducted no sooner than 30 days after installing an ASD and during heating season conditions.

ANNUAL CERTIFICATION AND NOTIFICATION RECOMMENDATIONS

Mitigation systems are considered engineering controls, defined as any physical barrier or method employed to:

- Actively or passively contain, stabilize, or monitor hazardous waste or petroleum,
- 2) Restrict the movement of hazardous waste or petroleum to ensure the longterm effectiveness of remedial actions, or
- 3) Eliminate potential exposure pathways to hazardous waste or petroleum.

Therefore, depending upon the remedial program, submission of an annual certification to the State may be required. This certification must be prepared and submitted by a professional engineer or environmental professional and affirm that the engineering controls are in place, are performing properly and remain effective. This requirement of certification remains in effect until the State provides notification, in writing, that this certification is no longer needed.

WHERE CAN I GET MORE INFORMATION ABOUT MITIGATION SYSTEMS?

Because soil vapor mitigation systems and radon mitigation systems are similar, information on radon mitigation systems can be found in "Consumer's Guide to Radon Reduction" (see USEPA Office of Air and Radiation, Office of Radiation and Indoor Air (6609J) 402-K03-002, revised February 2003, or visit their website: http://www.epa.gov/radon/pubs/consguide.html). Additional information can be found in the following documents: EPA 402-R-93-078 "USEPA Radon Mitigation Standards" and ASTM Standard E 2121-13 "Standard Practice for Installing Radon Mitigation Systems".

CONTACTS

To report problems with your system or if you intend to sell the property, contact the New York State Department of Environmental Conservation, Mr. Charles Post, Engineering Geologist, 625 Broadway, Albany, New York 12233-1706, (518) 402-9768.

When calling, please provide the following information about your system:	
Owner:	
Street Address/Zip Code:	
D	

Date Installed: February 12, 2016

System ID: NYS DEC Site #243018