

DAILY OBSERVATION REPORT 8-21-25

Pg. 1 of 5

NYSDEC

Remedial Bureau C

Division of Environmental Remediation

Site: Bayeaux St

Phase: Spill

Site No.: Spill# 2502121

Contractor PM: Paths Construction

NYSDEC PM: Sarah Saucier

Construction Manager: Jesus (Leo) Montoya

Project Engineers: Paths construction

Remedial Contractor: C2G Josh Dendell

Air Monitoring: Hillman Dominic

Health & Safety: Paths Construction

Weather Conditions

General Description	am	Mostly sunny	pm
Temperature	am	75	pm
Wind Direction	am	south	pm

HEALTH & SAFETY:

*(*If any box(s) below are checked "Yes", list the deviation under the "Items for Concern" section of this report).*

Were there any changes to the Health & Safety Plan?	*Yes ()	No (X)	NA ()
Were there any exceedances at the perimeter action level reported on this date?	Air: *Yes ()	No (X)	NA ()
Were there any Noise /Vibration exceedances reported on this date?	Noise: *Yes ()	No (x)	NA ()
	Vibration: *Yes ()	No (x)	NA ()
Were there any breaches to the tent structure or silt fence reported/observed on this date?	*Yes ()	No ()	NA (X)
Were there any dust/odor issues reported or observed on this date?	*Yes ()	No (X)	NA ()

WASTE HAULING :

*(*If any box(s) below are checked "Yes", list the deviation under the "Items of Concern" section of this report).*

Were there any vehicles which did not display proper D.O.T numbers and placards?	*Yes ()	No (X)	NA ()
Were there any vehicles which were not lined or tarped?	*Yes ()	No (X)	NA ()
Were there any vehicles which were not decontaminated prior to exiting the work site?	* Yes ()	No (X)	NA ()

DAILY OBSERVATION REPORT

Materials Removed From Site:

Disposal Facility's:

Total Loads: (on this date) 0

Total Loads: (to date)

Total Daily Weight: (est.) 0

Total Weight: (*approx.)

*Actual (total weight) adjusted periodically based on weight tickets submitted by the disposal facilities.

Summary of Events:

Construction Work related to new building ongoing. No remedial work occurring.

Soil from phase 1 of building work was removed from site.

Backfill material and demarcation fabric staged on site.

Holder excavation contains about 4 feet of water. It will be dewatered prior to backfill.

Stockpiled soil covered except for one small area blown off earlier due to high winds. DEC informed Paths to repair/replace cover.

VISITORS TO SITE:

NAME	Representing	Entered Exclusion/CRZ Zone	
		Yes ()	No ()
		Yes ()	No ()
		Yes ()	No ()
		Yes ()	No ()

PROJECT SCHEDULE:

•

ISSUES PENDING:

•

ITEMS OF CONCERN:

SITE REPRESENTATIVE /
CONSTRUCTION INSPECTOR:

Gerry Pratt

Name: (signature)



Date: 8-21-25

Holder bottom. Evidence of coal tar from groundwater. Dewatering occurring.

DAILY OBSERVATION REPORT



Phase 1 building formwork in process. Soil on North side removed.

DAILY OBSERVATION REPORT



Holder excavation present conditions.

DAILY OBSERVATION REPORT



Staged backfill for holder excavation.