

Site Code No. 336-007

Date 4-21-95 I.R. No. \_\_\_\_\_

Site Name: ORANGE COUNTY LANDFILL

Sheet 1 of 2

Location: GOSHEN, NEW YORK

Engineer: STEARNS & WHERER

Contractor: SEWIDONE / ANTHONY

Job Phone: (914) 374-5201

	AM	PM
Weather	cldy	cldy
Temperature	45	55
Wind (Dir. & Vel.)	W-5	W-5

**Health & Safety:**

Level of protective clothing used: \_\_\_\_\_

Is the level of protection in conformance with the approved Health & Safety Plan?  
Yes \_\_\_ No \_\_\_ If no, list the deviations under Items of Concern.

Are atmospheric monitoring results at acceptable levels? Yes \_\_\_ No \_\_\_

Attach a copy of the monitoring log.

**Description of work performed during this report period:**

- ① Using 10 wheel dumps, continued to haul in drainage/ballast material. Material stockpiled @ top of North slope.
- ② Continued to install filter fabric over sub-base and roadway on south side of landfill.
- ③ Continued to install gas vent material and construct terraces on south side of landfill. Material hauled in using Moxys, spread with dozers and rolled into place.
- ④ General cleanup performed throughout site. Hay bails placed to control runoff.
- ⑤ Moved wood equipment mats from west side where stockpiled to top of landfill for use in spreading drainage material.
- ⑥ Surveyors continue to mark out grid.
- ⑦ Water truck used to control dust.

Site Visitors \_\_\_\_\_ Representing \_\_\_\_\_ Entered exclusion zone \_\_\_\_\_

NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION  
 DIVISION OF HAZARDOUS WASTE REMEDIATION  
 INSPECTOR'S DAILY REPORT

Subcontractor A: Tripoint worked from 7:00 to 5:00  
 Subcontractor B: \_\_\_\_\_ worked from \_\_\_\_\_ to \_\_\_\_\_

Contractors' Equipment	Prime	A	B	Not Used	Work Force			
					Prime	A	B	
Dozer	3				Proj Eng	1		
Roller	1				Foreman	1		
Exc	2				Lab	6		
Moxy	2				Op	6		
10 wheel Dump	4				Transter	4		
					Surveyor		2	

Prime Contractor worked from 7:00 to 5:00

Comments: ① No liner installation performed today.  
 ② Engineer checking patches for destructive tests @ geomembrane. Found some loose ones. Contractor to be notified.

Items of concern:  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

Attachments to this report:  
 \_\_\_\_\_  
 \_\_\_\_\_

Inspector's Name (Print): Tim Schreyer  
 Inspector's Signature: [Signature] Date: 4-21-95  
 Reviewed by: \_\_\_\_\_ Date: \_\_\_\_\_

DIVISION OF HAZARDOUS WASTE REMEDIATION  
INSPECTOR'S DAILY REPORT

Site Code No. 336-007  
 Site Name: DEPUSE COUNTY LANDFILL  
 Location: GOSHEN, NEW YORK  
 Engineer: STEPHENS & WHEELER  
 Contractor: SEEVINGONE/ANTHONY  
 Job Phone: (914) 374-5001

Date 4-19-95 I.R. No. \_\_\_\_\_

Sheet 1 of 2

	AM	PM
Weather	Rain	Clay
Temperature	45	55
Wind (Dir. & Vel.)	SW-5	SW-5

Health & Safety:

Level of protective clothing used: \_\_\_\_\_

Is the level of protection in conformance with the approved Health & Safety Plan?  
 Yes \_\_\_ No \_\_\_ If no, list the deviations under Items of Concern.

Are atmospheric monitoring results at acceptable levels? Yes \_\_\_ No \_\_\_

Attach a copy of the monitoring log.

Description of work performed during this report period:

- ① Most work suspended due to morning rains.
- ② Using excavator, placed drainage/ballast material on lower edge of geomembrane, North side, where some sandbags pushed off by rain water.
- ③ Used four wheel drive dump to haul gas vent material to top of landfill where needed to repair rain damage.
- ④ Surveyors continued to mark out grid
- ⑤ Contractor foreman accessing damage to soil for gas vent layer throughout site.

Site Visitors \_\_\_\_\_ Representing \_\_\_\_\_ Entered exclusion zone \_\_\_\_\_

NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION  
DIVISION OF HAZARDOUS WASTE REMEDIATION  
INSPECTOR'S DAILY REPORT

Subcontractor A: Tripoint worked from 7:00 to 5:00  
Subcontractor B: \_\_\_\_\_ worked from \_\_\_\_\_ to \_\_\_\_\_

Contractors' Equipment	Prime	A	B	Not Used	Work Force			
					Prime	A	B	
Excavator	1				Proj Eng	1		
Moxy	1				Super	1		
					Foreman	1		
					Op	2		
					Lab	3		
					Surveyor		2	

Prime Contractor worked from 7:00 to 5:00

Comments: ① Engineer dug test holes in gas vent layer to check depths. All work is satisfactory, although some minor washouts need repair  
② SW and SE Lagoons took on water during rain but are not in danger of overflowing. County making arrangements with AllWaste to pump

Items of concern: ① Resolution for drainage material

Attachments to this report:

Inspector's Name (Print): Tim Schreyer  
Inspector's Signature: [Signature] Date: 4-19-95  
Reviewed by: \_\_\_\_\_ Date: \_\_\_\_\_

Site Code No. 332-007

Date 4-20-95 I.R. No. \_\_\_\_\_

Site Name: DECATUR COUNTY LANDFILL

Sheet 1 of 2

Location: COSHER, NEW YORK

Engineer: STEWART & WHELER

Contractor: SERVIDONE / ANTHONY

Job Phone: (914) 374-5001

	AM	PM
Weather	dr	dr
Temperature	45	60
Wind (Dir. & Vel.)	S-S	S-S

Health & Safety:

Level of protective clothing used: \_\_\_\_\_

Is the level of protection in conformance with the approved Health & Safety Plan?

Yes \_\_\_ No \_\_\_ If no, list the deviations under Items of Concern.

Are atmospheric monitoring results at acceptable levels? Yes \_\_\_ No \_\_\_

Attach a copy of the monitoring log.

Description of work performed during this report period:

- ① Using 10 wheel dumps, hauled in drainage/ballast material and stockpiled @ top of North slope.
- ② Continued shaping subgrade on south side. Also spread gas vent material, fixing washouts and pushing it over previously placed filter fabric.
- ③ Liner crew installing boots @ manholes and gathering debris. (plastic-cardboard rolls etc) Also placed more sandbags
- ④ At road on south side, used excavator to remove wet material. Stony material then placed to stabilize roadway.
- ⑤ Hay bails placed around landfill in effort to control rain predicted for tomorrow.
- ⑥ Using excavator, re shaped ditch @ NW corner of landfill.
- ⑦ "Junk" material excavated placed @ SE corner of landfill on subgrade to decrease steep grade using Moxy's.
- ⑧ Surveyors continue to lay stakes for grid 50' ac.
- ⑨ Water truck used to control dust as needed

Site Visitors \_\_\_\_\_

Representing \_\_\_\_\_

Entered exclusion zone \_\_\_\_\_

Subcontractor A: Chenengo worked from 7:00 to 5:00  
 Subcontractor B: Tripoint worked from 7:00 to 5:00

Contractors' Equipment	Contractors			Not Used	Work Force	Work Force		
	Prime	A	B			Prime	A	B
Dozer	3				Prog. Eng	1		
Excavator	2				Foreman	1	1	
Moxy	2				Op	6		
Roller	1				Lab	6	20	
10 wheel Dump	4				Teamsters	4		
4 Wheelers			3		Surveyors			2
Water Truck	1							

Prime Contractor worked from 7:00 to 5:00

Comments: ① Noticed "terrace" at south west corner top that had been reworked since washout looked "flat". (Hard to tell by eye). Advised engineer.

③ Geomembrane installation will not start again until Monday 4-24-95.

Items of concern:

① Drainage material issue

Attachments to this report:

Inspector's Name (Print): Vin Schreyer  
 Inspector's Signature: [Signature] Date: 4-20-95  
 Reviewed by: \_\_\_\_\_ Date: \_\_\_\_\_

Site Code No. 336-007  
 Site Name: ORANGE COUNTY LANDFILL  
 Location: GOSHEN, NEW YORK  
 Engineer: STEPHENS & WHERER  
 Contractor: SEEVIDONE / ANTHONY  
 Job Phone: (914) 374-5001

Date 4-18-95 I.R. No. \_\_\_\_\_  
 Sheet 1 of 2

	AM	PM
Weather	<u>Clr</u>	<u>Clr</u>
Temperature	<u>45</u>	<u>55</u>
Wind (Dir. & Vel.)	<u>SW-5</u>	<u>SW-5</u>

Health & Safety:

Level of protective clothing used: \_\_\_\_\_  
 Is the level of protection in conformance with the approved Health & Safety Plan?  
 Yes \_\_\_ No \_\_\_ If no, list the deviations under Items of Concern.  
 Are atmospheric monitoring results at acceptable levels? Yes \_\_\_ No \_\_\_  
 Attach a copy of the monitoring log.

Description of work performed during this report period:

- ① Installation of 40 mil geomembrane continued on west slope of landfill. Seams welded. Seams air tested and destructive test samples taken. Cuts required for testing etc repaired as needed.
- ② Continued shaping road on southern side of landfill
- ③ Water truck used to control dust on all access roadways.
- ④ On southern slope, continued to shape sub-base and install filter fabric. Also placed gas vent layer, graded and rolled.
- ⑤ All Waste Inc removed wiring from tree stump at south west lagoon to allow for grading of area.
- ⑥ Performed shear test. Results sheet 2 of 2
- ⑦ B. Weekly job meeting held @ 10:30

Site Visitors	Representing	Entered exclusion zone

NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION  
 DIVISION OF HAZARDOUS WASTE REMEDIATION  
 INSPECTOR'S DAILY REPORT

Subcontractor A: Chenango worked from 7:00 to 5:00  
 Subcontractor B: Tripont worked from 7:00 to 5:00

Contractors' Equipment	Work Force			Not Used
	Prime	A	B	
Dozers	3			
Excavator	2			
Loader	1			
Water Truck	1			
4 wheelers		3		
Generators		5		
Crane		1		
Roller	1			

  

Work Force	Prime	A	B
Proj Eng.	1		
Super	1		
Fore	1	1	
Ops	6	1	
labs	6	18	
<del>Transter</del>			
Surveyor			2

Prime Contractor worked from 7:00 to 5:00

Comments: ① Shear Test Method:

- ① Constructed 2 boxes using 2x12's  
 # one = 4'x8'x1' # two = 4'x8'x2'
- ② Gas vent material placed in 1ft high box and geomembrane nailed on top
- ③ Geogrid placed on membrane; 2ft high box placed on top and filled with sand/gravel mixture.

Items of concern: ④ Loader used to lift one end of entire unit and measurements taken when upper 2ft box slipped.

- ⑤ Process repeated after soaking upper 2ft sand gravel mix
- ⑥ Results: Dry = 25.3%  
 Wet = 18.1%

Attachments to this report:

Inspector's Name (Print): Tim Schreyer  
 Inspector's Signature: [Signature] Date: 4-18-95  
 Reviewed by: \_\_\_\_\_ Date: \_\_\_\_\_



DEPARTMENT OF ENVIRONMENTAL CONSERVATION  
DIVISION OF HAZARDOUS WASTE REMEDIATION  
INSPECTOR'S DAILY REPORT

Site Code No. 336-007  
 Site Name: DEPUE COUNTY LANDFILL  
 Location: GOSHEN, NEW YORK  
 Engineer: STEARNS & WHERER  
 Contractor: SEVUDONE/ANTHONY  
 Job Phone: (914) 374-5001

Date 4-17-95 I.R. No. \_\_\_\_\_  
 Sheet 1 of 2

	AM	PM
Weather	clr	clr
Temperature	40	55
Wind (Dir. & Vel.)	W-5	W-5

Health & Safety:

Level of protective clothing used: \_\_\_\_\_  
 Is the level of protection in conformance with the approved Health & Safety Plan?  
 Yes \_\_\_ No \_\_\_ If no, list the deviations under Items of Concern.  
 Are atmospheric monitoring results at acceptable levels? Yes \_\_\_ No \_\_\_  
 Attach a copy of the monitoring log.

Description of work performed during this report period:

- ① Continued installation of 40 mil geomembrane on west slope. Seams welded using "sleds". Air testing of seams performed and samples taken for destructive tests.  
Cuts for air testing, sled removal and destructive testing repaired with welder.
- ② Continued shaping of subgrade and placement of filter fabric on south side. Fabric sewn together as necessary.
- ③ Continued installation of 12" gas venting material on south side. Material hauled in using 10 wheel dumps, spread with dozers and compacted using roller.
- ④ Used excavator to shape south bank of roadway on south side of landfill.
- ⑤ Hauled in drainage/ballast material using 10 wheel dumps. Material spread on 40 mil liner using excavator.
- ⑥ Water truck used throughout day to control dust.
- ⑦ Two surveyors marking out grid on liner.

Site Visitors	Representing	Entered exclusion zone

NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION  
 DIVISION OF HAZARDOUS WASTE REMEDIATION  
 INSPECTOR'S DAILY REPORT

Subcontractor A: Chenango worked from 7:00 to 5:00  
 Subcontractor B: Tripoint worked from 7:00 to 5:00

Contractors' Equipment	Prime	A	B	Not Used	Work Force			
					Prime	A	B	
Dozers	3				Project Eng	1		
Excavator	2				Super	1		
10 Wheel Dump	20				Foreman	1	1	
Roller	1				Ops	6	1	
Water Truck	1				Leads	6	18	
4 Wheelers	8	3			Teamsters	20		
Generators	8	5			Surveyors			2
Crane		1						

Prime Contractor worked from 7:00 to 5:00

Comments:

- ① Contractor has been advised that placement of drainage/ballast material is at his own risk
- ② Used 4 wheelers to retrieve pieces of liner from around site
- ③ Several other pieces of equipment on site not used
- ④ No topsoil processed today

Items of concern:

- ① Drainage material - contractor having difficulty getting required material.

Attachments to this report:

Inspector's Name (Print): Jim Schreyer  
 Inspector's Signature: [Signature] Date: 4-17-95  
 Reviewed by: \_\_\_\_\_ Date: \_\_\_\_\_