

**NYSDEC**  
**Remedial Bureau C**  
**Division of Environmental Remediation**

**Site: Goshen MGP**  
**Phase:**  
**Site No.: 336046**

**Contractor PM: Rob Drabot**  
**NYSDEC PM: Sarah Saucier P.E.**  
**Construction Manager: Arcadis**  
**Project Engineers: Jason Golubski**  
**Remedial Contractor: Abscope**  
**Air Monitoring: Arcadis**  
**Health & Safety: Triangle Safety**

**Weather Conditions**

General Description	Sunny	am	Sunny	pm
Temperature	59	am	73	pm
Wind Direction	WSW	am	W	pm

**HEALTH & SAFETY:**

*(\*If any box(s) below are checked "Yes", list the deviation under the "Items for Concern" section of this report).*

Were there any changes to the Health & Safety Plan?		*Yes ( )	No ( x )	NA ( )
Were there any exceedances at the perimeter action level reported on this date?	Air:	*Yes ( )	No ( x )	NA ( )
Were there any Noise /Vibration exceedances reported on this date?	Noise:	*Yes ( )	No ( x )	NA ( )
	Vibration:	*Yes ( )	No ( x )	NA ( )
Were there any breaches to the tent structure or silt fence reported/observed on this date?		*Yes ( )	No ( x )	NA ( )
Were there any dust/odor issues reported or observed on this date?		*Yes ( )	No ( x )	NA ( )

**WASTE HAULING :**

*(\*If any box(s) below are checked "Yes", list the deviation under the "Items of Concern" section of this report).*

Were there any vehicles which did not display proper D.O.T numbers and placards?		*Yes ( )	No ( x )	NA ( )
Were there any vehicles which were not lined or tarped?		*Yes ( )	No ( x )	NA ( )
Were there any vehicles which were not decontaminated prior to exiting the work site?		* Yes ( )	No ( x )	NA ( )

**Materials Removed From Site:**

**Disposal Facility's:** Seneca Meadows Landfill, 1786 Salcman Road, Waterloo, New York, 13165

Total Loads: (on this date) 0

Total Loads: (to date) 56

Total Daily Weight: (est.) 0

Total Weight: (\*approx.) 1960 tons

\*Actual (total weight) adjusted periodically based on weight tickets submitted by the disposal facilities.

**Summary of Events:**

- Abscope performed ISS this date in ISS Area 2, southwest corner. Abscope used a Cat 385C tracked excavator to mix ISS. An area 15' by 24' was remixed to 23' after the top five feet were excavated.
- Slurry Engineering, Inc. ran the grout batch plant.
- Abscope used both biosolve and rusmar spray foam during ISS mixing, and encapsulated the site with spray foam at the end of work activity.
- Two frac tanks are on-site, one is filled with potable water for use in the grout batch plant, for spraying bio-solve and spray foam, and for decontamination efforts. The second frac tank is being used for waste water including dewatering activity, and for used decontamination water.
- There is no WTP at the site. The consultant stated that any waste water generated will be characterized and hauled off-site.
- Equipment on-site includes: John Deere 75D mini tracked excavator; John Deere 310 SG; Cat 385C tracked excavator; Finn T60 hydro seeder; JCB 507-42 man lift; Rusmar spray foam machine.
- Post ISS QA/QC coring may occur later in the week or early next week (10/10/16).

**VISITORS TO SITE:**

NAME	Representing	Entered Exclusion/CRZ Zone	
Derek Matasanski	Arcadis	Yes ( )	No ( )
John Lalond	Abscope	Yes ( )	No ( )
Ron Eldridge	Safety Triangle	Yes ( )	No ( )
		Yes ( )	No ( )

**PROJECT SCHEDULE:**

- 

**ISSUES PENDING:**

- 

**ITEMS OF CONCERN:**

- 

**SITE REPRESENTATIVE /  
CONSTRUCTION INSPECTOR:**

Name: (*signature*)

David Herman

Date: October 3, 2016

