

NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF HAZARDOUS WASTE REMEDIATION
INSPECTOR'S DAILY REPORT

Site Code No.	344004	Date	6-13-01	I.R. No.	15
Site Name:	Ramapo L.F.	Sheet	1 of 2	AM	PM
Location:	Ramapo NY	Weather	clr	clr	
Engineer:	URS	Temperature	65	75	
Contractor:	PT + L	Wind (Dir./Vel.)	0	0	
Job Phone:	()				

Health & Safety:

Level of protective clothing used: 0

Is the level of protection in conformance with the approved Health & Safety Plan?

Yes ✓ No If no, list the deviations under Items of Concern.

Are atmospheric monitoring results at acceptable levels? Yes_____ No_____ N/A

Attach a copy of the monitoring log.

Description of work performed during this report period:

- ① Continued to screen stockpiled, excavated material for re-use on reconstruction of storm drainage system.
- ② In Downchute #4, continue to repair geo-drainage-synthetic layer, sewing upper layer of fabric after tie-wrapping netting.
- ③ Used nuclear-density meter to check compaction of structural fill placed in downchute #4.
- ④ Workmen placing stone in gabion baskets at lower end of channel #1 at transition from box gabion arrangement to wing gabion system.
- ⑤ At intersection of Downchute #4 and Channel #1 workmen installing gabion baskets over previously placed $\frac{3}{4}$ " bedding stone. Baskets filled with 4-8" stone and wired shut.
- ⑥ Used excavator to place 12-15" rip-rap in section of downchute 4 between channel 1 intersection and intersection with swale #6.

[illegible]

Subcontractor A: _____ worked from _____ to _____

Subcontractor B: _____ worked from _____ to _____

Prime Contractor worked from _____ to _____

Items of concern:

Attachments to this report:

Inspector's Name (Print): Jim Schreyer
Inspector's Signature: [Signature] Date: 6-13-01
Reviewed by: [Signature] Date: _____