

NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF HAZARDOUS WASTE REMEDIATION
INSPECTOR'S DAILY REPORT

Site Code No. <u>344004</u>	Date <u>3-16-09</u>	I.R. No. <u>42</u>
Site Name: <u>Ramapo LF</u>	Sheet <u>1</u> of <u>2</u>	AM PM
Location: <u>Ramapo</u>	Weather	<u>cldy</u> <u>cldy</u>
Engineer: <u>Sterling</u>	Temperature	<u>35</u> <u>45</u>
Contractor: _____	Wind (Dir./Vel.)	<u>0</u> <u>0</u>
Job Phone: <u>()</u>		

Health & Safety:Level of protective clothing used: D

Is the level of protection in conformance with the approved Health & Safety Plan?

Yes No If no, list the deviations under Items of Concern.Are atmospheric monitoring results at acceptable levels? Yes No

Attach a copy of the monitoring log.

Description of work performed during this report period:

① Engineer on site to perform $\frac{5}{4}$ well sampling and check air quality.

② Wells sampled include: 10S, 20S, 30S-I, 40S, 50S, 70S, 80S, 8I, 8R
United Water 93, 94, 95, 96 Tonne Brook Farm PW1, 90S, 9I, 9R

③ Wells sampled as follows:

(a) Check water level; calculate well volume

(b) Record headspace each well with PIW

(c) Purge 3 well volumes by hand or using submersible pump

(d) Dedicated bailers or tubing used

(e) Field parameters checked; ~~TEMP~~, pH and ORP

(f) Samples prepared for TKN, Alkalides, COD, CaCO₃,

4 VOC's and Metals + Antimony

(g) QA/QC samples; Duplicates, MSMSD + Trip Blanks

(i) Samples sent to Life Sciences Lab, Syracuse

Site Visitors	Representing	Entered exclusion zone

NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF HAZARDOUS WASTE REMEDIATION
INSPECTOR'S DAILY REPORT

Subcontractor A: _____ worked from _____ to _____
Subcontractor B: _____ worked from _____ to _____

Contractors' Equipment	Prime	A	B	Not Used	Work Force			
					Techs	Prime	A	B
Car	1							
Meters	3							
Pumps	2							

Prime Contractor worked from 900 to 500

Comments:
① Jessica Spambati on site for engineer

Items of concern:
① Only sample for 4 Volatiles. May want to have all volatiles reported in future.

Attachments to this report:

Inspector's Name (Print): Jim Schreyer
Inspector's Signature: _____ Date: 3-16-09
Reviewed by: _____ Date: _____

NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF HAZARDOUS WASTE REMEDIATION
INSPECTOR'S DAILY REPORT

Site Code No. 344004 Date 3-17-09 I.R. No. 43
 Site Name: Ramapo LF Sheet 1 of 2
 Location: Ramapo AM PM
 Engineer: Sterling Weather clr clr
 Contractor: ✓ Temperature 40 50
 Job Phone: () Wind (Dir./Vel.) 0 0

Health & Safety:
 Level of protective clothing used: D
 Is the level of protection in conformance with the approved Health & Safety Plan?
 Yes No If no, list the deviations under Items of Concern.
 Are atmospheric monitoring results at acceptable levels? Yes No
 Attach a copy of the monitoring log.

Description of work performed during this report period:

① Performed air monitoring @ wells, landfill perimeter, manholes and pump stations.

② Continued sampling monitoring wells as follows:
 (a) Water level checked; well volume calculated
 (b) Head space in each well checked with PID and recorded
 (c) Using submersible pump or hand pump, removed 3 volumes @ each well
 (d) Checked field parameters; Temp, pH, ORP
 (e) Samples prepared for; TKN, Alkalides, COD, CaCO₃, 4 VOC's and Metals + Antimony
 (f) Samples sent to Life Sciences, Syracuse
 (g) Duplicates, MSMSD and Trip Blanks prepared

Site Visitors	Representing	Entered exclusion zone

NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF HAZARDOUS WASTE REMEDIATION
INSPECTOR'S DAILY REPORT

Subcontractor A: _____ worked from _____ to _____
Subcontractor B: _____ worked from _____ to _____

Contractors' Equipment	Prime	A	B	Not Used	Work Force	Prime	A	B
					Techs			
Car	1							
Pumps	2							
Meters	3							

Prime Contractor worked from 8:00 to 5:00

Comments:
① Jessica Sgambati on site for engineer

Items of concern:
① Many wells in woods around landfill are no longer sampled and should possibly be decommissioned properly
② Old "decon station" for drilling remains in woods with fencing, stakes and rolls of plastic. Should be removed.

Attachments to this report:

Inspector's Name (Print): Dan Schreyer
Inspector's Signature: _____ Date: 3-17-09
Reviewed by: _____ Date: _____