



03 07 16 Pre-Construction and Tree Clearing -
Gun Club



03 07 16 Pre-Construction and Tree Clearing -
Pat Malone Drive



03 07 16 Pre-Construction and Tree Clearing -
Gun Club



03 07 16 Pre-Construction and Tree Clearing -
Pat Malone Drive



03 07 16 Pre-Construction and Tree Clearing -
Gun Club



03 07 16 Pre-Construction and Tree Clearing -
Pat Malone Drive



03 07 16 Pre-Construction and Tree Clearing -
Gun Club



03 07 16 Pre-Construction and Tree Clearing -
Pat Malone Drive



03 07 16 Pre-Construction and Tree Clearing -
Pat Malone Drive



03 07 16 Pre-Construction and Tree Clearing



03 07 16 Pre-Construction and Tree Clearing -
Pat Malone Drive



03 07 16 Pre-Construction and Tree Clearing



03 07 16 Pre-Construction and Tree Clearing -
Pat Malone Drive



03 07 16 Pre-Construction and Tree Clearing



03 07 16 Pre-Construction and Tree Clearing -
Pat Malone Drive



03 07 16 Pre-Construction and Tree Clearing



03 07 16 Pre-Construction and Tree Clearing



03 10 16 tree cutting and site



03 07 16 Pre-Construction and Tree Clearing



03 10 16 tree cutting and site



03 10 16 tree cutting and site



03 10 16 tree cutting and site



03 10 16 tree cutting and site



03 10 16 tree cutting and site



03 15 16 Site Prep continues



03 19 16 Nyack Photos



03 15 16 Site Prep continues



03 19 16 Nyack Photos



03 18 16 Site Prep continues



03 19 16 Nyack Photos



03 18 16 Site Prep continues



03 21 16 site and WTP area



03 21 16 site and WTP area



03 22 16 NJT washout and settlement monitor



03 21 16 site and WTP area



03 22 16 NJT washout and settlement monitor



03 22 16 NJT washout and settlement monitor



03 22 16 NJT washout and settlement monitor



03 22 16 NJT washout and settlement monitor



03 25 16 WTP and site



03 25 16 WTP and site



03 25 16 WTP and site



04 01 16 Area C excavation



04 08 16 Area C and H old pipe




04 11 16 Area H1 samples sparge well vector and SSP



04 11 16 Area H1 samples sparge well vector and SSP



04 14 16 Area A sampling sparge well clearing and boundary area



04 14 16 Area A sampling sparge well clearing and boundary area



04 18 16 Area A and site



04 15 16 NJT Sheeting



04 22 16 Area A walers and sparge wells



04 15 16 NJT Sheeting



04 22 16 Area A walers and sparge wells



04 18 16 Area A and site



04 22 16 Area A walers and sparge wells



04 27 16 start tie backs



05 02 16 Area A moretrench and sparge wells



04 27 16 start tie backs



05 09 16 Area A Sparge Wells and TFS arrives



04 27 16 start tie backs



05 09 16 Area A Sparge Wells and TFS arrives



05 02 16 Area A moretrench and sparge wells



05 09 16 Area A Sparge Wells and TFS arrives



05 09 16 Area A Sparge Wells and TFS arrives



05 13 16 Area A sparge wells backfill and TFS




05 11 16 TFS and sparge wells



05 19 16 Water line removal and sparge wells



05 11 16 TFS and sparge wells



05 19 16 Water line removal and sparge wells



05 13 16 Area A sparge wells backfill and TFS



05 19 16 Water line removal and sparge wells



05 20 16 water line and sparge wells



05 31 16 Sparge Well and site



05 20 16 water line and sparge wells



05 31 16 Sparge Well and site



05 25 16 sparge wells and site



05 31 16 Sparge Well and site



05 25 16 sparge wells and site



06 02 16 Sparge Install and Main site



06 02 16 Sparge Install and Main site



06 10 16 Area G and B1 and site



06 07 16 Area G2 and B1 and site



06 10 16 Area G and B1 and site



06 07 16 Area G2 and B1 and site



06 14 16 carbon delivery and batch plant



06 07 16 Area G2 and B1 and site



06 14 16 carbon delivery and batch plant



06 17 16 TFS and ISS



06 22 16 ISS in B1 and sampling



06 17 16 TFS and ISS



06 24 16 ISS and sample B-46 and 51



06 17 16 TFS and ISS



06 24 16 ISS and sample B-46 and 51



06 22 16 ISS in B1 and sampling



06 27 16 backfilling B1



06 27 16 backfilling B1



06 29 16 Excavation in TFS 4



06 27 16 backfilling B1



06 29 16 Excavation in TFS 4




06 27 16 backfilling B1



07 01 16 Cell B-5 mixing and sample



05 13 16 Area A sparge wells backfill and TFS



07 01 16 Cell B-5 mixing and sample



07 01 16 Cell B-5 mixing and sample



07 11 16 Auger mixing prep



07 07 16 Taylor On Site



07 11 16 Auger mixing prep



07 07 16 Taylor On Site



07 11 16 Auger mixing prep



07 11 16 Auger mixing prep



07 13 16 Overall Site



07 13 16 Overall Site



07 19 16 Auger ISS Start



07 13 16 Overall Site



07 19 16 Auger ISS Start



07 13 16 Overall Site



07 19 16 Auger ISS Start



07 19 16 Auger ISS Start



07 21 16 ISS and sampling



07 21 16 ISS and sampling



07 26 16 ISS Coring and sampling



07 21 16 ISS and sampling



07 29 16 Area B2 prior to sampling



07 26 16 ISS Coring and sampling



07 29 16 Bottom of holding tank Area D




07 26 16 ISS Coring and sampling



07 29 16 UST Area D



08 01 16 Area B2 Flooding



08 04 16 Holder Samples



08 01 16 Fresh Backfill covering erosion



08 04 16 Holder Samples



08 01 16 NW Erosion



08 04 16 Holder Samples



08 01 16 SW Erosion




08 05 16 Gas Holder and backfilling



08 05 16 Gas Holder and backfilling



08 12 16 overall site and storm water



08 05 16 Gas Holder and backfilling



08 12 16 overall site and storm water



08 11 16 Sampling area D



08 15 16 Overall Site and Crane Work



08 11 16 Sampling area D



08 15 16 Overall Site and Crane Work



08 17 16 WTP sampling



08 22 16 site



08 17 16 WTP sampling



08 22 16 site



08 19 16 TFS and blowers



08 22 16 site



08 19 16 TFS and blowers



08 24 16 Area A and sparge well pads



08 24 16 Area A and sparge well pads



08 29 16 GSI prep and TFS



08 24 16 Area A and sparge well pads



08 29 16 GSI prep and TFS



08 26 16 TFS disassembly



08 29 16 GSI prep and TFS



08 26 16 TFS disassembly



08 31 16 B-11 coring and ISS sampling



09 02 16 ISS sampling



09 07 16 Del Mag and B1 Excavation



09 02 16 ISS sampling



09 12 16 ISS and Site



09 06 16 Area D



09 12 16 ISS and Site



09 07 16 Del Mag and B1 Excavation



09 12 16 ISS and Site



09 15 16 Area D predig and ISS in B1



09 21 16 TIGG demobe ISS and site



09 15 16 Area D predig and ISS in B1



09 22 16 ISS sampling and TFS breakdown



09 19 16 ISS in TFS 5



09 22 16 ISS sampling and TFS breakdown



09 21 16 TIGG demobe ISS and site



09 27 16 Area D and B1 Backfill



09 27 16 Area D and B1 Backfill



09 30 16 ISS pilot and soil sampling



09 29 16 ISS pilot and soil sampling



09 30 16 ISS pilot and soil sampling



09 29 16 ISS pilot and soil sampling



10 03 16 Area D ISS and TFS 5 backfill



09 29 16 ISS pilot and soil sampling



10 03 16 Area D ISS and TFS 5 backfill



10 03 16 Area D ISS and TFS 5 backfill



10 10 16 TFS demobe and ISS



10 07 16 ISS sampling and boulders



10 13 16 ISS



10 07 16 ISS sampling and boulders



10 13 16 ISS



10 07 16 ISS sampling and boulders



10 17 16 site and ISS



10 20 16 ISS and boundary area work



10 24 16 Area F and demolition



10 20 16 ISS and boundary area work



10 24 16 Area F and demolition



10 20 16 ISS and boundary area work



10 25 16 Area F



10 20 16 ISS and boundary area work



10 25 16 Area F



10 25 16 Area F




10 31 16 Area F and Deer



10 27 16 Area F and sampling



10 31 16 Area F and Deer



10 27 16 Area F and sampling



11 02 16 ISS and sampling



10 31 16 Area F and Deer



11 02 16 ISS and sampling



11 02 16 ISS and sampling



11 05 16 Kelly bar swap



11 04 16 ISS




11 07 16 ISS and hydraulic spill from 350



11 05 16 Kelly bar swap



11 07 16 ISS and hydraulic spill from 350




11 05 16 Kelly bar swap



11 08 16 ISS and sampling



11 08 16 ISS and sampling



11 11 16 ISS and sampling



11 08 16 ISS and sampling



11 15 16 ISS and storm water



11 11 16 ISS and sampling



11 15 16 ISS and storm water



11 11 16 ISS and sampling



11 15 16 ISS and storm water



11 15 16 ISS and storm water



11 21 16 ISS coring



11 18 16 Moving Delmag



11 21 16 ISS coring



11 18 16 Moving Delmag



11 23 16 ISS Area G1



11 18 16 Moving Delmag



11 23 16 ISS Area G1



11 29 16 ISS and rain



12 01 16 Site after rains



11 29 16 ISS and rain



12 02 16 general site



12 01 16 Site after rains



12 02 16 general site



12 01 16 Site after rains



12 02 16 general site



12 05 16 site and bucket mixing



12 08 16 G1 Auger mixing and backfilling B-20



12 05 16 site and bucket mixing



12 08 16 G1 Auger mixing and backfilling B-20



12 05 16 site and bucket mixing



12 08 16 G1 Auger mixing and backfilling B-20



12 08 16 G1 Auger mixing and backfilling B-20



12 13 16 Delmag decon and site



12 13 16 Delmag decon and site



12 19 16 SSP Removal



12 13 16 Delmag decon and site



12 19 16 SSP Removal



12 15 16 General Site



12 19 16 SSP Removal



12 15 16 General Site



12 27 16 ISS coring and site conditions



12 27 16 ISS coring and site conditions



12 28 16 ISS coring and pulling SSP



12 27 16 ISS coring and site conditions



12 30 16 pulling SSP by gun club



12 28 16 ISS coring and pulling SSP



12 30 16 pulling SSP by gun club



12 28 16 ISS coring and pulling SSP



12 30 16 pulling SSP by gun club



01 04 17 - Site Conditions



01 10 17 ISS Pilot



01 04 17 - Site Conditions 2



01 11 17 Pilot Holes in Area D



01 04 17 - Site Conditions 3



01 23 17 Backfilling



01 05 17 ISS Jet Grout Pilot



01 27 17 Site Conditions



01 13 17 pilot test column excavation



01 20 17 Backfilling



01 13 17 pilot test column excavation



01 27 17 Site



01 13 17 pilot test column excavation



01 27 17 Site



01 19 17 Backfilling



01 27 17 Site



05 05 17 - Pre-Drill Water Sump Area G



05 10 17 - Jet Grout Rig Set Up Area D



05 10 17 - Pre-Drill Activities Area F



05 16 17 - Column Layout Area D



05 16 17 - Segregation Berm Installation AreaD



05 18 17 - NAPL Excavation D



05 25 17 - Rain Water Area D



05 25 17 - Pre-Drill Maintenance AreaD



05 31 17 JG Sample Collection J204



06 02 17 – Area D NW View



06 08 17 – Area D Site View W



06 14 17 – Area D NW View



06 19 17 - Area G1 G2 Post Restoration



06 22 17- Jet Grout Coring _101207



06 29 17 - AreaD Site View South East



06 28 17 - Jet Grout Rig Maintenance



06 26 17 - AreaD West View




07 05 17 - AreaD Site View South (2)



07 05 17 – Area F Site View NW



07 07 17 - Spoils Pile in Area D East View



07 10 17 - JG15



07 12 17 - Jet Grouting Activities Area F



07 15 17 - Oil in 55 Gal Drum



07 15 17 - Spoils Load Out



07 27 17 - AST Interior Testing



07 21 17 - Site Restoration Activities



07 27 17 - Frac Tank Demobilization



07 21 17 - T and D Area D



07 27 17 - T and D



07 31 17 - Site Conditions NW View



08 02 17 - J270 10'-15'



08 01 017 - Coring J270



08 03 17 - Backfill Scrape J322



08 02 17 - Top Soil

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1	2.29.2016	13:38	2.29.1	North	AECOM setting up CAMP station
2	2.29.2016	14:38	2.29.2	North	CEI unloading generator for CAMP stations
3	2.29.2016	14:40	2.29.3	North	Same as above
4	2.29.2016	14:41	2.29.4	East	Drums located on main site
5	2.29.2016	16:13	2.29.5	East	CAMP station #1
6	2.29.2016	16:13	2.29.6	East	View of pat Malone Drive outside site
7	2.29.2016	16:13	2.29.7	East	Same as above
8	2.29.2016	16:14	2.29.8	West	View of gas mark out leaving site
9	2.29.2016	16:14	2.29.9	West	Same as above
10	2.29.2016	16:14	2.29.10	North	View of asphalt/curb adjacent to site
11	2.29.2016	16:14	2.29.11	North	View of debris in parking lot
12	2.29.2016	16:16	2.29.12	North	View of asphalt outside site
13	2.29.2016	16:16	2.29.13	West	View of west side of pat Malone Drive
14	2.29.2016	16:16	2.29.14	North	View of gas mark out at site entrance
15	2.29.2016	16:17	2.29.15	West	View of pat Malone Drive outside site
16	2.29.2016	16:27	2.29.16	West	Same as above
17	2.29.2016	16:27	2.29.17	North	View of AECOM setting up CAMP
18	3.2.2016	9:04	3.2.1	North	View of possible ACM pipes on main site
19	3.2.2016	9:41	3.2.2	North	View of site sign
20	3.2.2016	9:41	3.2.3	North	View of other site signage
21	3.3.2016	11:14	3.3.1	West	View of porta john delivery
22	3.4.2016	n/a	3.4.1	North	View of gun club road
23	3.4.2016	n/a	3.4.2	North	View of gun club road showing water mark out
24	3.4.2016	n/a	3.4.3	North	Same as above
25	3.4.2016	n/a	3.4.4	North	View of spill kit near fuel tank
26	3.4.2016	n/a	3.4.5	East	View of AST and generator
27	3.7.2016	12:03	3.7.1	South	View of damage to asphalt at site entrance from excavator unloading.
28	3.7.2016	11:50	3.7.2	North	View of tree clearing
29	3.7.2016	11:50	3.7.3	West	Same as above
30	3.7.2016	16:26	3.7.4	East	Same as above
31	3.7.2016	16:26	3.7.5	East	Same as above

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
32	3.7.2016	16:26	3.7.6	North	Same as above
33	3.7.2016	16:27	3.7.7	North	Same as above
34	3.8.2016	9:18	3.8.1	North	View of trees trimmed on perimeter and visibility barrier on fence.
35	3.8.2016	9:47	3.8.2	North	View of tree clearing
36	3.8.2016	9:47	3.8.3	South	View of visibility barrier
37	3.8.2016	9:47	3.8.4	North	View of tree clearing
38	3.8.2016	9:47	3.8.5	North	Same as above
39	3.8.2016	11:09	3.8.6	North	View of gate station showing curb boxes in road
40	3.8.2016	11:09	3.8.7	North	View of mark outs inside gate station
41	3.8.2016	11:09	3.8.8	East	Same as above
42	3.8.2016	11:09	3.8.9	East	Same as above
43	3.8.2016	15:30	3.8.10	East	View of tree clearing
44	3.8.2016	15:30	3.8.11	East	Same as above
45	3.9.2016	9:33	3.9.1	East	View of Jersey barrier for fuel storage tank
46	3.9.2016	9:37	3.9.2	North	View of brush chipping
47	3.9.2016	9:52	3.9.3	North	View of tree clearing
48	3.9.2016	9:52	3.9.4	North	Same as above
49	3.9.2016	9:52	3.9.5	North	Same as above
50	3.9.2016	11:58	3.9.6	North	Same as above
51	3.9.2016	13:06	3.9.7	North	View of electricians working on power for Area A
52	3.9.2016	14:12	3.9.8	North	View of tree clearing
53	3.10.2016	10:35	3.10.1	East	View of guard shack
54	3.10.2016	11:22	3.10.2	North	View of tree clearing in Area A
55	3.10.2016	11:25	3.10.3	North	Same as above
56	3.10.2016	11:33	3.10.4	East	View of logs from tree clearing
57	3.10.2016	11:48	3.10.5	West	View of signs at site entrance
58	3.10.2016	14:07	3.10.6	North	View of electricians working on power for Area A
59	3.10.2016	14:07	3.10.7	North	Same as above
60	3.10.2016	14:07	3.10.8	East	Same as above
61	3.11.2016	9:37	3.11.1	West	CEI level area for installation of TWTS (temporary water treatment system)
62	3.11.2016	9:38	3.11.2	West	Same as above

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
63	3.11.2016	9:48	3.11.3	West	View of survey north of gun club
64	3.11.2016	10:46	3.11.4	East	View of sheeting delivery
65	3.11.2016	10:46	3.11.5	North	CEI level area for installation of TWTS (temporary water treatment system)
66	3.11.2016	10:46	3.11.6	North	View of fence installation for regulator station
67	3.11.2016	10:46	3.11.7	North	CEI level area for installation of TWTS (temporary water treatment system)
68	3.11.2016	12:30	3.11.8	North	View of widening of site entrance gate
69	3.11.2016	12:35	3.11.9	North	View of electricians working on power for Area A
70	3.11.2016	12:36	3.11.10	North	Same as above
71	3.11.2016	12:58	3.11.11	North	View of debris pile north of gun club
72	3.11.2016	12:58	3.11.12	South	Same as above
73	3.11.2016	12:58	3.11.13	South	Same as above
74	3.11.2016	12:59	3.11.14	South	Same as above
75	3.11.2016	13:03	3.11.15	North	View of north end of site
76	3.11.2016	14:17	3.11.16	South	View of carbon vessel delivery
77	3.11.2016	14:26	3.11.17	South	Same as above
78	3.11.2016	14:38	3.11.18	East	View of spotter backing truck
79	3.11.2016	14:38	3.11.19	South	Same as above
80	3.11.2016	14:39	3.11.20	West	View of fence installation for regulator station
81	3.11.2016	14:39	3.11.21	West	Same as above
82	3.11.2016	14:40	3.11.22	North	View of wood chip pile
83	3.11.2016	14:49	3.11.23	East	View of Timber Tree chipping logs
84	3.11.2016	14:49	3.11.24	East	Same as above
85	3.14.2016	8:51	3.14.1	West	View of delivery driver letting air out of tires so trailer can fit below bridge
86	3.14.2016	8:51	3.14.2	West	Delivery of office trailer
87	3.14.2016	9:19	3.14.3	North	CEI level area for installation of TWTS (temporary water treatment system)
88	3.14.2016	9:19	3.14.4	North	Same as above
89	3.14.2016	10:27	3.14.5	North	View of post hole being hand dug for utility pole
90	3.14.2016	11:49	3.14.6	North	Same as above
91	3.14.2016	11:49	3.14.7	North	View of debris along NJT alignment
92	3.14.2016	11:49	3.14.8	East	Same as above
93	3.14.2016	11:49	3.14.9	East	Same as above

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
94	3.14.2016	11:49	3.14.10	East	Same as above
95	3.14.2016	11:50	3.14.11	North	View of debris north of gun club
96	3.14.2016	11:50	3.14.12	West	View of storm water outlet below RR berm
97	3.14.2016	11:50	3.14.13	South	View of debris north of gun club
98	3.14.2016	11:51	3.14.14	South	View of shed behind gun club
99	3.14.2016	11:51	3.14.15	South	View of debris north of gun club
100	3.14.2016	11:51	3.14.16	South	Same as above
101	3.14.2016	11:52	3.14.17	West	View of wood chips being loaded for recycling
102	3.14.2016	11:53	3.14.18	North	Same as above
103	3.14.2016	12:51	3.14.19	North	View of CEI cleaning up debris in regulator station
104	3.14.2016	12:51	3.14.20	West	Same as above
105	3.14.2016	13:43	3.14.21	South	Same as above
106	3.15.2016	9:59	3.15.1	West	View of fence installation for regulator station
107	3.15.2016	13:49	3.15.2	West	View of CEI spreading wood chips to level area
108	3.16.2016	13:29	3.16.1	East	View of private utility locate in Area A
109	3.16.2016	13:29	3.16.2	East	Same as above
110	3.16.2016	13:51	3.16.3	South	View of electric panel on main site
111	3.16.2016	14:12	3.16.4	East	View of silt fence behind gun club
112	3.16.2016	14:14	3.16.5	South	Same as above
113	3.16.2016	14:24	3.16.6	North	View of C+D roll off for debris
114	3.16.2016	14:24	3.16.7	North	View of silt fence along NJT line
115	3.16.2016	14:25	3.16.8	South	View of debris along NJT alignment
116	3.17.2016	7:53	3.17.1	South	View of silt fence around gun club
117	3.17.2016	7:53	3.17.2	West	Same as above
118	3.17.2016	7:57	3.17.3	South	View of roll off delivery near AMS #2
119	3.17.2016	8:03	3.17.4	West	View of wood chip load out
120	3.17.2016	13:01	3.17.5	West	View of temporary fence installation
121	3.17.2016	13:01	3.17.6	West	Same as above
122	3.17.2016	13:06	3.17.7	North	Same as above
123	3.17.2016	13:10	3.17.8	North	View of CEI unloading equipment
124	3.17.2016	13:10	3.17.9	North	View of equipment deliveries

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
125	3.18.2016	7:29	3.18.1	North	View of pipe located on the SE corner of the main site near the new electric service
126	3.18.2016	7:29	3.18.2	North	Same as above
127	3.18.2016	12:51	3.18.3	North	View of temporary fence installation
128	3.18.2016	12:51	3.18.4	South	Same as above
129	3.18.2016	12:51	3.18.5	North	Same as above
130	3.18.2016	12:51	3.18.6	South	Same as above
131	3.18.2016	12:52	3.18.7	South	Same as above
132	3.18.2016	13:06	3.18.8	South	View of electrical connection on main site
133	3.18.2016	13:13	3.18.9	South	View of solar panels for vibration monitors
134	3.18.2016	13:25	3.18.10	South	View of visibility barrier for site fence
135	3.21.2016	10:35	3.21.1	North	View of temporary fence in Area A
136	3.21.2016	10:36	3.21.2	East	Same as above
137	3.21.2016	10:38	3.21.3	North	Same as above
138	3.21.2016	10:41	3.21.4	West	View of visibility barrier on main site fence
139	3.21.2016	11:12	3.21.5	South	Same as above
140	3.21.2016	11:31	3.21.6	East	View of stone delivery
141	3.22.2016	10:02	3.22.1	East	View of utility pole delivery to the site by O+R
142	3.22.2016	10:02	3.22.2	North	View of frac tank delivery
143	3.22.2016	10:04	3.22.3	West	View of site from above
144	3.22.2016	10:10	3.22.4	North	View of O+R crew using vac truck to clear location for new pole for gun club
145	3.22.2016	10:41	3.22.5	West	View of frac tank delivery
146	3.22.2016	13:29	3.22.6	North	View of O_R installing new pole for gun club
147	3.22.2016	13:41	3.22.7	North	View of O+R vac truck
148	3.22.2016	13:42	3.22.8	South	View of silt fence on perimeter fence
149	3.22.2016	13:43	3.22.9	North	View of wood chip loadout
150	3.22.2016	13:52	3.22.10	North	View of TWTS setup
151	3.22.2016	15:04	3.22.11	East	View of O+R disconnecting power from the gun club
152	3.22.2016	15:05	3.22.12	North	View of wood chip loadout
153	3.22.2016	16:52	3.22.13	South	View of existing electric service at gun club
154	3.22.2016	16:52	3.22.14	South	Same as above
155	3.22.2016	16:52	3.22.15	South	Same as above

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
156	3.23.2016	9:10	3.23.1	South	View of TWTS setup
157	3.23.2016	9:10	3.23.2	North	Same as above
158	3.23.2016	10:29	3.23.3	North	View of CEI covering power cords for AMS # 4
159	3.23.2016	11:59	3.23.4	North	View of discharge location in Village parking lot
160	3.23.2016	11:59	3.23.5	North	Same as above
161	3.23.2016	12:01	3.23.6	North	Same as above
162	3.23.2016	12:01	3.23.7	North	Same as above
163	3.23.2016	12:01	3.23.8	North	Same as above
164	3.23.2016	12:02	3.23.9	East	Same as above
165	3.24.2016	9:30	3.24.1	North	View of CEI constructing truck entrance / tracking pad
166	3.24.2016	9:31	3.24.2	West	View of CEI setup TWTS
167	3.24.2016	9:39	3.24.3	East	View of stumps removed from along NJT alignment
168	3.24.2016	9:39	3.24.4	East	Same as above
169	3.24.2016	9:41	3.24.5	West	View of O+R gas subcontractor (Colonelli) stockpiling material near AMS #4s
170	3.24.2016	13:52	3.24.6	West	Same as above
171	3.24.2016	13:59	3.24.7	West	View of TWTS setup
172	3.24.2016	13:59	3.24.8	West	View of stockpile of stumps removed from site
173	3.24.2016	13:59	3.24.9	West	Same as above
174	3.24.2016	13:59	3.24.10	South	Same as above
175	3.24.2016	14:08	3.24.11	South	View of the removal of concrete debris from area north of gun club
176	3.24.2016	14:11	3.24.12	North	Same as above
177	3.24.2016	14:17	3.24.13	North	Same as above
178	3.24.2016	14:17	3.24.14	South	Same as above
179	3.24.2016	14:18	3.24.15	North	Same as above
180	3.24.2016	14:21	3.24.16	South	View of completed truck entrance
181	3.25.2016	7:12	3.25.1	North	View of delivery of slide rail system
182	3.25.2016	10:55	3.25.2	East	View of O+R electric near AMS #5
183	3.25.2016	11:04	3.25.3	East	View of CEI setting up decon pad
184	3.25.2016	11:13	3.25.4	West	View of stump pile north of gun club
185	3.25.2016	11:13	3.25.5	North	View of concrete stockpile north of gun club
186	3.25.2016	11:13	3.25.6	North	Same as above

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
187	3.25.2016	11:16	3.25.7	North	View of storm water outlet to Area A from main site
188	3.25.2016	11:18	3.25.8	East	View of concrete stockpile north of gun club
189	3.25.2016	11:18	3.25.9	East	View of stockpiles near AMS #2
190	3.25.2016	11:18	3.25.10	North	View of clearing/grubbing north of gun club
191	3.25.2016	15:03	3.25.11	North	View of decon pad @ main site
192	3.25.2016	15:04	3.25.12	East	View of spoils stockpile from gas line that was moved by O+R at regulator station
193	3.25.2016	15:05	3.25.13	East	Same as above
194	3.25.2016	15:06	3.25.14	South	View of area north of gun club following debris removal
195	3.25.2016	15:06	3.25.15	South	Same as above
196	3.28.2016	9:26	3.28.1	West	View of first panel of cell #1 in C/H
197	3.28.2016	9:27	3.28.2	West	Same as above
198	3.28.2016	9:27	3.28.3	West	View of material removed to install first cell
199	3.28.2016	9:28	3.28.4	South	View of NJT area silt fence after debris removal
200	3.28.2016	9:29	3.28.5	North	View of pre-trench for NJT sheeting
201	3.28.2016	9:29	3.28.6	North	Same as above
202	3.28.2016	9:37	3.28.7	East	View of pre-trench showing debris/impacted area approx. 1/2 way on the N/S line
203	3.28.2016	9:37	3.28.8	East	Same as above
204	3.28.2016	11:05	3.28.9	North	View of panel #2 cell 1 in Area C/H
205	3.28.2016	11:11	3.28.10	South	View of NJT area following pre-trenching
206	3.28.2016	11:32	3.28.11	West	View of slide rail panels
207	3.28.2016	11:35	3.28.12	West	View of panel # 4 in cell #1
208	3.28.2016	11:37	3.28.13	West	Same as above
209	3.28.2016	13:26	3.28.14	West	View of last corner in cell #1
210	3.28.2016	13:26	3.28.15	West	View of material removed to install first cell
211	3.28.2016	13:29	3.28.16	West	View of cell #1
212	3.28.2016	13:31	3.28.17	South	View of silt fence north of gun club
213	3.28.2016	13:31	3.28.18	West	Same as above
214	3.28.2016	13:31	3.28.19	West	Same as above
215	3.29.2016	7:48	3.29.1	South	View of excavation in cell #1 area C/H
216	3.29.2016	7:52	3.29.2	South	View of loadout from cell #1
217	3.29.2016	7:59	3.29.3	South	View of truck tire wash

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
218	3.29.2016	8:23	3.29.4	North	View of installation of 2nd row of slide rail panels in cell #1
219	3.29.2016	10:56	3.29.5	North	View of cell one continuing'
220	3.29.2016	10:56	3.29.6	North	Same as above
221	3.29.2016	13:22	3.29.7	North	View of stockpile of material from cell #1
222	3.29.2016	13:23	3.29.8	North	View of NAPL in cell #1
223	3.29.2016	13:23	3.29.9	North	Same as above
224	3.29.2016	13:23	3.29.10	North	Same as above
225	3.29.2016	13:58	3.29.11	West	View of CEI loading carbon in carbon vessel at TWTS
226	3.29.2016	15:06	3.29.12	East	View of stockpile covered with poly
227	3.29.2016	15:06	3.29.13	North	View of cell #1
228	3.30.2016	8:35	3.30.1	North	View of NAPL in cell #1
229	3.30.2016	8:36	3.30.2	North	Same as above
230	3.30.2016	8:37	3.30.3	North	Same as above
231	3.30.2016	11:32	3.30.4	East	View of ABI rig setup
232	3.30.2016	11:32	3.30.5	East	View of workers on billboard above site
233	3.30.2016	11:32	3.30.6	East	Same as above
234	3.30.2016	11:34	3.30.7	North	View of surveyor install monitoring points on gun club
235	3.30.2016	11:40	3.30.8	South	View of O+R electric work on power for main site
236	3.30.2016	11:41	3.30.9	South	View of trench for new power
237	3.30.2016	11:51	3.30.10	East	View of sheet pile deliveries
238	3.30.2016	13:54	3.30.11	South	View of DPW clearing RR berm south of site (possible dust issue at AMS #5)
239	3.30.2016	14:09	3.30.12	East	View of dock builders prep sheet pile
240	3.30.2016	14:09	3.30.13	East	Same as above
					Note on Area C/H photos (dewatering pump is always on west side of cell) (excavator is always on east side)
241	3.31.2016	7:44	3.31.1	North	View of tire wash
242	3.31.2016	8:47	3.31.2	North	View of prep for cell #2 in C/H
243	3.31.2016	8:02	3.31.3	West	Same as above
244	3.31.2016	8:02	3.31.4	East	Same as above
245	3.31.2016	8:02	3.31.5	North	Same as above
246	3.31.2016	9:40	3.31.6	North	View of panels being installed in cell #2
247	3.31.2016	9:50	3.31.7	West	Same as above

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
248	3.31.2016	9:57	3.31.8	North	Same as above
249	3.31.2016	10:08	3.31.9	West	View of sheet pile installation north of gun club
250	3.31.2016	10:08	3.31.10	West	Same as above
251	3.31.2016	11:23	3.31.11	North	View of tire wash
252	3.31.2016	12:41	3.31.12	North	View of cable company installing internet at site
253	3.31.2016	12:52	3.31.13	West	View of sheet pile installation north of gun club
254	3.31.2016	12:52	3.31.14	South	View of surveyor layout sheet pile alignment
255	3.31.2016	12:53	3.31.15	South	View of CEI cleaning up the bottom of cell #1 prior to backfill
256	3.31.2016	12:54	3.31.16	South	View of cell #2 in C/H
257	3.31.2016	13:11	3.31.17	South	View of impacts from south wall of cell #2
258	3.31.2016	13:24	3.31.18	West	View of CEI cleaning up the bottom of cell #1 prior to backfill
259	3.31.2016	13:28	3.31.19	West	Same as above
260	3.31.2016	13:35	3.31.20	West	Same as above
261	3.31.2016	13:44	3.31.21	West	Same as above
262	4.1.2016	7:38	4.1.1	North	View of truck loading from cell #2
263	4.1.2016	7:38	4.1.2	North	Same as above
264	4.1.2016	8:21	4.1.3	West	View of cell #2 bottom
265	4.1.2016	8:21	4.1.4	West	Same as above
266	4.1.2016	9:49	4.1.5	West	Same as above
267	4.1.2016	10:43	4.1.6	East	Same as above
268	4.1.2016	10:43	4.1.7	North	Same as above
269	4.1.2016	10:50	4.1.8	East	View of site from above
270	4.1.2016	11:15	4.1.9	East	View of cell #2 bottom
271	4.1.2016	11:29	4.1.10	South	View of debris layer south of cell #3
272	4.1.2016	11:30	4.1.11	South	Same as above
273	4.1.2016	11:31	4.1.12	South	Same as above
274	4.4.2016	13:53	4.4.1	North	View of imported backfill
275	4.4.2016	13:53	4.4.2	North	View of setup for cell #3 in Area C/H
276	4.4.2016	13:53	4.4.3	South	View of truck decon
277	4.4.2016	13:54	4.4.4	South	View of cell #2 backfill / cell #3 panel installation
278	4.4.2016	14:39	4.4.5	North	View of backfill compaction in cell #1

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
279	4.4.2016	14:47	4.4.6	North	View of gun club building
280	4.4.2016	14:50	4.4.7	East	View of lining Bayshore trucks
281	4.4.2016	14:50	4.4.8	East	View of gun club building
282	4.5.2016	7:38	4.5.1	North	View of lining Bayshore trucks
283	4.5.2016	10:39	4.5.2	North	View of cell #3 bottom during dewatering/final cleanup
284	4.5.2016	10:40	4.5.3	East	View of cell #3 showing deeper cut on north half/shallow cut on south half
285	4.5.2016	10:40	4.5.4	North	View of cell #3 looking north
286	4.5.2016	10:44	4.5.5	West	View of storm outlet north of gun club showing E+S controls
287	4.5.2016	10:44	4.5.6	North	View of silt fence repair
288	4.5.2016	10:44	4.5.7	West	View of silt fence west side of main site
289	4.5.2016	10:47	4.5.8	North	View of Area C/H
290	4.5.2016	10:48	4.5.9	North	View of truck loading Area C/H
291	4.5.2016	14:43	4.5.10	North	View of fence removal in Area A
292	4.5.2016	14:43	4.5.11	North	Same as above
293	4.5.2016	14:51	4.5.12	South	View of second frac tank for effluent water
294	4.5.2016	14:52	4.5.13	South	Same as above
295	4.5.2016	14:58	4.5.14	South	View of cell #3 bottom during dewatering/final cleanup
296	4.5.2016	14:58	4.5.15	South	Same as above
297	4.5.2016	17:55	4.5.16	South	View of damaged gate post
298	4.5.2016	17:55	4.5.17	South	Same as above
299	4.5.2016	17:55	4.5.18	South	Same as above
300	4.5.2016	17:55	4.5.19	South	Same as above
301	4.5.2016	17:55	4.5.20	South	Same as above
302	4.6.2016	8:34	4.6.1	North	View of berm installation Area A
303	4.6.2016	8:38	4.6.2	North	View of Area C/H
304	4.6.2016	8:39	4.6.3	North	View of setup for cell #4 in Area C/H
305	4.6.2016	8:40	4.6.4	North	Same as above
306	4.6.2016	8:40	4.6.5	North	Same as above
307	4.6.2016	11:45	4.6.6	North	View of excavation in cell #4
308	4.6.2016	11:45	4.6.7	North	Same as above
309	4.6.2016	14:02	4.6.8	East	View of east wall of cell #4

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
310	4.6.2016	14:02	4.6.9	East	Same as above
311	4.6.2016	14:05	4.6.10	South	View of south wall of cell #4
312	4.6.2016	14:05	4.6.11	South	Same as above
313	4.7.2016	7:51	4.7.1	North	View of berm installation Area A
314	4.7.2016	7:55	4.7.2	South	View of 2 O+R backhoes parked near AMS #4
315	4.7.2016	8:18	4.7.3	West	View of west wall/bottom of cell #3
316	4.7.2016	8:18	4.7.4	North	View of bottom of cell #3 during clean up
317	4.7.2016	8:18	4.7.5	West	Same as above
318	4.7.2016	9:51	4.7.6	North	View of backfill in cell #3
319	4.7.2016	9:51	4.7.7	North	Same as above
320	4.7.2016	9:54	4.7.8	South	View of Village cleaning Pat Malone drive
321	4.7.2016	12:19	4.7.9	South	View of backfill in cell #3
322	4.7.2016	12:30	4.7.10	North	View of berm installation Area A
323	4.7.2016	12:30	4.7.11	North	Same as above
324	4.7.2016	12:30	4.7.12	South	View of Area A following fence removal
325	4.7.2016	12:31	4.7.13	North	View of berm installation Area A
326	4.7.2016	12:35	4.7.14	West	Same as above
327	4.7.2016	12:35	4.7.15	West	Same as above
328	4.7.2016	12:35	4.7.16	East	Same as above
329	4.7.2016	14:30	4.7.17	South	View of ISCO 24-hour composite sampler at TWTS
330	4.7.2016	14:44	4.7.18	North	View of backfill in cells #1 through #3
331	4.8.2016	7:57	4.8.1	North	View of new hammer for ABI rig
332	4.8.2016	8:21	4.8.2	West	View of truck decon
333	4.8.2016	8:21	4.8.3	West	Same as above
334	4.8.2016	8:21	4.8.4	North	View of stockpile of backfill for Area C/H
335	4.8.2016	8:21	4.8.5	South	View of ABI hammer installation
336	4.8.2016	8:27	4.8.6	North	View of 6" clay pipe located in SE corner of cell #5 in Area C/H (with tar inside)
337	4.8.2016	8:27	4.8.7	North	Same as above
338	4.8.2016	8:34	4.8.8	East	View of pipe location
339	4.8.2016	8:35	4.8.9	East	Same as above
340	4.8.2016	8:37	4.8.10	East	Same as above

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
341	4.8.2016	10:22	4.8.11	West	View of truck decon
342	4.8.2016	10:23	4.8.12	North	View of sheet pile labels showing length/type installed
343	4.8.2016	10:23	4.8.13	North	Same as above
344	4.8.2016	10:23	4.8.14	North	Same as above
345	4.8.2016	10:48	4.8.15	East	View of material excavated from cell #5
346	4.8.2016	11:17	4.8.16	East	View of O+R electric working on poles near Area A
347	4.8.2016	12:03	4.8.17	North	View of truck loading at Area C/H
348	4.8.2016	12:03	4.8.18	North	Same as above
349	4.8.2016	13:40	4.8.19	West	View of survey of C/H
350	4.8.2016	13:44	4.8.20	West	View of west wall of cell #5
351	4.8.2016	13:57	4.8.21	East	View of sheet pile installation on NJT line
352	4.8.2016	13:59	4.8.22	East	Same as above
353	4.8.2016	14:21	4.8.23	East	View of O+R electric using hydrovac to clear holes for pole anchors in Area A
354	4.11.2016	9:44	4.11.1	West	O+R electric backfill anchors for pole in Area A
355	4.11.2016	9:50	4.11.2	West	View of water mark out under RR bridge
356	4.11.2016	9:55	4.11.3	North	View of backfill being placed in cell #4 Area C/H
357	4.11.2016	10:06	4.11.4	West	View of water mark out near regulator station
358	4.11.2016	11:08	4.11.5	South	View of excavation to remove debris layer south of cell #3
359	4.11.2016	11:11	4.11.6	South	Same as above
360	4.11.2016	11:18	4.11.7	South	Same as above
361	4.11.2016	11:18	4.11.8	South	Same as above
362	4.11.2016	11:34	4.11.9	West	Same as above
363	4.11.2016	11:34	4.11.10	South	Same as above
364	4.11.2016	11:46	4.11.11	West	View of PAH impacted soil lens on west wall (in RR berm) (not removed due to RR berm)
365	4.11.2016	11:49	4.11.12	South	View of completed excavation in driveway
366	4.11.2016	11:54	4.11.13	South	Same as above
367	4.11.2016	12:21	4.11.14	North	View of the start of excavation in Area A
368	4.11.2016	12:21	4.11.15	North	Same as above
369	4.11.2016	12:22	4.11.16	North	Same as above
370	4.11.2016	13:54	4.11.17	East	View of Zebra starting to preclear locations for sparge well installation
371	4.11.2016	13:55	4.11.18	East	Same as above

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
372	4.11.2016	13:55	4.11.19	South	View of AMS #6 located near Zebra
373	4.11.2016	13:57	4.11.20	East	View of CEI installing sheets on NJT alignment
374	4.11.2016	13:57	4.11.21	East	View of IGS monitoring vibration on NJT slope above sheeting
375	4.11.2016	16:02	4.11.22	East	View of Zebra clearing locations
376	4.11.2016	16:09	4.11.23	East	View of sheet pile installation progress today
377	4.11.2016	16:09	4.11.24	East	View of labels on first sheets installed showing length/type
378	4.12.2016	8:02	4.12.1	South	View of start of excavation in Area A
379	4.12.2016	8:02	4.12.2	South	Same as above
380	4.12.2016	8:03	4.12.3	South	View of truck loading Area A
381	4.12.2016	9:17	4.12.4	South	View of fuel delivery on main site
382	4.12.2016	12:27	4.12.5	East	View of tar lens in Area A
383	4.12.2016	12:27	4.12.6	East	Same as above
384	4.12.2016	12:27	4.12.7	East	Same as above
385	4.13.2016	7:53	4.13.1	South	View of excavation continuing in Area A @ north end looking south
386	4.13.2016	7:53	4.13.2	South	Same as above
387	4.13.2016	7:53	4.13.3	South	View of berm installation Area A
388	4.13.2016	7:54	4.13.4	West	Same as above
389	4.13.2016	8:02	4.13.5	South	View of truck lining in Area A
390	4.13.2016	8:02	4.13.6	North	View of truck exiting Area A
391	4.13.2016	8:34	4.13.7	West	View of pipe in NW corner of Area A with possible CTW
392	4.13.2016	8:34	4.13.8	South	Same as above
393	4.13.2016	8:37	4.13.9	South	View of tar lens on leading edge of excavation in Area A
394	4.13.2016	9:30	4.13.10	South	View of O+R electric removing poles /wires from Area A
395	4.13.2016	10:19	4.13.11	North	View of sheeting installation on NJT alignment
396	4.13.2016	10:19	4.13.12	East	View of IGS monitoring vibration on NJT slope above sheeting
397	4.13.2016	10:25	4.13.13	West	View of CEI moving sheets for installation on NJT alignment
398	4.13.2016	10:26	4.13.14	North	View of Zebra pre-clearing near regulator station
399	4.13.2016	11:07	4.13.15	North	View of pipe located by Zebra
400	4.13.2016	11:41	4.13.16	North	View of Zebra continuing per-clearing for sparge well locations
401	4.13.2016	11:42	4.13.17	North	View of O+R electric running new wires for gun club power
402	4.13.2016	14:14	4.13.18	North	View of CEI continuing sheeting installation

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
403	4.13.2016	14:17	4.13.19	East	View of location where sheeting switches from 50' length to 45' length
404	4.13.2016	14:34	4.13.20	North	View of progress in Area A
405	4.13.2016	14:34	4.13.21	North	View of tar lens in Area A
406	4.14.2016	8:35	4.14.1	South	Same as above
407	4.14.2016	8:35	4.14.2	South	Same as above
408	4.14.2016	8:38	4.14.3	South	Same as above
409	4.14.2016	8:39	4.14.4	South	Same as above
410	4.14.2016	8:39	4.14.5	South	Same as above
411	4.14.2016	8:39	4.14.6	South	Same as above
412	4.14.2016	8:39	4.14.7	South	Same as above
413	4.14.2016	10:26	4.14.8	North	View of excavator that caused high dust reading at AMS #2
414	4.14.2016	10:35	4.14.9	East	View of start of 1' excavation along the gun club driveway
415	4.14.2016	10:35	4.14.10	East	Same as above
416	4.14.2016	10:36	4.14.11	South	Same as above
417	4.14.2016	10:38	4.14.12	West	View of CEI breaking up concrete slab in Area A.
418	4.14.2016	10:38	4.14.13	North	View of conduits in old slab
419	4.14.2016	10:38	4.14.14	North	View of CEI breaking up concrete slab in Area A.
420	4.14.2016	10:39	4.14.15	East	View of excavation in Area A
421	4.14.2016	11:17	4.14.16	East	Same as above
422	4.14.2016	11:17	4.14.17	South	View of concrete footing removed from center of Area A (approximate center) excavation
423	4.14.2016	11:36	4.14.18	North	View of tar in Area A
424	4.14.2016	11:36	4.14.19	North	Same as above
425	4.14.2016	11:37	4.14.20	North	Same as above
426	4.14.2016	11:37	4.14.21	South	Same as above
427	4.14.2016	12:58	4.14.22	East	View of tar/asphalt from gun club driveway near fire hydrant
428	4.14.2016	12:58	4.14.23	East	Same as above
429	4.14.2016	13:04	4.14.24	North	View of water truck
430	4.14.2016	13:05	4.14.25	North	Same as above
431	4.14.2016	13:06	4.14.26	East	View of AMS #2
432	4.14.2016	13:10	4.14.27	East	View of sheeting installation near AMS #2
433	4.14.2016	13:46	4.14.28	East	View of WP-13 (monitoring well) in Area A protected from excavation

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
434	4.14.2016	14:49	4.14.29	East	Same as above
435	4.14.2016	14:49	4.14.30	South	Same as above
436	4.14.2016	14:49	4.14.31	North	View of tar in Area A
437	4.14.2016	14:49	4.14.32	North	Same as above
438	4.14.2016	14:49	4.14.33	North	Same as above
439	4.14.2016	15:10	4.14.34	North	View of water shutoff in gun club driveway
440	4.15.2016	9:13	4.15.1	North	View of excavation in gun club driveway
441	4.15.2016	9:13	4.15.2	North	View of sheeting near AMS#2
442	4.15.2016	9:24	4.15.3	North	Same as above
443	4.15.2016	9:24	4.15.4	North	View of truck decon
444	4.15.2016	9:44	4.15.5	North	Same as above
445	4.15.2016	9:44	4.15.6	North	View of excavation in gun club driveway
446	4.15.2016	9:44	4.15.7	East	Same as above
447	4.15.2016	9:44	4.15.8	South	View of area where tar/asphalt layer was removed (now clean)
448	4.15.2016	9:45	4.15.9	North	Same as above
449	4.15.2016	10:50	4.15.10	North	View of excavation in gun club driveway
450	4.15.2016	10:50	4.15.11	West	View of sheeting near AMS#2
451	4.15.2016	10:51	4.15.12	South	Same as above
452	4.15.2016	10:51	4.15.13	South	View of exhaust from ABI rig
453	4.15.2016	10:51	4.15.14	South	Same as above
454	4.15.2016	10:51	4.15.15	North	Same as above
455	4.15.2016	10:55	4.15.16	South	View of AMS #2
456	4.15.2016	10:56	4.15.17	North	View of exhaust from ABI rig
457	4.15.2016	10:59	4.15.18	South	View of readings at AMS #2 from exhaust
458	4.15.2016	11:01	4.15.19	East	View of sheeting near AMS#2
459	4.15.2016	11:01	4.15.20	East	Same as above
460	4.15.2016	11:04	4.15.21	South	Same as above
461	4.15.2016	11:26	4.15.22	South	Same as above
462	4.15.2016	11:40	4.15.23	South	Same as above
463	4.15.2016	13:33	4.15.24	East	View of impacted material NJT alignment (approximately half the distance on north/south ends) (center of east wall)
464	4.15.2016	13:38	4.15.25	West	View of sheeting north of gun club

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
465	4.15.2016	13:38	4.15.26	North	View of impacts on NJT alignment
466	4.15.2016	13:51	4.15.27	North	View of 5' pre-cut for the installation of walers
467	4.15.2016	13:51	4.15.28	North	Same as above
468	4.15.2016	15:08	4.15.29	South	View of CEI breaking up concrete slab in Area A.
469	4.15.2016	15:08	4.15.30	East	View of tar on east wall of Area A below RR berm
470	4.15.2016	15:08	4.15.31	East	Same as above
471	4.15.2016	15:08	4.15.32	East	View of tar in area A
472	4.18.2016	7:37	4.18.1	North	View of calibration date on CAMP dust monitor
473	4.18.2016	7:55	4.18.2	South	View of site
474	4.18.2016	7:56	4.18.3	West	View of sheeting installation north of gun club
475	4.18.2016	8:00	4.18.4	West	View of demarcation fabric on gun club driveway
476	4.18.2016	8:19	4.18.5	North	View of calibration date on CAMP dust monitor
477	4.18.2016	8:28	4.18.6	North	Same as above
478	4.18.2016	8:40	4.18.7	East	View of excavation in Area A
479	4.18.2016	8:40	4.18.8	East	Same as above
480	4.18.2016	8:59	4.18.9	North	View of calibration date on CAMP dust monitor
481	4.18.2016	10:34	4.18.10	North	View of electrical conduit near old building adjacent to gate station
482	4.18.2016	11:12	4.18.11	North	View of sheeting installation north of gun club
483	4.18.2016	11:13	4.18.12	North	View of backfill in gun club driveway
484	4.18.2016	15:34	4.18.13	South	View of water line in Area A
485	4.18.2016	15:34	4.18.14	South	Same as above
486	4.19.2016	7:14	4.19.1	South	View of CEI moving stumps north of the gun club
487	4.19.2016	7:14	4.19.2	South	Same as above
488	4.19.2016	7:50	4.19.3	East	View of water line in Area A (now three lines uncovered)
489	4.19.2016	7:50	4.19.4	East	Same as above
490	4.19.2016	7:52	4.19.5	East	View of tar in Area A
491	4.19.2016	7:52	4.19.6	East	Same as above
492	4.19.2016	9:02	4.19.7	South	View of excavation progress in Area A
493	4.19.2016	10:11	4.19.8	East	View of tar seam on east wall in Area A
494	4.19.2016	10:12	4.19.9	East	Same as above
495	4.19.2016	13:08	4.19.10	East	View of "T" section on water lines in Area A

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
496	4.19.2016	13:12	4.19.11	East	View of tar seam on east wall in Area A
497	4.19.2016	14:11	4.19.12	North	View of gun club driveway restored
498	4.19.2016	14:19	4.19.13	East	View of CEI welders welding "chairs" that hold waler
499	4.19.2016	14:19	4.19.14	East	View of welders on NJT sheeting east wall
500	4.19.2016	14:34	4.19.15	West	View of Cascade collecting waste characterization sample WC-08
501	4.19.2016	14:34	4.19.16	West	Same as above
502	4.19.2016	14:34	4.19.17	South	View of sheeting installation south of gun club
503	4.19.2016	16:02	4.19.18	West	View of bentonite delivery for Cascade near AMS #5
504	4.19.2016	16:02	4.19.19	West	Same as above
505	4.20.2016	8:46	4.20.1	South	View of tar in Area A below 24" RCP
506	4.20.2016	8:46	4.20.2	South	Same as above
507	4.20.2016	8:46	4.20.3	South	Same as above
508	4.20.2016	10:48	4.20.4	South	Same as above
509	4.20.2016	13:05	4.20.5	East	View of CEI welding walers on NJT sheeting
510	4.20.2016	13:05	4.20.6	East	View of CEI cutting "trumpets" for soil anchors
511	4.20.2016	13:07	4.20.7	East	View of work near AMS #6
512	4.20.2016	13:17	4.20.8	North	View of NE corner of NJT sheeting during 5' pre-cut for walers. Water draining from soil/debris layer.
513	4.20.2016	13:18	4.20.9	East	View of accumulated water in NE corner
514	4.20.2016	13:19	4.20.10	East	Same as above
515	4.20.2016	13:19	4.20.11	East	Same as above
516	4.20.2016	13:30	4.20.12	South	View of ground settlement from sheeting installation south of gun club
517	4.20.2016	13:31	4.20.13	West	Same as above
518	4.20.2016	15:19	4.20.14	South	View of ABI demobilization
519	4.20.2016	19:17	4.20.15	North	View of trench for discharge line from TWTS
520	4.20.2016	19:17	4.20.16	East	Same as above
521	4.21.2016	9:04	4.21.1	South	View of drilling on main site near AMS #6
522	4.21.2016	9:12	4.21.2	South	Same as above
523	4.21.2016	9:13	4.21.3	East	View of waler installation on east wall of NJT sheeting
524	4.21.2016	9:13	4.21.4	East	Same as above
525	4.21.2016	9:14	4.21.5	North	View of dewatering sump in NE corner of NJT sheeting
526	4.21.2016	9:17	4.21.6	South	View of utility mark out near discharge line to city storm sewer

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
527	4.21.2016	9:17	4.21.7	North	Same as above
528	4.21.2016	10:13	4.21.8	East	View of RCP removal in Area A
529	4.21.2016	10:13	4.21.9	North	View of backfill north end of Area A
530	4.21.2016	10:26	4.21.10	North	View of village of Suffern locating water line near site
531	4.21.2016	10:26	4.21.11	North	Same as above
532	4.21.2016	13:35	4.21.12	South	View of tar in Area A
533	4.21.2016	13:35	4.21.13	South	Same as above
534	4.21.2016	13:35	4.21.14	North	View of backfill in Area A north
535	4.21.2016	16:58	4.21.15	East	View of waler installation on east wall of NJT sheeting
536	4.21.2016	16:59	4.21.16	East	View of NJT sheeting area with platform for welders
537	4.21.2016	16:59	4.21.17	North	View of dewatering from NJT sheeting area
538	4.22.2016	7:37	4.22.1	South	View of drilling on main site near AMS #6
539	4.22.2016	7:37	4.22.2	South	Same as above
540	4.22.2016	7:37	4.22.3	East	Same as above
541	4.22.2016	7:48	4.22.4	North	View of waler installation on east wall of NJT sheeting
542	4.22.2016	7:48	4.22.5	West	View of Bayshore trucks waiting to be lined
543	4.22.2016	7:49	4.22.6	South	View of CEI excavating 5' pre-cut on NJT sheeting line
544	4.22.2016	7:50	4.22.7	South	Same as above
545	4.22.2016	8:12	4.22.8	North	View of CEI hydrovac near gate station
546	4.22.2016	8:12	4.22.9	North	Same as above
547	4.22.2016	8:13	4.22.10	North	View of backfill in Area A north
548	4.22.2016	8:14	4.22.11	South	View of vac-truck
549	4.22.2016	8:14	4.22.12	South	View of CEI hydrovac near gate station
550	4.22.2016	8:30	4.22.13	East	View of O+R gas main work outside site
551	4.22.2016	10:31	4.22.14	North	View of utilities located on west wall of Area A
552	4.22.2016	10:31	4.22.15	East	View of "soft-dig" trench near gate station
553	4.22.2016	10:31	4.22.16	North	View of 12" gas main leaving gate station
554	4.22.2016	10:31	4.22.17	North	View of "soft-dig" trench near gate station
555	4.22.2016	10:32	4.22.18	North	View of dewatering pit used to dump vac truck spoils
556	4.22.2016	10:33	4.22.19	North	View of backfill in Area A north

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
557	4.22.2016	10:58	4.22.20	East	View of waler installation on east wall of NJT sheeting
558	4.22.2016	12:16	4.22.21	South	View of 6" gas main south of the gate station
559	4.22.2016	12:56	4.22.22	South	View of backfill in Area A north
560	4.22.2016	12:56	4.22.23	North	View of Cascade drilling north of Area A
561	4.22.2016	14:07	4.22.24	North	View of backfill in Area A north
562	4.22.2016	14:10	4.22.25	East	View of Mercaptan line near gate station
563	4.22.2016	14:12	4.22.26	South	View of survey of "soft-dig" trench
564	4.22.2016	14:28	4.22.27	East	View of drilling on main site near AMS #6
565	4.22.2016	14:46	4.22.28	East	View of frac tank used for soil anchor installation
566	4.22.2016	14:46	4.22.29	East	View of waler installation on east wall of NJT sheeting
567	4.22.2016	14:47	4.22.30	East	Same as above
568	4.22.2016	14:47	4.22.31	East	Same as above
569	4.22.2016	14:48	4.22.32	North	View of 5' pre-cut for the installation of walers
570	4.22.2016	14:48	4.22.33	East	View of dewatering in NE corner of NJT sheeting
571	4.25.2016	8:02	4.25.1	North	View of backfill in Area A north
572	4.25.2016	8:14	4.25.2	North	View of ABI hammer demobilization
573	4.25.2016	8:18	4.25.3	South	View of drilling on main site near AMS #6
574	4.25.2016	8:18	4.25.4	South	Same as above
575	4.25.2016	8:18	4.25.5	North	View of concrete being cleaned for recycling
576	4.25.2016	8:19	4.25.6	East	View of waler installation on east wall of NJT sheeting
577	4.25.2016	8:20	4.25.7	East	Same as above
578	4.25.2016	11:20	4.25.8	East	View of backfill in Area A north
579	4.25.2016	11:18	4.25.9	South	View of drilling on main site near AMS #6
580	4.25.2016	11:20	4.25.10	East	View of welding/cutting for NJT sheeting
581	4.25.2016	11:39	4.25.11	West	View of CEI repairing silt fence
582	4.25.2016	11:39	4.25.12	East	View of dewatering on NW corner of NJT sheeting
583	4.25.2016	13:30	4.25.13	North	View of trench across village parking lot for discharge line from TWTS
584	4.25.2016	13:30	4.25.14	North	Same as above
585	4.25.2016	13:30	4.25.15	South	Same as above

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
586	4.25.2016	13:33	4.25.16	East	View of roll-off with concrete for recycling
587	4.25.2016	13:33	4.25.17	South	Same as above
588	4.26.2016	7:56	4.26.1	North	View of CEI continuing 5' pre-cut on NJT alignment
589	4.26.2016	7:56	4.26.2	North	View of AMS #2 north of sheeting
590	4.26.2016	7:58	4.26.3	East	View of waler installation on east wall of NJT sheeting
591	4.26.2016	7:59	4.26.4	South	View of Moretrench mobilization
592	4.26.2016	8:25	4.26.5	South	View of hydrovac in Area A
593	4.26.2016	8:26	4.26.6	South	Same as above
594	4.26.2016	13:26	4.26.7	East	View of welding on north wall of NJT sheeting near AMS #2
595	4.26.2016	13:26	4.26.8	South	View of cutting for waler parts
596	4.26.2016	13:31	4.26.9	East	View of drilling on main site near AMS #6
597	4.27.2016	9:06	4.27.1	North	View of discharge line inside catch basin
598	4.27.2016	9:06	4.27.2	North	Same as above
599	4.27.2016	9:16	4.27.3	East	View of soil anchor details
600	4.27.2016	9:16	4.27.4	North	Same as above
601	4.27.2016	9:17	4.27.5	North	Same as above
602	4.27.2016	9:17	4.27.6	North	Same as above
603	4.27.2016	9:18	4.27.7	North	Same as above
604	4.27.2016	9:18	4.27.8	North	Same as above
605	4.27.2016	9:18	4.27.9	North	Same as above
606	4.27.2016	9:23	4.27.10	East	View of Moretrench installing anchor #38
607	4.27.2016	10:55	4.27.11	East	View of cathodic protection line (inside conduit) near gate station in Area A
608	4.27.2016	10:55	4.27.12	North	Same as above
609	4.27.2016	10:56	4.27.13	North	Same as above
610	4.27.2016	11:16	4.27.14	North	View of hydrovac in Area A
611	4.27.2016	11:28	4.27.15	East	View of Moretrench install anchor #38
612	4.27.2016	11:30	4.27.16	South	Same as above
613	4.27.2016	11:30	4.27.17	South	Same as above
614	4.27.2016	13:57	4.27.18	North	View of hydrovac used to complete trench for discharge line

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
615	4.27.2016	13:57	4.27.19	North	Same as above
616	4.27.2016	13:58	4.27.20	West	Same as above
617	4.27.2016	13:58	4.27.21	South	Same as above
618	4.27.2016	13:58	4.27.22	South	Same as above
619	4.27.2016	13:59	4.27.23	East	View of drilling on main site near AMS #6
620	4.27.2016	14:07	4.27.24	East	View of Moretrench install anchor #38
621	4.27.2016	19:14	4.27.25	West	View of discharge line inside catch basin
622	4.27.2016	19:15	4.27.26	West	View of discharge line inside catch basin
623	4.27.2016	19:15	4.27.27	North	View of discharge line inside catch basin
624	4.28.2016	9:57	4.28.1	East	View of Moretrench drilling anchor # 36
625	4.28.2016	10:03	4.28.2	South	Same as above
626	4.28.2016	10:03	4.28.3	North	View of waler installation on north wall of NJT sheeting
627	4.28.2016	10:04	4.28.4	North	View of waler installation on north wall of NJT sheeting
628	4.28.2016	10:08	4.28.5	East	View of survey of sheeting
629	4.28.2016	10:25	4.28.6	North	View of backfill/compaction testing in Area A
630	4.28.2016	11:54	4.28.7	East	View of Moretrench drilling anchor # 36
631	4.28.2016	13:22	4.28.8	East	Same as above
632	4.28.2016	13:22	4.28.9	East	View of waler installation on east wall of NJT sheeting
633	4.29.2016	7:59	4.29.1	North	View of excavation to remove pipe in NW corner of Area A
634	4.29.2016	7:59	4.29.2	South	Same as above
635	4.29.2016	9:03	4.29.3	North	View of AMS #2 moved up onto berm
636	4.29.2016	9:03	4.29.4	East	View of waler installation on NJT sheeting
637	4.29.2016	11:25	4.29.5	East	View of Moretrench drilling anchor #35
638	4.29.2016	11:25	4.29.6	East	Same as above
639	4.29.2016	11:25	4.29.7	North	View of waler installation on NJT sheeting
640	4.29.2016	11:31	4.29.8	South	View of drilling on main site near AMS #6
641	4.29.2016	13:32	4.29.9	East	View of Moretrench drilling anchor #35
642	4.29.2016	15:10	4.29.10	East	Same as above
643	5.2.2016	9:08	5.2.1	East	View of Moretrench drilling anchor #34

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
644	5.2.2016	9:08	5.2.2	South	View of Moretrench mixing grout
645	5.2.2016	9:08	5.2.3	South	View of Moretrench grouting anchor #34
646	5.2.2016	9:10	5.2.4	East	View of accumulated water in NE corner of NJT sheeting
647	5.2.2016	9:10	5.2.5	North	View of work area for anchor installation
648	5.2.2016	9:12	5.2.6	South	View of drilling near AMS #1
649	5.2.2016	9:18	5.2.7	South	View of excavation in area A
650	5.2.2016	9:18	5.2.8	North	View of abandoned 4" line in Area A
651	5.2.2016	11:01	5.2.9	East	View of excavation in area A
652	5.2.2016	11:01	5.2.10	East	Same as above
653	5.2.2016	11:01	5.2.11	East	View of tar in Area A
654	5.2.2016	11:08	5.2.12	North	View of discharge meter on TWTS
655	5.2.2016	11:40	5.2.13	North	View of loading of Bayshore truck from NJT sheeting area
656	5.2.2016	11:40	5.2.14	North	View of AMS #2 north of NJT sheeting
657	5.2.2016	11:41	5.2.15	East	View of Moretrench drilling anchor #33
658	5.2.2016	11:48	5.2.16	South	View of tar in Area A
659	5.2.2016	11:48	5.2.17	South	Same as above
660	5.2.2016	11:49	5.2.18	South	View of abandoned lines leading to the manhole in Area A
661	5.2.2016	11:53	5.2.19	West	View of tar in west wall of Area A near manhole
662	5.2.2016	12:07	5.2.20	West	Same as above
663	5.2.2016	12:15	5.2.21	East	View of ground rod on east wall of Area A near manhole
664	5.2.2016	12:15	5.2.22	East	Same as above
665	5.2.2016	13:51	5.2.23	South	View of tar in Area A
666	5.2.2016	14:24	5.2.24	South	Same as above
667	5.2.2016	14:25	5.2.25	South	View of excavation progress in Area A
668	5.3.2016	7:42	5.3.1	South	View of large tar pocket in Area A near odorizer building
669	5.3.2016	7:42	5.3.2	South	View of decon pad being excavated in Area A
670	5.3.2016	8:15	5.3.3	South	View of excavation near odorizer building
671	5.3.2016	10:42	5.3.4	West	View of sparge well installation near regulator station
672	5.3.2016	10:44	5.3.5	East	View of Moretrench drilling anchor #31

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
673	5.3.2016	10:44	5.3.6	East	View of Moretrench progress
674	5.3.2016	12:29	5.3.7	East	View of 3 abandoned lines leading to manhole in Area A near gate station
675	5.3.2016	12:29	5.3.8	East	Same as above
676	5.3.2016	13:09	5.3.9	East	Same as above
677	5.3.2016	13:09	5.3.10	East	Same as above
678	5.3.2016	14:05	5.3.11	North	View of Moretrench drilling anchor #31
679	5.4.2016	8:51	5.4.1	South	View of excavation near gas main in Area A
680	5.4.2016	8:52	5.4.2	East	Same as above
681	5.4.2016	10:25	5.4.3	East	View of SW limit of Area A near gas line
682	5.4.2016	10:25	5.4.4	East	View of water line (deluge) and manhole in Area A
683	5.4.2016	10:30	5.4.5	East	View of Moretrench drilling anchor # 30
684	5.4.2016	10:34	5.4.6	North	View of sparge well surface completion
685	5.4.2016	10:37	5.4.7	South	View of lining Bayshore trucks
686	5.4.2016	10:37	5.4.8	North	View of survey benchmark in Area A
687	5.4.2016	10:38	5.4.9	North	View of protection for Mercaptan line in Area A
688	5.4.2016	10:38	5.4.10	North	View of manhole in Area a
689	5.4.2016	14:19	5.4.11	East	View of tar on east wall of Area A below RR berm
690	5.4.2016	14:20	5.4.12	South	View of manhole and abandoned utilities in Area A
691	5.4.2016	14:54	5.4.13	East	View of Moretrench drilling anchor # 30
692	5.4.2016	14:55	5.4.14	North	View of manufacture information for soil anchors
693	5.4.2016	14:55	5.4.15	North	Same as above
694	5.5.2016	8:11	5.5.1	South	View of CEI hand excavating near gas main in Area A
695	5.5.2016	8:11	5.5.2	North	View of valves on deluge line Area A
696	5.5.2016	8:12	5.5.3	West	View of manhole in Area A
697	5.5.2016	8:21	5.5.4	West	View of hand clearing gas main
698	5.5.2016	8:23	5.5.5	West	Same as above
699	5.5.2016	8:23	5.5.6	North	View of cathodic protection line (inside conduit) near gate station in Area A
700	5.5.2016	8:27	5.5.7	South	View of anode block (part of CP for gas line)
701	5.5.2016	8:27	5.5.8	South	Same as above

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
702	5.5.2016	8:43	5.5.9	East	View of concrete vault (part of deluge lines)
703	5.5.2016	8:43	5.5.10	East	View of CP line
704	5.5.2016	9:35	5.5.11	West	View of hand clearing gas main
705	5.5.2016	9:35	5.5.12	South	Same as above
706	5.5.2016	9:35	5.5.13	South	View of 2" pipe on west wall of manhole in Area A
707	5.5.2016	9:36	5.5.14	South	View of deluge lines
708	5.5.2016	9:36	5.5.15	South	View of manufacture date of valves
709	5.5.2016	9:38	5.5.16	North	View of deluge line layout
710	5.5.2016	9:38	5.5.17	South	Same as above
711	5.5.2016	9:38	5.5.18	South	View of excavation work around manhole
712	5.5.2016	9:45	5.5.19	East	Same as above
713	5.5.2016	10:17	5.5.20	East	View of tar on west wall of Area A near gas line
714	5.5.2016	10:19	5.5.21	East	Same as above
715	5.5.2016	10:42	5.5.22	North	View of sparge well drilling near regulator station
716	5.5.2016	10:42	5.5.23	North	Same as above
717	5.5.2016	10:42	5.5.24	North	Same as above
718	5.5.2016	11:24	5.5.25	East	View of Moretrench drilling anchor #26
719	5.5.2016	11:24	5.5.26	East	Same as above
720	5.5.2016	11:28	5.5.27	East	Same as above
721	5.5.2016	11:28	5.5.28	North	View of waler installation progress
722	5.5.2016	12:08	5.5.29	North	View of debris inside concrete vault Area A
723	5.5.2016	13:25	5.5.30	East	View of vault and gas line
724	5.5.2016	14:42	5.5.31	East	View of CP line and test wires on gas main
725	5.5.2016	14:57	5.5.32	East	Same as above
726	5.5.2016	15:06	5.5.33	South	View of tar below gas main and area where wrap is missing
727	5.6.2016	7:12	5.6.1	East	View of accumulated water on north end of NJT sheeting
728	5.6.2016	7:12	5.6.2	East	Same as above
729	5.6.2016	7:12	5.6.3	East	View of Moretrench complete anchor #26
730	5.6.2016	7:12	5.6.4	East	Same as above

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
731	5.6.2016	7:35	5.6.5	East	View of excavation progress in Area A
732	5.6.2016	7:35	5.6.6	East	View of Bayshore truck loadout
733	5.6.2016	7:35	5.6.7	North	View of backfill north end of Area A
734	5.6.2016	7:56	5.6.8	East	View of CP line buried in old gas line
735	5.6.2016	7:57	5.6.9	East	Same as above
736	5.6.2016	10:17	5.6.10	North	View of debris stockpile from excavation on NJT slope
737	5.6.2016	10:17	5.6.11	East	View of Moretrench drilling anchor #25
738	5.6.2016	10:18	5.6.12	East	Same as above
739	5.6.2016	10:19	5.6.13	North	View of drainage swale on main site following several days of rain (no water)
740	5.6.2016	13:36	5.6.14	North	View inside concrete vault on deluge line in Area A
741	5.6.2016	13:36	5.6.15	North	View of deluge line entering vault on north side (valve just inside vault on north end)
742	5.6.2016	13:52	5.6.16	East	View of excavation on NJT slope where TFS will be placed (slope leveled for TFS)
743	5.6.2016	13:54	5.6.17	North	Same as above
744	5.6.2016	13:52	5.6.18	East	View of Moretrench drilling #25
745	5.9.2016	8:05	5.9.1	South	View of gas main in Area A
746	5.9.2016	8:06	5.9.2	South	View of tar/wrap below gas main
747	5.9.2016	8:06	5.9.3	South	View of tar near gas main
748	5.9.2016	8:06	5.9.4	East	View of handwork around gas main
749	5.9.2016	8:49	5.9.5	West	View of O+R gas crew repairing wrap on gas main
750	5.9.2016	9:35	5.9.6	North	View of sparge well installation in Area A north
751	5.9.2016	10:17	5.9.7	South	View of new wrap and CP wires on gas main
752	5.9.2016	10:17	5.9.8	South	View of tar/wrap below gas main (note: brown material is old wrap stuck in tar)
753	5.9.2016	10:17	5.9.9	South	Same as above
754	5.9.2016	10:18	5.9.10	South	View of sparge well near AMS #6
755	5.9.2016	11:19	5.9.11	South	View of waler installation on south wall of NJT sheeting
756	5.9.2016	11:19	5.9.12	East	View of Moretrench progress
757	5.9.2016	11:20	5.9.13	East	View of Moretrench drilling anchor #24
758	5.9.2016	11:21	5.9.14	North	View of complete walers on north end of NJT line
759	5.9.2016	11:21	5.9.15	North	Same as above

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
760	5.9.2016	14:06	5.9.16	North	View of Moretrench preparing anchors while rig is broken
761	5.9.2016	14:06	5.9.17	South	View of delivery of TFS components
762	5.10.2016	8:27	5.10.1	East	View of hand excavation to remove sand from deluge line
763	5.10.2016	8:27	5.10.2	South	Same as above
764	5.10.2016	8:27	5.10.3	North	View of CEI removing temporary fence in Area A
765	5.10.2016	8:35	5.10.4	North	View of concrete pad on main site ready for TFS setup
766	5.10.2016	8:37	5.10.5	North	View of cut in concrete for west wall of TFS
767	5.10.2016	8:37	5.10.6	South	View of TFS components
768	5.10.2016	8:38	5.10.7	North	View of Moretrench mixing grout
769	5.10.2016	8:38	5.10.8	East	View of Moretrench drilling anchor #24
770	5.10.2016	8:38	5.10.9	East	Same as above
771	5.10.2016	8:41	5.10.10	West	View of CEI removing concrete on west side of TFS
772	5.10.2016	8:42	5.10.11	West	Same as above
773	5.10.2016	10:41	5.10.12	East	View of Moretrench testing anchor #37
774	5.10.2016	10:42	5.10.13	East	Same as above
775	5.10.2016	12:58	5.10.14	East	Same as above
776	5.10.2016	14:07	5.10.15	East	View of hand excavation to remove sand from deluge line
777	5.10.2016	14:07	5.10.16	East	Same as above
778	5.10.2016	14:07	5.10.17	North	Same as above
779	5.10.2016	15:33	5.10.18	South	View of concrete removed for west wall of TFS
780	5.10.2016	15:33	5.10.19	North	Same as above
781	5.10.2016	15:37	5.10.20	North	View of soil anchors for TFS east wall
782	5.11.2016	7:21	5.11.1	East	View of Moretrench complete anchors #22 and #23
783	5.11.2016	7:22	5.11.2	East	View of anchors tested from #37 to #32
784	5.11.2016	10:04	5.11.3	East	View of 4 rafters assembled for TFS
785	5.11.2016	10:05	5.11.4	East	Same as above
786	5.11.2016	10:12	5.11.5	West	View of chainsaw near AMS #1 that caused dust readings
787	5.11.2016	11:58	5.11.6	North	View of gallons discharged from TWTS to date
788	5.11.2016	12:14	5.11.7	East	View of Moretrench drilling anchor #20

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
789	5.11.2016	15:37	5.11.8	South	View of 7 rafters assembled
790	5.11.2016	15:38	5.11.9	East	View of Moretrench drilling anchor #20
791	5.11.2016	15:39	5.11.10	East	View of anchor progress to date
792	5.12.2016	7:53	5.12.1	South	View of backfill in Area A north
793	5.12.2016	7:53	5.12.2	North	View of sparge well installation in Area A north
794	5.12.2016	8:03	5.12.3	North	View of TFS anchor installation on the west wall of TFS
795	5.12.2016	8:03	5.12.4	East	View of Moretrench drilling anchor #20
796	5.12.2016	8:06	5.12.5	East	Same as above
797	5.12.2016	8:43	5.12.6	North	Same as above
798	5.12.2016	9:56	5.12.7	East	View of backfill near gas main in Area A
799	5.12.2016	10:03	5.12.8	North	View of rafter #1 being raised
800	5.12.2016	10:03	5.12.9	North	Same as above
801	5.12.2016	10:11	5.12.10	South	View of rafter #2 being raised
802	5.12.2016	10:14	5.12.11	East	Same as above
803	5.12.2016	10:15	5.12.12	East	Same as above
804	5.12.2016	10:16	5.12.13	East	Same as above
805	5.12.2016	10:26	5.12.14	North	Same as above
806	5.12.2016	10:26	5.12.15	North	Same as above
807	5.12.2016	10:38	5.12.16	East	Same as above
808	5.12.2016	10:44	5.12.17	East	View of backfill/warning tape placed over gas main
809	5.12.2016	10:44	5.12.18	East	Same as above
810	5.12.2016	12:05	5.12.19	East	View of sparge well installation in Area A north
811	5.12.2016	12:06	5.12.20	South	View of backfill over gas main
812	5.12.2016	13:03	5.12.21	East	View of rafter #4 being installed
813	5.12.2016	13:10	5.12.22	East	Same as above
814	5.12.2016	13:17	5.12.23	North	View of backfill in Area A
815	5.12.2016	13:26	5.12.24	North	View of sparge well installation in Area A north
816	5.12.2016	14:52	5.12.25	North	View of backfill in Area A
817	5.12.2016	14:53	5.12.26	North	Same as above

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
818	5.12.2016	14:57	5.12.27	East	View of 4 rafters completed on day 1
819	5.12.2016	15:02	5.12.28	West	View of crane used to lift rafters
820	5.12.2016	15:03	5.12.29	North	View of purlin installation
821	5.13.2016	8:34	5.13.1	South	View of backfill in Area A
822	5.13.2016	8:34	5.13.2	North	View of sparge well installation in Area A north
823	5.13.2016	8:35	5.13.3	South	View of backfill over gas main
824	5.13.2016	8:49	5.13.4	West	View of 24 hour composite sampler at TWTS
825	5.13.2016	8:50	5.13.5	North	View of gallons discharged from TWTS to date
826	5.13.2016	8:52	5.13.6	East	View of man lifts used to install first piece of fabric on the TFS
827	5.13.2016	8:53	5.13.7	East	View of missing anchor #21 (numbers 1-20 will be renumbered and #21 will be added)
828	5.13.2016	8:54	5.13.8	East	View of Moretrench drilling anchor #18 (now #17)
829	5.13.2016	8:55	5.13.9	East	View of re-grout of anchor #23
830	5.13.2016	8:55	5.13.10	East	Same as above
831	5.13.2016	8:57	5.13.11	South	View of cable/pulley used to install fabric on TFS
832	5.13.2016	8:58	5.13.12	East	View of fabric being pulled
833	5.13.2016	9:37	5.13.13	North	View of mercaptan line being backfilled
834	5.13.2016	10:02	5.13.14	North	View of progress on fabric installation at TFS
835	5.13.2016	10:02	5.13.15	North	Same as above
836	5.13.2016	13:32	5.13.16	East	Same as above
837	5.13.2016	13:54	5.13.17	West	Same as above
838	5.13.2016	13:54	5.13.18	West	View of cables being installed on bay #1 (master bay) of TFS
839	5.13.2016	13:54	5.13.19	North	View of Moretrench installing anchor #16
840	5.13.2016	13:55	5.13.20	East	Same as above
841	5.13.2016	13:55	5.13.21	East	Same as above
842	5.13.2016	14:00	5.13.22	South	View of rafter #5 being lifted
843	5.16.2016	9:33	5.16.1	East	View of rafter #6 being lifted
844	5.16.2016	9:33	5.16.2	East	Same as above
845	5.16.2016	9:38	5.16.3	East	View of Moretrench installing anchor #15
846	5.16.2016	9:49	5.16.4	East	View of rafter #7 being lifted

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
847	5.16.2016	10:03	5.16.5	North	View of sparge well installation in Area A north
848	5.16.2016	10:03	5.16.6	South	View of backfill in Area A and preparation for CTW removal on deluge line
849	5.16.2016	10:07	5.16.7	East	View of compaction testing in Area A
850	5.16.2016	13:20	5.16.8	North	View of CEI leveling area for TFS assembly
851	5.16.2016	13:32	5.16.9	North	View of purlin installation on TFS
852	5.16.2016	13:38	5.16.10	North	View of Moretrench installing anchor #15
853	5.16.2016	13:38	5.16.11	East	View of Moretrench testing anchors # 22-#25
854	5.17.2016	9:32	5.17.1	East	View of TFS assembly
855	5.17.2016	9:33	5.17.2	East	View of soil anchor installation progress (east wall)
856	5.17.2016	9:33	5.17.3	North	View of anchor installation progress (north wall)
857	5.17.2016	9:34	5.17.4	North	View of Moretrench installing anchor #12
858	5.17.2016	9:39	5.17.5	South	View of TFS assembly
859	5.17.2016	13:06	5.17.6	North	View of sparge well installation Area A north
860	5.17.2016	13:06	5.17.7	South	View of backfill in Area A near gas main
861	5.17.2016	13:22	5.17.8	East	View of TFS assembly
862	5.17.2016	13:29	5.17.9	East	Same as above
863	5.17.2016	13:29	5.17.10	East	Same as above
864	5.17.2016	13:32	5.17.11	North	View of Moretrench moving work platform
865	5.17.2016	13:33	5.17.12	East	View of purlin installation on TFS
866	5.17.2016	13:33	5.17.13	East	Same as above
867	5.18.2016	8:39	5.18.1	North	View of backfill in Area A
868	5.18.2016	8:41	5.18.2	North	View of sparge well installation in driveway at main site
869	5.18.2016	8:53	5.18.3	East	View of TFS assembly
870	5.18.2016	8:56	5.18.4	East	View of Moretrench regrouting anchors #13-#15
871	5.18.2016	8:57	5.18.5	North	View of Moretrench installing anchor # 10
872	5.18.2016	11:54	5.18.6	North	View of fabric installation on TFS
873	5.18.2016	11:55	5.18.7	North	View of Moretrench installing anchor #9
874	5.19.2016	7:12	5.19.1	North	View of Moretrench complete anchor #9
875	5.19.2016	7:14	5.19.2	East	View of Moretrench progress testing anchors (now complete #37 - # 24)

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
876	5.19.2016	7:36	5.19.3	North	View of subcontractor (Degmor) who is removing CTW from deluge line in Area A
877	5.19.2016	7:36	5.19.4	North	View of sparge well drill rigs moved out of Area A
878	5.19.2016	7:36	5.19.5	South	View of preparation for CTW removal
879	5.19.2016	9:37	5.19.6	South	Same as above
880	5.19.2016	9:37	5.19.7	South	Same as above
881	5.19.2016	9:38	5.19.8	East	View of GEI sampling wells
882	5.19.2016	9:40	5.19.9	North	View of sparge well installation near odorizer building in Area A;
883	5.19.2016	10:05	5.19.10	North	View of pH level during discharge from TWTS
884	5.19.2016	10:06	5.19.11	North	View of gallons discharged to date from TWTS
885	5.19.2016	10:24	5.19.12	North	View of fabric installation on TFS
886	5.19.2016	10:24	5.19.13	East	View of cable installation at TFS
887	5.19.2016	10:25	5.19.14	North	View of Moretrench installing anchor # 8
888	5.19.2016	10:25	5.19.15	North	Same as above
889	5.19.2016	10:27	5.19.16	South	View of water truck near AMS #1
890	5.19.2016	10:35	5.19.17	East	View of fabric installation on TFS
891	5.19.2016	10:38	5.19.18	North	View of CH2 removing fence near railroad bridge
892	5.19.2016	10:38	5.19.19	East	View of Zebra clearing sparge well locations
893	5.19.2016	10:42	5.19.20	East	View of loadout of soil from below deluge line in Area A
894	5.19.2016	10:42	5.19.21	East	View of CTW removal
895	5.19.2016	11:41	5.19.22	South	Same as above
896	5.19.2016	13:27	5.19.23	East	Same as above
897	5.19.2016	13:30	5.19.24	North	View of sparge well installation near railroad bridge
898	5.19.2016	13:33	5.19.25	East	View of TFS assembly
899	5.19.2016	13:36	5.19.26	East	Same as above
900	5.19.2016	13:37	5.19.27	East	Same as above
901	5.19.2016	13:39	5.19.28	North	View of Moretrench drilling anchor # 7
902	5.19.2016	13:47	5.19.29	North	View of replacement RCP for storm drain in Area A
903	5.19.2016	13:47	5.19.30	North	Same as above
904	5.19.2016	13:47	5.19.31	North	Same as above

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
905	5.20.2016	10:44	5.20.1	South	ACM wrapped pipe awaiting removal
906	5.20.2016	10:54	5.20.2	South	Moretrench drilling a tieback
907	5.20.2016	11:09	5.20.3	North	Moretrench testing a tieback
908	5.20.2016	13:23	5.20.4	East	CEI placing support in side of TFS.
909	5.20.2016	13:23	5.20.5	East	Moretrench drilling a tieback
910	5.20.2016	14:59	5.20.6	South	ACM container
911	5.23.2016	10:50	5.23.1	North	Dozer placing soils within area a
912	5.23.2016	10:56	5.23.2	North	Testing of tiebacks
913	5.23.2016	11:01	5.23.3	South	Drilling tieback #41
914	5.23.2016	11:01	5.23.4	West	TFS#1 joined together
915	5.23.2016	12:43	5.23.5	North	Lifting lug for TFS
916	5.23.2016	12:44	5.23.6	North	TFS wall bracket
917	5.23.2016	12:45	5.23.7	North	Excavating for base on TFS #2.
918	5.23.2016	14:14	5.23.8	East	Installing lifting lugs for TFS.
919	5.24.2016	8:57	5.24.1	North	Unloading TIGG air handlers.
920	5.24.2016	12:12	5.24.2	East	Air handlers set in place
921	5.24.2016	10:50	5.24.3	North	Hydraulic hammer on site for concreted demo
922	5.24.2016	9:04	5.24.4	East	Sparge well
923	5.24.2016	10:31	5.24.5	South	Backfill in area A
924	5.24.2016	14:16	5.24.6	North	Excavation for TFS base
925	5.24.2016	10:33	5.24.7	East	Excavation for end wall construction TFS-2
926	5.24.2016	8:53	5.24.8	East	Installation of tie back anchors
927	5.24.2016	8:53	5.24.9	North	Installation of tie back anchors
928	5.25.2016	9:21	5.25.1	East	Compaction testing area A
929	5.25.2016	10:37	5.25.2	East	Fill installation area A
930	5.25.2016	10:50	5.25.3	West	Installation of TFS
931	5.25.2016	14:43	5.25.4	East	24" CMP in area A to be extended
932	5.25.2016	14:48	5.25.5	East	Air handlers in place
933	5.25.2016	14:49	5.25.6	North	Air handling system connections

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
934	5.25.2016	15:22	5.25.7	North	AMS-4 power supply
935	5.25.2016	15:22	5.25.8	East	AMS connection to board
936	5.26.2016	7:29	5.26.1	North	Area A backfill & compaction
937	5.26.2016	8:54	5.26.2	East	SE wall construction TFS
938	5.26.2016	9:18	5.26.3	North	Setting up drilling rig area A
939	5.26.2016	13:23	5.26.4	North	Temporary pipe installation in TFS footprint
940	5.26.2016	13:25	5.26.5	South	NE wall construction TFS
941	5.26.2016	13:26	5.26.6	South	Air handler connections to TFS
942	5.26.2016	15:24	5.26.7	East	SE wall complete TFS
943	5.26.2016	15:24	5.26.8	South	South wall complete, inside TFS
944	5.27.2016	9:44	5.27.01	South	Area A backfill and compaction
945	5.27.2016	9:45	5.27.02	North	Drilling test well area A
946	5.27.2016	10:03	5.27.03	North	PPE sign at gate
947	5.27.2016	10:09	5.27.04	North	Temporary pipe installation NW corner
948	5.27.2016	10:09	5.27.05	North	Temporary pipe installation NW corner
949	5.27.2016	10:10	5.27.06	North	Fuel tank NE
950	5.27.2016	10:11	5.27.07	East	Walkway NE- since taped off to restrict access
951	5.27.2016	10:13	5.27.08	South	Stored material adjacent to AMS-1
952	5.27.2016	10:13	5.27.09	East	Electric panel and cable for TIGG
953	5.27.2016	12:26	5.27.10	South	Contaminated pipe leaving site
954	5.27.2016	14:02	5.27.11	North	ESC in place at inlet of temporary pipe
955	5.27.2016	14:03	5.27.12	South	North end TFS
956	5.31.2016	7:25	5.31.01	North	Communication wires sagging along roadway south of trailer compound
957	5.31.2016	7:25	5.31.02	North	Communication wires sagging along roadway south of trailer compound
958	5.31.2016	7:26	5.31.03	North	Communication wires sagging along roadway south of trailer compound
959	5.31.2016	8:18	5.31.04	East	Excavation for 24" RCP in area A
960	5.31.2016	8:47	5.31.05	North	Manhole damaged by drillers in area A
961	5.31.2016	8:48	5.31.06	East	RCP installed in area A
962	5.31.2016	10:11	5.31.07	South	Backfill at shoring inside TFS

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
963	5.31.2016	11:53	5.31.08	East	Swale cut off RCP in area A
964	5.31.2016	14:15	5.31.09	South	Door cut in SE TFS
965	6.1.2016	10:33	6.01.01	North	Scaffold safety concerns- missing pins
966	6.1.2016	10:34	6.01.02	North	Scaffold removed from service
967	6.1.2016	12:25	6.01.03	South	Manhole in area A reset
968	6.1.2016	12:33	6.01.04	West	Concrete slab broken up in areas B1-D-F
969	6.1.2016	14:08	6.01.05	North	Excavator breaking concrete areas B1-D-F
970	6.2.2016	8:30	6.02.01	South	Demobilizing drilling rig after decontamination
971	6.2.2016	10:12	6.02.02	South	Excavator sorting concrete in TFS
972	6.2.2016	10:13	6.02.03	South	Concrete separated for recycling
973	6.2.2016	10:14	6.02.04	North	New walkway north-east corner of TFS
974	6.2.2016	10:18	6.02.05	North	ESC required at temporary pipe north end of site
975	6.2.2016	10:19	6.02.06	West	Equipment blocking new walkway
976	6.2.2016	10:26	6.02.07	North	Area A grading complete
977	6.2.2016	10:26	6.02.08	North	Area A swale and grading complete
978	6.2.2016	13:18	6.02.09	North	Assembling second TFS
979	6.02.2016	15:10	6.02.10	South	Inside TFS
980	6.03.2016	7:18	6.03.01	East	Truck with liner installed
981	6.03.2016	7:18	6.03.02	South	Survey to lay out area E excavation
982	6.03.2016	7:28	6.03.03	South	Start excavation area
983	6.03.2016	7:30	6.03.04	South	Concrete rubble in area E
984	6.03.2016	7:31	6.03.05	South	Loading truck from excavation area E
985	6.03.2016	7:32	6.03.06	South	Decontaminating trucks outside TFS
986	6.03.2016	7:43	6.03.07	East	Coal tar visible in excavation
987	6.03.2016	7:54	6.03.08	East	Coal tar visible
988	6.03.2016	7:54	6.03.09	South	Foaming excavation for odor control
989	6.03.2016	8:27	6.03.10	East	Concrete inside TFS for removal
990	6.03.2016	8:46	6.03.11	South	Excavation foamed
991	6.03.2016	8:52	6.03.12	North	Second TFS being assembled

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
992	6.03.2016	8:58	6.03.13	North	Excavation area E
993	6.03.2016	9:14	6.03.14	South	Truck liner improperly installed, allowing for material to contact bed of truck and canopy
994	6.06.2016	7:17	6.06.01	North	Excavation in area E tarped
995	6.06.2016	7:17	6.06.02	East	Excavation in area E tarped
996	6.06.2016	11:38	6.06.03	East	Excavation started area G2
997	6.06.2016	13:42	6.06.04	West	Communication wires removed
998	6.06.2016	13:42	6.06.05	South	Last sparge well outside fence
999	6.06.2016	13:49	6.06.06	North	Excavation in area G2
1000	6.07.2016	6:52	6.07.01	North	Sound enclosures at TIGGs
1001	6.07.2016	12:03	6.07.02	North	GEO Solutions mobilizing, unloading conex boxes
1002	6.07.2016	13:36	6.07.03	South	GEO Solutions unloading equipment, safety issues addressed
1003	6.07.2016	13:36	6.07.04	South	GEO Solutions unloading equipment, work stopped due to safety violations
1004	6.08.2016	8:20	6.08.01	East	Area G2 excavation
1005	6.08.2016	8:27	6.08.02	North	Area E side slope excavation
1006	6.08.2016	8:27	6.08.03	South	Area E ramp
1007	6.08.2016	10:28	6.08.04	North	TFS 2, location 4 under construction
1008	6.08.2016	10:33	6.08.05	North	TFS 2, location 4 under construction
1009	6.08.2016	10:33	6.08.06	East	TFS 2, location 4 under construction
1010	6.08.2016	10:36	6.08.07	North	Temporary pipe north end silt fence
1011	6.08.2016	13:46	6.08.08	North	Aerial lift wheels chocked
1012	6.08.2016	14:33	6.08.09	East	Concrete from Area B1 and G2
1013	6.09.2016	10:20	6.09.01	North	Insulation on site
1014	6.09.2016	10:33	6.09.02	East	Excavation G2 and B1
1015	6.09.2016	10:34	6.09.03	South	Excavation G2 and B1
1016	6.09.2016	10:34	6.09.04	East	Backfill in area E
1017	6.09.2016	10:37	6.09.05	North	Side slopes B1
1018	6.09.2016	10:44	6.09.06	South	Door on NE TFS barricaded
1019	6.10.2016	8:59	6.10.01	East	Crane unloading TIGG for TFS2
1020	6.10.2016	9:09	6.10.02	East	G2 and B1 excavation

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1021	6.10.2016	9:09	6.10.03	South	Area E backfill using side slope material from G2 and B1
1022	6.10.2016	10:55	6.10.04	North	West edge area B1 excavation
1023	6.10.2016	11:17	6.10.05	North	Aerial lifts working TFS2, setting spars
1024	6.10.2016	13:56	6.10.06	East	Area E backfill within 4-5' of final
1025	6.10.2016	15:43	6.10.07	West	GSI silo delivered and placed
1026	6.13.2016	8:18	6.13.01	West	GSI employee on conex box tied off properly
1027	6.13.2016	8:19	6.13.02	West	GSI employee on conex box tied off properly
1028	6.13.2016	11:01	6.13.03	North	Brush cut adjacent to gun club
1029	6.13.2016	13:37	6.13.04	North	Pulling fabric TFS2
1030	6.13.2016	14:16	6.13.05	North	Adjust rails TFS2
1031	6.13.2016	14:16	6.13.06	South	Unloading IS cement. Small spill and dust escape due to bad hose connections
1032	6.13.2016	14:16	6.13.07	North	Unloading IS cement. Small spill and dust escape due to bad hose connections
1033	6.14.2016	8:39	6.14.01	North	6.14.01-Label on reactivated carbon delivered
1034	6.14.2016	8:42	6.14.02	North	6.14.02-Bill of lading for carbon
1035	6.14.2016	8:42	6.14.03	North	6.14.03-Truckload of carbon for unloading, no SDS
1036	6.15.2016	9:29	6.15.01	West	6.15.01-Small spill in GSI compound, treated with water to harden for later removal
1037	6.15.2016	9:37	6.15.02	East	6.15.02-West access to TFS2
1038	6.15.2016	9:38	6.15.03	North	6.15.03-East side of TFS2, for TIGGs
1039	6.15.2016	9:44	6.15.04	South	6.15.04-TIGG blower being drug into position through TFS2
1040	6.15.2016	11:35	6.15.05	East	6.15.05-Slope in B1 to be dressed and barricaded
1041	6.15.2016	11:35	6.15.06	East	6.15.06-Slope in B1 to be dressed and barricaded
1042	6.15.2016	11:35	6.15.07	East	6.15.07-South slope on B1 excavation
1043	6.15.2016	11:44	6.15.08	North	6.15.08-TIGG being moved to east side of TFS2
1044	6.15.2016	14:47	6.15.09	West	6.15.09-Leak in north silo during product transfer
1045	6.15.2016	14:47	6.15.10	West	6.15.10-Leak in north silo during product transfer
1046	6.15.2016	15:18	6.15.11	West	6.15.11-Temporary repairs made to leaking access panel on north silo
1047	6.15.2016	15:18	6.15.12	West	6.15.12-Spraying water to mitigate dust at north silo
1048	6.15.2016	15:18	6.15.13	West	6.15.13-Spraying water to mitigate dust at north silo
1049	6.16.2016	7:24	6.16.01	West	6.16.01-Auger bit

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1050	6.16.2016	7:24	6.16.02	North	6.16.02-Auger bit (2)
1051	6.16.2016	11:39	6.16.03	East	6.16.03-Bucket mixing B1
1052	6.16.2016	12:09	6.16.04	East	6.16.04-Bucket mixing B1
1053	6.17.2016	7:14	6.17.01	East	6.17.01-Cell B51 completed
1054	6.17.2016	7:15	6.17.02	East	6.17.02-Staging for B56
1055	6.17.2016	7:15	6.17.03	East	6.17.03-Excavated materials B1 for disposal
1056	6.17.2016	7:19	6.17.04	North	6.17.04-TFS2
1057	6.17.2016	9:27	6.17.05	South	6.17.05-Excavated materials B1 for disposal
1058	6.17.2016	9:28	6.17.06	East	6.17.06-Excavated materials B1
1059	6.17.2016	9:27	6.17.07	South	6.17.07-Excavated materials B1
1060	6.17.2016	9:31	6.17.08	East	6.17.08-Cell B51 and north wall face, edge of B1 cells in current TFS location
1061	6.17.2016	9:55	6.17.09	North	6.17.09-TIGGs in place
1062	6.17.2016	10:53	6.17.10	South	6.17.10-Loading excavated materials B1
1063	6.17.2016	10:54	6.17.11	East	6.17.11-Mixing B56
1064	6.17.2016	15:22	6.17.12	West	6.17.12-Cell B56
1065	6.17.2016	15:22	6.17.13	North	6.17.13-Excavator replacing hose- three hours down time
1066	6.20.2016	7:37	6.20.01	East	6.20.01-Cell B56 cap being excavated for mixing. B
1067	6.20.2016	7:37	6.20.02	East	6.20.02-Remixing B56
1068	6.20.2016	8:57	6.20.03	East	6.20.03-Remixing B56
1069	6.20.2016	8:58	6.20.04	East	6.20.04-Remixing B56
1070	6.20.2016	10:38	6.20.05	North	6.20.05-Mixing B45
1071	6.20.2016	13:47	6.20.06	South	6.20.06-Loading last of excavation from B1
1072	6.20.2016	13:51	6.20.07	East	6.20.07-B45 and B47 cells
1073	6.20.2016	13:51	6.20.08	East	6.20.08-Excavating & mixing B49
1074	6.20.2016	14:04	6.20.09	West	6.20.09-Access panel on north silo removed for gasket replacement
1075	6.20.2016	15:31	6.20.10	East	6.20.10-Cells B45-47-49 complete
1076	6.20.2016	9:01	6.20.11	East	6.20.11-Remixing B56 VIDEO
1077	6.21.2016	9:23	6.21.01	East	6.21.01-Unloading backfill in TFS1
1078	6.21.2016	9:23	6.21.02	North	6.21.02-ISS bucket mixing area B1

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1079	6.21.2016	14:02	6.21.03	East	6.21.03-Excavation TFS2, location 4, area B1
1080	6.21.2016	14:02	6.21.04	East	6.21.04-Excavation B1 in TFS2
1081	6.21.2016	15:31	6.21.05	North	6.21.05-ISS area B1 and north wall
1082	6.21.2016	15:31	6.21.06	South	6.21.06-ISS B45-B47, mixing B52
1083	6.21.2016	15:31	6.21.07	East	6.21.07-ISS B45-B47-B49
1084	6.21.2016	15:42	6.21.08	North	6.21.08-Brackets on TFS2
1085	6.21.2016	15:43	6.21.09	South	6.21.09-Cracks outside north door, TFS1
1086	6.21.2016	15:43	6.21.10	South	6.21.10-Cracks outside north TFS1
1087	6.21.2016	15:43	6.21.11	North	6.21.11-North door TFS1 barricaded
1088	6.21.2016	15:44	6.21.12	West	6.21.12-Excavation B1 foamed
1089	6.21.2016	15:44	6.21.13	North	6.21.13-Excavation inside TFS2, B1 foam applied
1090	6.21.2016	15:45	6.21.14	East	6.21.14-Excavated material stockpile inside TFS2
1091	6.22.2016	9:41	6.22.01	East	6.22.01-B1 Excavation stockpiled in TFS2
1092	6.22.2016	9:41	6.22.02	North	6.22.02-B1 excavation
1093	6.22.2016	9:41	6.22.03	East	6.22.03-B1 excavation
1094	6.22.2016	10:12	6.22.04	East	6.22.04-Crane mats on hand
1095	6.22.2016	16:02	6.22.05	North	6.22.05-TFS bracket
1096	6.23.2016	7:16	6.23.01	East	6.23.01-Rolloff for Concrete Removal
1097	6.23.2016	9:48	6.23.02	South	6.23.02-Frak tank cleanout - confined space- west
1098	6.23.2016	10:26	6.23.03	West	6.23.03-Frak tank cleanout confined space- south
1099	6.23.2016	7:38	6.23.04	South	6.23.04-Vac Truck for frac tank cleanout
1100	6.23.2016	10:19	6.23.05	North	6.23.05-Concrete removal TFS1
1101	6.23.2016	10:37	6.23.06	North	6.23.06-Installation of lifting brackets, TFS2
1102	6.23.2016	11:18	6.23.07	North	Grading Area A
1103	6.23.2016	10:19	6.23.08	East	ISS area B49
1104	6.24.2016	9:22	6.24.01	East	Remixing B51
1105	6.24.2016	9:31	6.24.02	East	Concrete loadout, TFS1, B1
1106	6.24.2016	9:32	6.24.03	West	Concrete loadout, 30 CY roll off
1107	6.24.2016	10:22	6.24.04	North	Site prep to move TFS1

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1108	6.24.2016	13:20	6.24.05	North	Site grading for TFS1 move
1109	6.24.2016	12:42	6.24.06	North	Spreading gravel Area A
1110	6.24.2016	13:24	6.24.07	East	Mixing B53
1111	6.24.2016	13:24	6.24.08	North	Mixing B53 and B54
1112	6.27.2016	8:51	6.27.01	North	6.27.01-Area A grading and gravel installed
1113	6.27.2016	8:51	6.27.02	North	6.27.02-Area A grading and gravel installed
1114	6.27.2016	8:51	6.27.03	North	6.27.03-Area A grading and gravel installed
1115	6.27.2016	9:04	6.27.04	East	6.27.04-TFS1, B1 ISS complete
1116	6.27.2016	9:04	6.27.05	East	6.27.05-Concrete pile being hauled off site
1117	6.27.2016	9:04	6.27.06	North	6.27.06-Backfill B1, TFS1
1118	6.27.2016	9:05	6.27.07	North	6.27.07-Temporary backfill for road through B1, TFS1
1119	6.27.2016	9:08	6.27.08	North	6.27.08-Removal of temporary fill between TFS
1120	6.27.2016	9:08	6.27.09	North	6.27.09-Temporary backfill for road through B1, TFS
1121	6.27.2016	9:08	6.27.10	South	6.27.10 Completed ISS B1, TFS1
1122	6.27.2016	9:10	6.27.11	North	6.27.11-Excavation B1, TFS2
1123	6.27.2016	9:10	6.27.12	East	6.27.12-Excavation B1, TFS2
1124	6.27.2016	10:27	6.27.13	North	6.27.13-Temporary backfill for road through B1, TFS1
1125	6.27.2016	2:52	6.27.14	North	6.27.14-Moving crane mats into TFS2
1126	6.28.2016	7:22	6.28.01	South	6.28.01-Trucks staged for loading
1127	6.28.2016	13:24	6.28.02	North	6.28.02-B1 TFS2 excavated material pile
1128	6.28.2016	13:24	6.28.03	North	6.28.03-B1 TFS2 North and east walls
1129	6.28.2016	15:17	6.28.04	West	6.28.04-Foaming during loading operation
1130	6.29.2016	7:40	6.29.01	North	6.29.01-Loading out excavated materials B1, TFS2, location 4
1131	6.29.2016	7:40	6.29.02	North	6.29.02-Excavated materials foamed
1132	6.29.2016	10:27	6.29.03	West	6.29.03-West slope, toe of slope B1, TFS2, location 4 marked
1133	6.29.2016	10:27	6.29.04	East	6.29.04-South slope B1, TFS2, location 4
1134	6.29.2016	10:27	6.29.05	East	6.29.05-Loading & foaming B1, TFS2, location 4
1135	6.29.2016	10:37	6.29.06	North	6.29.06-Haul road between TFS1 & TFS2
1136	6.29.2016	10:37	6.29.07	East	6.29.07-Turning area between TFS1 & TFS2

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1137	6.29.2016	12:56	6.29.08	North	6.29.08-Stockpiled material on B2, TFS2. location 4
1138	6.29.2016	12:56	6.29.09	North	6.29.09-West slope B1, TFS2, location 4
1139	6.30.2016	9:36	6.30.01	North	6.30.01-Shaping east slope B1 (TFS2, location 4)
1140	6.30.2016	9:38	6.30.02	North	6.30.02-NE corner at sheeting area B2
1141	6.30.2016	11:06	6.30.03	North	6.30.03-West & north slopes area B1 (TFS2, location 4)
1142	6.30.2016	11:06	6.30.04	East	6.30.04-Prep for mixing cell B3
1143	6.30.2016	11:13	6.30.05	North	6.30.05-Shaping slope B2 excavation (TFS2, location 4)
1144	6.30.2016	11:13	6.30.06	North	6.30.06-Excavation of B2, looking at north slope of B1 and B2
1145	6.30.2016	11:13	6.30.07	West	6.30.07-Area B1, survey
1146	6.30.2016	12:54	6.30.08	North	6.30.08-Mixing cell B3
1147	6.30.2016	13:02	6.30.09	North	6.30.09-Mixing B1, excavating B2 area
1148	6.30.2016	13:24	6.30.10	South	6.30.10-Mixing B1, excavating B2 area
1149	6.30.2016	13:24	6.30.11	East	6.30.11-East sheeting B2
1150	6.30.2016	13:24	6.30.12	West	6.30.12-North slope cell B1
1151	6.30.2016	13:30	6.30.13	West	6.30.13-North slope, mixing cell B3
1152	6.30.2016	14:17	6.30.14	East	6.30.14-Auger rig arrives, transported into compound
1153	6.30.2016	14:19	6.30.15	North	6.30.15-Roadway damage due to auger rig
1154	6.30.2016	14:20	6.30.16	North	6.30.16-Roadway damage due to auger rig
1155	6.30.2016	15:07	6.30.17	West	6.30.17-Auger rig parked & barricaded
1156	6.30.2016	15:44	6.30.18	North	6.30.18-NE corner area B2 excavation
1157	6.30.2016	15:44	6.30.19	North	6.30.19-NE corner area B2 excavation
1158	7.01.2016	8:38	7.01.01	South	7.01.01-Mixing cell B5
1159	7.01.2016	8:38	7.01.02	North	7.01.02-Foaming G1 excavation
1160	7.01.2016	8:47	7.01.03	West	7.01.03-Foaming G1 excavation
1161	7.01.2016	8:56	7.01.04	North	7.01.04-Sampling ISS B1, location 4
1162	7.01.2016	8:59	7.01.05	NW	7.01.05-Sampling ISS B1, location 4
1163	7.01.2016	9:12	7.01.06	West	7.01.06-Testing ISS sample
1164	7.01.2016	11:40	7.01.07	South	7.01.07-Life ring inside TFS as a safety measure
1165	7.01.2016	11:43	7.01.08	North	7.01.08-Mixing B9 and excavation

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1166	7.05.2016	11:44	7.05.01	East	7.05.01-Removal of concrete Area F, south and west of TFS1 location 4
1167	7.05.2016	15:51	7.05.02	West	7.05.02-Relocation of TIGG blowers
1168	7.05.2016	15:52	7.05.03	East	7.05.03-Removal of concrete Area F, south and west of TFS1 location 4
1169	7.05.2016	15:53	7.05.04	East	7.05.04-Equipment staged
1170	7.05.2016	15:56	7.05.05	East	7.05.05-Crane arrives on site
1171	7.05.2016	16:04	7.05.06	North	7.05.06-Crane arrives, moving into area
1172	7.06.2016	8:03	7.06.01	East	7.06.01-Remove concrete Area F south & west of TFS1
1173	7.06.2016	8:11	7.06.02	North	7.06.02-Watering concrete removal to knock down dust
1174	7.06.2016	14:42	7.06.03	East	7.06.03-Crane positioned for moving TIGGs
1175	7.06.2016	16:14	7.06.04	North	7.06.04-Excavation for TFS1 base, crane staging
1176	7.06.2016	16:14	7.06.05	West	7.06.05-Excavation for TFS1 base, location 2
1177	7.07.2016	7:57	7.07.01	North	7.07.01-Rigging for tent lift
1178	7.07.2016	7:57	7.07.02	North	7.07.02-Rigging for tent lift
1179	7.07.2016	8:05	7.07.03	West	7.07.03-Bucket mixing B10-11-12
1180	7.07.2016	8:39	7.07.04	East	7.07.04-Connecting rigging onto TFS for lift
1181	7.07.2016	8:56	7.07.05	North	7.07.05-Connecting rigging onto TFS for lift
1182	7.07.2016	9:05	7.07.06	East	7.07.06-Rigging TFS
1183	7.07.2016	9:05	7.07.07	East	7.07.07-Rigging TFS
1184	7.07.2016	9:07	7.07.08	East	7.07.08-Rigging TFS
1185	7.07.2016	9:15	7.07.09	East	7.07.09-Rigging TFS- note lack of head room on boom
1186	7.07.2016	9:50	7.07.10	East	7.07.10-Rigging TFS- note lack of head room on boom
1187	7.07.2016	9:54	7.07.11	East	7.07.11-Rigging TFS- note lack of head room on boom
1188	7.07.2016	10:16	7.07.12	South	7.07.12-Servicing porta potties in exclusion zone- no delineation
1189	7.07.2016	13:51	7.07.13	East	7.07.13-Rigging TFS with shorter slings
1190	7.07.2016	14:03	7.07.14	East	7.07.14-Test pick with shorter slings
1191	7.07.2016	14:03	7.07.15	East	7.07.15-Test pick with shorter slings
1192	7.07.2016	14:12	7.07.16	East	7.07.16-Test pick with shorter slings
1193	7.07.2016	14:20	7.07.17	North	7.07.17-Overall site
1194	7.08.2016	7:01	7.08.01	East	7.08.01-Safety briefing before move

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1195	7.08.2016	7:59	7.08.02	East	7.08.02-First pick on north end TFS1
1196	7.08.2016	8:05	7.08.03	North	7.08.03-TFS1 north end pick and relocation
1197	7.08.2016	8:06	7.08.04	North	7.08.04-NE TFS1 relocation
1198	7.08.2016	8:29	7.08.05	East	7.08.05-NE TFS1 relocation
1199	7.08.2016	8:07	7.08.06	East	7.08.06-NE TFS1 relocation
1200	7.08.2016	8:12	7.08.07	East	7.08.07-North slope in location 1 filled to ease slope
1201	7.08.2016	9:20	7.08.08	North	7.08.08-Bucket mixing B6
1202	7.08.2016	9:21	7.08.09	North	7.08.09-TFS1 location 1, south structure
1203	7.08.2016	9:22	7.08.10	North	7.08.10-TFS1, location 2 north end in place
1204	7.08.2016	10:01	7.08.11	South	7.08.11-Prep for south end TFS1 move
1205	7.08.2016	11:38	7.08.12	East	7.08.12-Basket of aerial lift
1206	7.08.2016	11:50	7.08.13	North	7.08.13-Foaming B1 and G1 under former TFS1, location 1
1207	7.08.2016	12:45	7.08.14	West	7.08.14-Coal tar in area F, ditch for TFS base
1208	7.08.2016	12:47	7.08.15	South	7.08.15-Excavated materials from ditch excavation foamed
1209	7.08.2016	12:48	7.08.16	West	7.08.16-Excavation for base plates TFS1, location 2
1210	7.08.2016	1:06	7.08.17	West	7.08.17-Excavation for base plates TFS1, location 2
1211	7.08.2016	1:06	7.08.18	West	7.08.18-Survey elevation for excavation for base plates TFS1, location 2
1212	7.08.2016	1:11	7.08.19	West	7.08.19-Excavation for base plates TFS1, location 2
1213	7.08.2016	13:28	7.08.20	West	7.08.20-Excavation for base plates TFS1, location 2
1214	7.08.2016	13:28	7.08.21	West	7.08.21-Excavation for base plates TFS1, location 2
1215	7.08.2016	13:29	7.08.22	North	7.08.22-Excavation for base plates TFS1, location 2
1216	7.08.2016	13:32	7.08.23	East	7.08.23-Rigging south end TFS1 for relocation to location 2
1217	7.08.2016	13:33	7.08.24	East	7.08.24-Safety zone established for TFS move
1218	7.08.2016	13:38	7.08.25	South	7.08.25-Moving north end TFS1
1219	7.08.2016	13:43	7.08.26	East	7.08.26-Moving north end TFS1
1220	7.08.2016	13:43	7.08.27	East	7.08.27-Moving north end TFS1
1221	7.08.2016	14:30	7.08.28	West	7.08.28-Corner of gun club behind TFS1, location 2
1222	7.08.2016	14:30	7.08.29	North	7.08.29-Corner of gun club behind TFS1, location 2
1223	7.08.2016	8:12	7.08.30	East	7.08.30-Moving TFS1 location 1 to 2

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1224	7.08.2016	14:30	7.08.31	North	7.08.31-Moving TFS1 location 1 to 2
1225	7.11.2016	14:46	7.11.01	North	7.11.01-Remove temporary roadway & backfill B1
1226	7.11.2016	14:45	7.11.02	North	7.11.02-Setting up auger rig
1227	7.11.2016	13:12	7.11.03	North	7.11.03-Backfill B1 and ramp G1
1228	7.11.2016	13:12	7.11.04	North	7.11.04-Backfill B1
1229	7.11.2016	13:06	7.11.05	North	7.11.05-Compaction testing B1
1230	7.11.2016	9:59	7.11.06	North	7.11.06 SE TFT2 at location 2
1231	7.11.2016	9:58	7.11.07	East	7.11.07-Excavate ramp for auger rig in G1
1232	7.11.2016	9:58	7.11.08	East	7.11.08-Excavate ramp for auger rig in G1
1233	7.11.2016	9:58	7.11.09	East	7.11.09-Excavate ramp for auger rig in G1
1234	7.12.2016	12:54	7.12.01	North	7.12.01-TFS2, location 4, ISS complete
1235	7.12.2016	12:55	7.12.02	North	7.12.02-Excavator staged for decon inside TFS2, location 4
1236	7.12.2016	15:15	7.12.03	North	7.12.03-B1 backfill and ramp for auger rig
1237	7.12.2016	15:15	7.12.04	South	7.12.04-Decon pad placed
1238	7.13.2016	6:57	7.13.01	North	7.13.01-Stockpile inside TFS1, location 2 covered
1239	7.13.2016	6:57	7.13.02	North	7.13.02-Stockpile inside TFS1, location 2 covered
1240	7.13.2016	9:03	7.13.03	East	7.13.03-South man door on TFS1, location 2 safety hazard. Sill is 3' from ground level-
1241	7.13.2016	9:05	7.13.04	East	7.13.04-Backfill B1
1242	7.13.2016	9:08	7.13.05	West	7.13.05-Backfill B1, construct roadway
1243	7.13.2016	9:09	7.13.06	East	7.13.06-Auger rig on site under repair
1244	7.13.2016	9:11	7.13.07	East	7.13.07-Aerial lift in TFS, not chocked, wheel chocks on machine not used
1245	7.13.2016	9:11	7.13.08	East	7.13.08-Aerial lift in TFS, not chocked, equipment running
1246	7.13.2016	9:12	7.13.09	North	7.13.09-Aerial lift in TFS, not chocked, wheel chocks on machine not used
1247	7.13.2016	10:50	7.13.10	West	7.13.10-Moving air blowers for TIGGs
1248	7.13.2016	13:27	7.13.11	North	7.13.11-Air blowers in place for TFS1, location 2
1249	7.13.2016	9:41	7.13.12	South	7.13.12-Broken top slab at sparge well in area A
1250	7.13.2016	13:30	7.13.13	North	7.13.13-Excavator working in B1 and G1 creating berm to allow for water to collect for disposal. This contaminated the equipment
1251	7.14.2016	10:11	7.14.01	West	7.14.01-TIGG blower connection
1252	7.14.2016	10:11	7.14.02	West	7.14.02-TIGG blower connection

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1253	7.14.2016	10:12	7.14.03	North	7.14.03-Recycle concrete loaded for disposal
1254	7.14.2016	10:15	7.14.04	West	7.14.04-GSI excavator partially decontaminated
1255	7.14.2016	10:29	7.14.05	North	7.14.05-Backfill B1
1256	7.14.2016	13:48	7.14.06	West	7.14.06-Construction of TIGG blower enclosures
1257	7.15.2016	10:06	7.15.01	North	7.15.01-Plastic barriers unloaded for traffic control on site
1258	7.15.2016	13:39	7.15.02	West	7.15.02-TIGG unit connections and sound enclosure construction
1259	7.15.2016	13:42	7.15.03	North	7.15.03-GSI decontaminating excavator
1260	7.15.2016	13:45	7.15.04	North	7.15.04-Excavation TFS2, location 4 B2
1261	7.15.2016	13:46	7.15.05	South	7.15.05-Air monitoring report for TFS2
1262	7.15.2016	13:47	7.15.06	South	7.15.06-Excavation B2
1263	7.15.2016	13:47	7.15.07	South	7.15.07-Temperature monitoring in TFS
1264	7.15.2016	13:48	7.15.08	North	7.15.08-TFS2, location 4
1265	7.18.2016	13:39	7.18.01	East	7.18.2016-Install Kelly bar on auger rig
1266	7.19.2016	7:56	7.19.01	East	7.19.01-Shaping slope adjacent to ramp into G2. Ramp was widened, resulting in steep slope
1267	7.19.2016	8:05	7.19.02	South	7.19.02-Auger rig moving toward ramp into G2
1268	7.19.2016	8:19	7.19.03	North	7.19.03-Excavation in B1 along sheeting
1269	7.19.2016	8:29	7.19.04	North	7.19.04-Foaming excavation inside B1
1270	7.19.2016	9:03	7.19.05	South	7.19.05-Auger rig moving down ramp into G2
1271	7.19.2016	9:19	7.19.06	East	7.19.06-Resetting Kelly bar
1272	7.19.2016	10:36	7.19.07	East	7.19.07-Install auger head
1273	7.19.2016	11:46	7.19.08	East	7.19.08-Testing auger with water
1274	7.19.2016	11:51	7.19.09	South	7.19.09-Instructions & hazard warning on aerial lift
1275	7.19.2016	1:16	7.19.10	East	7.19.10-Backfill in B1
1276	7.19.2016	1:12	7.19.11	East	7.19.11-ISS auger drilling G2
1277	7.19.2016	1:16	7.19.12	East	7.19.12-Ground water in B1
1278	7.19.2016	1:30	7.19.13	West	7.19.13-ISS auger drilling G2
1279	7.19.2016	1:30	7.19.14	West	7.19.14-ISS auger drilling G2
1280	7.19.2016	1:41	7.19.15	West	7.19.15-ISS auger drilling G2
1281	7.20.2016	9:07	7.20.01	North	7.20.01-Ramp into TFS2, location 4 for haul trucks

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1282	7.20.2016	9:07	7.20.02	North	7.20.02-Compactor used for compacting backfill in B2. Lifts were compacted and tested.
1283	7.20.2016	9:07	7.20.03	North	7.20.03-Backfill in B2 for ramp
1284	7.20.2016	10:08	7.20.04	North	7.20.04-Backfill in B2 being compacted
1285	7.20.2016	10:32	7.20.05	West	7.20.05-ISS auger mixing G2
1286	7.20.2016	13:53	7.20.06	West	7.20.06-Leak in mixer for grout. Temporary control by water mist.
1287	7.20.2016	15:26	7.20.07	North	7.20.07-Grade stake in G2 showing elevation of 265.4
1288	7.20.2016	15:26	7.20.08	East	7.20.08-ISS G2 south end
1289	7.20.2016	15:26	7.20.09	North	7.20.09-ISS area G2 south end
1290	7.20.2016	15:29	7.20.10	North	7.20.10-Ramp into B2
1291	7.20.2016	15:30	7.20.11	South	7.20.11-West slope on ramp into B2.
1292	7.20.2016	15:31	7.20.12	South	7.20.12-East slope on ramp into B2
1293	7.20.2016	15:34	7.20.13	North	7.20.13-Auger rig in position G2
1294	7.20.2016	15:35	7.20.14	North	7.20.14-Ductwork for TIGGs under construction
1295	7.20.2016	15:35	7.20.15	West	7.20.15-Ductwork for TIGGs under construction
1296	7.21.2016	7:31	7.21.01	North	7.21.01-Cleaning plastic on ramp into B2
1297	7.21.2016	7:54	7.21.02	North	7.21.02-Construction access to back of site. Trucks starting to track mud.
1298	7.21.2016	7:54	7.21.03	West	7.21.03-Construction entrance muddy
1299	7.21.2016	8:08	7.21.04	North	7.21.04-Grading ramp & loading excavated materials B2
1300	7.21.2016	8:14	7.21.05	West	7.21.05-Walkway from north egress TFS1, area D
1301	7.21.2016	8:14	7.21.06	North	7.21.06-North man door into TFS1, area D
1302	7.21.2016	8:24	7.21.07	East	7.21.07-ISS auger mix G2
1303	7.21.2016	9:55	7.21.08	West	7.21.08-Leaking water from water truck
1304	7.21.2016	9:55	7.21.09	South	7.21.09-Water trail toward ball field, laying in low spot
1305	7.21.2016	12:33	7.21.10	East	7.21.10-Excavation for walers area D
1306	7.21.2016	12:34	7.21.11	East	7.21.11-Excavation for walers area D
1307	7.21.2016	12:34	7.21.12	South	7.21.12-Stockpiled excavation area D
1308	7.21.2016	18:54	7.21.13	North	7.21.13-Excavation inside area B2, foamed
1309	7.21.2016	13:12	7.21.14	East	7.21.14-Installing sampling box on auger rig
1310	7.21.2016	13:22	7.21.15	East	7.21.15-Cleaning soil from sheeting area D

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1311	7.21.2016	13:23	7.21.16	East	7.21.16-Welding braces area D
1312	7.21.2016	13:24	7.21.17	East	7.21.17-Proximity of workers to welding without scree
1313	7.21.2016	14:49	7.21.18	East	7.21.18-Loading excavated materials B2
1314	7.22.2016	7:22	7.22.01	South	7.22.01-Damage to road by CEI excavator
1315	7.22.2016	7:22	7.22.02	South	7.22.02-Damage to road by CEI excavator
1316	7.22.2016	8:52	7.22.03	North	7.22.03-Excavation B2 foamed
1317	7.22.2016	13:22	7.22.04	West	7.22.04-Hauling out excavated materials B2
1318	7.22.2016	13:22	7.22.05	North	7.22.05-Excavation B2
1319	7.22.2016	13:27	7.22.06	North	7.22.06-Slope of access road adjacent to G2 marked for regrading
1320	7.22.2016	13:29	7.22.07	West	7.22.07-Welding walers & braces D
1321	7.22.2016	13:31	7.22.08	West	7.22.08-Decon ramp installed at south door TFS1 location 2
1322	7.22.2016	14:09	7.22.09	North	7.22.09-Excavating slope for widened spoil area for G2
1323	7.22.2016	14:22	7.22.10	West	7.22.10-Backfill from slope regrading in B1
1324	7.22.2016	14:23	7.22.11	West	7.22.11-Grading backfill in B1- not compacted
1325	7.22.2016	14:28	7.22.12	West	7.22.12-Air monitor report TFS1, back tent, location 4.
1326	7.22.2016	14:29	7.22.13	South	7.22.13-Decon trucks coming out of TFS1, location 2, excavation D
1327	7.22.2016	14:34	7.22.14	South	7.22.14-Loading materials area D excavation
1328	7.25.2016	8:25	7.25.01	East	7.25.01-Resetting crane mats G2
1329	7.25.2016	8:31	7.25.02	North	7.25.02-Grading ramp B1B2
1330	7.25.2016	1:02	7.25.03	East	7.25.03-Auger mixing G2
1331	7.25.2016	1:16	7.25.04	East	7.25.04-Auger mixing G2
1332	7.26.2016	9:37	7.26.01	East	7.26.01-Dewatering B2
1333	7.26.2016	9:40	7.26.02	South	7.26.02-Drill rig in place for core samples B2
1334	7.26.2016	9:56	7.26.03	South	7.26.03-Taking core samples of ISS B2
1335	7.26.2016	15:13	7.26.04	North	7.26.04-Tarpping excavated materials area D
1336	7.26.2016	15:13	7.26.05	West	7.26.05-Foaming area D
1337	7.27.2016	8:18	7.27.01	South	7.27.01-Loading excavated materials area D
1338	7.27.2016	8:30	7.27.02	East	7.27.02-North slope B2, TFS location 4
1339	7.27.2016	8:32	7.27.03	West	7.27.03-Core drilling B2 in roadway

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1340	7.27.2016	9:03	7.27.04	East	7.27.04-Welding braces & walers area D
1341	7.27.2016	9:04	7.27.05	East	7.27.05-Setting steel for braces area D
1342	7.27.2016	13:23	7.27.06	West	7.27.06-Excavation area D adjacent to gas holder
1343	7.27.2016	13:26	7.27.07	South	7.27.07-Excavation area D adjacent to gas holder
1344	7.27.2016	13:47	7.27.08	East	7.27.08-Coal tar on surface NE corner of gas holder
1345	7.27.2016	13:48	7.27.09	East	7.27.09-Coal tar on surface NE corner of gas holder
1346	7.27.2016	13:49	7.27.10	West	7.27.10-Excavated materials, concrete area D
1347	7.27.2016	15:16	7.27.11	East	7.27.11-Spoils adjacent to G2 auger drilling
1348	7.28.2016	7:11	7.28.01	North	7.28.01-Visible product from area D, north of concrete slab
1349	7.28.2016	7:11	7.28.02	South	7.28.02-Visible product from area D, north of concrete slab
1350	7.28.2016	7:12	7.28.03	South	7.28.03-Visible product from area D, north of concrete slab
1351	7.28.2016	7:12	7.28.04	South	7.28.04-Visible product from area D, north of concrete slab
1352	7.28.2016	7:12	7.28.05	South	7.28.05-Visible product from area D, north of concrete slab
1353	7.28.2016	7:35	7.28.06	West	7.28.06-Staging in area D
1354	7.28.2016	7:44	7.28.07	North	7.28.07-Excavation area D at north east corner
1355	7.28.2016	8:45	7.28.08	South	7.28.08-Visible product from area D, north of concrete slab
1356	7.28.2016	8:46	7.28.09	North	7.28.09-Visible product from area D, north of concrete slab
1357	7.28.2016	8:53	7.28.10	East	7.28.10-Tracks on excavator in area D
1358	7.28.2016	9:14	7.28.11	West	7.28.11-Construction entrance top dressed with fresh stone
1359	7.28.2016	10:54	7.28.12	East	7.28.12-Decon auger rig in G2
1360	7.28.2016	10:54	7.28.13	East	7.28.13-Cleaning excavator bucket for decon in G2
1361	7.28.2016	13:47	7.28.14	East	7.28.14-Dewatering in B2
1362	7.28.2016	13:49	7.28.15	South	7.28.15-Loading excavated materials B2
1363	7.29.2016	8:29	7.29.01	East	7.29.01-North end area D
1364	7.29.2016	8:30	7.29.02	East	7.29.02-North end area D
1365	7.29.2016	8:31	7.29.03	South	7.29.03-North end area D
1366	7.29.2016	8:37	7.29.04	North	7.29.04-Watering concrete breaking in area D
1367	7.29.2016	8:55	7.29.05	East	7.29.05-Excavating sheeting B2
1368	7.29.2016	8:56	7.29.06	East	7.29.06-Area G1

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1369	7.29.2016	8:56	7.29.07	South	7.29.07-Area G1
1370	7.29.2016	10:47	7.29.08	North	7.29.08-Underground storage tank discovered in area D
1371	7.29.2016	10:51	7.29.09	West	7.29.09-Underground storage tank discovered in area D
1372	7.29.2016	10:51	7.29.10	West	7.29.10-Underground storage tank discovered in area D
1373	7.29.2016	10:51	7.29.11	East	7.29.11-Underground storage tank discovered in area D
1374	7.29.2016	11:09	7.29.12	East	7.29.12-Excavation in area B2
1375	7.29.2016	11:10	7.29.13	East	7.29.13-Dewatering B2
1376	7.29.2016	13:06	7.29.14	East	7.29.14-Decon & move crane mats G1
1377	7.29.2016	14:43	7.29.15	North	7.29.15-North end area D foamed
1378	7.29.2016	14:43	7.29.16	North	7.29.16-North end area D foamed
1379	7.29.2016	14:47	7.29.17	West	7.29.17-Welders fabricating support system outside TFS
1380	7.29.2016	14:48	7.29.18	North	7.29.18-Product visible area D
1381	8.01.2016	8:01	8.01.01	North	8.01.01-Loading excavated materials area D
1382	8.01.2016	8:15	8.01.02	West	8.01.02-Flooding in TFS2, area B1-B2
1383	8.01.2016	8:15	8.01.03	North	8.01.03-Pumping B1-B2
1384	8.01.2016	8:16	8.01.04	West	8.01.04-Excavating adjacent to sheeting outside area D
1385	8.01.2016	13:25	8.01.05	North	8.01.05-Backfill eroded slopes G1 after heavy rain & flooding
1386	8.01.2016	13:26	8.01.06	West	8.01.06-Flooding in B1-B2
1387	8.01.2016	13:27	8.01.07	West	8.01.07-Fabricating walers and support system adjacent to area D
1388	8.01.2016	13:29	8.01.08	South	8.01.08-Excavation area D
1389	8.01.2016	13:36	8.01.09	East	8.01.09-Area D, NW of sheeting, outside excavation area
1390	8.01.2016	15:29	8.01.10	West	8.01.10-Support system outside area D
1391	8.01.2016	16:17	8.01.11	East	8.01.11-Filters removed from TIGGs, TFS1
1392	8.01.2016	16:18	8.01.12	East	8.01.12-Filters removed from TIGGs TFS1
1393	8.01.2016	16:42	8.01.13	East	8.01.13-Tag out on electric panel for TIGGs
1394	8.02.2016	7:03	8.02.01	West	8.02.01-Flooding in B1-B2
1395	8.02.2016	9:56	8.02.02	East	8.02.02-Gas holder wall uncovered area D north end
1396	8.02.2016	9:58	8.02.03	East	8.02.03-Excavating area D north end
1397	8.02.2016	10:00	8.02.04	South	8.02.04-Excavating area D, north end

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1398	8.02.2016	10:01	8.02.05	East	8.02.05-Product adjacent to gas holder wall north end
1399	8.02.2016	12:14	8.02.06	South	8.02.06-Product adjacent to gas holder wall north end
1400	8.02.2016	12:15	8.02.07	East	8.02.07-Close-up of product at gas holder wall
1401	8.02.2016	12:15	8.02.08	East	8.02.08-Close-up of product at gas holder wall
1402	8.02.2016	12:15	8.02.09	West	8.02.09-Close-up of product at gas holder wall
1403	8.02.2016	12:21	8.02.10	South	8.02.10-Gas holder wall north end
1404	8.02.2016	13:48	8.02.11	East	8.02.11-Excavation inside gas holder north end
1405	8.02.2016	13:52	8.02.12	East	8.02.12-Excavation inside gas holder north end
1406	8.02.2016	13:57	8.02.13	East	8.02.13-Concrete removed from footers adjacent to NE gas holder
1407	8.02.2016	13:58	8.02.14	West	8.02.14-Excavation inside gas holder wall foamed
1408	8.02.2016	13:59	8.02.15	West	8.02.15-Excavation inside gas holder wall
1409	8.02.2016	14:00	8.02.16	West	8.02.16-Steel removed from gas holder
1410	8.02.2016	14:13	8.02.17	East	8.02.17-Coal tar on roadway outside TFS area D
1411	8.02.2016	14:13	8.02.18	East	8.02.18-Coal tar on roadway outside TFS area D
1412	8.03.2016	9:33	8.03.01	West	8.03.01-Flooding in B1-B2
1413	8.03.2016	9:34	8.03.02	North	8.03.02-Flooding in B1-B2
1414	8.03.2016	9:34	8.03.03	West	8.03.03-Support system adjacent to area D
1415	8.03.2016	9:34	8.03.04	West	8.03.04-Support system between area D & area B1
1416	8.03.2016	9:39	8.03.05	South	8.03.05-Flow of coal tar area D, south end
1417	8.03.2016	9:41	8.03.06	South	8.03.06-Flow of coal tar area D, south end
1418	8.03.2016	9:43	8.03.07	East	8.03.07-Excavation & foaming area D
1419	8.03.2016	9:43	8.03.08	East	8.03.08-Area D holder area foamed
1420	8.03.2016	10:32	8.03.09	North	8.03.09-Area D excavation west of holder
1421	8.03.2016	13:24	8.03.10	West	8.03.10-Excavating channels for dewatering B1-B2
1422	8.03.2016	14:47	8.03.11	North	8.03.11-Gas holder wall
1423	8.03.2016	14:47	8.03.12	West	8.03.12-Gas holder wall
1424	8.03.2016	14:48	8.03.13	South	8.03.13-Coal tar adjacent to gas holder wall
1425	8.03.2016	14:48	8.03.14	South	8.03.14-Coal tar adjacent to gas holder wall
1426	8.03.2016	14:49	8.03.15	West	8.03.15-Gas holder excavated to bottom

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1427	8.03.2016	14:56	8.03.16	South	8.03.16-Gas holder excavation
1428	8.03.2016	15:27	8.03.17	West	8.03.17-Gas holder foamed
1429	8.03.2016	15:27	8.03.18	West	8.03.18-Gas holder foamed
1430	8.04.2016	8:33	8.04.01	North	8.04.01-Areas B1-B2 after pumping is complete
1431	8.04.2016	8:34	8.04.02	West	8.04.02-Dismantling TIGGs TFS2, location 4
1432	8.04.2016	8:57	8.04.03	North	8.04.03-Pumping B1 & G1
1433	8.04.2016	8:58	8.04.04	North	8.04.04-Site overview
1434	8.04.2016	8:58	8.04.05	North	8.04.05-Site overview
1435	8.04.2016	11:26	8.04.06	West	8.04.06-Drilling rig set up to core drill gas holder floor area D
1436	8.04.2016	11:26	8.04.07	East	8.04.07-Breaking concrete area D and watering for dust control
1437	8.04.2016	11:38	8.04.08	East	8.04.08-Survey core samples from beneath gas holder area D
1438	8.04.2016	11:48	8.04.09	North	8.04.09-Backfill TFS2, location 4 B1-B2
1439	8.04.2016	11:48	8.04.10	North	8.04.10-Backfill TFS2, location 4 B1-B
1440	8.04.2016	13:45	8.04.11	West	8.04.11-Drilling area D gas holder
1441	8.04.2016	13:57	8.04.12	West	8.04.12-Berm behind TFS2
1442	8.04.2016	14:03	8.04.13	East	8.04.13-Pumping G1
1443	8.04.2016	14:03	8.04.14	East	8.04.14-Pumping G1
1444	8.04.2016	15:21	8.04.15	North	8.04.15-Area D overview
1445	8.04.2016	15:21	8.04.16	East	8.04.16-Area D overview
1446	8.04.2016	15:25	8.04.17	East	8.04.17-Backfill on ramp to G1
1447	8.05.2016	8:38	8.05.01	North	8.05.01-Drill rig coring area gas holder floor
1448	8.05.2016	9:25	8.05.02	North	8.05.02-Aerial lifts in use TFS2
1449	8.05.2016	9:29	8.05.03	West	8.05.03-Decon drilling rig
1450	8.05.2016	10:57	8.05.04	South	8.05.04-Removing floor & walls from gas holder
1451	8.05.2016	10:59	8.05.05	South	8.05.05-Removing gas holder floor & walls
1452	8.05.2016	11:28	8.05.06	West	8.05.06-UG structure located on gas holder floor, SW corner
1453	8.05.2016	11:51	8.05.07	West	8.05.07-UG structure located on gas holder floor, SW corner
1454	8.05.2016	11:55	8.05.08	West	8.05.08-Vent holes in floor for UG structure located on gas holder floor, SW corner
1455	8.05.2016	11:55	8.05.09	North	8.05.09-Removing gas holder floor & walls

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1456	8.05.2016	11:55	8.05.10	East	8.05.10-Base under gas holder floor
1457	8.05.2016	11:55	8.05.11	North	8.05.11-Base under gas holder floor
1458	8.05.2016	11:55	8.05.12	West	8.05.12-Gas holder floor & wall demolished & crushed for cutting
1459	8.05.2016	14:14	8.05.13	North	8.05.13-Excavation of gas holder floor after steel removal
1460	8.05.2016	14:16	8.05.14	North	8.05.14-Excavation of gas holder floor after steel removal
1461	8.05.2016	14:20	8.05.15	North	8.05.15-TFS2 gable ends removed
1462	8.05.2016	14:22	8.05.16	West	8.05.16-TIGG blowers disconnected TFS2, location 4
1463	8.05.2016	14:22	8.05.17	West	8.05.17-Berm restoration at NE corner of site
1464	8.05.2016	14:23	8.05.18	East	8.05.18-Berm restoration at NE corner of site
1465	8.05.2016	14:23	8.05.19	South	8.05.19-TFS2 gable ends removed
1466	8.05.2016	14:28	8.05.20	East	8.05.20-Backfill & excavation G1
1467	8.05.2016	14:29	8.05.21	West	8.05.21-Housekeeping
1468	8.08.2016	9:13	8.08.01	North	8.08.01-Gas holder floor & walls
1469	8.08.2016	9:13	8.08.02	North	8.08.02-Area D excavation & foaming.JPG
1470	8.08.2016	9:33	8.08.03	West	8.08.03-Grading for TFS location 5
1471	8.08.2016	9:39	8.08.04	West	8.08.04-Moving aerial lift
1472	8.08.2016	9:44	8.08.05	West	8.08.05-Moving aerial lift
1473	8.08.2016	13:31	8.08.06	North	8.08.06-Area G backfill
1474	8.08.2016	13:37	8.08.07	North	8.08.07-Excavate & foaming area D
1475	8.08.2016	15:40	8.08.08	West	8.08.08-Cutting gas holder floor and walls
1476	8.09.2016	9:34	8.09.01	North	8.09.01-Backfill area B1 & B2
1477	8.09.2016	10:07	8.09.02	North	8.09.02-Cutting steel floor & walls gas holder in area D
1478	8.09.2016	15:50	8.09.03	North	8.09.03-Pumping UST in area D into barrels for disposal TBD
1479	8.09.2016	15:50	8.09.04	North	8.09.04-Pumping UST in area D into barrels for disposal TBD
1480	8.09.2016	15:50	8.09.05	North	8.09.05-UST area D
1481	8.09.2016	15:50	8.09.06	North	8.09.06-Gas holder steel partially cut
1482	8.09.2016	15:56	8.09.07	North	8.09.07-Backfill compacted along sheeting B2
1483	8.09.2016	15:57	8.09.08	West	8.09.08-Backfill along support system between D and B1
1484	8.10.2016	7:19	8.10.01	East	8.10.01-Walkway in area D blocked

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1485	8.10.2016	7:19	8.10.02	North	8.10.02-Excavation area D
1486	8.10.2016	7:19	8.10.03	East	8.10.03-Walkway & excavation area D
1487	8.10.2016	8:52	8.10.04	East	8.10.04-Turf damage to be repaired by CEI
1488	8.10.2016	8:55	8.10.05	West	8.10.05-Cutting UST for removal
1489	8.10.2016	9:07	8.10.06	West	8.10.06-UST area D
1490	8.10.2016	9:07	8.10.07	West	8.10.07-Blocked walkway area D
1491	8.10.2016	13:12	8.10.08	North	8.10.08-Excavation area D
1492	8.10.2016	13:12	8.10.09	East	8.10.09-Excavation area D
1493	8.10.2016	13:13	8.10.10	West	8.10.10-Portable lighting set up in area D
1494	8.10.2016	13:15	8.10.11	North	8.10.11-Excavation area D, east slope
1495	8.10.2016	13:16	8.10.12	North	8.10.12-Lights repaired in TFS, area D
1496	8.10.2016	13:17	8.10.13	East	8.10.13-Walkway cleared area D
1497	8.10.2016	13:29	8.10.14	North	8.10.14-Backfill & compaction B1B2
1498	8.10.2016	13:46	8.10.15	East	8.10.15-Checking east slope area D for compliance
1499	8.11.2016	7:04	8.11.01	East	8.11.01-Area D excavation
1500	8.11.2016	7:04	8.11.02	North	8.11.02-Area D excavation
1501	8.11.2016	7:06	8.11.03	North	8.11.03-Fabrication of supports for TFS2 relocation
1502	8.11.2016	8:57	8.11.04	North	8.11.04-Area D stockpile foamed
1503	8.11.2016	9:01	8.11.05	South	8.11.05-Gas holder floor being cut up for disposal
1504	8.11.2016	9:05	8.11.06	West	8.11.06-Excavation for dead man for TFS base plate
1505	8.11.2016	9:08	8.11.07	West	8.11.07-Culvert at NW corner partially filled
1506	8.11.2016	13:21	8.11.08	East	8.11.08-Constructing ramp into area D for truck loadout
1507	8.11.2016	13:01	8.11.09	West	8.11.09-Access road through site
1508	8.11.2016	15:01	8.11.10	South	8.11.10-Mud leaving site
1509	8.11.2016	15:03	8.11.11	North	8.11.11-Ramp complete into area D
1510	8.11.2016	15:04	8.11.12	East	8.11.12-Backfill area G
1511	8.11.2016	15:07	8.11.13	North	8.11.13-Installing berms for storm water diversion
1512	8.11.2016	15:09	8.11.14	North	8.11.14-Backfill in B1-B2
1513	8.11.2016	15:10	8.11.15	North	8.11.15-Decon ramp removed & access to area D

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1514	8.12.2016	6:41	8.12.01	West	8.12.01-Erosion west slope in area D
1515	8.12.2016	6:43	8.12.02	North	8.12.02-Flooding area G
1516	8.12.2016	6:43	8.12.03	North	8.12.03-Embankment adjacent to welding area
1517	8.12.2016	6+:44	8.12.04	North	8.12.04-Flooding in area B2
1518	8.12.2016	6:44	8.12.05	North	8.12.05-Flooding in area B1
1519	8.12.2016	6:45	8.12.06	West	8.12.06-Erosion at SE corner TFS1
1520	8.12.2016	6:46	8.12.07	West	8.12.07-Electrical cords to AMS2 in water
1521	8.12.2016	6:47	8.12.08	North	8.12.08-Culvert NW corner erosion.
1522	8.12.2016	6:47	8.12.09	North	8.12.09-Culvert NW corner erosion
1523	8.12.2016	6:51	8.12.10	South	8.12.10-Embankment adjacent to welding area
1524	8.12.2016	11:02	8.12.11	North	8.12.11-Flooding in area B2- afternoon
1525	8.12.2016	11:03	8.12.12	East	8.12.12-Backfill B1-B2
1526	8.12.2016	11:04	8.12.13	North	8.12.13-Backfill B1
1527	8.12.2016	12:51	8.12.14	North	8.12.14-Foaming area D
1528	8.12.2016	12:55	8.12.15	West	8.12.15-Excavation for dead man TFT relocation
1529	8.12.2016	13:01	8.12.16	North	8.12.16-Welding area staged
1530	8.12.2016	13:09	8.12.17	North	8.12.17-Overall site
1531	8.15.2016	6:50	8.15.01	North	8.15.01-Culvert at NW corner cleaned and sediment control devices repaired
1532	8.15.2016	6:50	8.15.02	East	8.15.02-Backfill in B2
1533	8.15.2016	6:50	8.15.03	South	8.15.03-Backfill & ramp in B1
1534	8.15.2016	6:52	8.15.04	North	8.15.04-Fire extinguisher tag attached
1535	8.15.2016	6:52	8.15.05	South	8.15.05-Minor flooding in area G
1536	8.15.2016	6:54	8.15.06	North	8.15.06-Area D excavation, 15 loads remaining
1537	8.15.2016	12:49	8.15.07	North	8.15.07-Crane lifting TIGG blowers.
1538	8.15.2016	13:42	8.15.08	North	8.15.08-Foundation work for TFT
1539	8.15.2016	14:50	8.15.09	North	8.15.09-Crane lifting end section off TFS
1540	8.16.2016	9:58	8.16.01	North	8.16.01-TFS 2 move location 4 to location 5
1541	8.16.2016	9:58	8.16.02	North	8.16.02-TFS 2 move location 4 to location 5
1542	8.16.2016	10:25	8.16.03	West	8.16.03-O&R on site to disconnect power to gun club

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1543	8.16.2016	11:55	8.16.04	North	8.16.04-TFS 2 move location 4 to location 5
1544	8.16.2016	12:02	8.16.05	North	8.16.05-TFS 2 move location 4 to location 5
1545	8.16.2016	12:10	8.16.06	West	8.16.06-Counterweight lifting cable properly tagged
1546	8.16.2016	12:14	8.16.07	South	8.16.07-TFS 2 move location 4 to location 5-first move complete
1547	8.16.2016	14:00	8.16.08	West	8.16.08-TFS 2 move location 4 to location 5-connecting rigging
1548	8.16.2016	14:14	8.16.09	North	8.16.09-TFS 2 move location 4 to location 5-second move
1549	8.16.2016	14:47	8.16.10	East	8.16.10-TFS 2 move location 4 to location 5-setting base plates
1550	8.16.2016	14:52	8.16.11	West	8.16.11-Temporary culvert at NW corner removed & berm rebuilt
1551	8.16.2016	15:41	8.16.12	South	8.16.12-TFS 2 move location 4 to location 5-in final position
1552	8.17.2016	16:13 (8/16)	8.17.01	West	8.17.01-Base plates bolted onto support beam TFS5
1553	8.17.2016	7:37	8.17.02	North	8.17.02-Loading out soils area D, last 18 loads
1554	8.17.2016	7:44	8.17.03	North	8.17.03-Backfill B1 & B2
1555	8.17.2016	10:33	8.17.04	North	8.17.04-Stockpiled soils area D
1556	8.17.2016	10:38	8.17.05	West	8.17.05-Areas B1 & B2, berm in place
1557	8.17.2016	14:34	8.17.06	East	8.17.06-Area D excavation complete
1558	8.17.2016	14:34	8.17.07	West	8.17.07-Area D excavation complete
1559	8.17.2016	14:34	8.17.08	West	8.17.08-Area D excavation complete
1560	8.17.2016	14:36	8.17.09	North	8.17.09-TIGGs and blowers moved to new location for TFS5
1561	8.17.2016	14:53	8.17.10	East	8.17.10-Dockbuilders preparing support system for TFS5
1562	8.18.2016	9:05	8.18.01	West	8.18.01-Area D side slopes protected
1563	8.18.2016	9:06	8.18.02	West	8.18.02-Area D side slopes protected
1564	8.18.2016	9:06	8.18.03	North	8.18.03-Area G backfill
1565	8.18.2016	9:06	8.18.04	East	8.18.04-Area G backfill
1566	8.18.2016	9:07	8.18.05	North	8.18.05-Aerial lift not chocked
1567	8.18.2016	9:09	8.18.06	South	8.18.06-Setting gable end TFS5
1568	8.18.2016	9:10	8.18.07	East	8.18.07-Unprotected edge area G, red tape had been removed by dock-builders
1569	8.18.2016	9:12	8.18.08	West	8.18.08-Debris in aerial lift basket
1570	8.18.2016	9:12	8.18.09	West	8.18.09-Debris in basket of aerial lift
1571	8.18.2016	11:35	8.18.10	West	8.18.10-Aerial lift in place for pressure washing TFS2

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1572	8.18.2016	14:07	8.18.11	West	8.18.11-Gable end support in place TFS5 south end
1573	8.18.2016	4:08	8.18.12	North	8.18.12-Columns anchored north end TFS5
1574	8.18.2016	14:09	8.18.13	South	8.18.13-Moving columns for south gable end TFS5. Note dock-builder inside warning tape, lack of tag line
1575	8.18.2016	14:11	8.18.14	East	8.18.14-Connecting column south gable end TFS5
1576	8.18.2016	14:12	8.18.15	East	8.18.15-Dock-builder, no tag line, directly beneath suspended load and aerial lift basket
1577	8.18.2016	15:10	8.18.16	East	8.18.16-Area G backfill grading & compaction.
1578	8.18.2016	15:11	8.18.17	West	8.18.17-Support beam for south gable end TFS5
1579	8.18.2016	15:16	8.18.18	South	8.18.18-Area G compaction.
1580	8.19.2016	9:01	8.19.01	East	8.19.01-Lay out support beam for TFS5
1581	8.19.2016	11:46	8.19.02	North	8.19.02-Connecting TIGGs and blowers TFS5
1582	8.19.2016	13:40	8.19.03	East	8.19.03-Removing purlins installed in error
1583	8.19.2016	13:43	8.19.04	West	8.19.04-Assembling mail box for Village of Suffern SWPPP
1584	8.22.2016	6:50	8.22.01	North	8.22.01-Flooding in B1-B2
1585	8.22.2016	6:50	8.22.02	North	8.22.02-Flooding in B1-B2
1586	8.22.2016	8:44	8.22.03	West	8.22.03-TIGGs at TFS2 disconnected
1587	8.22.2016	8:52	8.22.04	West	8.22.04-Removing lifting brackets TFS2
1588	8.22.2016	8:54	8.22.05	West	8.22.05-Removing cable stays TFS2
1589	8.22.2016	8:57	8.22.06	West	8.22.06-Soil sampling area F
1590	8.22.2016	11:11	8.22.07	North	8.22.07-Soil sampling area B1
1591	8.22.2016	12:53	8.22.08	East	8.22.08-Grading area A
1592	8.23.2016	9:45	8.23.01	West	8.23.01-Remove sound barriers from blowers TFS 2
1593	8.23.2016	14:42	8.23.02	West	8.23.02-Remove purlins & cable stays TFS2
1594	8.23.2016	15:55	8.23.03	North	8.23.03-Area A stoned and graded
1595	8.23.2016	15:55	8.23.04	South	8.23.04-Area A graded
1596	8.24.2016	9:09	8.24.01	North	8.24.01-Removal of front end of TFS2
1597	8.24.2016	9:10	8.24.02	North	8.24.02-Aerial lift in TFS2 not chocked
1598	8.24.2016	9:12	8.24.03	East	8.24.03-Aerial lift in TFS2 not chocked
1599	8.24.2016	9:12	8.24.04	South	8.24.04-TFS2 fabric removal
1600	8.24.2016	9:14	8.24.05	East	8.24.05-TFS2 fabric removal

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1601	8.24.2016	9:14	8.24.06	North	8.24.06-Grading fill previously placed TFS5
1602	8.24.2016	10:30	8.24.07	North	8.24.07-Grading fill previously placed TFS5
1603	8.24.2016	10:33	8.24.08	East	8.24.08-Area A grading & stone placement complete
1604	8.24.2016	15:02	8.24.09	West	8.24.09-TFS2 fabric and gable end removal
1605	8.24.2016	15:19	8.24.10	West	8.24.10-TFS2 disassembly
1606	8.24.2016	15:23	8.24.11	North	8.24.11-Backfill & grading area B1B2 with existing materials
1607	8.25.2016	7:14	8.25.01	West	8.25.01-Remove fabric TFS2
1608	8.25.2016	7:14	8.25.02	West	8.25.02-Disassembly of TFS2
1609	8.25.2016	7:14	8.25.03	West	8.25.03-Disassembly of TFS2
1610	8.25.2016	8:04	8.25.04	North	8.25.04-Grade & backfill B1B2
1611	8.25.2016	8:05	8.25.05	South	8.25.05-Loading out scrap steel from B2
1612	8.25.2016	10:31	8.25.06	North	8.25.06-Disassembly of TFS2
1613	8.25.2016	13:56	8.25.07	West	8.25.07-Disassembly of TFS2
1614	8.26.2016	6:58	8.26.01	North	8.26.01-Disassemble TFS2
1615	8.26.2016	7:59	8.26.02	North	8.26.02-Crane staging for TFS2
1616	8.26.2016	9:16	8.26.03	North	8.26.03-Rigging for lift TFS2
1617	8.26.2016	9:19	8.26.04	West	8.26.04-Disassemble TFS2
1618	8.26.2016	9:55	8.26.05	East	8.26.05-First arc section on ground TFS2
1619	8.26.2016	12:28	8.26.06	East	8.26.06-Disassemble TFS2
1620	8.26.2016	13:15	8.26.07	West	8.26.07-Disassemble TFS2
1621	8.26.2016	13:15	8.26.08	West	8.26.08-Disassemble TFS2
1622	8.26.2016	13:16	8.26.09	West	8.26.09-Disassemble TFS2, remove purlin
1623	8.26.2016	13:34	8.26.10	North	8.26.10-Disassemble TFS2 arc sections
1624	8.26.2016	14:19	8.26.11	North	8.26.11-Last arc section removed TFS2
1625	8.26.2016	14:28	8.26.12	North	8.26.12-TFS2 removal complete
1626	8.26.2016	14:29	8.26.13	East	8.26.13-TFS2 removal complete
1627	8.26.2016	14:29	8.26.14	East	8.26.14-Area D
1628	8.29.2016	7:46	8.29.01	North	8.29.01-Restaging decon area to TFS2
1629	8.29.2016	9:18	8.29.02	South	8.29.02-Area D

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1630	8.29.2016	12:48	8.29.03	West	8.29.03-Grading ramp into Area D for ISS
1631	8.29.2016	12:49	8.29.04	North	8.29.04-Staging TFS materials for pick up
1632	8.29.2016	13:14	8.29.05	East	8.29.05-Ramp into TFS2, area D
1633	8.29.2016	13:14	8.29.06	South	8.29.06-Staging TFS material for load out
1634	8.29.2016	14:57	8.29.07	West	8.29.07-Crane mats in place area D
1635	8.29.2016	16:05	8.29.08	North	8.29.08-Pulling fabric TFS5
1636	8.29.2016	16:05	8.29.09	West	8.29.09-Pulling fabric TFS5
1637	8.30.2016	7:49	8.30.01	East	8.30.01-Auger rig service prior to staging in excavation
1638	8.30.2016	9:02	8.30.02	East	8.30.02-Coring rig set up on G68
1639	8.30.2016	9:55	8.30.03	North	8.30.03-Auger rig staging to area D
1640	8.30.2016	13:39	8.30.04	West	8.30.04-Coring rig set up on B11
1641	8.30.2016	13:41	8.30.05	West	8.30.05-Welding support system area B1, TFS5
1642	8.31.2016	7:13	8.31.01	East	8.31.01-Slopes on south side of excavation area D, greater than allowable after auger mixing into slope
1643	8.31.2016	9:41	8.31.02	East	8.31.02-Auger mixing area D, TFS2
1644	8.31.2016	9:41	8.31.03	East	8.31.03-Auger mixing area D, TFS2
1645	8.31.2016	10:14	8.31.04	South	8.31.04-Cutting walkway into side slope area D
1646	8.31.2016	12:59	8.31.05	North	8.31.05-Sampling ISS area D
1647	8.31.2016	14:24	8.31.06	North	8.31.06-Hanging fabric north gable end TFS5
1648	8.31.2016	15:23	8.31.07	North	8.31.07-Installing fabric south gable end TFS5
1649	8.31.2016	15:34	8.31.08	North	8.31.08-Installing fabric south gable end TFS5
1650	8.31.2016	16:19	8.31.09	North	8.31.09-TFS5
1651	8.31.2016	16:26	8.31.10	East	8.31.10-Installing tire wash rack SE TFS5
1652	9.01.2016	8:44	9.01.01	East	9.01.01-Excavation area B2, TFS5
1653	9.01.2016	10:36	9.01.02	South	9.01.02-Excavation area B2, TFS5
1654	9.01.2016	12:50	9.01.03	North	9.01.03-Excavation area B2, TFS
1655	9.01.2016	12:51	9.01.04	North	9.01.04-Lights in TFS5, 100%
1656	9.01.2016	12:51	9.01.05	North	9.01.05-Excavation area B2, TFS
1657	9.01.2016	14:33	9.01.06	South	9.01.06-Sandbags filled for berm & runoff control
1658	9.01.2016	15:17	9.01.07	West	9.01.07-Excavation of obstruction area D

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1659	9.01.2016	15:17	9.01.08	West	9.01.08-Excavation of obstruction area D
1660	9.01.2016	15:25	9.01.09	West	9.01.09-Excavation of obstruction area D
1661	9.01.2016	15:56	9.01.10	North	9.01.10-Installing fabric over old openings TFS5
1662	9.01.2016	16:11	9.01.11	East	9.01.11-Excavation area B2, TFS
1663	9.01.2016	16:11	9.01.12	North	9.01.12-Excavation area B2, TFS
1664	9.02.2016	7:51	9.02.01	South	9.02.01-Trucks staged
1665	9.02.2016	8:46	9.02.02	North	9.02.02-B2 excavation
1666	9.02.2016	10:18	9.02.03	West	9.02.03-Cement spill at front gate
1667	9.02.2016	13:41	9.02.04	East	9.02.04-B2 excavation and foaming
1668	9.02.2016	13:41	9.02.05	North	9.02.05-B2 excavation and foaming
1669	9.02.2016	13:42	9.02.06	North	9.02.06-B2 excavation and foaming
1670	9.02.2016	13:43	9.02.07	North	9.02.06-B2 excavation and foaming
1671	9.02.2016	13:45	9.02.08	West	9.02.08-TFS5, louvers closed at end of day
1672	9.02.2016		9.02.09		NO PICTURE
1673	9.02.2016	13:50	9.02.10	West	9.02.10-Sand bag berm in place adjacent to area D
1674	9.02.2016	13:50	9.02.11	North	9.02.11-Tire wash empty and covered
1675	9.02.2016	13:53	9.02.12	North	9.02.12-Area D
1676	9.02.2016	13:53	9.02.13	West	9.02.13-Area D
1677	9.02.2016	13:55	9.02.14	North	9.02.14-Sand bags adjacent to area D
1678	9.02.2016	13:56	9.02.15	North	9.02.15-Area D and side slope
1679	9.02.2016	13:56	9.02.16	West	9.02.16-Side slope area D
1680	9.02.2016	13:56	9.02.17	West	9.02.17-Sideslope area D
1681	9.02.2016	13:56	9.02.18	North	9.02.18-Sideslope area D
1682	9.02.2016	14:00	9.02.19	North	9.02.19-TFS5
1683	9.02.2016	14:00	9.02.20	North	9.02.20-Site view
1684	9.02.2016	14:00	9.02.21	North	9.02.21 TFS2 and stockpile
1685	9.02.2016	14:00	9.02.22	West	9.02.22-Site view
1686	9.02.2016	14:01	9.02.23	West	9.02.23-Site view
1687	9.02.2016	14:02	9.02.24	North	9.02.24-Site view along TFS5

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1688	9.02.2016	14:02	9.02.25	East	9.02.25-NE TFS5
1689	9.02.2016	14:04	9.02.26	West	9.02.26-Culvert NW corner
1690	9.02.2016	14:04	9.02.27	West	9.02.27-NE TFS5
1691	9.02.2016	14:04	9.02.28	South	9.02.28-NE TFS5
1692	9.02.2016	14:05	9.02.29	East	9.02.29-NE TFS5
1693	9.02.2016	14:05	9.02.30	East	9.02.30-NE TFS5
1694	9.02.2016	14:09	9.02.31	South	9.02.31-Support system NW TFS5
1695	9.02.2016	14:10	9.02.32	East	9.02.32-NE TFS5
1696	9.02.2016	14:11	9.02.33	West	9.02.33-East side TFS5
1697	9.02.2016	14:17	9.02.34	North	9.02.34-Excavation B1 at support system
1698	9.02.2016	14:17	9.02.35	North	9.02.35-Excavation at support system TFS5
1699	9.06.2016	6:44	9.06.01	North	9.06.01-Area D
1700	9.06.2016	6:44	9.06.02	North	9.06.02-Area D
1701	9.06.2016	6:49	9.06.03	North	9.06.03-Site overview
1702	9.06.2016	6:49	9.06.04	North	9.06.04-GSI area
1703	9.06.2016	8:10	9.06.05	South	9.06.05-Dressing construction entrance
1704	9.06.2016	9:33	9.06.06	North	9.06.06-Excavation B2
1705	9.06.2016	9:33	9.06.07	East	9.06.07-Excavation B2
1706	9.06.2016	12:02	9.06.08	West	9.06.08-Auger mixing area D
1707	9.06.2016	15:24	9.06.09	North	9.06.09-Excavation and loading B1
1708	9.06.2016	15:30	9.06.10	West	9.06.10-Stabilizer plate on auger rig
1709	9.06.2016	15:31	9.06.11	West	9.06.11-Stabilizer plate on auger rig with sheared bolts
1710	9.07.2016	8:28	9.07.01	North	9.07.01-Excavation B1
1711	9.07.2016	8:28	9.07.02	East	9.07.02-Excavation B1 and B2
1712	9.07.2016	9:04	9.07.03	West	9.07.03-Excavation at support system B1
1713	9.07.2016	9:05	9.07.04	North	9.07.04-Walkway on west side of TFS5
1714	9.07.2016	9:09	9.07.05	West	9.07.05-North slope TFS5, B1 and B2
1715	9.07.2016	9:09	9.07.06	West	9.07.06-Excavation inside TFS5, B2
1716	9.07.2016	11:02	9.07.07	North	9.07.07-Excavation B2

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1717	9.07.2016	14:20	9.07.08	West	9.07.08-Firewatch for welding area D
1718	9.07.2016	14:22	9.07.09	North	9.07.09-Excavation at support system B1
1719	9.07.2016	14:22	9.07.10	North	9.07.10-Excavation at support system B1
1720	9.08.2016	9/7 16:55	9.08.01	West	9.08.01-B1 excavation beneath support system, note slopes
1721	9.08.2016	8:51	9.08.02	West	9.08.02-B1 excavation beneath support system, from outside TFS5
1722	9.08.2016	8:51	9.08.03	South	9.08.03-B1 excavation beneath support system, from outside TFS5
1723	9.08.2016	8:55	9.08.04	North	9.08.04-B1 excavation
1724	9.08.2016	10:52	9.08.05	West	9.08.05-Chasing product SW corner area D to area F
1725	9.08.2016	15:01	9.08.06	North	9.08.06-B1 excavation outside TFS5, slopes corrected
1726	9.08.2016	15:01	9.08.07	South	9.08.07-B1 excavation outside TFS5, slopes corrected
1727	9.08.2016	15:06	9.08.08	West	9.08.08-Backfill & compact between area D and area F
1728	9.09.2016	8:42	9.09.01	South	9.09.01-Slopes in area B1/B2 under support beams
1729	9.09.2016	9:01	9.09.02	East	9.09.02-Slopes in area B1/B2 under support beam
1730	9.09.2016	9:01	9.09.03	East	9.09.03-Slopes in area B1/B2 under support beam
1731	9.09.2016	10:16	9.09.04	West	9.09.04-Install backfill on slopes area D
1732	9.09.2016	13:13	9.09.05	North	9.09.05-Set flag on gable TFS5
1733	9.09.2016	13:15	9.09.06	North	9.09.06-Stockpile soils inside TFS5
1734	9.09.2016	13:15	9.09.07	North	9.09.07-Area B1
1735	9.09.2016	13:24	9.09.08	North	9.09.08-Excavation B1 outside TFS5 to sheeting
1736	9.09.2016	13:24	9.09.09	North	9.09.09-Flag on gable TFS5
1737	9.09.2016	13:24	9.09.10	East	9.09.10-Ramp SE TFS5
1738	9.09.2016	14:47	9.09.11	North	9.09.11-Excavation & stockpile foamed TFS5
1739	9.09.2016	14:47	9.09.12	East	9.09.12-Stockpile inside TFS5 covered and area foamed
1740	9.09.2016	14:47	9.09.13	East	9.09.13-B2 foamed inside TFS5
1741	9.09.2016	14:48	9.09.14	West	9.09.14-B2 foamed outside TFS5
1742	9.09.2016	14:48	9.09.15	North	9.09.15-Ramp into SE TFS5
1743	9.12.2016	10:19	9.12.01	North	9.12.01-ISS auger mixing area D
1744	9.12.2016	10:28	9.12.02	East	9.12.02-Loading out soils B1B2 TFS5
1745	9.12.2016	10:28	9.12.03	North	9.12.03-Loading out soils B1B2 TFS5

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1746	9.12.2016	14:07	9.12.04	South	9.12.04-Tie backs and support system removed B2 north
1747	9.12.2016	14:07	9.12.05	East	9.12.05-Tie backs and support system removed B2 north
1748	9.12.2016	14:07	9.12.06	East	9.12.06-Tie backs and support system removed B2 north
1749	9.12.2016	14:08	9.12.07	East	9.12.07-Tie backs and support system removed B2 north
1750	9.12.2016	15:14	9.12.08	East	9.12.08-B2 in TFS5 foamed
1751	9.12.2016	15:15	9.12.09	North	9.12.09-B1 in TFS5 foamed
1752	9.13.2016	7:21	9.13.01	East	9.13.01-Install extensions on TFS to cover excavations outside tent
1753	9.13.2016	12:04	9.13.02	North	9.13.02-Ramp installed through TFS5
1754	9.13.2016	12:04	9.13.03	East	9.13.03-Moving equipment from north side of TFS5
1755	9.13.2016	15:07	9.13.04	West	9.13.04-TFS extension west side
1756	9.13.2016	15:08	9.13.05	North	9.13.05-Area B1B2 FS5
1757	9.14.2016	9:09	9.14.01	East	9.14.01-Excavate ramp into area D, TFS2
1758	9.14.2016	9:09	9.14.02	North	9.14.02-Excavate ramp into area D, TFS2
1759	9.14.2016	9:10	9.14.03	North	9.14.03-Area D
1760	9.14.2016	9:12	9.14.04	East	9.14.04-Control panel for AMS-2 (1)
1761	9.14.2016	9:14	9.14.05	North	9.14.05-Sheeting NE TFS5
1762	9.14.2016	9:14	9.14.06	South	9.14.06-Sheeting & support system west side TFS5
1763	9.14.2016	9:16	9.14.07	South	9.14.07-Support system between area D and B1
1764	9.14.2016	13:44	9.14.08	North	9.14.08-Decon excavator in area B2, TFS5
1765	9.14.2016	13:45	9.14.09	North	9.14.09-Decon excavator in area D, TFS2
1766	9.15.2016	10:26	9.15.01	North	9.15.01-Bucket mixing in Area B
1767	9.15.2016	10:37	9.15.02	North	9.15.02-Area D Test Pit
1768	9.15.2016	10:59	9.15.03	West	9.15.03-Gas Main Location – Soft Dig
1769	9.15.2016	11:00	9.15.04	West	9.15.04-Gas Main Located
1770	9.16.2016	9:08	9.16.01	North	9.16.01-Bucket Mixing B44/43
1771	9.16.2016	9:33	9.16.02	North	9.16.02-Area D Structure Removal
1772	9.16.2016	13:13	9.16.03	North	9.16.03-Bucket Mixing B35
1773	9.19.2016	7:54	9.19.01	West	9.19.01-New lock found on FAM 4
1774	9.19.2016	8:30	9.19.02	North	9.19.02-Bucket Mixing Cell B41/42

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1775	9.19.2016	11:08	9.19.03	North	9.19.03-Area D Structure Removal
1776	9.19.2016	14:27	9.19.04	North	9.19.04-Bucket Mixing Cell B34
1777	9.20.2016	9:50	9.20.01	N-East	9.20.01-Area D Pre-Dig Pilot 2
1778	9.20.2016	9:57	9.20.02	N-East	9.20.02-Area D Pre-Dig Pilot 2
1779	9.20.2016	12:06	9.20.03	North	9.20.03-Bucket Mixing Cell B23
1780	9.20.2016	14:41	9.20.04	North	9.20.04-New ISS Auger
1781	9.21.2016	8:53	9.21.01	East	9.21.01-Tigg Unit Load-Out
1782	9.21.2016	13:00	9.21.02	East	9.21.02-Tigg Unit Load-out
1783	9.21.2016	16:01	9.21.03	North	9.21.03-Area D Tent Fabric Removal
1784	9.22.2016	7:42	9.22.01	West	9.22.01-Crane for Arch Removal.
1785	9.22.2016	11:26	9.22.02	North	9.22.02-Bucket Mixing Cell B36/37
1786	9.22.2016	14:03	9.22.03	West	9.22.03-Area D Structure Arch Being Removed
1787	9.23.2016	11:28	9.23.01	West	9.23.01-Area D Final Arch Removal
1788	9.23.2016	13:53	9.23.02	West	9.23.02-Area D Pre-Dig
1789	9.23.2016	13:58	9.23.03	West	9.23.03-Area D Pre-Dig
1790	9.23.2016	14:24	9.23.04	West	9.23.04-ISS Auger Being Changed-Out
1791	9.26.2016	7:07	9.26.01	West	9.26.01-North end area D
1792	9.26.2016	7:07	9.26.02	West	9.26.02-Area D
1793	9.26.2016	7:07	9.26.03	North	9.26.03-North sheeting area D
1794	9.26.2016	7:08	9.26.04	East	9.26.04-Boulder pile area D
1795	9.26.2016	7:09	9.26.05	East	9.26.05-North slope area D, vertical
1796	9.26.2016	7:09	9.26.06	East	9.26.06-Vertical slope in area D
1797	9.26.2016	8:35	9.26.07	North	9.26.07-Decon excavator in TFS5
1798	9.26.2016	8:35	9.26.08	West	9.26.08-ISS inside TFS5, B1
1799	9.26.2016	8:35	9.26.09	West	9.26.09-Boulder pile area D
1800	9.26.2016	8:35	9.26.10	West	9.26.10-South end area D
1801	9.26.2016	12:53	9.26.11	North	9.26.11-Test dig area D
1802	9.26.2016	12:59	9.26.12	North	9.26.12-Clean top of ISS B1
1803	9.26.2016	13:04	9.26.13	North	9.26.13-Debris in TFS5, area B2

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1804	9.26.2016	13:04	9.26.14	North	9.26.14-Debris in TFS5, area B2
1805	9.26.2016	14:44	9.26.15	West	9.26.15-Area D
1806	9.26.2016	15:20	9.26.16	North	9.26.16-Area D showing cell for test auger hole w4.5' auger
1807	9.27.2016	9:41	9.27.01	East	9.27.01-Staging for cement stabilization in area D
1808	9.27.2016	9:57	9.27.02	East	9.27.02-Excavation for cement stabilization in area D
1809	9.27.2016	9:59	9.27.03	West	9.27.03-Mixing cement stabilization in area D
1810	9.27.2016	10:00	9.27.04	North	9.27.04-Cleaning top of ISS area B1
1811	9.27.2016	10:00	9.27.05	North	9.27.05-Backfill area B1, TFS5
1812	9.27.2016	10:02	9.27.06	North	9.27.06-Backfill B1, TFS5
1813	9.27.2016	10:10	9.27.07	North	9.27.07-Mixing cement stabilization in area D (9)
1814	9.27.2016	10:25	9.27.08	East	9.27.08-Material from pre-dig and stabilization area D (10)
1815	9.27.2016	10:26	9.27.09	East	9.27.08-Material from pre-dig and stabilization area D (10)
1816	9.27.2016	13:30	9.27.10	East	9.27.10-Excavated materials from pre-dig NE area D
1817	9.27.2016	13:38	9.27.11	East	9.27.10-Excavated materials from pre-dig NE area D
1818	9.27.2016	13:38	9.27.12	East	9.27.12-Excavated materials from pre-dig NE area D
1819	9.28.2016	7:08	9.28.01	West	9.28.01-Area D stabilized area for auger mixing
1820	9.28.2016	7:09	9.28.02	East	9.28.02-Area D stabilized area for auger mixing
1821	9.28.2016	7:59	9.28.03	South	9.28.03-Pre-digging area D
1822	9.28.2016	7:59	9.28.04	South	9.28.04-Pre-digging area D, sandy soil
1823	9.28.2016	8:11	9.28.05	North	9.28.05-Backfill B1, TFS5, plastic covers ramp for trucking
1824	9.28.2016	8:24	9.28.06	East	9.28.06-Area pre-dug in area D before stabilization
1825	9.28.2016	12:43	9.28.07	East	9.28.07-Area D with staged cement
1826	9.28.2016	12:47	9.28.08	North	9.28.08-Backfilling B1, TFS5
1827	9.28.2016	12:51	9.28.09	East	9.28.09-Ground water in TFS5
1828	9.28.2016	13:06	9.28.10	South	9.28.10-Stabilized area in area D
1829	9.28.2016	13:25	9.28.11	North	9.28.11-Excavation B2, TFS5
1830	9.28.2016	13:25	9.28.12	North	9.28.12- Excavation and load out B2, TFS5
1831	9.29.2016	9/28 15:07	9.29.01	North	9.29.01-Install backfill B1, TFS5
1832	9.29.2016	9/28 15:07	9.29.02	North	9.29.02-Backfill compaction, B1, TFS5

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1833	9.29.2016	9/28 15:14	9.29.03	West	9.29.03-Staging rig for auger mixing area D
1834	9.29.2016	7:30	9.29.04	East	9.29.04-Excavation, peat area within B2
1835	9.29.2016	7:39	9.29.05	West	9.29.05-Repair construction entrance
1836	9.29.2016	8:18	9.29.06	East	9.29.06-Begin auger mixing 0819, area D
1837	9.29.2016	9:16	9.29.07	East	9.29.07-Backfill and excavation area B1 and B2
1838	9.29.2016	9:16	9.29.08	North	9.29.08-Backfill and ramp NE B1
1839	9.29.2016	9:17	9.29.09	North	9.29.09-Excavation B1
1840	9.29.2016	11:20	9.29.10	North	9.29.10-Lifting beam removal TFS5
1841	9.29.2016	13:52	9.29.11	East	9.29.11-Ground water B1 and B2
1842	9.30.2016	8:07	9.30.01	East	9.30.01-Excavation B2, TFS5
1843	9.30.2016	10:28	9.30.02	East	9.30.02-Excavation and backfill B2, TFS5
1844	9.30.2016	12:55	9.30.03	South	9.30.03-Backfill B2 TFS5
1845	9.30.2016	12:55	9.30.04	East	9.30.04-Ground water B2
1846	9.30.2016	13:12	9.30.05	East	9.30.05-Excavation and backfill B2, TFS5
1847	9.30.2016	15:47	9.30.06	East	9.30.06-Pumping ground water ahead of backfill B2
1848	9.30.2016	16:09	9.30.07	East	9.30.07-Pumping ground water ahead of backfill B2
1849	10.03.2016	7:05	10.03.01	East	10.03.01-Area D auger mix
1850	10.03.2016	7:05	10.03.02	East	10.03.02-Area D
1851	10.03.2016	8:52	10.03.03	East	10.03.03-B2 backfill pumping surface water
1852	10.03.2016	8:52	10.03.04	North	10.03.04-B1-B2 backfill
1853	10.03.2016	9:15	10.03.05	East	10.03.05-Auger mix area D with 9' auger
1854	10.03.2016	14:02	10.03.06	West	10.03.06-Obstruction removal area D
1855	10.03.2016	14:06	10.03.07	West	10.03.07-Pressure wash TFS5, decontaminate prior to removal
1856	10.04.2016	9:17	10.04.01	North	10.04.01-Removing fabric TFS5
1857	10.04.2016	9:17	10.04.02	North	10.04.02-Removing fabric TFS5
1858	10.04.2016	9:22	10.04.03	East	10.04.03-Auger mixing area D
1859	10.04.2016	11:57	10.04.04	North	10.04.04-Fabric removed TFS5
1860	10.04.2016	14:39	10.04.05	East	10.04.05-Pre digging area D
1861	10.04.2016	14:45	10.04.06	East	10.04.06-TIGGs disconnected

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1862	10.04.2016	14:45	10.04.07	East	10.04.07-TIGGs disconnected
1863	10.04.2016	14:45	10.04.08	South	10.04.08-TIGG ductwork disconnected
1864	10.05.2016	9:28	10.05.01	West	10.05.01-Loading cement into bags for stabilization of pre-dig areas
1865	10.05.2016	13:59	10.05.02	West	10.05.02-Pre-dig area D
1866	10.05.2016	13:59	10.05.03	East	10.05.03-Soils from pre-dig area D showing cobble
1867	10.05.2016	14:00	10.05.04	North	10.05.04-TFS5 gable ends fabric removed, working on purlins
1868	10.05.2016	14:00	10.05.05	West	10.05.05-Pre-dig area D
1869	10.05.2016	14:12	10.05.06	East	10.05.06-Area D overview
1870	10.06.2016	8:45	10.06.01	East	10.06.01-Restabilizing area D where GSI would not set up
1871	10.06.2016	13:14	10.06.02	North	10.06.02-TFS5 fabric removal
1872	10.06.2016	13:20	10.06.03	West	10.06.03-Area D pre-dig ongoing
1873	10.06.2016	13:25	10.06.04	East	10.06.04-TFS5 fabric removal and handling
1874	10.07.2016	9:40	10.07.01	North	10.07.01-Fabric and purlin removal TFS5
1875	10.07.2016	9:40	10.07.02	North	10.07.02-Fabric and purlin removal TFS5
1876	10.07.2016	9:40	10.07.03	West	10.07.03-Pre-dig area D
1877	10.07.2016	9:40	10.07.04	West	10.07.04-Pre-dig area D
1878	10.07.2016	9:40	10.07.05	West	10.07.05-Pre-dig area D
1879	10.07.2016	9:42	10.07.06	North	10.07.06-Removing and lowering purlins area D
1880	10.07.2016	9:43	10.07.07	East	10.07.07-Removing and lowering purlins area D
1881	10.07.2016	13:06	10.07.08	North	10.07.08-Auger mixing and pre-digging area D
1882	10.07.2016	13:07	10.07.09	North	10.07.09-TFS5 removal progress
1883	10.07.2016	13:23	10.07.10	East	10.07.10-Stabilizing area D
1884	10.10.2016	7:05	10.10.01	East	10.10.01-TFS5 removal in progress
1885	10.10.2016	7:05	10.10.02	North	10.10.02-TFS5 removal in progress
1886	10.10.2016	7:05	10.10.03	West	10.10.03-TFS5 removal in progress
1887	10.10.2016	7:05	10.10.04	North	10.10.04-TFS5 removal in progress
1888	10.10.2016	7:06	10.10.05	East	10.10.05-TFS5 removal in progress
1889	10.10.2016	10:18	10.10.06	East	10.10.06-Decon 490 excavator in area D
1890	10.10.2016	13:45	10.10.07	South	10.10.07-TFS loaded for removal

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1891	10.10.2016	13:53	10.10.08	East	10.10.08-490 excavator staged for loading boulders in area D
1892	10.11.2016	8:12	10.11.01	East	10.11.01-Dismantling TFS5, remove arches
1893	10.11.2016	8:20	10.11.02	North	10.11.02-Remove purlins TFS5
1894	10.11.2016	10:14	10.11.03	South	10.11.03-Arches removed for disassembly
1895	10.11.2016	15:21	10.11.04	North	10.11.04-TFS5 at end of day
1896	10.12.2016	8:44	10.12.01	North	10.12.01-TFS5 removal
1897	10.12.2016	8:46	10.12.02	North	10.12.02-TFS5 removal, remove purlins
1898	10.12.2016	12:27	10.12.03	North	10.12.03-Loading TIGGs
1899	10.12.2016	12:28	10.12.04	North	10.12.04-Area B1 hazard- leading edge not protected
1900	10.12.2016	12:28	10.12.05	East	10.12.05-Area B2- leading edge not protected, accessible
1901	10.12.2016	12:31	10.12.06	East	10.12.06-Area B2- Toe of slope should be taped off at edge of engulfment zone
1902	10.12.2016	12:33	10.12.07	South	10.12.07-Area B2 edge properly protected
1903	10.12.2016	12:33	10.12.08	West	10.12.08-TIGGs being demobilized from TFS5
1904	10.12.2016	12:58	10.12.09	North	10.12.09-TIGGs being demobilized from TFS5
1905	10.12.2016	13:05	10.12.10	West	10.12.10-Boulders being cleaned for inspection area D
1906	10.13.2016	7:44	10.13.01	East	10.13.01-Prepare beam for removal area B
1907	10.13.2016	7:44	10.13.02	East	10.13.02-Prepare beam for removal area B
1908	10.13.2016	10:05	10.13.03	West	10.13.03-Boulders in area D relocated to area B2 D
1909	10.13.2016	10:06	10.13.04	South	10.13.04-Impacted boulders from area D
1910	10.13.2016	10:18	10.13.05	North	10.13.05-Lifting beam in area B1 before rigging failed
1911	10.13.2016	10:54	10.13.06	West	10.13.06-Beam removed from B1
1912	10.13.2016	11:01	10.13.07	East	10.13.07-Prepare beam for removal area B2
1913	10.13.2016	11:01	10.13.08	North	10.13.08-Site of removed beam and rigging incident
1914	10.13.2016	14:52	10.13.09	South	10.13.09-South end seat of beam showing embedment which was contributory to issue
1915	10.13.2016	11:23	10.13.10	West	10.13.10-Location of beam
1916	10.13.2016	11:25	10.13.11	South	10.13.11-Location of beam
1917	10.13.2016	12:03	10.13.12	North	10.13.12-Failed nylon strap
1918	10.13.2016	12:03	10.13.13	North	10.13.13-Frayed end of nylon strap
1919	10.14.2016	9:08	10.14.01	South	10.14.01-Loading TFS materials

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1920	10.14.2016	10:48	10.14.02	North	10.14.02-Excavation adjacent to sheet piling B2
1921	10.14.2016	12:57	10.14.03	North	10.14.03-Excavation for ramp into area B
1922	10.14.2016	13:10	10.14.04	North	10.14.04-Clean up area B and north
1923	10.14.2016	14:04	10.14.05	East	10.14.05-Centralizer broke (RH side) on auger rig
1924	10.17.2016	10:05	10.17.01	West	10.17.01-Water treatment plant to be disassembled
1925	10.17.2016	10:08	10.17.02	East	10.17.02-Slope inside B2 barricaded
1926	10.18.2016	15:03	10.18.01	East	10.18.01-TIGG ductwork ready to ship out
1927	10.18.2016	15:05	10.18.02	North	10.18.02-Gun club drive boundary excavation area
1928	10.18.2016	15:02	10.18.03	North	10.18.03-Site clean up
1929	10.18.2016	15:12	10.18.04	North	10.18.04-Site clean up
1930	10.19.2016	8:39	10.19.01	East	10.19.01-Boundary area excavation gun club drive
1931	10.19.2016	8:50	10.19.02	North	10.19.02-Boundary area excavation gun club drive
1932	10.19.2016	8:55	10.19.03	North	10.19.03-Boundary area excavation gun club drive, demarcation fabric
1933	10.19.2016	9:22	10.19.04	North	10.19.04-Boundary area excavation gun club drive, backfill
1934	10.19.2016	9:28	10.19.05	North	10.19.05-Boundary area excavation
1935	10.19.2016	9:50	10.19.06	North	10.19.06-Boundary area excavation gun club drive, install stone top
1936	10.19.2016	10:01	10.19.07	North	10.19.07-Boundary area excavation, locate utilities
1937	10.19.2016	10:01	10.19.08	North	10.19.08-Boundary area excavation gun club drive complete
1938	10.19.2016	11:09	10.19.09	East	10.19.09-Boundary area excavation, soft dig to locate gas line
1939	10.19.2016	13:49	10.19.10	North	10.19.10-Boundary area excavation, E of gun club
1940	10.19.2016	13:54	10.19.11	South	10.19.11-Disassembling WTS
1941	10.20.2016	8:35	10.20.01	West	10.20.01-Boundary area excavation
1942	10.20.2016	8:43	10.20.02	East	10.20.02-Install demarcation fabric boundary area excavation
1943	10.20.2016	8:47	10.20.03	West	10.20.03-Scaffold set on village property, later moved
1944	10.20.2016	10:01	10.20.04	North	10.20.04-Scaffold relocated to ORU property
1945	10.20.2016	13:41	10.20.05	East	10.20.05-Relocate AMS6
1946	10.20.2016	13:55	10.20.06	East	10.20.06-AMS6 set in new location
1947	10.20.2016	14:18	10.20.07	East	10.20.07-AMS6 in new location with fence
1948	10.20.2016	16:51	10.20.08	North	10.20.08-Clearing SE corner adjacent to NJT for boundary area excavation

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1949	10.21.2016	8:43	10.21.01	East	10.21.01-Concrete removal area F
1950	10.21.2016	8:49	10.21.02	South	10.21.02-Tank or vault in area F excavation area
1951	10.21.2016	8:51	10.21.03	South	10.21.03-Tank or vault in area F excavation area
1952	10.21.2016	8:59	10.21.04	South	10.21.04-Concrete from area F foamed
1953	10.21.2016	8:59	10.21.05	East	10.21.05-Vault in area F foamed
1954	10.21.2016	11:12	10.21.06	North	10.21.06-AMS6 relocated complete
1955	10.21.2016	11:14	10.21.07	South	10.21.07-Concrete removal area F
1956	10.21.2016	13:02	10.21.08	West	10.21.08-Area F concrete removal stockpile
1957	10.21.2016	13:02	10.21.09	West	10.21.09-Area F concrete removal stockpile
1958	10.24.2016	8:24	10.24.01	North	10.24.01-ISS Mixing Area D
1959	10.24.2016	8:12	10.24.02	West	10.24.02-Excavation Area F
1960	10.24.2016	16:11	10.24.03	West	10.24.03-Area F Excavation/Bricks
1961	10.25.2016	9:38	10.25.01	North	10.25.01-Area F Excavation AM
1962	10.25.2016	9:41	10.25.02	North	10.25.02-Area F Excavation
1963	10.25.2016	14:02	10.25.03	North	10.25.03-Area F Excavation PM
1964	10.26.2016	9:23	10.26.01	North	10.26.01-Area F Excavation AM
1965	10.26.2016	14:21	10.26.02	East	10.26.02-Area B Bucket Mix
1966	10.26.2016	16:00	10.26.03	North	10.26.03-Area F Excavation PM
1967	10.27.2016	8:29	10.27.01	North	10.27.01-Area F Excavation AM
1968	10.27.2016	11:10	10.27.02	East	10.27.02-Area B Bucket Mixing
1969	10.27.2016	14:00	10.27.03	North	10.27.03-Area F Excavation PM
1970	10.28.2016	8:23	10.28.01	North	10.28.01-Area F Test Pit No. 1
1971	10.28.2016	9:55	10.28.02	North	10.28.02-Area F Test Pit No. 2
1972	10.28.2016	15:18	10.28.03	North	10.28.03-ISS Rig in Area F
1973	10.31.2016	11:04	10.31.01	North	10.31.01 - ISS Area F - Column F57
1974	10.31.2016	13:11	10.31.02	East	10.31.02 - ISS Area F - Column F10
1975	10.31.2016	13:12	10.31.03	East	10.31.03 – WTS Media Removal
1976	11.01.2016	8:16	11.01.01	North	11.01.01 – Distribution of WTS Media
1977	11.01.2016	2:29	11.01.02	East	11.01.02 - ISS Area F

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
1978	11.01.2016	3:39	11.01.03	East	11.01.03 – ISS Area F
1979	11.02.2016	8:01	11.02.01	North	11.02.01 – Sealing Kelly Bar Joint
1980	11.02.2016	9:17	11.02.02	East	11.02.02 - ISS Column F44
1981	11.02.2016	13:12	11.02.03	East	11.02.03 – Completed ISS Column F32
1982	11.03.2016	10:18	11.03.01	East	11.03.01 – Area F ISS Column F1
1983	11.03.2016	13:09	11.03.02	West	11.03.02 – Area F ISS Column F33
1984	11.03.2016	14:44	11.03.03	North	11.03.03 – Area F ISS Column F46
1985	11.04.2016	9:01	11.04.01	North-West	11.04.01 – Area F ISS-Column F11
1986	11.04.2016	13:34	11.04.02	North	11.04.02 – Area F ISS-Column F22
1987	11.04.2016	13:46	11.04.03	North	11.04.03 – Area F ISS-Removing Obstruction F47
1988	11.07.2016	10:08	11.07.01	North	11.07.01 – Area F ISS-Column F11
1989	11.07.2016	13:50	11.07.02	North	11.07.02 – GSI Excavator Hydraulic Oil Leak
1990	11.07.2016	14:15	11.07.03	North	11.07.03 – GSI Excavator Hydraulic Oil Leak
1991	11.08.2016	8:19	11.08.01	North	11.08.01 – Area F ISS-Column F3
1992	11.08.2016	13:23	11.08.02	North	11.08.02 – ISS Sampling F24
1993	11.08.2016	13:50	11.08.03	North	11.08.03 – ISS Area F – Column F13
1994	11.09.2016	8:11	11.09.01	North	11.09.01 – Boundary Excavation
1995	11.09.2016	8:58	11.09.02	North	11.09.02 – Obstruction Removal – Area F
1996	11.10.2016	9:41	11.10.01	North	11.10.01 – Area F ISS-F25
1997	11.10.2016	14:07	11.10.02	North	11.10.02 – Area F Ramp
1998	11.11.2016	9:10	11.11.01	North	11.11.01 – ISS Area F-Column F51
1999	11.11.2016	11:15	11.11.02	North	11.11.02 – Office Trailer Road Maintenance
2000	11.14.2016	8:53	11.14.01	North	11.14.01 – ISS Area F-Leveling Area
2001	11.14.2016	9:56	11.14.02	East	11.14.02 – Excavator Joint Inspection
2002	11.14.2016	12:17	11.14.03	North	11.14.03 – ISS Area F Obstruction Removal
2003	11.15.2016	14:33	11.15.01	North	11.15.01 – ISS Area F- Column F 53
2004	11.16.2016	12:30	11.16.01	East	11.16.01 – Relocated Steel Beams
2005	11.16.2016	14:06	11.16.02	North	11.16.02 – ISS Area F- Sampling
2006	11.16.2016	13:11	11.16.03	East	11.16.03 – GEI Quarterly Groundwater Sampling

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
2007	11.17.2016	10:00	11.17.01	North	11.17.01 – ISS Area F
2008	11.17.2016	11:58	11.17.02	East	11.17.02 – Overall Site View from RR Tracks
2009	11.17.2016	12:29	11.17.03	East	11.17.03 – WTS Loadout
2010	11.18.2016	8:30	11.18.01	North	11.18.01 – Deconning in Area F
2011	11.18.2016	9:43	11.18.02	East	11.18.02 – Mobilizing Mixing Auger from Area F to Area G1
2012	11.18.2016	13:51	11.18.03	West	11.18.03 – Grading Area D
2013	11.18.2016	13:57	11.18.04	North	11.18.04 – Auger Rig Maintenance
2014	11.21.2016	8:31	11.21.01	South	11.21.01 - Downed tree on air monitoring station
2015	11.21.2016	8:35	11.21.02	West	11.21.02 - Coring Location D145
2016	11.21.2016	10:05	11.21.03	West	11.21.03 - Core Samples D145
2017	11.22.2016	8:11	11.22.01	West	11.22.01– 45% Coring Area D
2018	11.22.2016	8:12	11.22.02	South	11.22.02–Area F Backfill
2019	11.22.2016	13:21	11.22.03	West	11.22.03–Broken ISS Rig Centralizer
2020	11.23.2016	8:13	11.23.01	West	11.23.01–Area G1 ISS Auger Mixing
2021	11.23.2016	9:49	11.23.02	South	11.23.02–Area F Backfill
2022	11.23.2016	11:37	11.23.03	West	11.23.03–ISS Auger Mixing Area G1
2023	11.28.2016	11:38	11.28.01	West	11.28.01–Area G1 ISS Auger Mixing
2024	11.28.2016	11:55	11.28.02	West	11.28.02–Removing Excess ISS Spoils
2025	11.28.2016	12:01	11.28.03	West	11.28.03–Hydraulic Oil Spill
2026	11.29.2016	13:10	11.29.01	West	11.29.01–Area G1 ISS Auger Mixing
2027	11.29.2016	13:34	11.29.02	West	11.29.02–ISS Sampling
2028	11.29.2016	13:35	11.29.03	West	11.29.03–Area D with Rainfall
2029	12.01.2016	7:09	12.01.01	West	12.01.01–Area D Water Accumulation
2030	12.01.2016	7:11	12.01.02	West	12.01.02–Area G1 Water Accumulation
2031	12.01.2016	13:25	12.01.03	South	12.01.03–Clean Fill Under AMS
2032	12.02.2016	9:27	12.02.01	West	12.02.01 – Bucket Mixing Cell B-20
2033	12.02.2016	12:25	12.02.02	West	12.02.02 – Hydraulic Oil Leak
2034	12.02.2016	12:28	12.02.03	West	12.02.03 – Backfill for Area D
2035	12.02.2016	14:36	12.02.04	North	12.02.04 – Area F Re-Grade

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
2036	12.05.2016	8:42	12.05.01	West	12.05.01 – Area D Backfill
2037	12.05.2016	11:30	12.05.02	East	12.05.02 – Loading Super Sacks for Cell B20
2038	12.05.2016	12:42	12.05.03	North	12.05.03 – Dry Reagent for B20
2039	12.06.2016	10:33	12.06.01	West	12.06.01 – Area G2 Backfill
2040	12.06.2016	11:15	12.06.02	West	12.06.02 – Getting Ready For ISS Rig Relocation
2041	12.08.2016	9:03	12.08.01	East	12.08.01 - Area G2 ISS Obstruction Removal
2042	12.08.2016	11:14	12.08.02	North	12.08.02 - Loading and demobilization of crane mats
2043	12.08.2016	11:18	12.08.03	Northwest	12.08.03 - Delivery of cement/slag for batch plant underway
2044	12.09.2016	8:13	12.09.01	North	12.09.01 - Excavator Maintenance in Progress
2045	12.09.2016	10:15	12.09.02	North	12.09.02 - Preparing for ISS Sampling (Cylinder and Slump Tests)
2046	12.09.2016	10:16	12.09.03	North	12.09.03 - Preparing for ISS Sampling (Cylinder and Slump Tests)
2047	12.09.2016	10:26	12.09.04	North	12.09.04 - ISS Sampling (Cylinder and Slump Tests)
2048	12.09.2016	10:26	12.09.04	North	12.09.05 - ISS Sampling (Cylinder and Slump Tests)
2049	12.12.2016	12:50	12.12.01	Northwest	12.12.01 - Torch Cutting Whalers (Area D)
2050	12.12.2016	12:50	12.12.02	Northwest	12.12.02 - Torch Cutting Whalers (Area D)
2051	12.12.2016	12:55	12.12.03	Northeast	Aerial Lift Operations During Breakdown of ISS Rig
2052	12.12.2016	12:58	12.12.04	NA	12.12.04 - Close Up of Torch Cutting of Whalers (Area D)
2053	12.13.2016	9:29	12.13.01	North	12.13.01 - Decontamination of ISS Drill Rig Auger
2054	12.13.2016	12:25	12.13.02	Southeast	12.13.02 - Repositioning of ISS Drill Rig with Auger Removed
2055	12.14.2016	8:51	12.14.01	North	12.14.01 - Backfill Operations (Area B2)
2056	12.14.2016	8:51	12.14.02	North	12.14.02 - Dozer Operations (Area B2)
2057	12.14.2016	8:52	12.14.03	North	12.14.03 - Dozer Operations (Area B2)
2058	12.14.2016	12:37	12.14.04	East	12.14.04 - Aerial Lift Operations During ISS Drill Rig Head Dismantlement
2059	12.16.2016	10:48	12.16.01	Southeast	12.16.01 - Loading ISS Drill Rig for Demobilization (First Attempt1)
2060	12.16.2016	10:51	12.16.02	Southwest	12.16.02 - Loading ISS Drill Rig for Demobilization (First Attempt1)
2061	12.16.2016	11:18	12.16.03	Southwest	12.16.03 - Loading ISS Drill Rig for Demobilization (Second/Final Attempt)
2062	12.16.2016	11:22	12.16.04	North	12.16.04 - Crane Assembly in Progress
2063	12.16.2016	3:16	12.16.05	North	12.16.05 - Assembled Crane
2064	12.19.2016	7:05	12.19.01	Northeast	12.19.01 - Morning Site Conditions Following Snowfall

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
2065	12.19.2016	8:42	12.19.02	North	12.19.02 - Torch Cutting Sheet Supports (Area B2)
2066	12.19.2016	11:32	12.19.03	West	12.19.03 - Tree Branch on Communication Line Near CAMP Station (Fam 5)
2067	12.19.2016	1:01	12.19.04	North	12.19.04 - Removal of Initial Sheet Piles (Area G2)
2068	12.19.2016	1:29	12.19.05	Southeast	12.19.05 - Removed Sheet Pile Staged for Future Decontamination
2069	12.19.2016	2:31	12.19.06	West	12.19.06 - Utility Pole ID for O&R Line Impacted by Tree Branch
2070	12.20.2016	1:35	12.20.01	North	12.20.01 - Surveying Location for ISS Core (Column F25)
2071	12.20.2016	1:36	12.20.02	Northwest	12.20.02 - Surveyed Location for ISS Core (Column D30)
2072	12.20.2016	1:38	12.20.03	Northeast	12.20.03 - Surveyed Location for ISS Core (Column G13)
2073	12.20.2016	10:39	12.21.01	North	12.21.01 - Sheet Pile Decontamination
2074	12.21.2016	10:58	12.21.02	Northwest	12.21.02 - Decontaminated Sheet
2075	12.22.2016	9:59	12.22.01	Northwest	12.22.01 - Sheet Pile Decontamination (Foreground), Sheet Pile Removal (Background)
2076	12.22.2016	1:07	12.22.02	Northeast	12.22.02 - Decontaminated Sheets
2077	12.22.2016	3:02	12.22.03	North	12.22.03 - Sloping Sidewall Following Sheet Removal
2078	12.23.2016	7:10	12.23.01	West	12.23.01 - View of East End of Stormwater Culvert Opening Prior to Removal of Debris
2079	12.21.2016	9:21	12.23.02	West	12.23.02 - View of East End of Stormwater Culvert Opening Following Removal of Debris
2080	12.23.2016	11:00	12.23.03	NA	12.23.03 - Broken Plug from Hammer (Part A)
2081	12.23.2016	11:01	12.23.04	NA	12.23.04 - Broken Plug from Hammer (Part B)
2082	12.23.2016	11:02	12.23.05	NA	12.23.05 - Clean Up of Hydraulic Leak in Progress
2083	12.27.2016	9:19	12.27.01	NA	12.27.01 - ISS Coring in Progress/Segment of ISS Core at F25
2084	12.27.2016	9:21	12.27.02	NA	12.27.02 - Segment of ISS Core at F25
2085	12.27.2016	9:21	12.27.03	NA	12.27.03 - Segment of ISS Core at F25
2086	12.27.2016	9:48	12.27.04	NA	12.27.04 - Segment of ISS Core at F25
2087	12.28.2016	8:54	12.28.01	NA	12.28.01 ISS Coring in Progress at G13
2088	12.28.2016	8:55	12.28.02	North	12.28.02 - Sheet Pile Removal in Progress
2089	12.28.2016	10:53	12.28.03	East	12.28.03 - Set Up of ISS Drill Rig at Core Location D30
2090	12.28.2016	2:49	12.28.04	East	12.28.04 - ISS Core Location D30 Following Completion
2091	12.29.2016	10:54	12.29.01	NA	12.29.01 - Jaw of Hydraulic Hammer. Note Broken Lower Left Jaw
2092	12.29.2016	10:54	12.29.02	NA	12.29.02 - Broken Lower Left Jaw of Hydraulic Hammer
2093	12.29.2016	1:40	12.29.03	Northwest	12.29.03 - Relief Cracks in Fill Material Following Sheet Removal

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
2094	12.30.2016	10:37	12.30.01	Northwest	12.30.01 - Repositioning of Gun Club Utility Pole Brace in Progress
2095	12.30.2016	10:40	12.30.02	Northwest	12.30.02 - Completed Repositioning of Gun Club Utility Pole Brace
2096	12.30.2016	1:58	12.30.03	West	12.30.03 - Backfill and Sloping on North Side of Gun Club Following Sheet Pile Removal
2097	01.03.2017	10:16	01.03.01	North	01.03.01 - Aerial Lift Operations to Support Sheet Pile Removal in Area D
2098	01.03.2017	3:05	01.03.02	East	01.03.02 - Back blading of Saturated Soil Near Site Entrance
2099	01.03.2017	3:10	01.03.03	East	01.03.03 - Site Haul Road Following Back blading of Saturated Soil
2100	01.04.2017	9:25	01.04.01	Northeast	01.04.01 - Frac Tank Prior to Repositioning for Jet Grout Pilot Study
2101	01.04.2017	10:09	01.04.02	NA	01.04.02 - Water Truck Diesel Fuel Tank and Sorbent Pads
2102	01.04.2017	10:10	01.04.03	North	01.04.03 - Water Truck Temporarily Taken Out of Service Pending Repair
2103	01.04.2017	2:23	01.04.04	Northeast	01.04.04 - Preparation for Removal of Cut Sheet Piles in Area D
2104	01.05.2017	9:36	01.05.01	West	01.05.01 - Preparations for Jet Grout Pilot Study in Progress
2105	01.05.2017	1:01	01.05.02	West	01.05.02 - Staged Decontaminated Sheets (foreground), Removal of Upper Portions of Sheets to Remain (background)
2106	01.05.2017	1:26	01.05.03	Northwest	01.05.03 - Remobilization of Dozer and Roller
2107	01.06.2017	8:28	01.06.01	Northeast	01.06.01 - Transfer of Sheet Pile from Decontamination Pad
2108	01.06.2017	10:22	01.06.02	North	01.06.02 - Demobilization of Aerial Lift
2109	01.06.2017	10:30	01.06.03	Southeast	01.06.03 - Preparation for Jet Grouting
2110	01.06.2017	1:07	01.06.04	Northwest	01.06.04 - Sloping of Sidewall in Area D Following Removal of Sheets
2111	01.09.2017	10:41	01.09.01	Southeast	01.09.01 - Demobilization of Komatsu PC228 LC Excavator
2112	01.09.2017	4:27	01.09.02	Southeast	01.09.02 - Mobilized Backup Grout Plant Pump
2113	01.09.2017	4:28	01.09.03	Northeast	01.09.03 - Jet Grout Drill Rig
2114	01.10.2017	8:43	01.10.01	Southeast	01.10.01 - Jet Grouting Drill Rig
2115	01.10.2017	8:44	01.10.02	Northwest	01.10.02 - Sheet Pile Decontamination
2116	01.10.2017	11:48	01.10.03	Southwest	01.10.03 - Loading of Decontaminated Sheet Piles for Demobilization
2117	01.10.2017	11:50	01.10.04	Northwest	01.10.04 - Decontamination of Sheet Piles
2118	01.10.2017	11:53	01.10.05	Northwest	01.10.05 - Jet Grouting in Progress
2119	01.11.2017	7:51	01.11.01	Northeast	01.11.01 – New Stone Placed at Site Entrance
2120	01.11.2017	9:46	01.11.02	North	01.11.02 - Area D: ISS Jet Grout Spoils
2121	01.11.2017	9:50	01.11.03	East	01.11.03 Fill Material Stockpile
2122	01.11.2017	9:51	01.11.04	Northwest	01.11.04 - Area B Grade Stakes

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
2123	01.11.2017	9:53	01.11.05	South	01.11.05 - Loading of Decontaminated Sheet Piles
2124	01.11.2017	11:46	01.11.06	South	01.11.06 - Demobilization of Adler Frac Tank
2125	01.11.2017	12:48	01.11.07	East	01.11.07 - Assembly of Mast for ISS Jet Grout Rig in Progress
2126	01.11.2017	12:51	01.11.08	East	01.11.08 - Assembly of Mast for Jet Grout Rig in Progress
2127	01.11.2017	3:42	01.11.09	Northwest	01.11.09 - Area D Exploratory Jet Grout Drilling in Progress
2128	01.11.2017	3:49	01.11.10	North	01.11.10 - Stockpiled Fill Material
2129	01.11.2017	3:54	01.11.11	North	01.11.11 - Area D Exploratory Jet Grout Drilling in Progress
2130	01.12.2017	8:04	01.12.01	North	01.12.01 - Area D Exploratory Jet Grout Drilling in Progress
2131	01.12.2017	8:27	01.12.02	East	01.12.02 - Stained Asphalt from Diesel Fuel Leak (Vergona)
2132	01.12.2017	9:43	01.12.03	South	01.12.03 - Stained Asphalt from Diesel Fuel Leak (Vergona)
2133	01.12.2017	1:00	01.12.04	Southeast	01.12.04 - Construction of Pad for Drill Rig (Pitcher Sampling)
2134	01.12.2017	1:00	01.12.05	South	01.12.05 - Area B Site Conditions
2135	01.12.2017	1:17	01.12.06	Southeast	01.12.06 - Construction of Pad for Drill Rig (Pitcher Sampling)/Backfill
2136	01.12.2017	3:11	01.12.07	South	01.12.07 - Mobilization of Mini-Excavator to Expose ISS Jet Grout Columns
2137	01.13.2017	10:27	01.13.01	South	01.13.01 - Exposed ISS Jet Grout Columns
2138	01.13.2017	10:35	01.13.02	Northeast	01.13.02 - Demobilization of Vergona Crane in Progress
2139	01.13.2017	10:36	01.13.03	Southwest	01.13.03 - Staging of CEI Water Truck Prior to Demobilization
2140	01.13.2017	2:34	01.13.04	West	01.13.04 - Demobilization of Vergona Crane Body in Progress
2141	01.16.2017	8:41	01.16.01	Southeast	01.16.01 - Demobilization of CEI Water Truck in Progress
2142	01.16.2017	8:49	01.16.02	Northeast	01.16.02 - Core Drilling_Pitcher Sample Collection at ISS Column Location G13 in Progress
2143	01.16.2017	8:52	01.16.03	West	01.16.03 - Excavation of Surrounding Soils to Expose ISS Jet Grout Column in Progress
2144	01.16.2017	10:36	01.16.04	West	01.16.04 - Removal and Stockpiling of Previously Placed Saturated Soils in Progress
2145	01.16.2017	1:17	01.16.05	Southeast	01.16.05 - Exposed ISS Jet Grout Column
2146	01.18.2017	7:09	01.18.01	Northeast	01.18.01 - Morning Site Conditions
2147	01.18.2017	3:24	01.18.02	North	01.18.02 - Backfill and Compaction in Area B1 and B2
2148	01.18.2017	3:25	01.18.03	West	01.18.03 - Backfill and Compaction in Area B1 and B2
2149	01.18.2017	3:27	01.18.04	South	01.18.04 - Compaction Testing in Area B1
2150	01.18.2017	3:29	01.18.05	Southeast	01.18.05 - Compaction Testing in Area B1
2151	01.19.2017	10:26	01.19.01	North	01.19.01 - Grading in Area B1

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
2152	01.19.2017	10:27	01.19.02	Northwest	01.19.02 - Compaction in Area B1
2153	01.19.2017	1:49	01.19.03	NA	01.19.03 - Flat Tire on Vibratory Roller
2154	01.19.2017	1:54	01.19.04	NA	01.19.04 - Close Up of Leak in Flat Tire on Vibratory Roller
2155	01.20.2017	7:23	01.20.01	Northeast	01.20.01 - Delivered Load of Dense Graded Aggregate to Area B2
2156	01.20.2017	7:23	01.20.02	North	01.20.02 - Backfill of Area B1 in Progress
2157	01.20.2017	7:28	01.20.03	Northwest	01.20.03 - Fill Truck Delivery
2158	01.20.2017	11:04	01.20.04	Northeast	01.20.04 - Compaction of Fill Materials in Areas B1, B2 and G1
2159	01.20.2017	11:05	01.20.05	Northwest	01.20.05 - Compaction of Fill Materials in Areas B1 and B2
2160	01.23.2017	9:06	01.23.01	East	01.23.01 - Demobilization of GSI Excavator
2161	01.23.2017	9:16	01.23.02	South	01.23.02 - Backfill and Grading of Areas B1 and B2 in Progress
2162	01.23.2017	9:16	01.23.03	South	01.23.03 - Backfill and Grading of Area B1 (North of Gun Club)
2163	01.23.2017	1:53	01.23.04	Northwest	01.23.04 - Backfill Deliveries
2164	01.23.2017	1:54	01.23.05	Northwest	01.23.05 - Backfill deliveries in Area B2
2165	01.23.2017	1:57	01.23.06	Southeast	01.23.06 - Grading Operations in Progress
2166	01.23.2017	1:57	01.23.07	South	01.23.07 - Grading Operations in Areas B1 and B2
2167	01.24.2017	7:05	01.24.01	East	01.24.01 - Site Conditions Following Overnight Rainfall (Area D)
2168	01.24.2017	7:07	01.24.02	Northwest	01.24.02 - Site Conditions Following Overnight Rainfall (Areas B1 and B2)
2169	01.24.2017	7:07	01.24.03	North	01.24.03 - Site Conditions Following Overnight Rainfall (Areas G1, G2, B1)
2170	01.24.2017	7:08	01.24.04	Northwest	01.24.04 - Site Conditions Following Overnight Rainfall (Northwest Areas B1, B2)
2171	01.25.2017	8:32	01.25.01	East	01.25.01 - Loading of MGP Contaminated Soils Excavated from North Slope of Area D
2172	01.25.2017	8:42	01.25.02	Northeast	01.25.02 - Excavation of MGP Contaminated Soils from North Slope of Area D in Progress
2173	01.25.2017	8:43	01.25.03	North	01.25.03 - Excavation of MGP Contaminated Soils from North Slope of Area D in Progress
2174	01.25.2017	10:58	01.25.04	North	01.25.04 - Delivered Fill Materials for Use in Areas B1 and B2
2175	01.25.2017	10:59	01.25.05	Northwest	01.25.05 - Dewatering of Areas B1 and B2 in Progress
2176	01.26.2017	11:34	01.26.01	West	01.26.01 - Grading and Compaction in Progress
2177	01.26.2017	11:34	01.26.02	Northwest	01.26.02 - Site Rough Grading in Areas B1, B2, G1, and G2
2178	01.27.2017	9:57	01.27.01	Northwest	01.27.01 - Site Grading Looking Northwest
2179	01.27.2017	9:57	01.27.02	Southwest	01.27.02 - Site Grading Looking Southwest
2180	01.27.2017	10:14	01.27.03	Southwest	01.27.03 - Removal of Former 6-Inch Diameter Utility Pipe in Progress

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
2181	01.27.2017	10:16	01.27.04	Southwest	01.27.04 - Removal of Former 6-Inch Diameter Utility Pipe in Progress
2182	01.27.2017	10:21	01.27.05	Northeast	01.27.05 - Exposed West End of 6-Inch Diameter Cast Iron Utility Pipe (Previously Plugged)
2183	01.27.2017	10:49	01.27.06	Northeast	01.27.06 - Removal of Concrete Encased 6-Inch Diameter Cast Iron Utility Pipe in Progress
2184	01.27.2017	10:52	01.27.07	South	01.27.07 - View of Removed 6-Inch Diameter Cast Iron Former Utility Pipe
2185	01.27.2017	1:54	01.27.08	Southwest	01.27.08 - Identification Tags on Utility Pole at Northeast Corner of Gun Club
2186	01.27.2017	1:56	01.27.09	Northeast	01.27.09 - Expandable Foam Plug in 6-inch Diameter Abandoned Utility Pipe
2187	02.14.2017	8:56	02.14.01	Southwest	02.14.01 - Review of JHA and Preparation for Demobilization of Kelly Bars, in Progress
2188	02.14.2017	8:57	02.14.02	Southwest	02.14.02 - Preparation for Demobilization of Kelly Bars, in Progress
2189	02.14.2017	8:58	02.14.03	N/A	02.14.03 - Close Up View of Rating Tag on Rigging Used for Lift
2190	02.14.2017	9:22	02.14.04	Southwest	02.14.04 - Rigging of Second Kelly Bar, in Progress
2191	02.14.2017	9:27	02.14.05	Southwest	02.14.05 - Lifting of Kelly Bar for Loading onto Flat Bed Trailer
2192	02.14.2017	9:47	02.14.06	South	02.14.06 - Blocking and Securement of Kelly Bars for Transport
2193	02.27.2017	11:55	02.27.01	Northwest	02.27.01 - Exchange of Nitrogen Gas Cylinders, in Progress
2194	02.28.2017	3:57	02.28.01	Northwest	02.28.01 – View of Dormant Area D, Looking Northwest
2195	02.28.2017	3:58	02.28.02	Southwest	02.28.02 – View of Dormant Area D, Looking Southwest
2196	02.28.2017	3:58	02.28.03	Northwest	02.28.03 – View of Dormant Areas B1, B2, G1 and G2, Looking Northwest
2197	03.02.2017	10:07	03.02.01	Northwest	03.02.01 - View of Dormant Area D
2198	03.02.2017	10:08	03.02.02	West	03.02.02 - View of Dormant Area D
2199	03.02.2017	10:08	03.02.03	Northwest	03.02.03 - View of Dormant Areas B1, B2, G1 and G2
2200	03.02.2017	10:10	03.02.04	Northeast	03.02.04 - View of Dormant D and Recently Remediated Area Along Northwest Slope
2201	03.02.2017	10:11	03.02.05	South	03.02.05 - View of Walking Path Between Dormant Area D and Temporary Fence
2202	03.02.2017	10:12	03.02.06	Northwest	03.02.06 - View of Temporary Utility Pole Anchor Installed by CEI Near the Gun Club
2203	03.02.2017	10:13	03.02.07	Southwest	03.02.07 - View of Accumulated Stormwater on Southeast Side of Temporary Berm Near Northwest Side of Area B1
2204	03.02.2017	10:14	03.02.08	Northwest	03.02.08 - View of Accumulated Stormwater Near Outfall at Northwestern Limit of the Site
2205	03.02.2017	12:43	03.02.09	West	03.02.09 - View of Drums Containing IDW, Pending Disposal
2206	03.02.2017	12:43	03.02.10	N/A	03.02.10 - Close Up View of Label on Drum Containing IDW, Pending Disposal
2207	03.02.2017	2:49	03.02.11	N/A	03.02.11 - View of Electrical Extension Cord to AMS
2208	03.02.2017	2:52	03.02.12	N/A	03.02.12 - View of Electrical Extension Cords to AMSs
2209	03.02.2017	2:53	03.02.13	N/A	03.02.13 - View of Electrical Extension Cords to AMS Encased in Grout

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
2210	03.02.2017	4:42	03.02.14	North	03.02.14 - View of Transformers and Loose Ground Cable on O&R Arresting Gear
2211	03.07.2017	9:21	03.07.01	Northwest	03.07.01 - View of Dormant Area D
2212	03.07.2017	9:21	03.07.02	Southwest	03.07.02 - View of Stormwater Accumulation in Dormant Area D
2213	03.07.2017	9:22	03.07.03	Northwest	03.07.03 - View of Dormant Areas B1, B2, G1 and G2
2214	03.07.2017	9:24	03.07.04	West	03.07.04 - View of Stormwater Drain Outlet North of Temporary Berm
2215	03.08.2017	7:40	03.08.01	West	03.08.01 - View of Dormant Area D
2216	03.08.2017	7:42	03.08.02	West	03.08.02 - View of Accumulated Stormwater in Area B1, B2
2217	03.08.2017	7:45	03.08.03	Northwest	03.08.03 - View of Stormwater Culvert Near Former Railroad Berm
2218	03.10.2017	3:15	03.10.01	Northwest	03.10.01 - View of Dormant Areas B1, B2
2219	03.10.2017	3:15	03.10.02	Northeast	03.10.02 - View of Dormant Areas G1, G2 and F
2220	03.10.2017	3:16	03.10.03	Southwest	03.10.03 - View of Dormant Area D
2221	03.13.2017	7:43	03.13.01	Northwest	03.13.01 - View of Dormant Areas B1, B2, Looking Northwest
2222	03.13.2017	7:44	03.13.02	West	03.13.02 - View of Temporary Berm and Stormwater Culvert West of Areas B1, B2
2223	03.13.2017	7:46	03.13.03	West	03.13.03 - View of Dormant Area D, Looking Southwest
2224	03.15.2017	10:43	03.15.01	Northeast	03.15.01 - View of Pathway Cleared to AMS-1
2225	03.15.2017	10:43	03.15.02	Northwest	03.15.02 - View of Pathway Cleared to AMS-2
2226	03.15.2017	10:43	03.15.03	Southwest	03.15.03 - View of Pathway Cleared for Site Access
2227	03.15.2017	10:43	03.15.04	Northwest	03.15.04 - View of Dormant Area D Following Snowstorm
2228	03.15.2017	10:44	03.15.05	North	03.15.05 - View of Pathway Cleared for Site Access and to AMS-6
2229	03.15.2017	10:52	03.15.06	Northwest	03.15.06 - View of Access Road Plowed by Village of Suffern Department of Public Works
2230	03.15.2017	10:52	03.15.07	North	03.15.07 - View of Access Road Plowed by Village of Suffern Department of Public Works
2231	03.15.2017	10:53	03.15.08	North	03.15.08 - View of Partial Plowed Access Road to Site Trailers
2232	03.15.2017	10:53	03.15.09	Northwest	03.15.09 - View of Pathways Shoveled to Site Trailers
2233	03.16.2017	11:54	03.16.01	North	03.16.01 - View of Site Trailer Complex
2234	03.16.2017	11:55	03.16.02	West	03.16.02 - View of Access Road West of the Site
2235	03.16.2017	12:00	03.16.03	Northwest	03.16.03 - View of Eastern Portion of Site
2236	03.16.2017	12:00	03.16.04	West	03.16.04 - View of Dormant Area D
2237	03.16.2017	12:00	03.16.05	Southwest	03.16.05 - View of Southern Portion of Site (Area F)
2238	03.16.2017	12:09	03.16.06	West	03.16.06 - View of Detached Privacy Screen

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
2239	03.17.2017	12:38	03.17.01	Northeast	03.17.01 - View of Site Trailer Complex
2240	03.17.2017	12:42	03.17.02	West	03.17.02 - View of Dormant Area D
2241	03.17.2017	12:42	03.17.03	East	03.17.03 - View of Eastern Portion of Site and AMS-1
2242	03.17.2017	12:42	03.17.04	Northwest	03.17.04 - View of Path to AMS-2
2243	03.17.2017	12:42	03.17.05	West	03.17.05 - View of Dormant Area D
2244	03.17.2017	12:43	03.17.06	Northeast	03.17.06 - View of AMS-1
2245	03.17.2017	12:43	03.17.07	Southwest	03.17.07 - View of AMS-1 (Foreground) and Southern Portion of Site
2246	03.20.2017	1:43	03.20.01	Northwest	03.20.01 - View of Path to Air Monitoring Station AMS-2
2247	03.20.2017	1:42	03.20.02	Northeast	03.20.01 - View of South Portion of Site
2248	03.20.2017	1:43	03.20.03	Northwest	03.20.03 - View of Dormant Area D
2249	03.20.2017	1:43	03.20.04	Southwest	03.20.04 - View of South Portion of Site
2250	03.20.2017	1:44	03.20.05	Northwest	03.20.05 - View of Accumulated Water (Snow Melt) on Northeast Portion of Site
2251	03.20.2017	1:45	03.20.06	Northwest	03.20.06 - View of Accumulated Water (Snow Melt) on Northwest Portion of Site
2252	03.20.2017	1:47	03.20.07	Northeast	03.20.07 - View of Accumulated Water (Snow Melt) Within Dormant Area D (1 of 2)
2253	03.20.2017	1:47	03.20.08	Southeast	03.20.08 - View of Accumulated Water (Snow Melt) Within Dormant Area D (2 of 2)
2254	03.22.2017	1:22	03.22.01	Northwest	03.22.01 - View of Reattached Privacy Screen on West Side of Area D
2255	03.22.2017	1:22	03.22.02	North	03.22.02 - View of Replaced Snow Fence Along Perimeter of Area D
2256	03.22.2017	1:22	03.22.03	Northwest	03.22.03 - Panoramic View of Site (1 of 3)
2257	03.22.2017	1:22	03.22.04	West	03.22.04 - Panoramic View of Site (2 of 3)
2258	03.22.2017	1:22	03.22.05	Southwest	03.22.05 - Panoramic View of Site (3 of 3)
2259	03.22.2017	1:22	03.22.06	Southwest	03.22.06 - View of Accumulated Storm Water in Northwestern Portion of Site
2260	03.23.2017	2:24	03.23.01	Northwest	03.23.01 - Panoramic View of Site (1 of 2)
2261	03.23.2017	2:24	03.23.02	Southwest	03.23.02 - Panoramic View of Site (2 of 2)
2262	03.23.2017	2:26	03.23.03	West	03.23.17 - View of Accumulated Storm Water (Receding) in Northwest Portion of Site
2263	03.24.2017	9:58	03.24.03	Northwest	03.24.01 - View of Accumulated Storm Water in Dormant Area D
2264	03.24.2017	9:58	03.24.04	Northwest	03.24.02 - Panoramic View of Site (1 of 3)
2265	03.24.2017	9:59	03.24.05	West	03.24.03 - Panoramic View of Site (2 of 3)
2266	03.24.2017	9:59	03.24.06	Southwest	03.24.04 - Panoramic View of Site (3 of 3)
2267	03.27.2017	7:23	03.27.01	Northwest	03.27.01 - Panoramic View of Site (1 of 3)

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
2268	03.27.2017	7:23	03.27.02	West	03.27.02 - Panoramic View of Site (2 of 3)
2269	03.27.2017	7:23	03.27.03	Southwest	03.27.03 - Panoramic View of Site (3 of 3)
2270	03.27.2017	7:26	03.27.04	West	03.27.04 - View of Accumulated Storm Water in Dormant Area D
2271	03.27.2017	7:24	03.27.05	West	03.27.05 - View of Accumulated Storm Water in Northwest Portion of Site
2272	03.28.2017	10:48	03.28.01	West	03.28.01 - View of Accumulated Storm Water in Dormant Area D
2273	03.30.2017	2:24	03.30.01	Northeast	03.30.01 - View of GFCI Outlets on Electrical Panel on Main Portion of Site
2274	03.30.2017	2:25	03.30.02	Northeast	03.30.02 - View of Transformer and Electrical Panel on Main Portion of Site
2275	03.30.2017	2:27	03.30.03	West	03.30.03 - View of Guy Wire and Anchor Installed by O&R Utilities
2276	03.30.2017	2:27	03.30.04	West	03.30.04 - Close Up View of Anchor Installed Today by O&R Utilities
2277	03.31.2017	3:24	03.31.01	North	03.31.01 - View of Area A Drainage Channel Following Rain Event
2278	03.31.2017	3:25	03.31.02	North	03.31.02 - View of Site Trailer Complex Following Rain Event
2279	04.03.2017	11:45	04.03.01	Northwest	04.03.01 - Accumulated Storm Water in Dormant Area D
2280	04.03.2017	11:45	04.03.02	West	04.03.02 - GSI Jet Grout Rig
2281	04.03.2017	11:47	04.03.03	Northwest	04.03.03 - View of Accumulated Storm Water in Northwest Portion of Site
2282	04.03.2017	11:47	04.03.04	Southeast	04.03.04 - View of Dormant Areas B1_B2 and G1_G2
2283	04.03.2017	11:48	04.03.05	Southwest	04.03.05 - View of Storm Water Outfall at Former Railroad Berm
2284	04.04.2017	3:29	04.04.01	Northwest	04.04.01 - View of Ponded Storm Water in Southeast Portion of Site
2285	04.04.2017	3:30	04.04.02	Northwest	04.04.02 - View of Accumulated Storm Water in Dormant Area D (1 of 2)
2286	04.04.2017	3:30	04.04.03	Northwest	04.04.03 - View of Accumulated Storm Water in Dormant Area D (2 of 2)
2287	04.04.2017	3:31	04.04.04	Northwest	04.04.04 - View of Ponded Storm Water in Dormant Areas G1_G2
2288	04.04.2017	3:32	04.04.05	West	04.04.05 - View of Accumulated Storm Water in Northwest Portion of Site
2289	04.04.2017	3:33	04.04.06	West	04.04.06 - View of Storm Drainage Outlet on East Side of Former Railroad Berm
2290	04.04.2017	3:34	04.04.07	Southwest	04.04.07 - View of Accumulated Storm Water in Dormant Area D (1 of 2)
2291	04.04.2017	3:34	04.04.08	Southeast	04.04.08 - View of Accumulated Storm Water in Dormant Area D (2 of 2)
2292	04.06.2017	8:19	04.06.01	Northeast	04.06.01 - View of Accumulated Storm Water in Northwest Portion of Site
2293	04.06.2017	8:20	04.06.02	Northeast	04.06.02 - New GFCI Installed on Electrical Sub-Panel for AMS-2
2294	04.06.2017	8:23	04.06.03	Northeast	04.06.03 - New GFCIs for AMS-1 and AMS-6
2295	04.06.2017	8:24	04.06.04	Southwest	04.06.04 - View of Accumulated Storm Water in Dormant Area D
2296	04.06.2017	8:26	04.06.05	Southwest	04.06.05 - View of Electrical Sub-Panel for AMS-5 (at right)

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
2297	04.06.2017	8:26	04.06.06	West	04.06.06 - New GFCI for AMS-5
2298	04.06.2017	8:28	04.06.07	West	04.06.07 - View of Damaged Monitoring Well Pad
2299	04.07.2017	7:43	04.07.01	Northwest	04.07.01 - Accumulated Storm Water in Northwest Portion of Site
2300	04.07.2017	7:45	04.07.02	Northeast	04.07.02 - Accumulated Storm Water in Area D (1 of 2)
2301	04.07.2017	7:45	04.07.03	Southeast	04.07.03 - Accumulated Storm Water in Area D (2 of 2)
2302	04.07.2017	7:50	04.07.04	West	04.07.04 - Accumulated Storm Water at Area A Berm
2303	04.07.2017	7:51	04.07.05	Southwest	04.07.05 - Accumulated Storm Water North of Area A
2304	04.07.2017	7:52	04.07.06	Northeast	04.07.06 - Accumulated Storm Water North of Area A Berm
2305	04.07.2017	7:54	04.07.07	Northeast	04.07.07 - Accumulated Stormwater in Area A Drainage Swale
2306	04.07.2017	2:51	04.07.08	Southeast	04.07.08 - WP3 Manhole Location
2307	04.07.2017	2:51	04.07.09	Southeast	04.07.09 - WP3 Manhole
2308	04.07.2017	2:52	04.07.10	Northeast	04.07.10 - WP3 with Manhole Removed
2309	04.07.2017	2:58	04.07.11	N/A	04.07.11 - WP3(17) Tubing Extended
2310	04.07.2017	2:58	04.07.12	N/A	04.07.12 - WP3(17) Tubing. No Obvious Obstruction
2311	04.07.2017	3:00	04.07.13	Northeast	04.07.13 - WP3 Cap Replaced
2312	04.07.2017	3:00	04.07.14	N/A	04.07.14 - WP3 Manhole Replaced
2313	04.07.2017	3:02	04.07.15	Northeast	04.07.15 - WP3 Covered with Poly
2314	04.10.2017	7:37	04.10.01	West	04.10.01 - View of Northwestern Portion of Site
2315	04.10.2017	7:39	04.10.02	East	04.10.02 - View of Accumulated Storm Water in Area D (1 of 2)
2316	04.10.2017	7:40	04.10.03	Northeast	04.10.03 - View of Accumulated Storm Water in Area D (2 of 2)
2317	04.10.2017	10:03	04.10.04	North	04.10.04 - Panoramic View of Site (1 of 3)
2318	04.10.2017	10:03	04.10.05	Northwest	04.10.05 - Panoramic View of Site (2 of 3)
2319	04.10.2017	10:03	04.10.06	Southwest	04.10.06 - Panoramic View of Site (3 of 3)
2320	04.11.2017	10:42	04.11.01	Northwest	04.11.01 - Panoramic View of Site (1 of 3)
2321	04.11.2017	10:42	04.11.02	Southwest	04.11.02 - Panoramic View of Site (2 of 3)
2322	04.11.2017	10:42	04.11.03	Southeast	04.11.03 - Panoramic View of Site (3 of 3)
2323	04.11.2017	10:44	04.11.04	Northeast	04.11.04 - View of Accumulated Storm Water in Area D (1 of 2)
2324	04.11.2017	10:44	04.11.05	East	04.11.05 - View of Accumulated Storm Water in Area D (2 of 2)
2325	04.12.2017	2:34	04.12.01	North	04.12.01 - Panoramic View of Site (1 of 2)

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
2326	04.12.2017	2:34	04.12.02	West	04.12.02 - Panoramic View of Site (2 of 2)
2327	04.12.2017	2:36	04.12.03	Northeast	04.12.03 - Panoramic View of Dormant Area D (1 of 2)
2328	04.12.2017	2:36	04.12.04	Southeast	04.12.04 - Panoramic View of Dormant Area D (2 of 2)
2329	04.12.2017	2:40	04.12.05	West	04.12.05 - View of Berm and Drainage Channel North of Area A
2330	04.13.2017	10:29	04.13.01	North	04.13.01 - Panoramic View of Site (1 of 2)
2331	04.13.2017	10:29	04.13.02	West	04.13.02 - Panoramic View of Site (2 of 2)
2332	04.13.2017	10:30	04.13.03	Northeast	04.13.03 - View of Accumulated Storm Water in Area D (1 of 2)
2333	04.13.2017	10:30	04.13.04	Southeast	04.13.04 - View of Accumulated Storm Water in Area D (2 of 2)
2334	04.14.2017	1:15	04.14.01	Southeast	04.14.01 - View of Area A
2335	04.14.2017	1:18	04.14.02	Northwest	04.14.02 - View of Accumulated Storm Water in Area D
2336	04.14.2017	1:21	04.14.03	North	04.14.03 - View of GFCI-Equipped Extension Cord for Sump Pump
2337	04.14.2017	1:21	04.14.04	Northwest	04.14.04 - View of AMS-2 and Temporary Berm at Northwestern Portion of Site (Areas B1 and B2)
2338	04.18.2017	7:49	04.18.01	West	04.18.01 - View of Temporary Berm at Northwest Portion of Site
2339	04.18.2017	7:49	04.18.02	Southwest	04.18.02 - Panoramic View of Site (1 of 3)
2340	04.18.2017	8:08	04.18.03	Northwest	04.18.03 - View of Erosion and Sediment Controls at Storm Water Culvert
2341	04.18.2017	8:09	04.18.04	Southwest	04.18.04 - Panoramic View of Site (2 of 3)
2342	04.18.2017	8:09	04.18.05	Southeast	04.18.05 - Panoramic View of the Site (3 of 3)
2343	04.18.2017	8:11	04.18.06	Northeast	04.18.06 - View of Accumulated Storm Water in Area D
2344	04.18.2017	8:12	04.18.07	West	04.18.07 - View of Low-Profile Silo Prior to Demobilization
2345	04.18.2017	8:22	04.18.08	Northwest	04.18.08 - View of 40' Kelly Bar Prior to Demobilization
2346	04.18.2017	8:24	04.18.09	Northwest	04.18.09 - View of Telehandler Delivered to Site for GSI (1 of 2)
2347	04.18.2017	8:24	04.18.10	Southwest	04.18.10 - View of Telehandler Delivered to Site for GSI (2 of 2)
2348	04.19.2017	8:14	04.19.01	Northwest	04.19.01 - Grout Being Removed Beneath Trailer Hitch of Low-Profile Silo
2349	04.19.2017	8:15	04.19.02	North	04.19.02 - Accumulated Stormwater (Receded) in Area D
2350	04.19.2017	9:48	04.19.03	South	04.19.03 - View of Low-Profile Cement Silo Being Prepared for Demobilization
2351	04.20.2017	11:14	04.20.01	North	04.20.01 - Accumulated Storm Water in Area D
2352	04.20.2017	11:19	04.20.02	Northwest	04.20.02 - Augers and Pitcher Sampler Prior to Demobilization
2353	04.20.2017	12:51	04.20.03	Northeast	04.20.03 - Demobilization of 6' Diameter Auger, in Progress
2354	04.20.2017	12:53	04.20.04	Northeast	04.20.04 - Ukifela LLC Flat Bed Transport Truck

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
2355	04.20.2017	1:17	04.20.05	N/A	04.20.05 - Close Up View of Ukifela LLC Flat Bed Transport Truck USDOT Identificaiton0
2356	04.20.2017	1:35	04.20.06	Northwest	4.20.06 - Augers Loaded on Flat Bed Transport Truck
2357	04.20.2017	2:26	04.20.07	Northwest	04.20.07 - Loaded Flat Bed Truck Prior to Demobilization from Site
2358	04.21.2017	2:58	04.21.01	Northwest	04.21.01 - Accumulated Storm Water in Northwest Portion of Site
2359	04.21.2017	2:59	04.21.02	Northeast	04.21.02 - Accumulated Storm Water in Area D
2360	04.21.2017	3:01	04.21.03	Northeast	04.21.03 - Pat Malone Drive along Southeast Portion of Site
2361	04.24.2017	7:35	04.24.01	North	04.24.01 - Panoramic View of the Site (1 of 3)
2362	04.24.2017	7:35	04.24.02	Northwest	04.24.02 - Panoramic View of the Site (2 of 3)
2363	04.24.2017	7:35	04.24.03	Southwest	04.24.03 - Panoramic View of the Site (3 of 3)
2364	04.24.2017	7:36	04.24.04	Northwest	04.24.04 - Accumulated Storm Water in Northwest Portion of Site
2365	04.24.2017	7:41	04.24.05	Northeast	04.24.05 - Accumulated Storm Water in Area D
2366	04.25.2017	3:36	04.25.01	Northwest	04.25.01 - Panoramic View of the Site (1 of 2)
2367	04.25.2017	3:36	04.25.02	Southwest	04.25.02 - Panoramic View of the Site (2 of 2)
2368	04.26.2017	1:02	04.26.01	Northeast	04.26.01 - View of Small Sump Pump Used to Dewater Northwest Portion of Site
2369	04.26.2017	1:04	04.26.02	Northeast	04.26.02 - Accumulated Storm Water in Area D (1 of 2)
2370	04.26.2017	1:05	04.26.03	Southeast	04.26.03 - Accumulated Storm Water in Area D (2 of 2)
2371	04.27.2017	7:37	04.27.01	Northeast	04.27.01 - View of Temporary Berm and Sump Pump
2372	04.27.2017	7:40	04.27.02	East	04.27.02 - Accumulated Storm Water in Area D (1 of 2)
2373	04.27.2017	7:40	04.27.03	Southeast	04.27.03 - Accumulated Storm Water in Area D (2 of 2)
2374	04.28.2017	7:49	04.28.01	Southwest	04.28.01 - Otamon Transportation Truck on Site for Transport of Augers and Miscellaneous Equipment
2375	04.28.2017	7:50	04.28.02	Northwest	04.28.02 - GSI Loading Equipment for Demobilization
2376	04.28.2017	7:50	04.28.03	Northwest	04.28.03 - Loading of GSI Equipment for Demobilization in Progress
2377	04.28.2017	10:14	04.28.04	Southwest	04.28.04 - John Deere 160 Excavator
2378	04.28.2017	2:51	04.28.05	Southwest	04.28.05 - Pig Silo Mobilized for Temporary Cement Storage During Jet Grouting
2379	05.01.2017	8:16	05.01.01	Southwest	05.01.01 - Offloading Cement Slag Product into Pig Silo, in Progress
2380	05.01.2017	9:43	05.01.02	Southeast	05.01.02 - Swap of 30 CY C&D Rolloff Box, in Progress
2381	05.01.2017	9:46	05.01.03	Northwest	05.01.03 - Bag Filter Installed on Pig Silo Vent Pipe to Minimize Dust Release During Loading
2382	05.01.2017	4:34	05.01.04	West	05.01.04 - Reconfigured Grout Batch Plant (Partial)
2383	05.01.2017	4:35	05.01.05	Northwest	05.01.05 - View of Drill Rigs to Be Used for Pre-Drilling and Jet Grouting

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
2384	05.01.2017	10:06	05.01.06	Northeast	05.01.06 - View of Accumulated Storm Water in Area D (1 of 2)
2385	05.01.2017	4:36	05.01.07	Northeast	05.01.07 - View of Accumulated Storm Water in Area D (2 of 2)
2386	05.01.2017	4:38	05.01.08	East	05.01.08 - View of Reconfiguration of Grout Batch Plant, in Progress
2387	05.02.2017	8:59	05.02.01	Northeast	05.02.01 - View of Pre-Drill Rig
2388	05.02.2017	9:18	05.02.02	Southeast	05.02.02 - Redressed Slopes in Area D (1 of 2)
2389	05.02.2017	9:18	05.02.03	West	05.02.03 - Redressed Slopes in Area D (2 of 2)
2390	05.02.2017	11:36	05.02.04	Southwest	05.02.04 - Contamination Reduction Zone
2391	05.02.2017	12:59	05.02.05	Northwest	05.02.05 - Pre-Drill Rig (Right) and Jet Grout Rig (Left)
2392	05.02.2017	1:00	05.02.06	West	05.02.06 - Construction of Berms to Partition of Area D
2393	05.02.2017	1:00	05.02.07	Southwest	05.02.07 - South Side of Area D
2394	05.02.2017	4:57	05.02.08	Northwest	05.02.08 - Pre-Drill Rig (Right) and Jet Grout Rig (Left)
2395	05.02.2017	4:58	05.02.09	Northwest	05.02.09 - Excavator and Constructed Sump
2396	05.03.2017	7:13	5.03.01	Northeast	05.03.01 - Mud Box within Area D
2397	05.03.2017	7:15	5.03.02	West	05.03.02 - Jet Grout Batch Plant Setup
2398	05.03.2017	9:18	5.03.03	N/A	05.03.03 - Lined Sump Pit
2399	05.03.2017	9:35	5.03.04	Southeast	05.03.04 - Setup for Pre-Drilling Activities
2400	05.03.2017	10:12	5.03.05	Southeast	05.03.05 - Initiating Pre-Drilling Activities at Jet Grout Column J1
2401	05.03.2017	1:15	5.03.06	Southeast	05.03.06 - Pre-Drilling Jet Grout Column J1
2402	05.03.2017	1:38	5.03.07	East	05.03.07 - Pre-Drilling Jet Grout Column J1 with Lined Trenches, in Progress
2403	05.03.2017	3:30	5.03.08	N/A	05.03.08 - Pre-Drilling Jet Grout Column J1 with Lined Trenches, in Progress (2)
2404	05.03.2017	3:35	5.03.09	Southeast	05.03.09 - Pre-Drilling Jet Grout Column with Lined Trenches, in Progress
2405	05.03.2017	4:59	5.03.10	Southwest	05.03.10 - Excavation of Sump Pit
2406	05.04.2017	2:12	05.04.01	East	05.04.01 - Pre-Drilling, in Progress
2407	05.04.2017	4:20	05.04.02	Southeast	05.04.02 - Jet Grouting First Column (J11)
2408	05.08.2017	7:15	05.08.01	Southeast	05.08.01 - Areas G1 G2 with Sump and Lined Unlined Channels (1 of 2)
2409	05.08.2017	7:15	05.08.02	East	05.08.02 - Areas G1 G2 with Sump and Lined Unlined Channels (2 of 2)
2410	05.08.2017	7:17	05.08.03	North	05.08.03 - Sump and Pump for Northwest (Clean) Portion of Site
2411	05.08.2017	7:19	05.08.04	East	05.08.04 - Areas G1 and G2 (1 of 2)
2412	05.08.2017	7:19	05.08.05	Northeast	05.08.05 - Areas G1 and G2 (2 of 2)

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
2413	05.08.2017	7:19	05.08.06	Southeast	05.08.06 - Area D (1 of 4)
2414	05.08.2017	7:19	05.08.07	South	05.08.07 - Area D (2 of 4)
2415	05.08.2017	7:20	05.08.08	Southeast	05.08.08 - Area D (3 of 4)
2416	05.08.2017	7:20	05.08.09	East	05.08.09 - Area D (4 of 4)
2417	05.08.2017	7:23	05.08.10	East	05.08.10 - Area D Erosion (1 of 4)
2418	05.08.2017	7:23	05.08.11	Southeast	05.08.11 - Area D Erosion (2 of 4)
2419	05.08.2017	7:23	05.08.12	Northeast	05.08.12 - Area D Erosion (3 of 4)
2420	05.08.2017	7:25	05.08.13	Southeast	05.08.13 - Area D Erosion (4 of 4)
2421	05.08.2017	8:13	05.08.14	East	05.08.14 - Areas G1 and G2 (1 of 2)
2422	05.08.2017	8:13	05.08.15	East	05.08.15 - Areas G1 and G2 (2 of 2)
2423	05.08.2017	2:38	05.08.16	West	05.08.16 - Jet Grout Spoils and Water in Area D
2424	05.08.2017	3:04	05.08.17	West	05.08.17 - Jet Grouting Area G1 (1 of 5)
2425	05.08.2017	3:21	05.08.18	Southeast	05.08.18 - Jet Grouting Area G1 (2 of 5)
2426	05.08.2017	3:21	05.08.19	N/A	05.08.19 - Jet Grouting Area G1 (3 of 5)
2427	05.08.2017	3:23	05.08.20	N/A	05.08.20 - Jet Grouting Area G1 (4 of 5)
2428	05.08.2017	3:38	05.08.21	Northwest	05.08.21 - Jet Grouting Area G1 (5 of 5)
2429	05.08.2017	3:51	05.08.22	East	05.08.22 - Jet Grout Spoils from G1 Being Deposited in Area D via Excavator Bucket
2430	05.09.2017	9:58	05.09.01	Northeast	05.09.01 - Jet Grout in Areas G1 and G2
2431	05.09.2017	4:18	05.09.02	East	05.09.02 - View of Erosion on South Slope of Area D and Diluted Grout from Jet Grout Plant Washout
2432	05.09.2017	4:20	05.09.03	Northeast	05.09.03 - Jet Grout Spoils (foreground) and Recirculated Water (background) in Area D
2433	05.09.2017	4:20	05.09.04	Northeast	05.09.04 - Jet Grout Spoils (Left) and Water (Right) in Area D
2434	05.09.2017	4:22	05.09.05	Southeast	05.09.05 - Jet Grout and Decontamination of Mini-Excavator in Area G1 and G2
2435	05.09.2017	4:22	05.09.06	Southeast	05.09.06 - Close Up of Jet Grout and Decontamination of Mini-Excavator in Area G1 and G2
2436	05.10.2017	10:26	05.10.01	South	05.10.01 - Area D (1 of 3)
2437	05.10.2017	10:26	05.10.02	East	05.10.02 - Area D (2 of 3)
2438	05.10.2017	10:26	05.10.03	Southwest	05.10.03 - Area D (3 of 3)
2439	05.10.2017	10:27	05.10.04	Northeast	05.10.04 - Jet Grouting in Progress, Areas G1 and G2 (1 of 3)
2440	05.10.2017	10:27	05.10.05	Northwest	05.10.05 - Jet Grouting in Progress, Areas G1 and G2 (2 of 3)
2441	05.10.2017	10:27	05.10.06	South	05.10.06 - Jet Grouting in Progress, Areas G1 and G2 (3 of 3)

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
2442	05.10.2017	10:29	05.10.07	North	05.10.07 - Jet Grouting in Progress, Areas G1 and G2
2443	05.10.2017	10:31	05.10.08	Northeast	05.10.08 - Jet Grouting in Progress, Areas G1 and G2 (1 of 3)
2444	05.10.2017	10:31	05.10.09	Southeast	05.10.09 - Jet Grouting in Progress, Areas G1 and G2 (1 of 3)
2445	05.10.2017	10:31	05.10.10	Southeast	05.10.10 - Jet Grouting in Progress, Areas G1 and G2 (1 of 3)
2446	05.10.2017	10:32	05.10.11	East	05.10.11 - Close Up View of Jet Grouting Areas G1 and G2 Including Sump for Spoils
2447	05.10.2017	1:36	05.10.12	South	05.10.12 - Area D (1 of 2)
2448	05.10.2017	1:35	05.10.13	Southwest	05.10.13 - Area D (2 of 2)
2449	05.10.2017	4:42	05.10.14	Northeast	05.10.14 - Pre-Drilling in Area F, in Progress
2450	05.10.2017	4:43	05.10.15	Northeast	05.10.15 - Berm Construction Surrounding Monitoring Well MW-3, in Progress
2451	05.10.2017	4:48	05.10.16	Northwest	05.10.16 - Jet Grouting in Areas G1 and G2, in Progress (1 of 2)
2452	05.10.2017	4:48	05.10.17	Southwest	05.10.17 - Jet Grouting in Areas G1 and G2, in Progress (2 of 2)
2453	05.11.2017	7:18	05.11.01	West	05.11.01 - Area D (1 of 2)
2454	05.11.2017	7:18	05.11.02	Northeast	05.11.02 - Area D (2 of 2)
2455	05.11.2017	8:32	05.11.03	Southwest	05.11.03 - Repairs to Perimeter Fencing
2456	05.11.2017	8:33	05.11.04	Southeast	05.11.04 - Location of One of Two Sumps Created for Jet Grouting in Areas G1 and G2
2457	05.11.2017	11:06	05.11.05	Southwest	05.11.05 - Loading of 40' Kelly Bar in Preparation for Removal
2458	05.11.2017	11:17	05.11.06	Southeast	05.11.06 - 40' Kelly Bar Loaded for Removal
2459	05.11.2017	3:04	05.11.07	East	05.11.07 - Areas G1 and G2 Following Jet Grout (1 of 2)
2460	05.11.2017	3:04	05.11.08	Southeast	05.11.08 - Areas G1 and G2 Following Jet Grout (2 of 2)
2461	05.11.2017	3:36	05.11.09	N/A	05.11.09 - Sorbent Pad Placed Beneath Pre-Drill Rig
2462	05.11.2017	3:36	05.11.10	N/A	05.11.10 - Close Up View of Sorbent Pads (No Oil Observed)
2463	05.11.2017	3:39	05.11.11	N/A	05.11.11 - Sorbent Pads Placed Around Auto Chuck of the Pre-Drill Rig as Preventative Measure
2464	05.11.2017	4:15	05.11.12	Northwest	05.11.12 - Installation of Sand Bags in Preparation for Rainfall Event Forecasted for the Weekend
2465	05.11.2017	4:18	05.11.13	North	05.11.13 - Pre-Drill Rig (Down) in Area F
2466	05.11.2017	4:18	05.11.14	West	05.11.14 - Area D (1 of 2)
2467	05.11.2017	4:19	05.11.15	Southwest	05.11.15 - Area D (2 of 2)
2468	05.12.2017	7:55	05.12.01	Northeast	05.12.01 - G1 Pre-Drill and Jet Grout Spoils Sump
2469	05.12.2017	2:24	05.12.02	Southwest	05.12.02 - Area D
2470	05.12.2017	2:48	05.12.03	Northwest	05.12.03 - Preparation of Areas G1 and G2 for Weekend Storms

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
2471	05.12.2017	3:07	05.12.04	East	05.12.04 - Area D Jet Grouting, in Progress
2472	05.12.2017	3:09	05.12.05	N/A	05.12.05 - Jet Grout Rig Rotary Head Failure
2473	05.12.2017	3:12	05.12.06	East	05.12.06 - Area D During Grout Plant Washout
2474	05.12.2017	4:22	05.12.07	Southeast	05.12.07 - Preparation of Area F for Weekend Storms (1 of 2)
2475	05.12.2017	4:22	05.12.08	East	05.12.08 - Preparation of Area F for Weekend Storms (2 of 2)
2476	05.12.2017	4:23	05.12.09	Northwest	05.12.09 - Berm Installation in Preparation for Weekend Storms
2477	05.12.2017	4:24	05.12.10	Northwest	05.12.10 - General Preparation of Site for Weekend Storms
2478	05.12.2017	4:25	05.12.11	Northeast	05.12.11 - Area G1 and Excavator Tracking Covered With Poly for Weekend Storms
2479	05.12.2017	4P27	05.12.12	N/A	05.12.12 - Jet Grout Rig Swivel Head Failure Repairs, in Progress
2480	05.12.2017	4:37	05.12.13	Southwest	05.12.13 - Area D Following Jet Grouting
2481	05.12.2017	12:59	05.12.14	East	05.12.14 - Jet Grout Sump Scrape Area G1 (CH2M Photo)
2482	05.15.2017	7:16	05.12.01	North	05.15.01 - Area F Following Weekend Storms
2483	05.15.2017	7:16	05.12.02	Northwest	05.15.02 - Areas G1 and G2 Following Weekend Storms (1 of 2)
2484	05.15.2017	7:16	05.12.03	Northwest	05.15.03 - Areas G1 and G2 Following Weekend Storms (2 of 2)
2485	05.15.2017	7:17	05.12.04	West	05.15.04 - Area D Following Weekend Storms (1 of 3)
2486	05.15.2017	7:17	05.12.05	Southwest	05.15.05 - Area D Following Weekend Storms (2 of 3)
2487	05.15.2017	7:17	05.12.06	Southwest	05.15.06 - Area D Following Weekend Storms (3 of 3)
2488	05.15.2017	2:06	05.12.07	Southwest	05.15.07 - Area D During Jet Grouting (1 of 2)
2489	05.15.2017	2:06	05.12.08	Southwest	05.15.08 - Area D During Jet Grouting (2 of 2)
2490	05.15.2017	2:17	05.12.09	Northeast	05.15.09 - Area D During Jet Grouting Operations (1 of 3)
2491	05.15.2017	2:17	05.12.10	Northeast	05.15.10 - Area D During Jet Grouting Operations (2 of 3)
2492	05.15.2017	2:17	05.12.11	East	05.15.11 - Area D During Jet Grouting Operations (3 of 3)
2493	05.15.2017	2:21	05.12.12	East	05.15.12 - Close Up of Jet Grouting Operations
2494	05.15.2017	2:23	05.12.13	Various	05.15.13 - Video During Jet Grout Operations in Area D
2495	05.16.2017	7:18	05.16.01	Northwest	05.16.01 - Area D Jet Grout Operations
2496	05.16.2017	4:37	05.16.02	West	05.16.02 - Area D Jet Grout Returns
2497	05.16.2017	9:09	05.16.03	N/A	05.16.03 - Area D Survey of Jet Grout Locations
2498	05.16.2017	9:26	05.16.04	Northeast	05.16.04 - Area D Jet Grout Operations, in Progress
2499	05.16.2017	9:27	05.16.05	Northeast	05.16.05 - Panoramic View of Area D During Pre-Drill and Jet Grout Operations

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
2500	05.17.2017	11:37	05.17.01	Northwest	05.17.01 - Panoramic View of Area D During Jet Grouting Operations
2501	05.17.2017	11:38	05.17.02	Northeast	05.17.02 - Berm Separating Jet Grout Spoils and Recirculated Pre-Drilling Water
2502	05.17.2017	11:38	05.17.03	Northwest	05.17.03 - Jet Grouting Operations in Area D
2503	05.17.2017	4:16	05.17.04	Northeast	05.17.04 - Pre-Drilling Operations in Area D
2504	05.17.2017	4:16	05.17.05	North	05.17.05 - Jet Grout and Pre-Drill Operations, in Progress (1 of 2)
2505	05.17.2017	4:39	05.17.06	Northeast	05.17.06 - Jet Grout and Pre-Drill Operations, in Progress (2 of 2)
2506	05.19.2017	10:04	05.19.01	Northeast	05.19.01 - Pre-Drilling Activities in Area D, in Progress
2507	05.19.2017	3:01	05.19.02	Southeast	05.19.02 - Jet Grout and Pre-Drill Operations in Area D, in Progress (1 of 3)
2508	05.19.2017	3:01	05.19.03	East	05.19.03 - Jet Grout and Pre-Drill Operations in Area D, in Progress (2 of 3)
2509	05.19.2017	3:01	05.19.04	Northeast	05.19.04 - Jet Grout and Pre-Drill Operations in Area D, in Progress (3 of 3)
2510	05.19.2017	3:03	05.19.05	Southeast	05.19.05 - View of Weir Tank Mobilized to Site for Management of Recirculated Pre-Drilling Water
2511	05.19.2017	3:08	05.19.06	Southeast	05.19.06 - View of Area D Pre-Drilling Operations (foreground) and Jet Grouting Operations (background)
2512	05.22.2017	8:31	05.22.01	East	05.22.01 - View of Cement Slag Delivery Truck Awaiting Site Access
2513	05.22.2017	8:44	05.22.02	N/A	05.22.02 - View of Diesel Fuel Spilled onto Stone Drive By Taylor Oil
2514	05.22.2017	8:44	05.22.03	N/A	05.22.03 - View of Diesel Fuel Impacted Materials Following Taylor Oil Fuel Spill Clean Up
2515	05.23.2017	9:51	05.23.01	East	05.23.01 - Area D E-View
2516	05.23.2017	9:51	05.23.02	Southeast	05.23.02 - Grout Spoils Area
2517	05.23.2017	9:52	05.23.03	West	05.23.03 - West View
2518	05.24.2017	7:17	05.24.01	South	05.24.01 - Area D Jet Grouting Operations, in Progress (1 of 2)
2519	05.24.2017	7:17	05.24.02	Southwest	05.24.02 - Area D Jet Grouting Operations, in Progress (2 of 2)
2520	05.24.2017	4:54	05.24.03	Southwest	05.24.03 - Area D Pre-Drilling Operations, in Progress
2521	05.24.2017	4:57	05.24.04	Southwest	05.24.04 - Area D Jet Grouting Operations, in Progress (1 of 3)
2522	05.24.2017	4:57	05.24.05	Southwest	05.24.05 - Area D Jet Grouting Operations, in Progress (2 of 3)
2523	05.24.2017	4:58	05.24.06	East	05.24.06 - Area D Jet Grouting Operations, in Progress (3 of 3)
2524	05.25.2017	9:31	05.25.01	North	05.25.01 - Area D Jet Grouting Operations and Pre-Drill Rig Repairs, in Progress (1 of 3)
2525	05.25.2017	9:31	05.25.02	Northwest	05.25.02 - Area D Jet Grouting Operations and Pre-Drill Rig Repairs, in Progress (2 of 3)
2526	05.25.2017	9:31	05.25.03	Southwest	05.25.03 - Area D Jet Grouting Operations and Pre-Drill Rig Repairs, in Progress (3 of 3)
2527	05.26.2017	8:39	05.26.01	Northeast	05.26.01 - Area D Pre-Drill Operations, in Progress (1 of 2)
2528	05.26.2017	8:39	05.26.02	North	05.26.02 - Area D Pre-Drill Operations, in Progress (2 of 2)

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
2529	05.26.2017	8:40	05.26.03	East	05.26.03 - Area D Jet Grouting and Pre-Drill Operations, in Progress (1 of 2)
2530	05.26.2017	8:40	05.26.04	Northeast	05.26.04 - Area D Jet Grouting and Pre-Drill Operations, in Progress (2 of 2)
2531	05.26.2017	12:16	05.26.05	Southeast	05.26.05 - Area D Jet Grouting and Pre-Drill Operations, in Progress (1 of 2)
2532	05.26.2017	12:16	05.26.06	Southeast	05.26.06 - Area D Jet Grouting and Pre-Drill Operations, in Progress (2 of 2)
2533	05.26.2017	4:34	05.26.07	N/A	05.26.07 - Area D Pre-Drill Operations, in Progress
2534	05.26.2017	4:34	05.26.08	Southeast	05.26.08 - Panoramic View of Area D Jet Grouting and Pre-Drill Operations, in Progress
2535	05.30.2017	9:59	05.30.01	Southwest	05.30.01 - Pre-Drill Rig in Area D
2536	05.30.2017	9:59	05.30.02	Southeast	05.30.02 - Area D Jet Grouting and Pre-Drill Operations, in Progress
2537	05.30.2017	10:00	05.30.03	Southeast	05.30.03 - Area D Pre-Drill Operations, in Progress
2538	05.30.2017	10:01	05.30.04	Northwest	05.30.04 - Settling of Solids from Recirculated Pre-Drill Liquids Using Weir Tank, in Progress
2539	05.31.2017	4:03	05.31.01	South	05.31.01 - Pre-Drilling and Jet Grouting in Area D (1 of 3)
2540	05.31.2017	4:03	05.31.02	Southwest	05.31.02 - Pre-Drilling and Jet Grouting in Area D (2 of 3)
2541	05.31.2017	4:03	05.31.03	Northwest	05.31.03 - Pre-Drilling and Jet Grouting in Area D (3 of 3)
2542	06.01.2017	7:10	06.01.01	Southwest	06.01.01 - Area D Jet Grout and Pre-Drilling Operations, in Progress (1 of 3)
2543	06.01.2017	7:10	06.01.02	West	06.01.02 - Area D Jet Grout and Pre-Drilling Operations, in Progress (2 of 3)
2544	06.01.2017	7:10	06.01.03	Northeast	06.01.03 - Area D Jet Grout and Pre-Drilling Operations, in Progress (3 of 3)
2545	06.01.2017	12:55	06.01.04	Southwest	06.01.04 - Area D Jet Grout and Pre-Drilling Operations, in Progress
2546	06.02.2017	7:12	06.02.01	Southwest	06.02.01 Area D Jet Grout and Pre-Drill Operations, in Progress (1 of 3)
2547	06.02.2017	7:12	06.02.02	North	06.02.02 Area D Jet Grout and Pre-Drill Operations, in Progress (2 of 3)
2548	06.02.2017	7:12	06.02.03	Northeast	06.02.03 Area D Jet Grout and Pre-Drill Operations, in Progress (3 of 3)
2549	06.02.2017	11:52	06.02.04	Southwest	06.02.04 Area D Jet Grout and Pre-Drill Operations, in Progress (1 of 3)
2550	06.02.2017	11:52	06.02.05	Southwest	06.02.05 Area D Jet Grout and Pre-Drill Operations, in Progress (2 of 3)
2551	06.02.2017	11:53	06.02.06	West	06.02.06 Area D Jet Grout and Pre-Drill Operations, in Progress (3 of 3)
2552	06.02.2017	11:53	06.02.07	Southeast	06.02.07 Area D Jet Grout, in Progress
2553	06.02.2017	2:11	06.02.08	South	06.02.08 Area D Jet Grout and Pre-Drill Operations, in Progress (1 of 2)
2554	06.02.2017	2:11	06.02.09	Southwest	06.02.09 Area D Jet Grout and Pre-Drill Operations, in Progress (2 of 2)
2555	06.05.2017	8:33	06.05.01	Northeast	06.05.01 - Poly Covered Areas G1 and G2
2556	06.05.2017	10:01	06.05.02	Northwest	06.05.02 - Cement Slag Delivery, in Progress
2557	06.05.2017	3:15	06.05.03	South	06.05.03 - Jet Grout Rig

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
2558	06.05.2017	4:29	06.05.04	Southwest	06.05.04 - Pre-Drill Rig
2559	06.06.2017	4:59	06.06.01	East	06.06.01 - Jet Grout Rig and Pre-Drill Sump
2560	06.07.2017	11:06	06.07.01	Southwest	06.07.01 - Jet Grout Spoils Containment
2561	06.07.2017	3:04	06.07.02	Southwest	06.07.02 Jet Grout and Pre-Drill Operations in Area D (1 of 2)
2562	06.07.2017	3:04	06.07.03	Northwest	06.07.03 Jet Grout and Pre-Drill Operations in Area D (2 of 2)
2563	06.07.2017	4:42	06.07.04	Southwest	06.07.04 - Jet Grout in Area D, in Progress
2564	06.07.2017	4:44	06.07.05	Southwest	06.07.05 - Jet Grout Spoils Containment
2565	06.08.2017	7:09	06.08.01	Southwest	06.08.01 - Pre-Drill Rig in Area D
2566	06.08.2017	7:09	06.08.02	South	06.08.02 - Jet Grout Spoils in Area D
2567	06.08.2017	7:22	06.08.03	Southeast	06.08.03 - Relocation of Berm Material to Construct Spoils Containment
2568	06.08.2017	8:49	06.08.04	Southwest	06.08.04 - Silfies Truck Delivery of Cement Slag, in Progress
2569	06.08.2017	10:30	06.08.05	Southwest	06.08.05 - Wooden Forms Constructed for Replacement of Monitoring Well Pads
2570	06.08.2017	10:37	06.08.06	N/A	06.08.06 - Solidified Spoils (Left) Fresh Grout Spoils (Right)
2571	06.08.2017	10:39	06.08.07	Northeast	06.08.07 - Solidified Jet Grout Spoils (Background) and Unsolidified (Fresh) Jet Grout Spoils (Foreground)
2572	06.08.2017	1:56	06.08.08	N/A	06.08.08 - Broken Roller Bit
2573	06.09.2017	8:06	06.09.01	Southeast	06.09.01 - Solidified Spoils in Area D
2574	06.09.2017	8:11	06.09.02	Northeast	06.09.02 - Mixing of Jet Grout Spoils to Solidify NAPL
2575	06.09.2017	8:17	06.09.03	Northeast	06.09.03 - Application of Rusmar Foam on MGP Impacted Jet Grout Spoils
2576	06.09.2017	9:42	06.09.04	N/A	06.09.04 - Mixing of Jet Grout Spoils to Solidify NAPL
2577	06.09.2017	10:41	06.09.05	N/A	06.09.05 - Rigging Strap Used to Unload Supplementary Mixer Tank (1 of 2) (2)
2578	06.09.2017	10:42	06.09.06	N/A	06.09.06 - Rigging Strap Used to Unload Supplementary Mixer Tank (1 of 2)
2579	06.09.2017	12:35	06.09.07	N/A	06.09.07 - Drill Bits Broken on June 8th
2580	06.09.2017	4:10	06.09.08	Southeast	06.09.08 - Transfer and Containment of Jet Grout Spoils in Area D (1 of 2)
2581	06.09.2017	4:10	06.09.09	East	06.09.09 - Transfer and Containment of Jet Grout Spoils in Area D (2 of 2)
2582	06.12.2017	7:09	06.12.01	Southwest	06.12.01 - View of Area D Following Weekend
2583	06.12.2017	7:12	06.12.02	East	06.12.02 - View of Supplemental Mixing Tank Mobilized on June 9th
2584	06.12.2017	7:28	06.12.03	South	06.12.03 - Relocation of Berms to Construct Jet Grout Spoils Containment
2585	06.13.2017	7:22	06.13.01	Northeast	06.13.01 - Jet Grouting and Spoils Management in Area D, in Progress (1 of 2)
2586	06.13.2017	7:22	06.13.02	Northwest	06.13.02 - Jet Grouting and Spoils Management in Area D, in Progress (2 of 2)

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
2587	06.14.2017	7:00	06.14.01	Southwest	06.14.01 - Area D Jet Grout Spoils (1 of 2)
2588	06.14.2017	7:00	06.14.02	West	06.14.02 - Area D Jet Grout Spoils (2 of 2)
2589	06.14.2017	7:01	06.14.03	Northwest	06.14.03 - Delivery of Off-Site Fill Material (Eastern) for Backfill of Areas G1, G2
2590	06.15.2017	8:09	06.15.01	Southeast	06.15.01 - Excavation of One Foot of Impacted Overburden Material from G1_G2 (1 of 5)
2591	06.15.2017	8:10	06.15.02	East	06.15.02 - Excavation of One Foot of Impacted Overburden Material from G1_G2 (2 of 5)
2592	06.15.2017	8:17	06.15.03	Northeast	06.15.03 - Excavation of One Foot of Impacted Overburden Material from G1_G2 (3 of 5)
2593	06.15.2017	8:17	06.15.04	Southeast	06.15.04 - Excavation of One Foot of Impacted Overburden Material from G1_G2 (4 of 5)
2594	06.15.2017	8:22	06.15.05	Northeast	06.15.05 - Excavation of One Foot of Impacted Overburden Material from G1_G2 (5 of 5)
2595	06.15.2017	9:03	06.15.06	Southeast	06.15.06 - Jet Grout Spoils in Area D
2596	06.15.2017	9:29	06.15.07	South	06.15.07 - View of Crane Mats Being Placed onto Poly Sheeting
2597	06.15.2017	11:35	06.15.08	East	06.15.08 - View of one foot cut in Area G1_G2
2598	06.15.2017	11:35	06.15.09	East	06.15.09 View of Stockpiled Material and Jet Grout Spoils in Area D
2599	06.15.2017	2:15	06.15.10	East	06.15.10 - View of one foot cut in Area G1_G2
2600	06.15.2017	2:18	06.15.11	Northwest	06.15.10 - View of one foot cut in Area G1_G2
2601	06.16.2017	6:48	06.16.01	South	06.16.01 - Area D Jet Grout Spoils (1 of 2)
2602	06.16.2017	6:48	06.16.02	Southwest	06.16.02 - Area D Jet Grout Spoils (2 of 2)
2603	06.16.2017	7:10	06.16.03	Northwest	06.16.03 - Area G1_G2 Backfill and Compaction
2604	06.16.2017	8:36	06.16.04	Southeast	06.16.04 - Fairfield Performing Compaction Tests in Area G1_G2
2605	06.16.2017	9:51	06.16.05	South	06.16.05 - Area F Sump Uncovered Prior to 6-Inch Excavation
2606	06.16.2017	10:22	06.16.06	South	06.16.06 - Area F Sump Following 6-Inch Excavation
2607	06.16.2017	10:23	06.16.07	North	06.16.07 - Area F Following 6-Inch Excavation of Surficially Impacted Soils
2608	06.16.2017	1:33	06.16.08	Northwest	06.16.08 - Area F Following Overburden Removal
2609	06.16.2017	1:33	06.16.09	Northwest	06.16.09 - Area F Following Overburden Removal and Grout Channel Construction
2610	06.19.2017	8:10	06.19.01	North	06.19.01 - View of Stockpiled Overburden Material Previously Removed from Area F
2611	06.19.2017	8:11	06.19.02	Northeast	06.19.02 - Installation of Berms to Contain Jet Grout Spoils in Area D
2612	06.19.2017	8:17	06.19.03	Southeast	06.19.03 - Jet Grout Drill Rig Set Up in Area D
2613	06.19.2017	8:24	06.19.04	Northwest	06.19.04 - View of Berms Intended to Divert Storm Water from Area D
2614	06.19.2017	10:17	06.19.05	North	06.19.05 - Demobilization of Komatsu PC490 Excavator Used to Remove Overburden Material from Area F
2615	06.20.2017	6:37	06.20.01	Southeast	06.20.01 - Jet Grout Spoils Deposits in Area D (1 of 3)

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
2616	06.20.2017	6:38	06.20.02	West	06.20.02 - Jet Grout Spoils Deposits in Area D (2 of 3)
2617	06.20.2017	6:38	06.20.03	North	06.20.03 - Jet Grout Spoils Deposits in Area D (3 of 3)
2618	06.20.2017	8:08	06.20.04	East	06.20.04 - Emergency Ingress_Egress at Northeast Portion of Site Near Commuter Parking Lot
2619	06.20.2017	4:51	06.20.05	Northeast	06.20.05 - GFCI Outlets at Main Power Distribution Panel
2620	06.20.2017	4:53	06.20.06	N/A	06.20.06 - Apparent Heat-Damaged Plug at AMS-1
2621	06.20.2017	4:58	06.20.07	Northeast	06.20.07 - Damaged GFCIs Prior to Replacement by Roberge Electric
2622	06.21.2017	11:22	06.21.01	Northwest	06.21.01 - Accumulation of spoils in Area D (1 of 2)
2623	06.21.2017	11:22	06.21.02	Northwest	06.21.02 - Accumulation of spoils in Area D (2 of 2)
2624	06.21.2017	1:22	06.21.03	N/A	06.21.03 - Jet Grout Core with Full Recovery (1 of 3)
2625	06.21.2017	1:22	06.21.04	N/A	06.21.04 - Jet Grout Core with Full Recovery (2 of 3)
2626	06.21.2017	1:22	06.21.05	N/A	06.21.05 - Jet Grout Core with Full Recovery (3 of 3)
2627	06.21.2017	2:50	06.21.06	Southeast	06.21.06 - Accumulation of spoils in Area D (1 of 2)
2628	06.21.2017	2:50	06.21.07	East	06.21.07 - Accumulation of spoils in Area D (2 of 2)
2629	06.22.2017	10:15	06.22.01	Southwest	06.22.01 - Demobilization of Damaged AMS-6 Enclosure
2630	06.22.2017	10:59	06.22.02	Northwest	06.22.02 - Jet Grout Spoils Management in Area D, in Progress
2631	06.22.2017	10:59	06.22.03	East	06.22.03 - Grout Plant Operations, in Progress
2632	06.23.2017	8:30	06.23.01	Northeast	06.23.01 - View of Reduced Site Vehicle Congestion at Pat Malone Drive
2633	06.23.2017	12:06	06.23.02	Northwest	06.23.02 - Simultaneous Operations of Pre-Drilling in Area F (right) and Jet Grouting in Area D (left)
2634	06.26.2017	7:46	06.26.01	Northwest	06.26.01 - Anchored (Keyed In) Polyethylene Sheeting Over Clean Transition Material Between Areas D and F
2635	06.26.2017	7:56	06.26.02	Northwest	06.26.02 - View of Temporary Berm Used as Protective Barrier at WP7
2636	06.26.2017	7:57	06.26.03	North	06.26.03 - Solidified Spoils in Area D (1 of 2)
2637	06.26.2017	7:57	06.26.04	Northwest	06.26.04 - Solidified Spoils in Area D (2 of 2)
2638	06.26.2017	9:11	06.26.05	West	06.26.05 - New HDPE Hose (right) and Old Flex Hose (left) No Longer in Use Due to Connection in Vicinity of WP7
2639	06.26.2017	9:11	06.26.06	Southeast	06.26.06 - New HDPE Hose (left) and Old Flex Hose (Right) No Longer in Use
2640	06.26.2017	9:13	06.26.07	Northwest	06.26.07 - Pre-Drilling (foreground) and Jet Grouting Last Column Location in Area D (background)
2641	06.27.2017	3:51	06.27.01	Northeast	06.27.01 - Pre-drilling and Jet Grouting in Area F, in Progress
2642	06.27.2017	3:53	06.27.02	Southeast	06.27.02 - Jet Grouting in Area F, Preparing to Collect Jet Grout Samples
2643	06.27.2017	3:58	06.27.03	East	06.27.03 - Jet Grout Spoil Management from Area F
2644	06.27.2017	N/A	06.27.04	N/A	06.27.04 - Video of Jet Grout Operations in Area F

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
2645	06.28.2017	9:08	06.28.01	Northeast	06.28.01 - Management of Jet Grout Spoils from Area F in Area D (1 of 3)
2646	06.28.2017	9:08	06.28.02	Southeast	06.28.02 - Management of Jet Grout Spoils from Area F in Area D (2 of 3)
2647	06.28.2017	9:08	06.28.03	Southeast	06.28.03 - Management of Jet Grout Spoils from Area F in Area D (3 of 3)
2648	06.28.2017	9:16	06.28.04	South	06.28.04 - Surveying Pre-drill Locations in Area F
2649	06.28.2017	2:13	06.28.05	West	06.28.05 - Management of Jet Grout Spoils from Area F in Area D
2650	06.28.2017	2:17	06.28.06	Southwest	06.28.06 - Separation of Jet Grout and Pre-Drilling Operations in Area F
2651	06.29.2017	8:22	06.29.01	Southeast	06.29.01 - Application of Rusmar Foam (Odor Suppressant) during Pre-Drilling Activities in Area F
2652	06.29.2017	8:34	06.29.02	Southeast	06.29.02 - Management of Area F Jet Grout Spoils in Area D
2653	06.29.2017	11:48	06.29.03	Southeast	06.29.03 - Application of Rusmar Foam during Pre-Drilling and Jet Grouting Activities in Area F
2654	06.30.2017	10:43	06.30.01	Northwest	06.30.01 - Area F Pre-Drilling Activities
2655	06.30.2017	10:45	06.30.02	Southeast	06.30.02 - Sand Bag Berm Placed to Minimize Infiltration of Storm Water into Area F
2656	06.30.2017	10:46	06.30.03	Southeast	06.30.03 - Jet Grouting (Foreground) and Pre-Drilling (Background) Activities in Area F
2657	06.30.2017	10:59	06.30.04	West	06.30.04 - Storm Water Management in Northwest Portion of Site
2658	06.30.2017	11:00	06.30.05	West	06.30.05 - Protected Inlet of Storm Water Culvert in Northwest Portion of Site
2659	07.05.2017	9:32	07.05.01	Southeast	07.05.01 - Jet Grouting (foreground) and Pre-drilling (background left) in Area F and Spoils Management (background right) in Area D
2660	07.06.2017	6:44	07.06.01	Southeast	07.06.01 - Spoils Management in Area D (1 of 3)
2661	07.06.2017	6:44	07.06.02	Northwest	07.06.02 - Spoils Management in Area D (2 of 3)
2662	07.06.2017	6:44	07.06.03	Northeast	07.06.03 - Spoils Management in Area D (3 of 3)
2663	07.06.2017	9:23	07.06.04	Southeast	07.06.04 - Pre-drilling and Jet Grouting in Area F (1 of 2)
2664	07.06.2017	9:23	07.06.05	West	07.06.05 - Pre-drilling and Jet Grouting in Area F (2 of 2)
2665	07.06.2017	9:24	07.06.06	Northeast	07.06.06 - Spoils Management in Area D
2666	07.06.2017	9:28	07.06.07	Southeast	07.06.07 - Application of Rusmar Foam
2667	07.07.2017	9:38	07.07.01	Southwest	07.07.01 - Repositioned AMS-2 During Storm Event
2668	07.07.2017	9:39	07.07.02	West	07.07.02 - Stormwater Run-on in Northwest Portion of Site (1 of 3)
2669	07.07.2017	9:41	07.07.03	Northwest	07.07.03 - Stormwater Run-on in Northwest Portion of Site (2 of 3)
2670	07.07.2017	9:41	07.07.04	Northwest	07.07.04 - Stormwater Run-on in Northwest Portion of Site (3 of 3)
2671	07.07.2017	9:47	07.07.05	South	07.07.05 - Jet Grout Operations in Area F (2 Rigs), Spoils Management in Area D
2672	07.07.2017	9:59	07.07.06	Southeast	07.07.06 - Accumulated Storm Water in Area D (1 of 4)
2673	07.07.2017	10:00	07.07.07	East	07.07.07 - Accumulated Storm Water in Area D (2 of 4)

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
2674	07.07.2017	10:00	07.07.08	Northeast	07.07.08 - Accumulated Storm Water in Area D (3 of 4)
2675	07.07.2017	10:00	07.07.09	Northeast	07.07.09 - Accumulated Storm Water in Area D (4 of 4)
2676	07.10.2017	6:51	07.10.01	South	07.10.01 - Pumping Accumulated Storm Water in Area F to Frac Tank
2677	07.10.2017	9:10	07.10.02	Southwest	07.10.02 - Jet Grout Operations (2 Rigs) in Area F, Spoils Management in Area D
2678	07.10.2017	1:18	07.10.03	East	07.10.03 - Application of Rusmar Foam During Jet Grout Operations (2 Rigs) in Area F
2679	07.11.2017	9:41	07.11.01	South	07.11.01 - Area F Jet Grout Operations with 2 Rigs (1 of 2)
2680	07.11.2017	9:41	07.11.02	Southeast	07.11.02 - Area F Jet Grout Operations with 2 Rigs (2 of 2)
2681	07.11.2017	10:30	07.11.03	Northeast	07.11.03 - Application of Rusmar Foam During Area F Jet Grout Operations
2682	07.12.2017	6:41	07.12.01	Northwest	07.12.01 - Area F Jet Grout Operations
2683	07.12.2017	8:04	07.12.02	Northwest	07.12.02 - Preliminary Scrape of Western Portion of Area F and Application of Rusmar Foam
2684	07.12.2017	8:21	07.12.03	Southwest	07.12.03 - Area F Jet Grout Operations
2685	07.12.2017	1:56	07.12.04	Southeast	07.12.04 - Decon Pad Excavation and Berm Construction in Area D
2686	07.12.2017	2:11	07.12.05	Southeast	07.12.05 - Placement of Liner for Decon Pad within Area D
2687	07.12.2017	4:01	07.12.06	Northeast	07.12.06 - Placement of Used Crane Mats (Tracking Pads) in Decon Pad
2688	07.12.2017	4:21	07.12.07	Northeast	07.12.07 - Anchoring of Decon Pad Liner
2689	07.12.2017	4:26	07.12.08	Northeast	07.12.08 - Construction of Entry Ramp into Decon Pad
2690	07.13.2017	6:36	07.13.01	Northeast	07.13.01 - Accumulation of Jet Grout Spoils in Area D
2691	07.13.2017	6:36	07.13.02	West	07.13.02 - Accumulation of Jet Grout Spoils in Area D, Drill Rigs Staged for Decon
2692	07.13.2017	9:07	07.13.03	Northeast	07.13.03 - Excavation of Jet Grout Spoils within Area F
2693	07.13.2017	9:08	07.13.04	West	07.13.04 - Accumulation of Jet Grout Spoils in Area D
2694	07.13.2017	10:55	07.13.05	Southeast	07.13.05 - GSI Pre-Drill Rig Entering Decon
2695	07.13.2017	11:32	07.13.06	South	07.13.06 - Post Excavation View of Transition Between Area D (right) and Area F (left)
2696	07.13.2017	1:20	07.13.07	Northwest	07.13.07 - Post-Decon View of GSI Pre-Drill Rig (1 of 5)
2697	07.13.2017	1:21	07.13.08	Southwest	07.13.08 - Post-Decon View of GSI Pre-Drill Rig (2 of 5)
2698	07.13.2017	1:21	07.13.09	West	07.13.09 - Post-Decon View of GSI Pre-Drill Rig (3 of 5)
2699	07.13.2017	1:21	07.13.10	East	07.13.10 - Post-Decon View of GSI Pre-Drill Rig (4 of 5)
2700	07.13.2017	1:21	07.13.11	Northeast	07.13.11 - Post-Decon View of GSI Pre-Drill Rig (5 of 5)
2701	07.13.2017	1:52	07.13.12	North	07.13.12 - Backfill of Area F, in Progress
2702	07.13.2017	2:00	07.13.13	North	07.13.13 - Compaction of Area F, in Progress

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
2703	07.13.2017	2:48	07.13.14	Northeast	07.13.14 - Post-Decon View of GSI Jet Grout Rig (1 of 3)
2704	07.13.2017	2:48	07.13.15	Northwest	07.13.15 - Post-Decon View of GSI Jet Grout Rig (2 of 3)
2705	07.13.2017	3:11	07.13.16	Northeast	07.13.16 - Post-Decon View of GSI Jet Grout Rig (3 of 3)
2706	07.14.2017	9:02	07.14.01	North	07.14.01 - Post-Decon View of GSI Jet Grout Rig (1 of 3)
2707	07.14.2017	9:02	07.14.02	Northwest	07.14.02 - Post-Decon View of GSI Jet Grout Rig (2 of 3)
2708	07.14.2017	9:02	07.14.03	Northwest	07.14.03 - Post-Decon View of GSI Jet Grout Rig (3 of 3)
2709	07.17.2017	9:31	07.18.01	N/A	07.18.01 - Spent Grout Returns Test Cylinders
2710	07.18.2017	9:35	07.18.02	Southeast	07.18.02 - Olori Crane Set Up, in Progress
2711	07.18.2017	10:42	07.18.03	Northwest	07.18.03 - Olori Crane Operations Underway
2712	07.18.2017	12:49	07.18.04	N/A	07.18.04 - Removal of Broken Sparge Well Pad, Prior to Repair
2713	07.18.2017	2:54	07.18.05	Southeast	07.18.05 - Post-Decon View of GSI Excavator Bucket and Tracks
2714	07.18.2017	2:56	07.18.06	Southeast	07.18.06 - Post-Decon View of Excavator Track Washing during Decon Exit
2715	07.18.2017	3:14	07.18.07	Southeast	07.18.07 - Post-Decon View of GSI Mini-Excavator Track Washing during Decon Exit
2716	07.18.2017	3:19	07.18.08	Southeast	07.18.08 - Olori Crane Operations Underway
2717	07.19.2017	7L07	07.19.01	North	07.19.01 - Panoramic View of Site - Series (1 of 4) - Copy
2718	07.19.2017	7L07	07.19.02	Northwest	07.19.02 - Panoramic View of Site - Series (2 of 4)
2719	07.19.2017	7L07	07.19.03	West	07.19.03 - Panoramic View of Site - Series (3 of 4)
2720	07.19.2017	7L07	07.19.04	South	07.19.04 - Panoramic View of Site - Series (4 of 4)
2721	07.19.2017	7:09	07.19.05	East	07.19.05 - View of Accumulated Spoils in Area D - Staged for Load Out
2722	07.19.2017	7:11	07.19.06	Southeast	07.19.06 - View of Former Grout Plant Location Following Demobilization of GSI Equipment
2723	07.19.2017	10:35	07.19.07	Northwest	07.19.07 - View of Truck Lining and Loading Operations, in Progress
2724	07.19.2017	12:06	07.19.08	Southwest	07.19.08 - Demobilization of Miscellaneous GSI Equipment, in Progress
2725	07.20.2017	9:38	07.20.01	West	07.20.01 - View of Excavation and Stockpiling of Jet Grout Spoils in Area D (1 of 3)
2726	07.20.2017	9:38	07.20.02	Northwest	07.20.02 - View of Excavation and Stockpiling of Jet Grout Spoils in Area D (2 of 3)
2727	07.20.2017	9:40	07.20.03	Northwest	07.20.03 - View of Excavation and Stockpiling of Jet Grout Spoils in Area D (3 of 3)
2728	07.20.2017	2:55	07.20.04	Southwest	07.20.04 - View of Excavated and Stockpiled Jet Grout Spoils in Area D (1 of 3)
2729	07.20.2017	2:55	07.20.05	West	07.20.05 - View of Excavated and Stockpiled Jet Grout Spoils in Area D (2 of 3)
2730	07.20.2017	2:55	07.20.06	Northwest	07.20.06 - View of Excavated and Stockpiled Jet Grout Spoils in Area D (3 of 3)
2731	07.21.2017	7:07	07.21.01	Southwest	07.21.01 - Panoramic View of Area D Cut to 4' Below Final Grade, in Progress (1 of 3)

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
2732	07.21.2017	7:07	07.21.02	Northwest	07.21.02 - Panoramic View of Area D Cut to 4' Below Final Grade, in Progress (2 of 3)
2733	07.21.2017	7:07	07.21.03	Northwest	07.21.03 - Panoramic View of Area D Cut to 4' Below Final Grade, in Progress (3 of 3)
2734	07.21.2017	8:04	07.21.04	West	07.21.04 - Tanker Truck to Remove Water Drum for Treatment_Disposal to Clean Water (Staten Island)
2735	07.21.2017	8:33	07.21.05	Northwest	07.21.05 - Loading of Jet Grout Spoils During Area D Cut to 4' Below Final Grade (1 of 2)
2736	07.21.2017	8:33	07.21.06	Northwest	07.21.06 - Loading of Jet Grout Spoils During Area D Cut to 4' Below Final Grade (2 of 2)
2737	07.24.2017	7:10	07.24.01	West	07.24.01 - Panoramic View of Removal of Jet Grout Spoils Within Area D (1 of 3)
2738	07.24.2017	7:10	07.24.02	Northwest	07.24.02 - Panoramic View of Removal of Jet Grout Spoils Within Area D (2 of 3)
2739	07.24.2017	7:10	07.24.03	North	07.24.03 - Panoramic View of Removal of Jet Grout Spoils Within Area D (3 of 3)
2740	07.24.2017	11:07	07.24.04	West	07.24.04 - Panoramic View of Removal of Jet Grout Spoils Within Area D, in Progress (1 of 3)
2741	07.24.2017	11:07	07.24.05	Northwest	07.24.05 - Panoramic View of Removal of Jet Grout Spoils Within Area D, in Progress (2 of 3)
2742	07.24.2017	11:07	07.24.06	West	07.24.06 - Panoramic View of Removal of Jet Grout Spoils Within Area D, in Progress (3 of 3)
2743	07.24.2017	11:14	07.24.07	N/A	07.24.07 - View of Interior of CEI Frac Tank Following Removal of Water, Solids and Decontamination
2744	07.24.2017	11:15	07.24.08	East	07.24.08 - Pressure Washing of Tires of CEI Frac Tank Prior to Removal from Grout Plant Area
2745	07.24.2017	11:36	07.24.09	Southwest	07.24.09 - Preparation for Loadout of Jet Grout Spoils
2746	07.25.2017	1:07	07.25.01	Northwest	07.25.01 - View of Jet Grout Spoils Removal in Area D (foreground) and Truck Lining (background)
2747	07.25.2017	1:08	07.25.02	Northwest	07.25.02 - View of Decontamination of Excavator Tracks in Area D
2748	07.26.2017	7:30	07.26.01	Northwest	07.26.01 - Area D Prior to Placement of Backfill
2749	07.26.2017	7:31	07.26.02	Southwest	07.26.02 - Former Grout Batch Plant Area, One-Foot Cut, in Progress
2750	07.26.2017	10:35	07.26.03	Northeast	07.26.03 - Remaining Stockpiled Spoils in Area D (left background), Beginning Placement of Fill (right foreground)
2751	07.26.2017	10:38	07.26.04	Southwest	07.26.04 - Loading of Material Generated During One-Foot Cut in Former Grout Batch Plant Area
2752	07.26.2017	11:07	07.26.05	Southwest	07.26.05 - Panoramic View of Area D During Loadout of Spoils and Placement of Backfill (1 of 3)
2753	07.26.2017	11:08	07.26.06	West	07.26.06 - Panoramic View of Area D During Loadout of Spoils and Placement of Backfill (2 of 3)
2754	07.26.2017	11:08	07.26.07	Northeast	07.26.07 - Panoramic View of Area D During Loadout of Spoils and Placement of Backfill (3 of 3)
2755	07.26.2017	2:03	07.26.08	N/A	07.26.08 - View of Electrical Cable Damaged During Excavation (1 of 2)
2756	07.26.2017	2:03	07.26.09	Southeast	07.26.09 - View of Electrical Cable Damaged During Excavation (2 of 2)
2757	07.27.2017	8:04	07.27.01	Northeast	07.27.01 - Demobilization of Decontaminated Frac Tank (1 of 3)
2758	07.27.2017	8:06	07.27.02	Northwest	07.27.02 - Demobilization of Decontaminated Frac Tank (2 of 3)
2759	07.27.2017	8:06	07.27.03	South	07.27.03 - Demobilization of Decontaminated Frac Tank (3 of 3)
2760	07.27.2017	8:08	07.27.04	Southwest	07.27.04 - Loading Material During One Foot Excavation Below Original Grade in Former Grout Batch Plant Area (at left). Grading Fill Materials (at right)

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
2761	07.27.2017	8:08	07.27.05	Southeast	07.27.05 - Panoramic View of Southern Portion of Site (1 of 2)
2762	07.27.2017	8:08	07.27.06	Southeast	07.27.06 - Panoramic View of Southern Portion of Site (2 of 2)
2763	07.27.2017	10:08	07.27.07	Northeast	07.27.07 - Approximate Location of Former AST Encountered at North Wall of Foundation. Grounding Rod Observed in the Vicinity.
2764	07.27.2017	10:08	07.27.08	Northeast	07.27.08 - Former AST Placed on Polyethylene Sheeting Pending Further Investigation (2)
2765	07.27.2017	10:08	07.27.09	Northeast	07.27.09 - Former AST Placed on Polyethylene Sheeting Pending Further Investigation
2766	07.27.2017	10:08	07.27.10	Southeast	07.27.10 - View of Former Building Foundation and AST, Looking Southeast
2767	07.27.2017	10:09	07.27.11	N/A	07.27.11 - Close Up View of Former AST Encountered Along North Wall of Former Building Foundation (1 of 2)
2768	07.27.2017	10:11	07.27.12	N/A	07.27.12- Close Up View of Former AST Encountered Along North Wall of Former Building Foundation (2 of 2)
2769	07.27.2017	10:12	07.27.13	N/A	07.27.13 - View of Deteriorated Condition of Former AST
2770	07.27.2017	10:12	07.27.14	N/A	07.27.14 - View of Apparent Fill and Vent Ports on Top of Former AST
2771	07.27.2017	10:12	07.27.15	N/A	07.27.15 - View of Interior of Port on Top of AST. No Residual Material Present (Excluding Scale)
2772	07.27.2017	10:13	07.27.16	N/A	07.27.16- View of Interior of Former AST. No Residual Material Present (Excluding Scale, Soil and Water). Slight Fuel Oil Odor Observed.
2773	07.27.2017	11:46	07.27.17	N/A	07.27.17 - Interior of Former AST After Cutting Access. No Residual Material Present (Excluding Scale, Soil and Water). Slight Fuel Oil Odor Observed.
2774	07.27.2017	2:54	07.27.18	Southeast	07.27.18 - View of Former Building Foundation and AST, Looking Southeast
2775	07.27.2017	2:55	07.27.19	Southeast	07.27.19 - View of Former Building Foundation, Looking Southeast.
2776	07.27.2017	3:08	07.27.20	West	07.27.20 - View of Backfill and Grading Operations, in Progress
2777	07.28.2017	11:26	07.28.01	Southwest	07.28.01 - Panoramic View of Location of Former Area A Berm (1 of 3)
2778	07.28.2017	11:26	07.28.02	Northwest	07.28.02 - Panoramic View of Location of Former Area A Berm (2 of 3)
2779	07.28.2017	11:26	07.28.03	Northwest	07.28.03 - Panoramic View of Location of Former Area A Berm (3 of 3)
2780	07.28.2017	2:00	07.28.04	Southeast	07.28.04 - View of Access Road Following Excavator Tracking
2781	07.31.2017	8:53	07.31.01	Northwest	07.31.01 - Stockpiled Material Generated from One-Foot Cut in Former Grout Batch Plant Area (1 of 3)
2782	07.31.2017	8:53	07.31.02	West	07.31.02 - Stockpiled Material Generated from One-Foot Cut in Former Grout Batch Plant Area (2 of 3)
2783	07.31.2017	8:53	07.31.03	Southwest	07.31.03 - Stockpiled Material Generated from One-Foot Cut in Former Grout Batch Plant Area (3 of 3)
2784	07.31.2017	8:59	07.31.04	Southeast	07.31.04 - Foundation of Former Gas Building Located in Southwestern Portion of Site (1 of 2)
2785	07.31.2017	8:59	07.31.05	Southeast	07.31.05 - Foundation of Former Gas Building Located in Southwestern Portion of Site (2 of 2)
2786	07.31.2017	9:05	07.31.06	N/A	07.31.06 - Demarcation Fabric Installed Following One-Foot Cut in Former Grout Batch Plant Area
2787	07.31.2017	2:49	07.31.07	West	07.31.07 - Panoramic View of Backfilled Portions of Site (1 of 2)
2788	07.31.2017	2:49	07.31.08	Northwest	07.31.08 - Panoramic View of Backfilled Portions of Site (2 of 2)
2789	08.01.2017	2:10	08.01.01	West	08.01.01 - View of Craig Geotechnical Drilling Rig Positioned for Jet Grout Core Collection

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
2790	08.01.2017	2:10	08.01.02	Northwest	08.01.02 - Backfill to Subgrade and Topsoil Installation, in Progress (1 of 3)
2791	08.01.2017	2:11	08.01.03	Northwest	08.01.03 - Backfill to Subgrade and Topsoil Installation, in Progress (2 of 3)
2792	08.01.2017	2:11	08.01.04	Northwest	08.01.04 - Backfill to Subgrade and Topsoil Installation, in Progress (3 of 3)
2793	08.01.2017	2:12	08.01.05	Southwest	08.01.05 - Installation of Topsoil (1 of 6)
2794	08.01.2017	2:12	08.01.06	Northwest	08.01.06 - Installation of Topsoil (2 of 6)
2795	08.01.2017	2:13	08.01.07	Southeast	08.01.07 - Installation of Topsoil (3 of 6)
2796	08.01.2017	2:13	08.01.08	Southeast	08.01.08 - Installation of Topsoil (4 of 6)
2797	08.01.2017	2:13	08.01.09	Southeast	08.01.09 - Installation of Topsoil (5 of 6)
2798	08.01.2017	2:13	08.01.10	West	08.01.10 - Installation of Topsoil (6 of 6)
2799	08.02.2017	10:57	08.02.01	South-Southwest	08.02.01 - Former Gas Building Foundation, Looking SSW
2800	08.02.2017	10:57	08.02.02	Southeast	08.02.02 - Former Gas Building Foundation, Looking SE
2801	08.02.2017	10:57	08.02.03	East-Northeast	08.02.03 - Former Gas Building Foundation, Looking ENE
2802	08.02.2017	11:17	08.02.04	West	08.02.04 - Backfill Operations, in Progress
2803	08.02.2017	11:17	08.02.05	Northwest	08.02.05 - Craig Geotechnical Drilling Jet Grout Core Collection, in Progress (background)
2804	08.03.2017	10:44	08.03.01	Southwest	08.03.01 - Panoramic View of Accumulation of Batch Plant Grout Material Spilled within Gas Regulator Area (1 of 3)
2805	08.03.2017	10:45	08.03.02	West	08.03.02 - Panoramic View of Accumulation of Batch Plant Grout Material Spilled within Gas Regulator Area (2 of 3)
2806	08.03.2017	10:45	08.03.03	Northwest	08.03.03 - Panoramic View of Accumulation of Batch Plant Grout Material Spilled within Gas Regulator Area (3 of 3)
2807	08.03.2017	11:36	08.03.04	Northwest	08.03.04 - Backfill and Topsoil Installation, in Progress
2808	08.03.2017	11:36	08.03.05	West	08.03.05 - Backfill, in Progress (foreground). Jet Grout Coring in Area D, in Progress (background).
2809	08.03.2017	11:37	08.03.06	West	08.03.06 - Jet Grout Coring in Area D, in Progress
2810	08.03.2017	1:39	08.03.07	North	08.03.07 - Jet Grout Coring in Area F, in Progress
2811	08.04.2017	3:42	08.04.01	Northeast	08.04.01 - Panoramic View of Site Showing Progression of Topsoil Installation (1 of 5)
2812	08.04.2017	3:42	08.04.02	Northwest	08.04.02 - Panoramic View of Site Showing Progression of Topsoil Installation (2 of 5)
2813	08.04.2017	3:42	08.04.03	Northwest	08.04.03 - Panoramic View of Site Showing Progression of Topsoil Installation (3 of 5)
2814	08.04.2017	3:49	08.04.04	West	08.04.04 - Panoramic View of Site Showing Progression of Topsoil Installation (4 of 5)
2815	08.04.2017	3:49	08.04.05	Southwest	08.04.05 - Panoramic View of Site Showing Progression of Topsoil Installation (5 of 5)
2816	08.07.2017	3:50	08.07.01	Southeast	08.07.01 - View of Front Entrance to Main Site
2817	08.07.2017	7:34	08.07.02	Northeast	08.07.02 - Load Out of MGP-Impacted Soils, in Progress
2818	08.07.2017	9:01	08.07.03	Northwest	08.07.03 - Panoramic View of Former Berm Location and Area A (1 of 4)

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
2819	08.07.2017	9:01	08.07.04	Northwest	08.07.04 - Panoramic View of Former Berm Location and Area A (2 of 4)
2820	08.07.2017	9:01	08.07.05	West	08.07.05 - Panoramic View of Former Berm Location and Area A (3 of 4)
2821	08.07.2017	9:01	08.07.06	Southwest	08.07.06 - Panoramic View of Former Berm Location and Area A (4 of 4)
2822	08.07.2017	9:44	08.07.07	Northwest	08.07.07 - Demarcation Fabric at Entrance to Main Site
2823	08.07.2017	9:59	08.07.08	Southwest	08.07.08 - Removal of Former Water Treatment System Discharge Pipe (1 of 2)
2824	08.07.2017	10:20	08.07.09	Northwest	08.07.09 - Removal of Former Water Treatment System Discharge Pipe (2 of 2)
2825	08.07.2017	11:00	08.07.10	Northwest	08.07.10 - Reinstallation of Demarcation Fabric at Main Site Entrance (1 of 2)
2826	08.07.2017	11:01	08.07.11	Northwest	08.07.11 - Reinstallation of Demarcation Fabric at Main Site Entrance (2 of 2)
2827	08.08.2017	3:55	08.08.01	Southwest	08.08.01 - Repair of Sparge Well Pad, in Progress (1 of 2)
2828	08.08.2017	4:13	08.08.02	Southwest	08.08.02 - Repair of Sparge Well Pad, in Progress (2 of 2)
2829	08.08.2017	4:20	08.08.03	Northwest	08.08.03 - Concrete Pour for Fence Posts During Permanent Perimeter Fence Installation
2830	08.08.2017	4:21	08.08.04	Northwest	08.08.04 - Layout of Fence Posts in Area A During Permanent Perimeter Fence Installation
2831	08.09.2017	10:56	08.09.01	North	08.09.01 - Panoramic View (North to South) of Main Site Final Grades (1 of 4)
2832	08.09.2017	10:56	08.09.02	Northwest	08.09.02 - Panoramic View (North to South) of Main Site Final Grades (2 of 4)
2833	08.09.2017	10:57	08.09.03	West	08.09.03 - Panoramic View (North to South) of Main Site Final Grades (3 of 4)
2834	08.09.2017	10:57	08.09.04	South	08.09.04 - Panoramic View (North to South) of Main Site Final Grades (4 of 4)
2835	08.09.2017	11:02	08.09.05	Northwest	08.09.05 - Topsoil Placement in Former One-Foot Cut Area North of the Main Site
2836	08.09.2017	1:43	08.09.06	North	08.09.06 - Placement of Topsoil Along the Outside of Eastern Perimeter Fence, in Progress (1 of 2)
2837	08.09.2017	1:43	08.09.07	North	08.09.07 - Placement of Topsoil Along the Outside of Eastern Perimeter Fence, in Progress (2 of 2)
2838	08.10.2017	11:21	08.10.01	Southeast	08.10.01 - View of Saw Cut on Commuter Parking Lot Drive Following Removal of Temporary Treatment System Discharge Pipe
2839	08.10.2017	11:21	08.10.02	Northwest	08.10.02 - View of Topsoil Placed in Area of North Gate at Northeastern Portion of Site
2840	08.10.2017	11:22	08.10.03	West	08.10.03 - Topsoil Place at Location of Former Security Guard Shack
2841	08.10.2017	11:28	08.10.04	South	08.10.04 - Demobilization of Dozer and Vibratory Roller
2842	08.10.2017	11:28	08.10.05	Southeast	08.10.05 - Sparge Well Pad Repair, in Progress
2843	08.10.2017	11:30	08.10.06	Northeast	08.10.06 - Modifications Made to Existing Storm Drain Structures (Village of Suffern) in Pat Malone Drive Right-of-Way (1 of 3)
2844	08.10.2017	11:30	08.10.07	Northeast	08.10.07 - Modifications Made to Existing Storm Drain Structures (Village of Suffern) in Pat Malone Drive Right-of-Way (2 of 3)
2845	08.10.2017	11:30	08.10.08	Northeast	08.10.08 - Modifications Made to Existing Storm Drain Structures (Village of Suffern) in Pat Malone Drive Right-of-Way (3 of 3)
2846	08.10.2017	2:08	08.10.09	Southwest	08.10.09 - Completed Sparge Well Repairs Outside Main Site
2847	08.10.2017	2:14	08.10.10	West	08.10.10 - Completed Sparge Well Repair on Main Site

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
2848	08.11.2017	8:11	08.11.01	West	08.11.01 - Milling of Keyway in Pat Malone Drive
2849	08.11.2017	8:28	08.11.02	Southeast	08.11.02 - Topsoil Placement on Main Site
2850	08.11.2017	8:29	08.11.03	South	08.11.03 - Street Sweeper Prepares Pat Malone Drive Prior to Paving Overlay
2851	08.11.2017	10:15	08.11.04	West	08.11.04 - Installation of Hay and Tack Over Seeded Areas
2852	08.11.2017	12:16	08.11.05	South	08.11.05 - Preparation of Pat Malone Drive Prior to Paving
2853	08.11.2017	1:34	08.11.06	East	08.11.06 - Preparation of Pat Malone Drive Prior to Paving
2854	08.14.2017	7:32	08.14.01	Northeast	08.14.01 - Milling of Keyway at Transition to Commuter Parking Lot Drive
2855	08.14.2017	7:41	08.14.02	Southwest	08.14.02 - Tack Application and Setting Up for First Run of Asphalt Overlay
2856	08.14.2017	8:03	08.14.03	Southwest	08.14.03 - First Run of Asphalt Overlay (1 of 4)
2857	08.14.2017	8:03	08.14.04	Southwest	08.14.04 - First Run of Asphalt Overlay (2 of 4)
2858	08.14.2017	8:28	08.14.05	Northwest	08.14.05 - First Run of Asphalt Overlay (3 of 4)
2859	08.14.2017	8:30	08.14.06	Southeast	08.14.06 - First Run of Asphalt Overlay (4 of 4)
2860	08.14.2017	8:50	08.14.07	West	08.14.07 - Minor Erosion Identified on Main Site During Final SWPPP Walkthrough with Village of Suffern (Charles Sawicki)
2861	08.14.2017	9:46	08.14.08	Northwest	08.14.08 - Patch of Road Cut in Commuter Parking Lot Drive for Former Water Treatment System Discharge Pipe
2862	08.14.2017	10:22	08.14.09	Southwest	08.14.09 - Second Run of Asphalt Overlay (1 of 3)
2863	08.14.2017	10:23	08.14.10	Southeast	08.14.10 - Second Run of Asphalt Overlay (2 of 3)
2864	08.14.2017	1:51	08.14.11	Southwest	08.14.11 - Second Run of Asphalt Overlay (3 of 3)
2865	08.15.2017	7:37	08.15.01	West	08.15.01 - Completed Road Repair of Pat Malone Drive Near Main Site Entrance
2866	08.15.2017	8:32	08.15.02	South	08.15.02 - Temporary Fence Panels Remaining Near Area A
2867	08.15.2017	8:33	08.15.03	Southwest	08.15.03 - Temporary Fence Panels Remaining Near Former Site Trailer Complex
2868	08.15.2017	9:01	08.15.04	Northwest	08.15.04 - Restoration of Former Berm Near Area A (1 of 3)
2869	08.15.2017	9:02	08.15.05	Southeast	08.15.05 - Restoration of Former Berm Near Area A (2 of 3)
2870	08.15.2017	9:02	08.15.06	South	08.15.06 - Restoration of Former Berm Near Area A (3 of 3)
2871	08.15.2017	9:08	08.15.07	West	08.15.07 - Installation of Erosion Control Mat on Main Site (1 of 2)
2872	08.15.2017	9:09	08.15.08	West	08.15.08 - Installation of Erosion Control Mat on Main Site (2 of 2)
2873	08.16.2017	11:16	08.16.01	Northwest	08.16.01 - Perimeter Fence Man Gate in Area A
2874	08.16.2017	11:19	08.16.02	South	08.16.02 - Panoramic View of Site Perimeter Fencing (1 of 8)
2875	08.16.2017	11:19	08.16.03	West	08.16.03 - Panoramic View of Site Perimeter Fencing (2 of 8)
2876	08.16.2017	11:19	08.16.04	Southeast	08.16.04 - Panoramic View of Site Perimeter Fencing (3 of 8)

O+R Suffern Former MGP

2016-2017
Photo Log

<u>PICTURE #</u>	<u>DATE</u>	<u>TIME</u>	<u>PICTURE ID</u>	<u>CAMERA VIEW</u>	<u>DESCRIPTIONS</u>
2877	08.16.2017	11:19	08.16.05	Northeast	08.16.05 - Panoramic View of Site Perimeter Fencing (4 of 8)
2878	08.16.2017	11:19	08.16.06	Northeast	08.16.06 - Panoramic View of Site Perimeter Fencing (4 of 8)
2879	08.16.2017	11:20	08.16.07	Northwest	08.16.07 - Panoramic View of Site Perimeter Fencing (5 of 8)
2880	08.16.2017	11:20	08.16.08	Northwest	08.16.08 - Panoramic View of Site Perimeter Fencing (6 of 8)
2881	08.16.2017	11:20	08.16.09	West	08.16.09 - Panoramic View of Site Perimeter Fencing (7 of 8)
2882	08.16.2017	11:20	08.16.10	Southwest	08.16.10 - Panoramic View of Site Perimeter Fencing (8 of 8)
2883	08.16.2017	11:20	08.16.11	Northwest	08.16.11 - North Vehicle Gate on Main Site
2884	08.16.2017	11:21	08.16.12	West	08.16.12 - Restoration of Main Site (1 of 2)
2885	08.16.2017	11:21	08.16.13	Northwest	08.16.13 - Restoration of Main Site (2 of 2)
2886	08.16.2017	11:21	08.16.14	Southeast	08.16.14 - North Vehicle Gate on Main Site (1 of 3)
2887	08.16.2017	11:21	08.16.15	Northeast	08.16.15 - North Vehicle Gate on Main Site (2 of 3)
2888	08.16.2017	11:21	08.16.16	Southeast	08.16.16 - North Vehicle Gate on Main Site (3 of 3)
2889	08.16.2017	2:32	08.16.17	Northeast	08.16.17 - Restoration of Main Site (1 of 4)
2890	08.16.2017	2:32	08.16.18	East	08.16.18 - Restoration of Main Site (2 of 4)
2891	08.16.2017	2:32	08.16.19	Southeast	08.16.19 - Restoration of Main Site (3 of 4)
2892	08.16.2017	2:32	08.16.20	Northwest	08.16.20 - Restoration of Main Site (4 of 4)
2893	08.16.2017	2:32	08.16.21	West	08.16.21 - Panoramic View of Site Perimeter Fencing (1 of 2)
2894	08.16.2017	2:32	08.16.22	Northwest	08.16.22 - Panoramic View of Site Perimeter Fencing (2 of 2)
2895	08.16.2017	2:43	08.16.23	Northwest	08.16.23 - North Vehicle Gate (1 of 2)
2896	08.16.2017	2:43	08.16.24	Northwest	08.16.24 - North Vehicle Gate (2 of 2)
2897	08.16.2017	2:46	08.16.25	Northwest	08.16.25 - Main Vehicle Gate
2898	08.16.2017	2:46	08.16.26	Northeast	08.16.26 - Offset Height of Main Vehicle Gate (1 of 4)
2899	08.16.2017	2:46	08.16.27	Northwest	08.16.27 - Offset Height of Main Vehicle Gate (2 of 4)
2900	08.16.2017	2:46	08.16.28	Southwest	08.16.28 - Offset Height of Main Vehicle Gate (3 of 4)
2901	08.16.2017	2:46	08.16.29	Northwest	08.16.29 - Offset Height of Main Vehicle Gate (4 of 4)