

FILE



**US Army Corps
of Engineers®**

RECEIVED

OCT 14 2008

Remedial Bureau C
Division of Environmental Remediation

REMEDIAL ACTION REPORT

Record of Preparation, Review, and Approval

MOHONK ROAD INDUSTRIAL PLANT SUPERFUND SITE

HAMLET OF HIGH FALLS, ULSTER COUNTY, NEW YORK

Identification Number: NYD986950012

OPERABLE UNIT 1

**Alternate Water Supply System
for the
High Falls Water District**

This report has been prepared in accordance with USEPA OSWER Directive 9320.2-09A and will be used as the basis for development of the site Final Close Out Report

TABLE OF CONTENTS

INTRODUCTION 3
OPERABLE UNIT BACKGROUND 3
SELECTED REMEDY 4
 Description of Remedy 4
 Construction Schedule 5
 Protection of trees and shrubs 6
 Work Areas 6
 Soil Erosion Control 6
 Water Resources 6
 Surface Water and Erosion Control Measures 7
 Inspection and Maintenance of Control Measures 7
 Spill Confinement and Containment 7
NON-HAZARDOUS SOLID WASTE DISPOSAL 7
 Waste Minimization 7
 Bruceville Soils 8
CONTAMINANT PREVENTION 8
 Hazardous Substances Identification 8
 Material Safety Data Sheets 8
 Pollution Prevention 8
WASTE WATER MANAGEMENT 8
 Waste Water Discharge Procedure 8
FIELD ACTIVITIES BY AREA OF CONCERN 8
 Water Treatment Plant Startup Process Water Sampling 9
 Water Treatment Plant Shakedown Process Water Sampling 9
 Water Treatment Plant Acceptance of the System Water Sampling 10
 Water Treatment Plant Discharge Sampling 10
DISINFECTION AND BACTERIOLOGICAL TESTING 10
 Chlorination of the Raw Water Tank, Finished Water Tank and Clearwell 10
 Chlorination of the Water Mains 10
COMMISSIONING PROCESS 11
 Pre-Startup Phase 11
 Startup Phase 11
 Full System Test 12
 Commissioning 12
TRANSITIONING AND O&M 12
 Transitioning 12
 Operation & Maintenance (O&M) Training and Materials 12
WARRANTY 13
CERTIFICATE OF READINESS 13
CHRONOLOGY OF EVENTS 13
APPLICABLE REGULATIONS AND STANDARDS 14
FINAL INSPECTION AND CERTIFICATION THAT REMEDY IS OPERATIONAL AND
FUNCTIONAL 14
SUMMARY OF PROJECT COSTS 14
OBSERVATIONS AND LESSONS LEARNED 15
OBSERVATIONS RESULTING IN CHANGES TO CONTRACT DOCUMENTS 15
OPERABLE UNIT CONTACT INFORMATION 16
COMPLETION REPORT 17

TABLE OF APPENDICES

- Appendix A- Environmental Plume
- Appendix B- Site Location Plan
- Appendix C- Process Flow Diagrams
- Appendix D- Construction Schedule
- Appendix E- NYDOH Certification, Permits and PE Signoff
- Appendix F- Field and Operational Tests
- Appendix G- List of Extended Warranties
- Appendix H- Certificate of Readiness
- Appendix I- Service Connection Log
- Appendix J- Issues and Resolution Log
- Appendix K- Letter of Release of Liability for Bruceville Soil

REMEDIAL ACTION REPORT

MOHONK ROAD INDUSTRIAL PLANT SUPERFUND SITE
HAMLET OF HIGH FALLS, ULSTER COUNTY, NEW YORK
Identification Number: NYD986950012

OPERABLE UNIT 1

ALTERNATE WATER SUPPLY REMDIAL ACTION

INTRODUCTION

This document presents the Remedial Action Report (RAR) for the construction and operation of a new public water supply system, providing an alternate water supply (AWS) to those with impacted or threatened private supply wells at the Mohonk Road Industrial Plant (MRIP) Superfund site (the Site) (Identification No. NYD986950012) located in the Hamlet of High Falls, New York. This report is consistent with the requirements of the U.S. Environmental Protection Agency (USEPA) guidance documents entitled, *Remedial Action Report: Documentation for Operable Unit Completion* (June 1992), and *Closeout Procedures for National Priorities List Sites (OSWER Directive 9320.2-09A-P, PB98-963223)* (January 2000).

This Remedial Action Report (RAR) has been prepared by Conti Federal Services, Inc. (Conti). This report provides a synopsis of the action performed including the construction phase, commissioning phase, point of entry treatment systems (POETs) decommissioning phase, warranty and transitional phase affecting residential and commercial entities within the Hamlet of High Falls.

This project was executed under contract to the U.S. Army Corps of Engineers (USACE), Remedial Action Contract No. W912DQ-05-D-0002, Task Order No. 0002.

This RAR was developed by Conti via the USACE for USEPA Region 2 (USEPA R2) in consultation with the New York State Department of Environmental Conservation (NYSDEC).

OPERABLE UNIT BACKGROUND

The MRIP site is located in the Hamlet of High Falls in Ulster County, New York, approximately 12 miles south-southwest of the city of Kingston and 7 miles north-northwest of the village of New Paltz. It is situated within the towns of Marbletown and Rosendale. The area is primarily residential. The MRIP site itself is located on Mohonk Road, south of High Falls. The site consists of the MRIP property (186 Mohonk Road), as well as surrounding properties that have been impacted by a volatile organic compound (VOC) contaminated groundwater plume originating from the MRIP property.

The MRIP site first came to the attention of state and local authorities in April 1994 when a resident near the MRIP site contacted the Ulster County Health Department (UCHD) concerning the quality of her drinking water (Lawler, Matusky & Skelly Engineers LLP (LMS). (1998)). The analytical results for water samples collected from the private well by the UCHD indicated that water from the well contained elevated levels of VOCs. Additional sampling around the area was performed by the UCHD, the NYSDEC, and the USEPA. NYSDEC monitored, from July 1994 through 1998 and subsequent groundwater monitoring was conducted by USACE from 2002 to 2008.

Sampling results have shown the contaminated groundwater plume has an areal extent of approximately 170 acres and extends approximately 4,000 feet from the MRIP property. The total VOCs concentrations are at least 10 parts per billion (ppb); in some cases the concentration is over 10,000 ppb. Total VOCs present in the plume consist mainly of 1,1,1-trichloroethane (TCA) and its degradation products (e.g., 1,1-

dichloroethane [DCA] and 1,1-dichloroethene [DCE]), as well as trichloroethylene (TCE). In addition, 1,4-dioxane was detected in low concentrations at several locations within the plume. It should be noted that the POET systems did not effectively remove 1,4-dioxane.

The MRIP Site was added to the National Priorities List (NPL) on January 19, 1999 and on March 31, 2000 a Record of Decision (ROD) for the Site was completed.

One of the remedial action objectives (RAO) for the site was to “eliminate inhalation and ingestion of, and dermal contact with, contaminated groundwater associated with the Site that does not meet state and federal drinking water standards”. Groundwater, drinking water, and surface water standards identified for the site are based on New York State Ambient Water Quality Standards and Guidance Values (NYSDEC 1998); New York State Sanitary Code, 10 NYCRR § 5 (1992); and the National Primary Drinking Water Regulations, 40 CFR § 141 (2007) as set forth by the Federal Safe Drinking Water Act.

The ROD concluded that a permanent, alternate water supply for all the private well owners impacted or threatened by contamination from the site would be required to meet the RAO. Therefore the ROD determined a public water supply system to provide potable water to residences and businesses in the towns of Marbletown and Rosendale impacted or threatened by the contaminated groundwater plume would be required. This RAR documents this remedial action – alternate water supply (AWS).

To accomplish this RA, a water treatment plant has been constructed, along with a water tower providing backup storage for the High Falls Water District (HFWD) as required by the New York City Department of Environmental Protection (NYCDEP). A connection was made to the nearby Catskill Aqueduct (owned by the NYCDEP) to provide raw water for the HFWD. This water is treated in the treatment plant and ultimately delivered to the residents of the HFWD, through distribution lines.

SELECTED REMEDY

Based upon an evaluation of the various alternatives and consideration of community acceptance, the EPA and NYSDEC, in the March 2000 ROD, selected the construction of a public water supply system using the Catskill Aqueduct and extraction and ex-situ treatment of contaminated groundwater for the groundwater remedy. The selected source control response was excavation and off-Site disposal of volatile organic compound contaminated soils.

Description of the Alternate Water Supply Remedy

The Alternate Water Supply (AWS), included the construction and operation of a new public water supply system providing potable water to the residences or businesses in the Towns of Marbletown and Rosendale with impacted or threatened private supply wells, with the Catskill Aqueduct as the water supply. The AWS was constructed according to plans and specifications provided by the NYCDEP and Ecology and Environment Engineering, P.C.

Appendix B- Site Location Plan shows the major components of the AWS, and the location of these components. Raw water is conveyed from the Catskill Aqueduct through the Rondout Dewatering Chamber to a raw water storage tank on the MRIP property. The transmission line is constructed of ductile iron, and installed in a trench approximately 4 feet below ground surface. Approximately 2,400 feet. of piping was installed for this stretch of pipe. The raw water storage tank is constructed of steel and has a storage capacity of approximately 500,000 gallons. Gravity-fed water flows to the treatment plant from the raw water storage tank, where the water is filtered and treated. Treatment consists of equalization, pH adjustment, coagulation, flocculation, clarification, filtration, and disinfection. The treatment plant has the capacity to treat two times the average daily flow (approximately 126,100 gallons per day, or 88 gallons per minute). Pumps are sized to transfer five times the average daily flow (220 gallons per minute). Backwash is diverted to the backwash pit and then pumped to the settlement lagoons and eventually pumped to the Roundout Creek. This discharge water is routinely tested as required, according to the requirements of the in-place NYSDEC SPEDES permit. A similar treatment scheme is currently used by the Village of New

Paltz to treat its water supply, a portion of which is also drawn from the Catskill Aqueduct. Implementation of the AWS remedy required the formation of a community water district in the Towns of Marbletown and Rosendale, known as the HFWD. The HFWD has entered into a use agreement with the NYCDEP. A connection to the Rondout Dewatering Chamber on Canal Road was made, and a main was installed to transfer raw water from the Rondout Dewatering Chamber to the treatment plant.

Finished (treated, potable) water is pumped from the treatment plant to a nearby elevated storage tank with a 350,000 gallon capacity. Gravity fed water from the finished water storage tank feeds the distribution system of the HFWD. The distribution system consists of ductile iron primary mains and copper connection lines to buildings within the HFWD. Pipelines are installed in trenches approximately 4 to 5 feet below ground surface under major roads. The distribution system consists of roughly 28,000 linear feet of installed primary main. A total of approximately 192 properties in the HFWD, 155 developed properties, and one property currently being developed, are connected to the distribution system. Appendix B – Site Location Plan depicts the conceptual layout for this system.

The AWS included the use of the Catskill Aqueduct as a new potable water supply source and the establishment of a water distribution system in the HFWD. Pursuant to the Surface Water Treatment Rule (40 CFR Parts 141 and 142), raw water from the aqueduct requires treatment to remove conventional contaminants, such as particulates, color, taste, odor, and microbes. A conventional treatment scheme for a surface water supply, such as the aqueduct water, includes coagulation, flocculation, sedimentation, and filtration. After filtration, a final disinfectant (e.g., chlorine) is added to inactivate bacteria and other microbes, and control algal growth.

Two vertical turbine pumps transfer treated water to the elevated finished water tank. A distribution system was constructed to convey the treated water from the elevated finished water tank to the end service users in the HFWD. This system provides fire protection complying with local requirements. As part of the NYCDEP use agreement, the aqueduct could be down for three consecutive periods, each period consisting of 5 consecutive days, interrupted by a resumption of the connection for two consecutive days. To meet this requirement, the AWS was designed and constructed so that the raw and finished water storage capacity will provide the capacity for six future average daily demand days while the aqueduct is shut down. For emergency situations, the treated discharge from the adjacent groundwater treatment plant may also be used. A pipeline runs from the groundwater plant to the Raw Water Valve House, and can be activated to provide treated water in emergency situations only. During normal plant operations, this emergency pipeline is inactive.

This AWS also included continued operation of the NYSDEC interim remedial measure to monitor and maintain the individual GAC filtration systems that were in use until the AWS was operational. This alternative also included institutional controls in the form of existing governmental controls that will be relied upon to prevent future use of the bedrock aquifer in the impacted or threatened area until the groundwater is restored to beneficial use through the groundwater remedy.

For additional information regarding the construction of the water treatment facility and distribution mains refer to the Project 'As-Built' plans and specifications and the Commissioning Report and Appendix C – Process Flow Diagrams.

Construction Schedule

A copy of the construction schedule is included in Appendix D. Key milestone activities are listed below.

| | |
|---|-----------|
| ▪ Contract Award | 15-Jul-05 |
| ▪ Submit Certificates of Insurance | 27-Jul-05 |
| ▪ Submit Surety Bonds | 27-Jul-05 |
| ▪ Preconstruction Meeting | 15-Aug-05 |
| ▪ Construction Phase A Water Treatment Facility Begins | 25-Aug-05 |
| ▪ Construction Complete Tie into Catskill Aqueduct Siphon House | 30-Apr-06 |
| ▪ Construction Complete Elevated Finish Water Tank | 25-Aug-06 |
| ▪ Construction Complete Raw Water House | 1-Mar-07 |
| ▪ Water Treatment House Complete | 1-Mar-07 |
| ▪ Construction Phase B Water Distribution System Begins | 23-Feb-06 |
| ▪ Construction of Distribution Mains Complete | 20-Dec-07 |
| ▪ Construction of Service Connections Complete | 31-Dec-07 |
| ▪ Disinfection of Water Treatment Facility | 1-May-07 |
| ▪ Startup Sampling Analysis Begins | 1-May-07 |
| ▪ Shakedown Sampling Analysis Begins | 6-May-07 |
| ▪ Commissioning of Water Treatment System | 19-Sep-07 |
| ▪ Final Service Connections | 31-Dec-07 |

Protection of trees and shrubs

All trees, shrubs, and other structures in close proximity to the limit of disturbance were protected against damage by the use of barriers to avoid damage or outright removal. All storage and temporary construction structures were located in such a manner as to preserve the landscape to the maximum extent possible. Conti, *Mohonk Road Industrial Plant Superfund Site Environmental Protection Plan*, September 2005.

Work Areas

Prior to initiation of work, work areas were identified for the areas to be disturbed and for the areas to remain undisturbed. Construction activities were not permitted within the wetlands area identified on the contract drawings within the plant site without prior approval of the USACE Contracting Officer's Representative (COR). Areas were identified for location of the field offices, staging areas, stockpile storage and temporary structures. Staging areas were utilized through the town. The contractor made every effort to utilize corners of blocks to stage material.

Soil Erosion Control

Erosion and sediment control structures were installed prior to the initiation of any intrusive site activities and installed according to US Department of Agriculture Natural Resource Conservation Service guidelines and requirements of NYSDEC best management practices. The contractor followed the soil erosion and control plan.

Silt fence was installed at the toe of slope of spoil-piles and overburden preventing migration to protected areas. Stockpiles that sat for over a 90 day period were temporary seeded with rye seed.

Water Resources

The following actions were taken to protect construction materials such as fuels, oils, asphalt, calcium chloride and other potentially harmful materials from fouling the ground or streams:

- Construction materials and fluids where practical were stored in watertight containers;
- Other material too large to be stored in containers and posing a threat to groundwater or surface water were raised off the ground placed on a liner and covered by plastic;

- Mechanics were diligent in exercising precautions when servicing machines and changing oil and fluids, so as to reduce the possibility of spillage;
- Equipment servicing where practical was performed in the equipment storage and service area as this area was graded to minimize the possibility of runoff in the event of a spill;
- Oil changes were performed over a PVC liner such that spillages onto the liner would be cleaned up with absorbent material immediately;
- Waste oil and fluids were removed from site by the service truck;
- Equipment was routinely inspected for leaks;
- Derived water used on-site for decontamination, de-chlorination and sanitary purposes was managed in accordance with the specifications and in compliance with all federal, state and local requirements.

Surface Water and Erosion Control Measures

Silt fence and hay bales limited the surface water runoff and soil loss. Silt fence was installed and maintained around the perimeter of the project site in accordance with the approved soil erosion control plan. In areas having excessive slopes, such as at the back of the settling lagoons, additional measures such as swales and soil berm construction were installed to restrict the run off to disturbed areas. Surface drainage was limited by grading the site within the construction limits to minimize erosion.

Inspection and Maintenance of Control Measures

The CQCSM conducted weekly inspections of the erosion and sedimentation control measures directing repair and maintenance as required and documented in the Daily Contractor Quality Control Report and submitted to the USACE.

Spill Confinement and Containment

Throughout the construction phase the Site Superintendent monitored dust levels and where possible reducing levels of airborne particulates by implementing following dust control initiatives:

- Wetting equipment during loading activities.
- Spraying water on buckets during loading.
- Hauling materials in properly tarped or watertight containers.
- Restricting vehicle speeds.
- Covering excavated areas and material piles after excavation activity ceases.
- Reducing the excavation size and/or number of excavations.

The major construction activities for this project were: clearing and grubbing, excavation and stockpiling, debris/soil loading, installation of piping, construction of the water treatment facility, construction of storage tanks, and installation of roadway and parking facilities. For activities such as excavation, dust was a major concern and consequently, dust control measures were implemented. For dust suppression Conti maintained a fleet of self-propelled and trailer-mounted water wagon tanks, which were all suited for large areas of exposed soil.

NON-HAZARDOUS SOLID WASTE DISPOSAL

Waste Minimization

The Remedial Action Contractor participated in the NY State and local sponsored recycling programs to minimize the volume of solid waste disposal from the site. A containerized waste service, Taylor Recycling, removed this type of waste from the jobsite. Wood chips were spread on site, and stumps and any other debris were removed. Also, from September 2007 through December 2007, all Point of Entry Treatment (POET) systems were removed from local residences and businesses. The units were stored in a box trailer on-site and eventually delivered to NYSDEC for potential reuse.

Bruceville Soils

During the course of the project, approximately 5,500 cubic yards of excess soil was generated, due to pipeline installation and roadway excavation. This excess material was stored on the Falk/Evans property on Bruceville Road. The material piles were sampled and analyzed for VOCs, SVOCs, Metals, and PCB/Pesticide contamination. The results of the sampling showed that there was some VOC and metals contamination. The VOCs and SVOCs contained in the samples were consistent with soils found in adjacent roadways (byproducts of oils and tars). The metals contained in the samples were consistent with the components of regional rock formations, and not a concern. Because of the slight contamination, the USEPA classified the soil as only for use under/adjacent roadways, and not suitable for residential construction. With EPA and NYSDEC authorization, approximately 3,500 cubic yards of the material were placed by Conti along Bruceville Road, to widen the shoulder as directed by the Town of Rosendale. The remaining 2,000 cubic yards is to remain on the Falk/Evans property along Bruceville Road, for future use by the Town of Rosendale. See Appendix K for Letter of release from Mr. Falk, Evans, and Carl Hornbeck, Town of Rosendale's Highway Superintendent.

CONTAMINANT PREVENTION

Hazardous Substances Identification

Diesel was stored in a 1,000-gallon double containment tank inside a lined berm, insuring that spills were contained. Gasoline was stored in 5-gallon cans for use with small engines. A maximum of 15 gallons of gasoline was stored on site in an OSHA compliant cabinet. Form Oil was stored in 55 gallon drums- a maximum of two barrels were stored on site at any time. Motor oil and hydraulic was stored in 5 gallon cans for use in the machinery.

Material Safety Data Sheets

As standard protocol Material Safety Data Sheets were continually updated and maintained on site for easy access to personnel.

Pollution Prevention

Hazardous fluids used on the project were stored using double containment. Spill cleanup kits were kept on site. Fueling of small engines and oil changes were performed in an area adjacent to the fuel tank within a protected area.

WASTE WATER MANAGEMENT

Waste Water Discharge Procedure

Derived waters produced as a by-product of the construction activities such as clean up water, dewatering of ground water, disinfection water, hydrostatic test water, and water used in the flushing of lines was returned to the environment through USACE COR approved means.

FIELD ACTIVITIES BY AREA OF CONCERN

This remedial action was completed in two phases:

- Phase 1 - the soil sampling and analysis phase of the project.
- Phase 2 - created a new water district for the Hamlet of High Falls, providing potable drinking water to the service area. This phase included analyzing the raw and treated water for compliance with the drinking water parameters established by the State and local departments of health. This entailed having Test America, Inc., a NYSDOH certified water quality laboratory, obtain test

samples from the designated locations (refer to sampling analysis plan) for testing. These results were sent to NYSDOH, UCHD, USEPA, and USACE for review.

Sampling was defined and performed in accordance with the Conti Mohonk Road Industrial Plant Superfund Site Sampling and Analysis Plan, dated April, 2007. Sampling and analysis for the Water Treatment System was broken into three definitive areas. These areas include:

- Water treatment plant startup process water sampling;
- Water treatment plant shakedown process water sampling;
- Water treatment plant acceptance of system water sampling.

Sampling results from each area can be seen in the Commissioning Report.

Water Treatment Plant Startup Process Water Sampling

The system start-up began on May 1, 2007, which included five day training period, followed by a thirty day shakedown period. Training on system operation, functions, and initial system startup was provided to the HFWD operators by a representative from Siemens Water Technologies, supplier of the water treatment system components.

An initial sample was collected from the raw water influent and the treated effluent and evaluated against the drinking water standards relative to the service area, water source, and treatment process.

Grab samples were collected directly from a tap near the influent line for raw water, and a tap from a treated effluent line. The taps were purged for approximately 10 minutes and wiped with a dilute chlorine bleach solution prior to collecting samples. Samples were analyzed for coliform, followed by VOCs, Nitrates, and the remaining parameters in accordance with the SAP.

During the initial startup of the filter/clarifier units, signs of air entrainment were observed in the clarifier section. The source of the entrained air was unable to be attributed to any of the installed equipment, and was attributed to air entrainment in the Catskill Aqueduct. The air entrainment did not affect the quality of the treated water; however, higher turbidity was noted on the untreated raw water. This excess air entrainment dissipated during the Shakedown Period and was eventually returned to normal levels. The excess air entrainment is likely a seasonal event related to turbidity of the Ashokan Reservoir and Catskill Aqueduct.

Water Treatment Plant Shakedown Process Water Sampling

The shakedown process included taking discrete influent and treated effluent samples at a rate of one each per two hours of operation over the course of 30 days, in order to optimize the WTP efficiency. These samples were taken for on-site analysis of lead content and pH. A daily grab sample of the influent and effluent was also collected for off-site analysis of lead, turbidity, coliform, and other analyses as determined by the shakedown period sampling requirements outlined in the project SAP. Please refer to the SAP for further detail on sampling procedures and requirements, and to the Commissioning Report for the sampling results.

Because optimization of the treatment plant during the shakedown process required near immediate turn around time of results, parameters lead and turbidity were analyzed initially using field analytical (Hach) procedures. Confirmation analysis was performed using a fixed certified sub-contract laboratory for a daily sample. The daily sample included analysis for total coliform. Grab samples were collected directly from a tap near the influent line for raw water, and a tap from a treated effluent line.

Field Quality Assurance Sample Testing confirmed the general precision and accuracy of the field meter procedures to the laboratory results. MS/MSD samples were collected and analyzed to measure the

laboratory precision and accuracy. A summary of all testing performed and associated results may be found in the Commissioning Report.

Water Treatment Plant Acceptance of the System Water Sampling

Final acceptance of the water treatment system was determined by the final testing frequency and test parameters required by the State and local departments of health and required the following test parameters: total coliform, turbidity, metals (antimony, arsenic, barium, beryllium, cadmium, chromium, copper, lead, mercury, nickel, selenium, thallium), cyanide, fluoride, nitrate-N, nitrite-N, VOCs (including Tri Halo Methanes), and halo acetic acids. Testing was performed at the influent, treated effluent, Finished Water Tank, and all distribution mains throughout the water district. All results were acceptable according to state and federal standards. A copy of all test reports can be found in the Commissioning Report.

Water Treatment Plant Discharge Sampling

The Treatment Plant generated wastewater in the form of flushing and back washing of the filters. This wastewater was treated and discharged in accordance with the SPDES permit. A copy of the facility's State Pollution Discharge Elimination System (SPDES) permit can be seen in the Commissioning Report. The permit required monthly composite and grab sampling of the site's discharge to Rondout Creek. Analysis included total suspended solids and lead on a 24 hour composite; and, settleable solids and total chlorine residual on a grab sample at the frequency proposed in the Sampling Analysis Plan. Furthermore, grab samples were collected directly from effluent line as detailed in the permit. The 24 hour composite sample was taken from the same point concurrently with the grab sampling event.

DISINFECTION AND BACTERIOLOGICAL TESTING

Chlorination of the Raw Water Tank, Finished Water Tank and Clearwell

The following chlorination plan was executed for the three respective tanks (Raw Water Tank, Clearwell and Finished Water Tank) to comply with AWWA C652-02 Disinfection of Water Storage Facilities- Chlorination Method Number 3. Water and chlorine is added to the tank in amounts such that the solution will initially contain 50mg/L available chlorine filling approximately 5% of the total storage volume. This solution was stored for a period of not less than 6hrs. The tank was then filled to the overflow level by flowing potable water into the highly chlorinated water. This chlorine solution was retained for a period no less than 24hours and then the highly chlorinated water was purged from the drainpipe.

After the chlorination procedure was completed water from the full raw water tank was sampled and tested for coliform organisms in accordance with the latest edition of the Standard Methods for the Examination of Water and Wastewater. Water was tested to ensure that no offensive odor exists caused from chlorine reactions or excess chlorine residual.

A full list of the chlorination results are documented in the Commissioning Report.

Chlorination of the Water Mains

The following disinfection plan was executed for the distribution lines and service connections at the site complying with the AWWA C651-05 Disinfection of Water Mains- Chlorination Method Number 2 'Continuous-Feed Method'. The mains were filled eliminating air pockets and flushed to remove particulates. Static head from the Finished Water Tank was utilized to maintain the minimum 2.5ft/sec flushing velocity. An outlet valve at the Finished Water Tank will allow heavily chlorinated water to fill the water main. The chlorinated water was retained in the main for at least 24 hours. During this retention time valves and hydrants were continually opened and closed to ensure disinfection. The heavily

chlorinated water was flushed from the main, fittings, valves, and branches until the chlorine concentration meets the acceptable drinking water standards for domestic use by the NYDOH.

After the final flushing and before the new water main was commissioned, two sets of acceptable samples, taken at least 24 hours apart, were collected from the water main.

Samples were obtained at the following frequency:

- At least one set of samples every 1200 ft along the new water main;
- At least one set of samples from the end of the line; and
- At least one set of samples from each branch.

STL the independent tasting lab verified the conformance of water samples for bacteriological (chemical and physical) quality in accordance with the Standard Methods for Examination of Water and Wastewater, and show the absence of coliform organisms; the presence of chlorine residual, turbidity, pH and a standard Heterotrophic Plate Count (HPC) test.

A full list of the chlorination results are documented in the Commissioning Report.

COMMISSIONING PROCESS

The Mohonk Water Treatment Plant was commissioned in accordance with the approved commissioning plan following the Tier 10 NYCRR 5-1 regulations in order to obtain approval by the State to operate the facility.

The CQCM monitored the performance of the systems and sub-systems throughout the commissioning process by recording the results of each test on the test checklist forms. The system checklists placed sequentially in phase order, beginning with the pre-startup phase, and continuing through to the warranty phase.

Copies of the system test and test checklist of each system is detailed in Appendix B of the Mohonk Commissioning Report.

Pre-Startup Phase

The pre-startup phase included the startup and testing of all systems and subsystems within the water treatment system. Field tests were performed in accordance with the specification and manufacturers' recommendation in front of the manufacturer's representative.

During this phase the contractor diverted excess water into the settling lagoons; testing chlorination and bacteria levels in accordance with the AWWA and Tier 10 NYCRR 5-1 guidelines and the SAP before discharging into the Rondout Creek in accordance with the SPDES Permit issued by the NYSDEC.

Startup Phase

The startup phase confirmed that the water treatment plant is one fully integrated system, performing programmed functions such as normal and backwash cycles on schedule and meeting the NYSDOH water quality requirements.

Some of the items tested during this phase include:

- Confirm that the water level in the raw water tank and finished water tank is automatically controlled;
- Initiate water quality testing in accordance with the SAP;
- Check that the filters backwash automatically;
- Check that the lagoon ejector pumps work automatically and manually; and
- Test and calibrate the meter chamber venture meters.

During the startup phase the contractor diverted excess water into the settling lagoons; testing chlorination and bacteria levels in accordance with the AWWA and Tier 10 NYCRR 5-1 guidelines and the SAP before discharging into the Rondout Creek, in accordance with the SPDES Permit issued by the NYSDEC.

Full System Test

During this phase, the internal commissioning team operated the plant online, keeping accurate records, monitoring the plant and the water quality diverting excess water into the settling lagoons, testing chlorination and bacteria levels in accordance with the AWWA and Tier 10 NYCRR 5-1 guidelines and the SAP.

Upon completion of this phase the QCSM and CxA confirmed to the Commissioning Team that the plant was fully operational and is ready to be formally commissioned.

The plant was run for approximately 5 months before formal turnover to the High Falls Water District.

Commissioning

During this phase, the commissioning team was mobilized. The team consisted of representatives from the General Contractor (Conti Environment & Infrastructure, Inc.), the USACE, USEPA, HFWD, Siemens Water Technologies, NYSDOH and UCHD. A listing of the Commissioning Team members and their responsibilities can be found in the Commissioning Plan. The team performed a number of field tests; monitoring the performance and the water quality of the treatment plant testing conformance against the Tier 10 NYCRR 5-1 Public Water Systems guidelines diverting excess water to the settling lagoons, testing chlorination and bacteria levels in accordance with the AWWA guidelines and the SAP before discharging into the Rondout Creek in accordance with the SPDES Permit issued by the NYDEC.

TRANSITIONING AND O&M

Transitioning

The water treatment plant and system received a NYSDOH Approval of Completed Works, dated September 24, 2007 (refer to *Appendix E – NYDOH Certifications, Permits and PE Signoff*). Certified plumbers, licensed in Kingston, New York completed the final service entry connections; removing the government supplied filtration systems and storing them on the water treatment plant site. Plumbers then sequentially connected the domestic water supply, validated system operation, cut and capped well piping and disconnected power to the well pump switch.

Operation & Maintenance (O&M) Training and Materials

During this period (July 2007-August 2007), the contractor's certified waste water operator operated the water treatment system, in conjunction with the High Falls Water District Personnel, for a period of 30 calendar days providing instruction to the High Falls Plant Operators into the intricate components of the plant: covering topics such as replacing media granules, the clarification process, chemical processes, power outage and the service billing software.

The commissioning team received training on the following systems:

- Equipment, including computer software, remote metering equipment, water pumps, automatic and manual valves and pressure reducing valves;
- Heat generation including boilers, feed-water equipment, pumps hot water distribution piping and gas terminal units;
- Ventilation and air conditioning, including terminal air conditioning units and exhaust fans;
- HVAC instrumentation and exhaust fans;

- Electrical service and distribution, including switchboards, panel boards and motors;
- Package engine generators, including transfer switches;
- Exterior lighting equipment and controls; and
- Water treatment package system, including chemical feed systems.

The QCSM scheduled factory authorized service representatives, experienced in operation and maintenance training procedures to teach the sessions. A short listing of contractors and the training they provided is listed below:

Koester Associates – Chemical feed, lagoon, backwash pit, and septic pump O&M
AquaLogics – Controls Systems
Siemens Water Technologies – Water treatment plant optimization/operation
Perreca Electric – Fire/Security System

The modules covered the following topics:

- emergency manuals;
- operations manuals;
- maintenance manuals;
- project record documents;
- identification systems;
- warranties and guarantees; and
- maintenance services agreements and similar continuing commitments.

WARRANTY

The contractor has provided a one-year warranty commencing upon completion of the transitional phase to cover defective components and installations. A full list of items under extended warranties can be seen in the Warranty Plan.

CERTIFICATE OF READINESS

Certificates of Readiness were signed and dated by the CQCSM and the Commissioning Authority in essence certifying that the named system and associated sub-system are fully operational. Copies of these certificates can be found in Appendix H of this report.

CHRONOLOGY OF EVENTS

For a detailed project Construction Schedule refer to Appendix D

| | |
|---------------------------------|--|
| March 2000 | The ROD for comprehensive cleanup of the Site signed |
| July 2005 | Contract Award |
| July 2005 | Submit Certificates of Insurance |
| July 2005 | Submit Surety Bonds |
| August 2005 | Preconstruction Meeting |
| August 2005 | Construction Phase A Water Treatment Facility Begins |
| August 2005 to March 2007 | Installation of Raw Water Tank |
| August 2005 to August 2006 | Installation of Finished Water Tank |
| February 2006 to September 2007 | Installation of the Distribution Mains |
| July 2005 to August 2006 | Tie-in to the Catskill Aqueduct |
| September 2005 to May 2007 | Construction of Water Treatment Plant |
| May 2007 to September 2007 | Commissioning Phase of Water Treatment Plant |
| August 2007 to September 2007 | Sampling Analysis Plan Complete |
| September 2007 | NYSDOH certifies Approval of Completed Works – start of POET/GAC |

| | |
|---------------|---|
| | system removal and user hookups to new potable water system |
| December 2007 | All POET/GAC systems decommissioned – all residences within the HFWD hooked up to new potable water system. |

APPLICABLE REGULATIONS AND STANDARDS

Final acceptance of the water treatment system was received from the New York State Department of Health in the form of a Approval of Completed Works. A copy of this approval can be found in Appendix E. Also included in this appendix are PE Certification, and applicable permits.

FINAL INSPECTION AND CERTIFICATION THAT REMEDY IS OPERATIONAL AND FUNCTIONAL

Final acceptance of the water treatment system was received from the New York State Department of Health in the form of a Approval of Completed Works, September 24, 2007. A copy of this approval can be found in *Appendix E – NYDOH Certifications, Permits and PE Signoff*. Also included in this appendix are PE Certification, August 28, 2007, and applicable permits. Residential potable water supply hookups began in September 2007. All residential service connections and POET system removals were inspected by the USACE COR. These inspections were performed from September 2007 through December 2007. A total of approximately 192 properties in the HFWD, 155 developed properties, and one property currently being developed are connected to the distribution system.

SUMMARY OF PROJECT COSTS

| Mohonk Water Treatment Facility | | |
|---|-----------|----------------------|
| <i>Labor</i> | \$ | 2,262,490.05 |
| <i>Permanent Materials</i> | \$ | 1,579,255.23 |
| <i>Sub-Contractor</i> | \$ | 3,418,573.64 |
| <i>Equipment</i> | \$ | 770,892.35 |
| <i>General & Administrative</i> | \$ | 378,990.00 |
| <i>Contract Cost</i> | \$ | 8,410,201.27 |
| <i>Overhead and Profit</i> | \$ | 1,307,606.73 |
| <i>Contract Value</i> | \$ | 9,717,808.00 |
| Water Distribution Systems and Service Connections | | |
| <i>Labor</i> | \$ | 1,952,635.38 |
| <i>Permanent Materials</i> | \$ | 2,027,247.13 |
| <i>Sub-Contractor</i> | \$ | 1,145,018.79 |
| <i>Equipment</i> | \$ | 1,430,043.26 |
| <i>General & Administrative</i> | \$ | 134,498.00 |
| <i>Contract Cost</i> | \$ | 6,689,442.56 |
| <i>Overhead and Profit</i> | \$ | 1,368,801.44 |
| <i>Contract Value</i> | \$ | 8,058,244.00 |
| Total Remedial Action Expenditure | | |
| <i>Total Contract Cost</i> | \$ | 15,099,643.83 |
| <i>Total Overhead and Profit</i> | \$ | 2,676,408.17 |
| <i>Total Contract Value</i> | \$ | 17,776,052.00 |

The total final project costs have not yet been finalized but are currently expected not to exceed the \$20,000,000 that has been obligated through an interagency agreement (DW96942040-01) with the U. S. Army Corps of Engineers (USACE) to oversee and construct the alternate water supply. The summary table above does not include contractual change orders or USACE oversight costs.

OBSERVATIONS AND LESSONS LEARNED

During the Commissioning processes several characteristics were observed and noted, but did not result in corrective actions, nor were these items perceived as deviations to the remediation design. These observations are presented to document the field conditions observed during the Commissioning.

- There is no physical overflow protection provided for the clearwell. Water levels in the clearwell serve to prevent the clearwell from overflowing, but in the event of a failed interlock, the clearwell could overflow into the water treatment plant resulting in filtered water flowing into the backwash trench, and from there into the backwash wetwell.
- The electrical room is not provided with a ventilation fan and the room becomes very warm in summer during the plant operation.
- During the initial startup of the clarifier/ filter units, signs of air entrainment were observed in the clarifier section. The source of the entrained air was unable to be traced to any installed equipment and was attributed to air entrainment in the Catskill Aqueduct. Over time the percentage of air entrained in the raw water tank dissipated. As mentioned earlier in this report, the excess air entrainment appears to be a seasonal issue related to increased turbidity in the Ashokan Reservoir and Catskill Aqueduct. The air entrainment poses no threat to the quality of the water delivered to the residents and businesses of the High Falls Water District.
- Under normal plant operations the caustic solution in the chemical room was deemed redundant as the pH in the Catskills Aqueduct is at an adequate level. The system was tested and is capable of maintaining a pH of 6.5 in the plant.
- Orthophosphate is not being injected into the process stream. This chemical is used as a corrosion inhibitor, and can form a protective coating on the inside lead services to prevent the leaching of lead into the drinking water. Since the lead levels are currently within the limits of the drinking water standards, orthophosphate is not required.

OBSERVATIONS RESULTING IN CHANGES TO CONTRACT DOCUMENTS

A full list of issues were raised during the commissioning process and are tabulated in the Issues and Resolutions Log Appendix C of the Commissioning Report. Many of the issues were minor and did not result in the changes to the contract documents. Below is a list of corrective actions which resulted in changes to the remediation design.

1. Polymer day tanks were fitted with sight glasses;
2. Air and vacuum relief valves have been plumbed to discharge directly to the backwash trench to alleviate wet floor hazards;
3. The selector switch and associated labels for the compressor were removed and changed to disconnect switches;
4. Filter drain line valves were removed because there was a lack of pressure in the system

5. A check valve was installed in the pre and post filter chlorine injection lines to prevent contamination and backfeeding;
6. The influent analyzer drain was installed in a new trench in the floor between the east wall of the plant and the backwash trench to alleviate a wet floor slipping hazard;
7. Backflow prevention relief valves in the raw water house were fitted with air gaps and plumbed for drainage;
8. Overflow pipe from the finished water tank was redirected into a new drainage swale to prevent potable water from spilling directly on the plant access roadway;
9. Insulation was added to the exposed exterior water lines to prevent freezing of the pipes and associated level recorders; an insulated shed was constructed at the raw water tank exposed lines.
10. Each new service connection to every home was grounded per NEC requirements;
11. Cut off shields and photocells were added to exterior lights on the water treatment plant (WTP) and the raw water valve house (RWVH) to cut down on light escaping from the site;
12. A security gate was provided for the raw water tank (RWT) ladder to prevent public access;
13. External controls for the lagoon pumps, backwash pit pumps, and septic pump were provided with locking chain-link fence enclosures to prevent public access;
14. Watermains were re-routed and put in the shoulders where possible, to minimize road crossings on Mohonk Road.


OPERABLE UNIT CONTACT INFORMATION

Sal Badalamenti, Remedial Project Manager
U.S. Environmental Protection Agency
290 Broadway, 20th floor
New York, NY 10007
(212) 637-3314

Andrew Smith, Project Engineer
U.S Army Corps of Engineers
New York District
West Point, N.Y. Area Office

COMPLETION REPORT

Approved:

 9/30/08

Doug Garbarini, Chief
New York Remediation Branch

REFERENCES –

1. U.S. Environmental Protection Agency, Office of Emergency and Remedial Response, 2000. Closeout Procedures for National Priorities List Sites (OSWER Directive 9320.2-09A-P, PB98-963223), January 2000.
2. U.S. Environmental Protection Agency, Region II, *Record of Decision for the Mohonk Road Industrial Plant Site*, March 31, 2000.
3. Conti, *Mohonk Road Industrial Plant Superfund Site Contractor Quality Control Plan*, August 2005, dated August 2005.
4. Conti, *Mohonk Road Industrial Plant Superfund Site Environmental Protection Plan*, September 2005, dated September 2005.
5. Conti, *Mohonk Road Industrial Plant Superfund Site Sampling Analysis Plan*, April 2007 dated April 2007.
6. Conti, *Mohonk Road Industrial Plant Superfund Site Commissioning Plan*, April 2007, dated 2007
7. Watermark, *Mohonk Road Industrial Plant Superfund Site Commissioning Report*, August 2007, dated August 2007.
8. Conti, *Mohonk Road Industrial Plant Superfund Site Warranty Plan*, August 2007, dated August 2007.
9. Ecology & Environment Engineering, P.C., *Mohonk Road Industrial Plant Site Technical Specifications – Water Distribution System Design*, January 2005, dated January 2005.
10. Ecology & Environment Engineering, P.C., *Mohonk Road Industrial Plant Site Technical Specifications – Water Treatment Plant*, June 2005, dated June 2005.

Appendix A- Environmental Plume





Figure 1
 Total Site-Related VOC Concentration Contours
 Mohonk Road Industrial Plant Superfund Site
 (August 2002)

Appendix B- Site Location Plans




| | |
|---------|-------|
| NO. 100 | 100 |
| DATE | 12/22 |
| BY | 100 |
| FOR | 100 |
| BY | 100 |
| NO. | 100 |
| DATE | 100 |
| BY | 100 |
| FOR | 100 |
| BY | 100 |
| NO. | 100 |
| DATE | 100 |
| BY | 100 |
| FOR | 100 |
| BY | 100 |

| | |
|---------|-----|
| NO. 100 | 100 |
| DATE | 100 |
| BY | 100 |
| FOR | 100 |
| BY | 100 |
| NO. | 100 |
| DATE | 100 |
| BY | 100 |
| FOR | 100 |
| BY | 100 |

| | |
|---------|-----|
| NO. 100 | 100 |
| DATE | 100 |
| BY | 100 |
| FOR | 100 |
| BY | 100 |
| NO. | 100 |
| DATE | 100 |
| BY | 100 |
| FOR | 100 |
| BY | 100 |

WATER DISTRICT BOUNDARY MAP
HIGH FALLS, NEW YORK

CS-4
SHEET 1 OF 111



NOTE:
1. RIE 713 IS A NEW HIGHWAY.
2. ALL REMAINING ROADS ARE LOCAL ROADS.
3. THIS CITY FALLS WATER DISTRICT CONTAINS
THE FOLLOWING TOWNSHIP:

LEGEND:
--- WATER DISTRICT BOUNDARY

SEE ENLARGEMENT ON DWG CS-5

SCALE 1" = 100'



5-80

PROPOSED WATER LINE REPLACEMENT
MOUNTAIN VIEW ACRES RD
HIGH FALLS, NEW YORK



ENGINEERING AND ARCHITECTURE
OF ENGINEERS

WATER MAINS MAP
NO. 1017

DATE: 10/1/55

| | | |
|-----|----------------------------------|---------|
| NO. | DESCRIPTION | DATE |
| 1 | PROJECT PLANS AND SPECIFICATIONS | 10/1/55 |
| 2 | PROPOSED WATER MAINS MAP | 10/1/55 |
| 3 | PROPOSED WATER TRENCH DETAIL | 10/1/55 |
| 4 | PROPOSED WATER STORAGE TANK | 10/1/55 |

US Army Corps of Engineers
WATER RESOURCES DIVISION
NEW YORK OFFICE



US ARMY CORPS OF ENGINEERS
WATER RESOURCES DIVISION
NEW YORK OFFICE

DATE: 10/1/55

SCALE: 1/8" = 1'-0"

PROJECT NO. 5-80




| No. | Description | Quantity | Unit | Amount |
|-----|-------------|----------|------|--------|
| 1 | ... | ... | ... | ... |
| 2 | ... | ... | ... | ... |
| 3 | ... | ... | ... | ... |
| 4 | ... | ... | ... | ... |
| 5 | ... | ... | ... | ... |
| 6 | ... | ... | ... | ... |
| 7 | ... | ... | ... | ... |
| 8 | ... | ... | ... | ... |
| 9 | ... | ... | ... | ... |
| 10 | ... | ... | ... | ... |

| Station | Profile | Grade | Height |
|---------|---------|-------|--------|
| 10+00 | ... | ... | ... |
| 11+00 | ... | ... | ... |
| 12+00 | ... | ... | ... |
| 13+00 | ... | ... | ... |
| 14+00 | ... | ... | ... |
| 15+00 | ... | ... | ... |
| 16+00 | ... | ... | ... |
| 17+00 | ... | ... | ... |
| 18+00 | ... | ... | ... |
| 19+00 | ... | ... | ... |
| 20+00 | ... | ... | ... |

| Station | Profile | Grade | Height |
|---------|---------|-------|--------|
| 21+00 | ... | ... | ... |
| 22+00 | ... | ... | ... |
| 23+00 | ... | ... | ... |
| 24+00 | ... | ... | ... |
| 25+00 | ... | ... | ... |
| 26+00 | ... | ... | ... |
| 27+00 | ... | ... | ... |
| 28+00 | ... | ... | ... |
| 29+00 | ... | ... | ... |
| 30+00 | ... | ... | ... |

UNITED STATES PAINT COMPANY
 100 WEST 23RD STREET
 NEW YORK 1, N.Y.
 GENERAL SALES REPRESENTATIVE
 WATER TREATMENT PLANT
 WEST FALLS, N.Y.


C-3



HYDRAULIC PROFILE
 VERTICAL SCALE: 1" = 20'
 HORIZONTAL SCALE: 1" = 100'


THIS IS A PRELIMINARY DRAWING AND IS NOT TO BE USED FOR CONSTRUCTION OR FOR ANY OTHER PURPOSE WITHOUT THE WRITTEN CONSENT OF THE ENGINEER.


Appendix C- Process Flow Diagrams




| | | | |
|---|--|--|--------------------------------|
| Logical Flow Chart Water Supply Schematic Water Treatment Plant High Falls, NY | Conti Environment & Infrastructure, Inc. 176 Mohonk Road High Falls, NY 12440 | | Designed By: SC |
| | | | Checked By: DM |
| | | | Date: February 26, 2007 |
| | | | |


Siphon House to WTP Building




| | | | |
|---|---|--------------------------------|---|
| Logical Flow Chart | Conti Environment & Infrastructure, Inc. | Designed By: SC |  |
| Water Supply Schematic | 176 Mohonk Road | Checked By: DM | |
| Water Treatment Plant High Falls, NY | High Falls, NY 12440 | Date: February 26, 2007 | |


WTP Building to Finished Water Storage Tank




| | | | |
|--------------------------------------|--|-------------------------|---|
| Logical Flow Chart | Conti Environment & Infrastructure, Inc. | Designed By: SC |  |
| Water Supply Schematic | 176 Mohonk Road | Checked By: DM | |
| Water Treatment Plant High Falls, NY | High Falls, NY 12440 | Date: February 26, 2007 | |

WTP Building to Lagoons



| | | | |
|---|---|--------------------------------|---|
| Logical Flow Chart | Conti Environment & Infrastructure, Inc. | Designed By: SC |  |
| Water Supply Schematic | 176 Mohonk Road | Checked By: DM | |
| Water Treatment Plant High Falls, NY | High Falls, NY 12440 | Date: February 26, 2007 | |

Service Connections



Logical Flow Chart

Water Supply Schematic


Water Treatment Plant High Falls, NY

Conti Environment & Infrastructure, Inc.
176 Mohonk Road
High Falls, NY 12440


Designed By: SC

Checked By: DM

Date: February 26, 2007



Water Treatment Plant



| | | |
|--------------------------------------|--|----------------------|
| Logical Flow Chart | Conti Environment & Infrastructure, Inc. | Designed By: SC |
| Water Supply Schematic | 176 Mohonk Road | Checked By: DM |
| Water Treatment Plant High Falls, NY | High Falls, NY 12440 | Date: April 10, 2007 |



Appendix D- Construction Schedule

| Activity ID | Activity Description | Orig Dir | Early Start | Early Finish | 2005 | 2006 | 2007 | 2008 |
|-------------|--------------------------------------|----------|-------------|--------------|------|------|------|------|
| 000 | Start Project | 0 | 15JUL05A | | | | | |
| 010 | MRIP Contract(910 Calendar Days Max) | 772 | 15JUL05A | | | | | |
| 99990 | End of Project | 0 | | 30JUN08 | | | | |

0 General Activities

GNRL General

| | | | | | | | | |
|-------|-------------------------------------|----|----------|----------|--|--|--|--|
| 67900 | Procure - Concrete Vaults | 30 | 09SEP05A | 09SEP05A | | | | |
| 67910 | Submit Dwg's - Concrete Vaults | 10 | 28OCT05A | 28OCT05A | | | | |
| 67920 | Gov. Apprv. Dwg's - Concrete Vaults | 10 | 28OCT05A | 23NOV05A | | | | |
| 67930 | Fab & Deliver - Concrete Vaults | 20 | 02NOV05A | 31JUL06A | | | | |

A Phase A

GNRL General

| | | | | | | | | |
|-------|---------------------|----|----------|----------|--|--|--|--|
| 66320 | Submit Surety Bonds | 22 | 27JUL05A | 27JUL05A | | | | |
|-------|---------------------|----|----------|----------|--|--|--|--|

BOND Payment & Performance Bond

| | | | | | | | | |
|-------|---------------------|----|----------|----------|--|--|--|--|
| 66320 | Submit Surety Bonds | 22 | 27JUL05A | 27JUL05A | | | | |
|-------|---------------------|----|----------|----------|--|--|--|--|

0001 Preconstruction Submittals

| | | | | | | | | |
|-------|---|----|----------|----------|--|--|--|--|
| 66220 | Submit Certificates of Insurance | 22 | 27JUL05A | 27JUL05A | | | | |
| 66222 | Gov. Review Certificates of Insurance | 22 | 27JUL05A | 28JUL05A | | | | |
| 66322 | Gov. Review Surety Bonds | 22 | 27JUL05A | 28JUL05A | | | | |
| 66720 | Submit Submittal Register | 22 | 12AUG05A | 12AUG05A | | | | |
| 66920 | Submit Health and Safety Plan | 22 | 12AUG05A | 12AUG05A | | | | |
| 67120 | Submit Quality Control Plan | 22 | 12AUG05A | 12AUG05A | | | | |
| 66722 | Gov. Review Submittal Register | 22 | 15AUG05A | 05SEP05A | | | | |
| 66922 | Gov. Review Health and Safety Plan | 22 | 15AUG05A | 30SEP05A | | | | |
| 67122 | Gov. Review Quality Control Plan | 22 | 15AUG05A | 05SEP05A | | | | |
| 66620 | Submit Construction Progress Schedule | 22 | 09SEP05A | 09SEP05A | | | | |
| 66622 | Gov. Review Construction Progress Schedule | 22 | 12SEP05A | 05OCT05A | | | | |
| 67220 | Submit Environmental Protection Plan | 30 | 27SEP05A | 27SEP05A | | | | |
| 67222 | Gov. Review Environmental Protection Plan | 22 | 27SEP05A | 11OCT05A | | | | |
| 66925 | Submit Final Health and Safety Plan | 5 | 30SEP05A | 30SEP05A | | | | |
| 66625 | Submit Final Construction Progress Schedule | 5 | 05OCT05A | 05OCT05A | | | | |
| 67600 | Submit Blasting Plan | 22 | 07OCT05A | 07OCT05A | | | | |
| 67610 | Gov. Revw Blasting Plan | 22 | 07OCT05A | 10NOV05A | | | | |
| 67225 | Submit Final Environmental Protection Plan | 5 | 11OCT05A | 11OCT05A | | | | |
| 66725 | Submit Final Submittal Register | 5 | 19OCT05A | 19OCT05A | | | | |
| 67125 | Submit Final Quality Control Plan | 5 | 25OCT05A | 25OCT05A | | | | |
| 67520 | Submit Final Blasting Plan | 5 | 10NOV05A | 10NOV05A | | | | |
| 67400 | Submit SAP | 22 | 11JAN06A | 11JAN06A | | | | |

| | | | |
|-------------|---------------|------|--------------|
| Start Date | 31MAY05 | MO17 | Sheet 1 of 8 |
| Finish Date | 30JUN06 | | |
| Data Date | 01JUL06 | | |
| Run Date | 07JUL06 14:56 | | |

Conti
 Conti Federal Services
 Mohonk Road Industrial Plant
 Superfund Site

| Date | Revision | Checked/Approved |
|---------|-------------|------------------|
| 27JUN06 | RAR-MCH/DNK | CLOSE |
| | | DM |
| | | PT |

© Primavera Systems, Inc.

| Activity ID | Activity Description | Orig Dur | Early Start | Early Finish | 2005 | 2006 | 2007 | 2008 |
|--|---|----------|-------------|--------------|------|------|------|------|
| 67410 | Gov. Revw SAP | 22 | 12/JAN/06A | 03/MAR/06A | | | | |
| 67320 | Submit Final SAP | 5 | 15/FEB/06A | 31/MAY/07A | | | | |
| C7020 | Prepare Draft Commissioning(Cx) Plan | 15 | 28/DEC/06A | 26/FEB/07A | | | | |
| 0002 General Conditions | | | | | | | | |
| 4500 | Pre-Construction Meeting | 1 | 15/AUG/05A | 15/AUG/05A | | | | |
| 100 | Start Phase A | 0 | 25/AUG/05A | | | | | |
| 5300 | Phase A (Continues Beyond 60 Days) | 613* | 25/AUG/05A | 31/DEC/07A | | | | |
| 67550 | Survey - WTP Limits | 100 | 25/AUG/05A | 13/OCT/06A | | | | |
| 1000 | Mobilization - Phase A | 5 | 06/SEP/05A | 16/SEP/05A | | | | |
| 66150 | Project Supervision (Continues beyond 60 Days) | 605* | 06/SEP/05A | 31/DEC/07A | | | | |
| 2000 | Site Setup | 5 | 15/SEP/05A | 08/NOV/05A | | | | |
| 64870 | Cleanup - Misc. Site During Construction | 14 | 03/OCT/05A | 02/JUL/07A | | | | |
| 5400 | Complete Phase A | 0 | | 31/DEC/07A | | | | |
| 0003 Siphon House Tie-in Connection | | | | | | | | |
| 3000 | Siphon House Connection Measurements | 1 | 28/JUL/05A | 28/JUL/05A | | | | |
| 3100 | Siphon House-Submission of Fabrication Dwg's | 15 | 29/AUG/05A | 29/AUG/05A | | | | |
| 3200 | Siphon House-Govmnt Rev/Accept Fabrication | 20 | 30/AUG/05A | 28/SEP/05A | | | | |
| 67300 | Receipt of Non-Revokable Permit | 1 | 03/OCT/05A | 03/OCT/05A | | | | |
| 3300 | Siphon House-Verification of Field Measurements | 1 | 06/OCT/05A | 06/OCT/05A | | | | |
| 3400 | Delivery of Siphon House Connection Materials | 1 | 17/NOV/05A | 06/DEC/05A | | | | |
| 66070 | Install 6" Tie-In Siphon House | 3 | 05/APR/06A | 05/APR/06A | | | | |
| 0004 WTP Building, Int. Piping Equipment, Component | | | | | | | | |
| 67800 | Procure - Water Treatment Equipment | 10 | 09/SEP/05A | 16/SEP/05A | | | | |
| 67810 | Submit Dwg's - Water Treatment Equipment | 50 | 21/NOV/05A | 27/JAN/06A | | | | |
| 67820 | Gov. Apprv. Dwg's - Water Treatment Equipment | 10 | 15/DEC/05A | 26/JUL/06A | | | | |
| 64170 | Process Building Foundation Excavation | 9 | 28/FEB/06A | 02/JUN/06A | | | | |
| 64270 | Form/Pour (Clear Well) | 10 | 09/MAR/06A | 09/APR/06A | | | | |
| 64490 | Apply Bitumastic Coating(Clear Well) | 3 | 24/APR/06A | 26/APR/06A | | | | |
| 64180 | Backfill (Clear Well) | 2 | 25/APR/06A | 28/APR/06A | | | | |
| 64260 | Form/Pour Foundation (Bldg) | 27 | 01/MAY/06A | 01/JUN/06A | | | | |
| 64160 | Backfill Excavations (Bldg) | 5 | 24/MAY/06A | 09/JUN/06A | | | | |
| 65313 | Install Building Plumbing/HVAC Rough-In | 10 | 05/JUN/06A | 12/JUL/06A | | | | |
| 65316 | Install Building Electric Rough-In | 10 | 05/JUN/06A | 12/JUL/06A | | | | |
| 66250 | Construct Process Bld Masonry Walls | 35 | 14/JUN/06A | 12/JUL/06A | | | | |
| 66280 | Construct Roof | 15 | 11/JUL/06A | 29/DEC/06A | | | | |
| 65310 | Install Building Utilities | 37 | 17/JUL/06A | 29/DEC/06A | | | | |
| 65317 | Install Building Electric Equipment | 27 | 17/JUL/06A | 30/MAR/07A | | | | |

Start Date: 31/MAY/05
 Finish Date: 30/JUN/08
 Data Date: 01/JUL/08
 Run Date: 07/JUL/08 14:58

MO17

Early Bar
 Progress Bar
 Critical Activity

MO17

31/MAY/05
 30/JUN/08
 01/JUL/08
 07/JUL/08 14:58

Conti Federal Services
 Mohonk Road Industrial Plant
 Superfund Site

Revision: _____
 Date: 27/JUN/06
 MCHONK_CLOSE
 DM
 FT

Sheet 2 of 8

© Primavera Systems, Inc.

| Activity ID | Activity Description | Orig. Dur | Early Start | Early Finish |
|-------------|---|-----------|-------------|--------------|
| 64280 | Form/Pour Slabs (Bldg) | 15 | 19JUL06A | 29SEP06A |
| 67830 | Fab & Deliver - Water Treatment Equipment | 80 | 26JUL06A | 01JAN07A |
| 64540 | Drill/Grout Dowells in Process Bld. | 110 | 02OCT06A | 29DEC06A |
| 66290 | Install Siding | 10 | 01NOV06A | 29DEC06A |
| 64450 | Install 8" Precast Plank | 3 | 01MAR07A | 30MAR07A |
| 65760 | Install Equipment/Building Finishes | 5 | 01MAR07A | 27APR07A |
| 66260 | Construct Process Bld/ Carpentry | 22 | 21AUG06A | 27OCT06A |
| 64770 | Install WTP Proc Equipment | 22 | 11SEP06A | 01MAY07A |
| 65810 | Painting - Building/Equipment | 15 | 01MAR07A | 30MAR07A |
| 65314 | Install Building Plumbing/HVAC Equipment | 27 | 11OCT06A | 26FEB07A |
| 65280 | Install Office/Lab/Maintenance Equipment | 6 | 07MAY07A | 03SEP07A |

0005 WTP Exterior Piping, Equipment, Components

| | | | | |
|-------|--------------------------------|----|----------|----------|
| 65500 | Install Exterior Process Lines | 26 | 13MAR06A | 02APR07A |
|-------|--------------------------------|----|----------|----------|

0006 WTP Site Work

| | | | | |
|-------|---|----|----------|----------|
| 3800 | Clearing & Grubbing | 12 | 12SEP05A | 14SEP05A |
| 64760 | Strip & Stockpile Topsoil | 2 | 15SEP05A | 23SEP05A |
| 64650 | Roadway Excavation | 7 | 26SEP05A | 10JAN06A |
| 64660 | Conduct Site Grading | 12 | 26SEP05A | 29SEP05A |
| 64900 | Silt Fence - Installation | 5 | 26SEP05A | 30SEP05A |
| 64666 | Site Elec Service/ Fresh Water at Entrance | 10 | 20OCT05A | 20JUL06A |
| 64630 | Place/grade/compact RCA | 3 | 02NOV05A | 27JUL06A |
| 65370 | Install Permanent Fencing | 6 | 12DEC05A | 11JAN06A |
| 65840 | Backwash Pump Station Excavation | 2 | 09JAN06A | 10JAN06A |
| 64250 | Grade/Place Stone Bedding @ Backwash | 10 | 10JAN06A | 10JAN06A |
| 65930 | Construct Backwash Pump Station | 10 | 10JAN06A | 13JAN06A |
| 64720 | Construct Berms for Lagoons | 4 | 15MAR06A | 04AUG06A |
| 64700 | Place Lagoon Soil Stabilization Fabric | 1 | 27NOV06A | 18DEC06A |
| 64950 | Excavate for Septic System | 3 | 07AUG06A | 09AUG06A |
| 64610 | Place Bentonite Mat at Lagoons | 4 | 20NOV06A | 18DEC06A |
| 65110 | Excavate for Electrical Subcontractor | 15 | 10AUG06A | 30AUG06A |
| 64730 | Place Geogrid for Lagoon Soil Stabilization | 3 | 01NOV06A | 04DEC06A |
| 64680 | Place/grade/compact Lagoon RCA | 3 | 01NOV06A | 11DEC06A |
| 64710 | Place and Compact Soil Base -Lagoon | 5 | 13NOV06A | 18DEC06A |
| 64940 | Construct Septic Leach Field | 10 | 05MAR07A | 23MAR07A |
| 64740 | Site Paving(Lagoon) | 2 | 09APR07A | 27APR07A |
| 64640 | Tack Coat Asphalt Pavement | 1 | 30APR07A | 30APR07A |
| 64670 | Site Paving | 3 | 02APR07A | 06APR07A |

Install Office/Lab/Maintenance Equipment
 Install Exterior Process Lines
 Conduct Site Grading
 Site Elec Service/ Fresh Water at Entrance
 Place/grade/compact RCA
 Install Permanent Fencing
 Backwash Pump Station Excavation
 Grade/Place Stone Bedding @ Backwash
 Construct Backwash Pump Station
 Construct Berms for Lagoons
 Place Lagoon Soil Stabilization Fabric
 Excavate for Septic System
 Place Bentonite Mat at Lagoons
 Excavate for Electrical Subcontractor
 Place Geogrid for Lagoon Soil Stabilization
 Place/grade/compact Lagoon RCA
 Place and Compact Soil Base -Lagoon
 Construct Septic Leach Field
 Site Paving(Lagoon)
 Tack Coat Asphalt Pavement
 Site Paving

Start Date 31MAY05
 Finish Date 30JUN08
 Data Date 01JUL08
 Run Date 07JUL08 14:58

MO17

Legend: Early Bar, Progress Bar, Critical Activity

MO17

Conti Federal Services
 Mohonk Road Industrial Plant
 Superfund Site

Sheet 3 of 8

Conti

Date 27JUN08 RAR: MOHONK_CLOSE
 Revision DM
 Checked/prover FT

© Primavera Systems, Inc.

| Activity ID | Activity Description | Orig. Dur. | Early Start | Early Finish | 2005 | 2006 | 2007 | 2008 |
|--|--|------------|-------------|--------------|------|------|------|------|
| 65380 | Landscaping | 5 | 02APR07A | 30APR07A | | | | |
| 0007 Install Water Line Along Mountain View Rd. | | | | | | | | |
| 65140 | Unload and String Out Pipe and Hydrants | 5 | 02NOV05A | 27JAN06A | | | | |
| 65390 | Install 8" Water Line along Mountain View | 12 | 14NOV05A | 22FEB06A | | | | |
| 3700 | 6" Raw Water Line to Mountain View | 3 | 02DEC05A | 15DEC05A | | | | |
| 65160 | Install 6" Raw Water Line on Mountain View | 10 | 16JAN06A | 23FEB06A | | | | |
| 65400 | Hydrant Installation Including Valve and | 4 | 16JAN06A | 22FEB06A | | | | |
| 65130 | Install 3" Sludge Line along Mountain View | 8 | 31JAN06A | 17FEB06A | | | | |
| 65430 | Air Release, Blow Off Manholes | 1 | 31JAN06A | 31JAN06A | | | | |
| 64960 | Raw Water Valve House Excavation | 2 | 21MAR06A | 21MAR06A | | | | |
| 63740 | Construct Raw Water Building Foundation | 9 | 23MAR06A | 28APR06A | | | | |
| 65410 | Hydrostatic Pressure Testing and Chlorin | 5 | 24OCT06A | 10JUL07A | | | | |
| 64800 | Install Valve House Process Equipment | 15 | 31JUL06A | 18AUG06A | | | | |
| 65040 | Erect Raw Water Valve House | 4 | 28AUG06A | 31AUG06A | | | | |
| 0008 Bulk Rock Excavation for Items 4-6 | | | | | | | | |
| 6100 | Rock Excavation Blasting/Hammer | 5 | 01MAY06A | 22AUG06A | | | | |
| 0009 Bulk Rock Excavation for Item 7 | | | | | | | | |
| 6200 | Rock Excavation - Blasting/Hammer | 6 | 01MAY06A | 22AUG06A | | | | |
| 0010 Raw Water Tank | | | | | | | | |
| 67700 | Procure - Raw Water Tanks | 10 | 05AUG05A | 05AUG05A | | | | |
| 67710 | Submit Dwg's - Raw Water Tanks | 30 | 28OCT05A | 06JUL06A | | | | |
| 67720 | Gov. Apprv. Dwg's - Raw Water Tanks | 20 | 31OCT05A | 20JUL06A | | | | |
| 67740 | Construct Foundation - Raw Water Tank | 15 | 09NOV05A | 30NOV05A | | | | |
| 67730 | Fab & Deliver - Raw Water Tanks | 60 | 06JUL06A | 16OCT06A | | | | |
| 65380 | Install Raw Water Tank | 24 | 23OCT06A | 16NOV06A | | | | |
| 67750 | Paint - Raw Water Tank | 8 | 17NOV06A | 04DEC06A | | | | |
| 0011 Finished Water Tank | | | | | | | | |
| 167700 | Procure - Finish Water Tank | 10 | 05AUG05A | 05AUG05A | | | | |
| 167710 | Submit Dwg's - Finish Water Tank | 30 | 08NOV05A | 16DEC05A | | | | |
| 167720 | Gov. Apprv. Dwg's - Finish Water Tank | 20 | 08NOV05A | 26APR06A | | | | |
| 167730 | Fab & Deliver - Finish Water Tank | 60 | 01FEB06A | 05JUN06A | | | | |
| 167740 | Construct Foundation - Finish Water Tank | 10 | 24FEB06A | 16MAR06A | | | | |
| 65980 | Install Finish Water Tank | 50 | 05JUN06A | 21JUL06A | | | | |
| 167750 | Paint - Finish Water Tank | 16 | 07AUG06A | 25AUG06A | | | | |
| 0012 Pay Meter at DEP Siphon House | | | | | | | | |
| 3500 | Siphon House-E&S Controls/Clearing | 5 | 02NOV05A | 08NOV05A | | | | |

| | | | | | |
|---|---------------|----------|---------------|---|----|
| Start Date | 31MAY05 | MO17 | | Confed Federal Services Mohonk Road Industrial Plant Superfund Site | |
| Finish Date | 30JUN06 | | | | |
| Data Date | 01JUL06 | | | | |
| Run Date | 07JUL06 14:56 | | | | |
| Sheet 4 of 8 | | | | | |
| Confed Federal Services Mohonk Road Industrial Plant Superfund Site | | | | | |
| Date | 27JUN06 | Revision | MD-HONK CLOSE | DM | FT |
| Checked/Approved: | | | | | |

| Activity ID | Activity Description | Orig Dur | Early Start | Early Finish | 2005 | 2006 | 2007 | 2008 |
|--|---|----------|-------------|--------------|------|------|------|------|
| 65820 | Siphon House-Install Meter Pit | 2 | 22NOV05A | 23DEC05A | | | | |
| 65890 | Meter Pit Excavation @ Siphon House | 1 | 23NOV05A | 23NOV05A | | | | |
| 67940 | First Delivery of Concret Vault | 0 | 23NOV05A | | | | | |
| 65900 | Siphon House-Backfill /Site Restoration | 5 | 28NOV05A | 30NOV05A | | | | |
| 3600 | Siphon House-Electric/Telephone Installation | 5 | 08MAR06A | 09MAR06A | | | | |
| 65830 | Install Proces Equipment in Meter Chamber | 10 | 03AUG06A | 16AUG06A | | | | |
| 0013 Town Line Meter at Rt. 213 | | | | | | | | |
| 64320 | Meter Pit Excavation @ Route 213 | 2 | 26JUL06A | 11SEP06A | | | | |
| 64330 | Install Meter Pit | 1 | 11SEP06A | 11SEP06A | | | | |
| 64310 | Install Proces Equipment in Chamber | 6 | 04SEP06A | 19SEP06A | | | | |
| 64440 | Backfill Foundations | 1 | 19SEP06A | 19SEP06A | | | | |
| 0014 Town Line Meter at School Hill Rd. | | | | | | | | |
| 64370 | Meter Pit Excavation @ School Hill | 2 | 22MAY06A | 23MAY06A | | | | |
| 64580 | Install Meter Pit | 1 | 22MAY06A | 22MAY06A | | | | |
| 64590 | Backfill Foundations | 1 | 23MAY06A | 23MAY06A | | | | |
| 64350 | Install Proces Equipment in Chamber | 6 | 01SEP06A | 08SEP06A | | | | |
| 0015 Rock Excavation for Items 12-14 | | | | | | | | |
| 12350 | Rock Excavation Blasting/Hammer | 5 | 12MAY06A | 20JUL06A | | | | |
| 0016 Commissioning | | | | | | | | |
| C7200 | Finished Water Tank to Water Distribution Sys | 0 | 02OCT06A | 01OCT06A | | | | |
| C7030 | Review & Comment Draft Cx Plan | 10 | 01SEP06A | 01MAR07A | | | | |
| C7040 | Prepare Final Cx Plan | 10 | 01MAR07A | 30MAR07A | | | | |
| C7050 | Assemble Cx Team | 70* | 25DEC06A | 30MAR07A | | | | |
| C7210 | Service Distribution Lines | 176* | 01APR07A | 30NOV07A | | | | |
| C7070 | Siphon Tie in to Raw Water Tank | 5 | 05MAR07A | 19SEP07A | | | | |
| C7350 | NYSDOH Interface, Acceptance & Approval | 143* | 05MAR07A | 19SEP07A | | | | |
| C7080 | Water Treatment Facility & Subsystems | 10 | 02APR07A | 19SEP07A | | | | |
| C7090 | WTP to Finished Water Tank | 5 | 26MAR07A | 19SEP07A | | | | |
| 66240 | O&M During Commissioning | 86* | 03SEP07A | 31DEC07A | | | | |
| C7000 | Complete Owners Project Requirements | 10 | 03SEP07A | 19SEP07A | | | | |
| C7100 | Certificate of Readiness Water Supply System | 0 | | 19SEP07A | | | | |
| C7060 | Comple Sys Const, Test, & Startup under QC | 85 | 26MAR07A | 19SEP07A | | | | |
| C7300 | Water Flow Eval & Optimization following demand | 15 | 02JUL07A | 19SEP07A | | | | |
| C7010 | Review and Complete Basis of Design | 10 | 01MAY07A | 19SEP07A | | | | |
| C7400 | Final Certificate of Readiness from NYSDOH | 0 | | 19SEP07A | | | | |
| C7110 | Training HFWD Operators | 5 | 01AUG07A | 19SEP07A | | | | |
| C7120 | Initial O&M with HFWD Personnel | 5 | 01AUG07A | 19SEP07A | | | | |

| | | |
|---------|------------------|------------------|
| Date | Revision | Checked/Approved |
| 27JUN06 | RAR-MOHONK-CLOSE | DM |
| | | PT |

Sheet 5 of 8

Conti Federal Services
 Mohonk Road Industrial Plant
 Superfund Site

NO17

Start Date 31MAY05
 Finish Date 30JUN08
 Data Date 01JUL08
 Run Date 07JUL08 14:56

Early Bar
 Progress Bar
 Critical Activity

© Primavera Systems, Inc.

| Activity ID | Activity Description | Orig Dur | Early Start | Early Finish | 2005 | 2006 | 2007 | 2008 |
|---|---|----------|-------------|--------------|---|---|---|---|
| C7130 | Final Commissioning Report | 10 | 01AUG07A | 19SEP07A | J A S O N D E J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D | J A S O N D E J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D | J A S O N D E J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D | J A S O N D E J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D |
| B Phase B | | | | | | | | |
| GNRL General | | | | | | | | |
| 5200 | Phase B | 410* | 23FEB06A | 19SEP07A | | | | |
| 5500 | Start Phase B | 0 | 23FEB06A | | | | | |
| 5000 | Project Demobilization | 5 | 10SEP07A | 19SEP07A | | | | |
| 5100 | Complete Phase B | 0 | | 19SEP07A | | | | |
| 0017 Preconstruction Submittals, Phase B | | | | | | | | |
| 4100 | Rock Boring Profiles | 20 | 10OCT05A | 02NOV05A | | | | |
| 3900 | Govt Revw- Gen Work Plans Phase B | 20 | 23FEB06A | 23FEB06A | | | | |
| 4000 | Final Sub- Gen Work Plans Phase B | 5 | 23FEB06A | 23FEB06A | | | | |
| 56170 | General Work Plans- Phase B | 10 | 23FEB06A | 23FEB06A | | | | |
| 0018 General Conditions, Phase B | | | | | | | | |
| 4200 | Review Rock Profile Data w/ ACOE | 1 | 21NOV05A | 21NOV05A | | | | |
| 11000 | Mobilization-Phase B | 1 | 23FEB06A | 23FEB06A | | | | |
| 66200 | Project Supervision | 476* | 23FEB06A | 20DEC07A | | | | |
| 64420 | Yard Set Up | 10 | 01MAR06A | 14MAR06A | | | | |
| 4300 | Conduct Meeting w/ Affected Property Owners | 1 | 06MAR06A | 06MAR06A | | | | |
| 64390 | Silt Fence - Installation | 10 | 09MAR06A | 20DEC07A | | | | |
| 64400 | Dust Control | 466* | 09MAR06A | 20DEC07A | | | | |
| 4400 | Complete Pre-Blast Property Surveys | 50 | 17APR06A | 09JUN06A | | | | |
| 64380 | Final Site Cleanup -Phase B | 5 | 03DEC07A | 20DEC07A | | | | |
| 5600 | Property Owner Restoration Punchlist | 10 | 03DEC07A | 31DEC07A | | | | |
| 6000 | Project Closeout Report | 204* | 19SEP07A | | | | | |
| 0019 Mohonk Rd Water Distribution Main | | | | | | | | |
| 63470 | Install/Remove Traffic Signs-Mohonk | 1 | 29MAR06A | 31MAR06A | | | | |
| 63640 | Unload/String Out Pipe/Hydrants-Mohonk | 3 | 30MAR06A | 01MAY06A | | | | |
| 63510 | Pour Thrust Blocks-Mohonk | 6 | 06APR06A | 09JUN06A | | | | |
| 63520 | Water-Mainline Exc/Backfill w/valves-Moh | 17 | 07APR06A | 26MAY06A | | | | |
| 64110 | Hydrant Installation w/ Valves-Mohonk | 7 | 13APR06A | 09JUN06A | | | | |
| 64430 | Road Crossing - Mohonk Rd | 11 | 20APR06A | 29JUN06A | | | | |
| 63530 | Dry/ Wet Tap for Connections - Mohonk | 6 | 22MAY06A | 07JUL06A | | | | |
| 63540 | Hydrostatic Pressure Test /Chlorin-Mohonk | 5 | 02OCT06A | 10JUL07A | | | | |
| 0020 Berm Rd Water Distribution Main | | | | | | | | |
| 63610 | Install/Remove Traffic Signs-Berm | 1 | 14APR06A | 14APR06A | | | | |
| 63630 | Unload/String Out Pipe/Hydrants-Berm | 3 | 17APR06A | 19APR06A | | | | |

Start Date 31MAY05
 Finish Date 30JUN06
 Data Date 01JUL08
 Run Date 07JUL08 14:58

Early Bar
 Progress Bar
 Critical Activity

Sheet 6 of 8

Conti Federal Services
 Mohonk Road Industrial Plant
 Superfund Site

| Date | Revision | Checked/Approver |
|---------|------------------|------------------|
| 27JUN06 | RAR-MOHONK CLOSE | DM FT |
| | | |
| | | |
| | | |

© Primavera Systems, Inc.

| Activity ID | Activity Description | Orig. Dur. | Early Start | Early Finish | 2005 | 2006 | 2007 | 2008 |
|--|--|------------|-------------|--------------|------|------|------|------|
| | | | | | J | F | M | A |
| | | | | | M | A | M | J |
| | | | | | J | J | A | S |
| | | | | | O | N | D | J |
| | | | | | F | E | M | A |
| | | | | | M | J | J | A |
| | | | | | S | I | C | |
| 63600 | Water-Mainline Exc/Backfill/Pave | 16 | 19APR06A | 20APR06A | | | | |
| 63490 | Hydrant Installation w/ Valves-Berm | 6 | 19APR06A | 24MAY06A | | | | |
| 63590 | Pour Thrust Blocks-Berm | 5 | 19APR06A | 20APR06A | | | | |
| 63560 | Hydrostatic Pressure Test/Chlorin-Berm | 5 | 01OCT06A | 10JUL07A | | | | |
| 63580 | Dry/ Wet Tap for Connections - Berm | 5 | 19JUN06A | 11JUL06A | | | | |
| 0021 Canal Rd Water Distribution Main | | | | | | | | |
| 63410 | Unload/String Out Pipe/Hydrants-Canal | 3 | 28MAR06A | 31MAR06A | | | | |
| 63480 | Install/Remove Traffic Signs-Canal | 1 | 29MAR06A | 31MAR06A | | | | |
| 63350 | Water-Mainline Exc/Backfill w/Valves-Can | 16 | 03APR06A | 23MAY06A | | | | |
| 63370 | Pour Thrust Blocks-Canal | 4 | 03APR06A | 23MAY06A | | | | |
| 63550 | Hydrant Installation w/ Valves-Canal | 6 | 19APR06A | 25MAY06A | | | | |
| 63380 | Hydrostatic Pressure Test/Chlorin-Canal | 5 | 01OCT06A | 09JUL07A | | | | |
| 63390 | Dry/ Wet Tap for Connections - Canal Rd | 3 | 21JUN06A | 17JUL06A | | | | |
| 0022 Deputy Rd Water Distribution Main | | | | | | | | |
| 63330 | Install/Remove Traffic Signs-Deputy | 1 | 01MAY06A | 01MAY06A | | | | |
| 63430 | Unload/String Out Pipe/Hydrants-Deputy | 3 | 01MAY06A | 10AUG06A | | | | |
| 63440 | Water-Mainline Exc/Backfill w/valves-Dep | 14 | 31MAY06A | 09JUN06A | | | | |
| 63450 | Hydrant Installation w/ Valves-Deputy | 3 | 09JUN06A | 21JUN06A | | | | |
| 63660 | Pour Thrust Blocks-Deputy | 2 | 08JUN06A | 21JUN06A | | | | |
| 63400 | Hydrostatic Pressure Test/ Chlorin-Deputy | 4 | 01OCT06A | 09JUL07A | | | | |
| 63460 | Dry/ Wet Tap for Connections-Deputy | 1 | 13JUN06A | 23JUN06A | | | | |
| 0023 Steep Hill, School Hill, 4th St. WDM | | | | | | | | |
| 63840 | Install/Remove Traffic Signs-Steep Hill | 1 | 31MAY06A | 31MAY06A | | | | |
| 63860 | Unload/String Out Pipe/Hydrants-Steep Hi | 3 | 31MAY06A | 02JUN06A | | | | |
| 63340 | Water-Mainline Exc/Backfill w/valves-Site | 13 | 02JUN06A | 23JUN06A | | | | |
| 63570 | Pour Thrust Blocks-Mohonk | 4 | 02JUN06A | 23JUN06A | | | | |
| 63820 | Hydrant installation w/ Valves-Steep Hill | 5 | 02JUN06A | 23JUN06A | | | | |
| 63830 | Dry/ Wet Tap for Connections-Steep Hill | 4 | 20JUL06A | 01AUG06A | | | | |
| 63960 | Hydrostatic Pressure Test/Chlorin-Steep | 4 | 01OCT06A | 10JUL07A | | | | |
| 0024 North of Rt. 213 Water Distribution Main | | | | | | | | |
| 63900 | Install/Remove Traffic Signs-213North | 1 | 21JUN06A | 21JUN06A | | | | |
| 63730 | Pour Thrust Blocks-213North | 5 | 26JUN06A | 25JUL06A | | | | |
| 63880 | Water Mainline Exc/Backfill w/Valves - Rt 213N | 17 | 26JUN06A | 25JUL06A | | | | |
| 63910 | Unload/String Out Pipe/Hydrants -213North | 3 | 26JUN06A | 07JUL06A | | | | |
| 63930 | Hydrant Installation w/ Valves-213North | 6 | 26JUN06A | 25JUL06A | | | | |
| 63920 | Dry/ Wet Tap for Connections-213North | 5 | 03OCT06A | 09OCT06A | | | | |
| 63950 | Hydrostatic Pressure Test - Rt 213 N | 3 | 01OCT06A | 09JUL07A | | | | |

Sheet 7 of 8

Start Date: 31MAY05
 Finish Date: 30JUN06
 Data Date: 01JUL08
 Run Date: 07JUL08 14:58

MO17

Early Bar
 Progress Bar
 Critical Activity

Conti Federal Services
 Mohonk Road Industrial Plant
 Superfund Site

| Date | Revision | Checked/Approver |
|---------|------------|------------------|
| 27JUN06 | RAR-MOHONK | CLOSEE |
| DM | FT | |

© Primavera Systems, Inc.

| Activity ID | Activity Description | Orig. Dur. | Early Start | Early Finish | 2005 | 2006 | 2007 | 2008 |
|--|---|------------|-------------|--------------|------|------|------|------|
| 0025 Rt 213 & Firehouse Rd. Water Distribution Main | | | | | | | | |
| 64920 | Install/Remove Traffic Signs-213FHR | 1 | 07JUN06A | 08JUN06A | | | | |
| 63670 | Pour Thrust Blocks-Rt 213 FHR | 6 | 12JUN06A | 31AUG06A | | | | |
| 63680 | Hydrant Installation w/ Valves-213FHR | 8 | 12JUN06A | 31AUG06A | | | | |
| 63710 | Unload/String Out Pipe/Hydrants-213FHR | 3 | 12JUN06A | 15AUG06A | | | | |
| 63720 | Water-Mainline Exc/Backfill w/Valve-213F | 17 | 12JUN06A | 31AUG06A | | | | |
| 63690 | Road Crossing - Rt 213 FHR | 6 | 24AUG06A | 31AUG06A | | | | |
| 63700 | Dry/ Wet Tap for Connections -213FHR | 4 | 01SEP06A | 06SEP06A | | | | |
| 63870 | Hydrostatic Pressure Test /Chlorin-213FHR | 5 | 04OCT06A | 09JUL07A | | | | |
| 0026 Rock Excavation for Items No. 19-25 | | | | | | | | |
| 64530 | Rock Excavation - Blasting/Hammer | 72 | 10APR06A | 22AUG06A | | | | |
| 0027 Service Line Installations & Hookups | | | | | | | | |
| 63770 | Service Lines/House Connections | 80 | 13JUN06A | 30NOV07A | | | | |
| 63760 | Hydrostatic Test/Chlorine Serv line- | 30 | 01APR07A | 30NOV07A | | | | |
| 63750 | Permanent Seeding | 3 | 01APR07A | 05JUL07A | | | | |
| 0028 Rock Excavation for Item No. 27 | | | | | | | | |
| 63790 | Rock Excavation - Blasting/Hammer | 5 | 01APR06A | 22AUG06A | | | | |
| 0029 Pavement Restoration - Town Roads | | | | | | | | |
| 66060 | Paving Town Roads | 7 | 01APR06A | 05JUL07A | | | | |
| 0030 Pavement Restoration - Rt 213 | | | | | | | | |
| 66050 | Paving County Roads | 2 | 18JUL06A | 19JUL06A | | | | |
| 65630 | Milling Asphalt - 0-2" | 5 | 23APR07A | 27APR07A | | | | |
| C Change Orders | | | | | | | | |
| 66080 | Ground Penetrating Radar - Mod A-00001 | 1 | 08MAR06A | 20MAR06A | | | | |

| Activity Description | Early Start | Early Finish |
|---|-------------|--------------|
| Install/Remove Traffic Signs-213FHR | 07JUN06A | 08JUN06A |
| Pour Thrust Blocks-Rt 213 FHR | 12JUN06A | 31AUG06A |
| Hydrant Installation w/ Valves-213FHR | 12JUN06A | 31AUG06A |
| Unload/String Out Pipe/Hydrants-213FHR | 12JUN06A | 15AUG06A |
| Water-Mainline Exc/Backfill w/Valve-213F | 12JUN06A | 31AUG06A |
| Road Crossing - Rt 213 FHR | 24AUG06A | 31AUG06A |
| Dry/ Wet Tap for Connections -213FHR | 01SEP06A | 06SEP06A |
| Hydrostatic Pressure Test /Chlorin-213FHR | 04OCT06A | 09JUL07A |
| Rock Excavation - Blasting/Hammer | 10APR06A | 22AUG06A |
| Service Lines/House Connections | 13JUN06A | 30NOV07A |
| Hydrostatic Test/Chlorine Serv line- | 01APR07A | 30NOV07A |
| Permanent Seeding | 01APR07A | 05JUL07A |
| Rock Excavation - Blasting/Hammer | 01APR06A | 22AUG06A |
| Paving Town Roads | 01APR06A | 05JUL07A |
| Paving County Roads | 18JUL06A | 19JUL06A |
| Milling Asphalt - 0-2" | 23APR07A | 27APR07A |
| Ground Penetrating Radar - Mod A-00001 | 08MAR06A | 20MAR06A |

MO17

Start Date: 31MAY05
 Finish Date: 30JUN08
 Data Date: 01JUL08
 Run Date: 07JUL08 14:58

Legend:
 ■ Early Bar
 ■ Progress Bar
 ■ Critical Activity

Sheet 8 of 8

Conti Federal Services
 Mohonk Road Industrial Plant
 Superfund Site

Date: 27JUN08
 Revision: MCHONK CLOSE
 Checked/Approved: DIM FT

© Primavera Systems, Inc.

Appendix E- NYDOH Certifications, Permits & PE Signoff



STATE OF NEW YORK DEPARTMENT OF HEALTH

Flanigan Square, 547 River Street, Troy, New York 12180-2216

Richard F. Daines, M.D.
Commissioner

September 24, 2007

Mr. Salvatore Badalamenti
U.S. Environmental Protection Agency
290 Broadway – 20th Floor
New York, NY 10007-1866

RE: Log Nos. 17062 and 17310
Approval of Completed Works
High Falls Public Water System
(T) Marbletown and (T) High Falls
Ulster County PWS ID # 5530250

Dear Mr. Badalamenti:

We have received certification, dated August 28, 2007, from Dvirka & Bartilucci Consulting Engineers, that the above referenced project has been completed in accordance with the plans and specifications approved in this office on March 7, 2005 and August 19, 2005. We also inspected the new facilities on April 24, 2007, July 10, 2007 and September 11, 2007.

This project consists of the installation of a new public water supply, treatment, storage and distribution system. The supply includes a connection with the New York City water supply Catskill Aqueduct, metering, controls, and a 484,000-gallon raw water storage tank. The treatment system includes two 175 gallon per minute (gpm) Trident filter trains, clearwell and finished water pumps, chemical feed systems, instrumentation, controls and appurtenances. Finished water storage is provided via a new 300,000-gallon elevated storage tank. The distribution system includes approximately 37,000 lineal feet of 6-inch and 8-inch water mains, hydrants, valves, approximately 220 services and appurtenances.

A copy of our Approval of Completed Works is enclosed. Please note the standard and special conditions of approval.

Sincerely,

William M. Gilday, P.E.
Senior Sanitary Engineer
Bureau of Water Supply Protection

Enclosure

cc, electronically:

US ACOE, Attn: Mr. Smith
NYS DOH, Attn: Dr. Sokol
NYS DOH - BEEI, Attn: Mr. Litwin/Mr. Rivara/Ms. Navratil
NYS DOH - MARO, Attn: Mr. Devine/Ms. Stamm
NYS DEC, Attn: Mr. Bennett
NYS DEC - Reg. 3, Attn: Mr. Sansalone
NYC DEP, Attn: Mr. Aggarwal;
Ulster County DOH, Attn: Ms. Mertens/Mr. Tagliafierro
(T) Marbletown, Attn: Mr. Martello
(T) Rosendale, Attn: Mr. Gallegher
HFWD, Attn: Mr. Johnson
D & B, Attn: Mr. DiGiorgio
Conti Corp, Attn: Mr. Mastro

Approval of Completed Works For Public Water Supply Improvement

This approval is issued under the provisions of 10 NYCRR, Part 5:

| | |
|--|--|
| Applicant Name United States Environmental Protection Agency | |
| Location of Works (city, town, village) (T) Marbletown and (T) Rosendale | |
| County Ulster | Water District (specific area served) High Falls Water District, PWS ID# NY5530250 |

Plans for the construction of this project were approved on Mo Day Yr
03 / 07 / 2005 Log No. 17062 (distribution)
08 / 19 / 2005 Log No. 17310 (treatment and storage)


This approval for completed works is issued subject to the following conditions:

STANDARD CONDITION:

1. THAT the engineer of record shall provide manuals and parts lists for installed equipment and shall also provide a set of as-built plans (with equipment manufacturers and model numbers noted) to the Water District and the District shall then maintain and update these records as needed.

SPECIAL CONDITIONS:

2. THAT the District provide for the regular inspection and maintenance of culverts and drainage ways in the former canal bed downstream from the backwash lagoon outfall to ensure that these are kept clean and free-flowing.
3. THAT the District comply with backwash lagoon discharge requirements as specified in the NYS Department of Environmental Conservation State Pollutant Discharge Elimination System (SPDES) permit.
4. THAT the operator(s) develop written procedures for day to day operations with respect to optimization of chemical additives and filter run times relative to source water quality turbidity levels and other fluctuating parameters which may be disruptive to normal plant operations.
5. THAT lead and copper sampling be done in accordance with the requirements of the lead and copper rule (ref 10 NYCRR Part 5 Section 5-1.42).
6. THAT the District ensure proper disconnection of water wells from indoor plumbing of residential and commercial units connected to the water system and otherwise ensure that a proper cross-connection control program is implemented. Abandoned wells should be properly filled and sealed.
7. THAT individual household pressure regulating devices be maintained and operated in accordance with applicable federal, state, and local requirements and that the devices be periodically inspected on a schedule similar to that for water meters. The District should annually provide notification to property owners on the importance of maintaining those devices including a list of at least three plumbers qualified to maintain the devices.


_____, P.E.
Designated Representative

Mo Day Yr
09 / 24 / 2007
Date

Please print

| | |
|-------|-----------------------------|
| Name | Michael J. Montysko, P.E. |
| Title | Chief, Design Section, BWSP |

ENGINEER'S CERTIFICATION OF PROJECT COMPLETION

New York Drinking Water State Revolving Fund

System Name: Mohonk Road Industrial Plant Superfund Site

DWSRF Project Number: N/A


PWSID Number: N/A

Project Description: Municipal water supply, treatment and distribution system for the Township of High Falls, NY. 100,000 gpd avg. design capacity

Pursuant to Section 10 NYCRR 53.6 (f) of the DWSRF Regulations, I certify that the construction of the referenced project including environmental mitigating measures was completed on August 24, 2007 in accordance with the approved plans and specifications or approved amendments thereto.

Engineering Firm: Dvirka & Bartilucci Consulting Engineers
(Name of Firm)
4 West Red Oak Lane, White Plains, New York 10604
(Address)
Rob DeGiorgio, P.E., CPESC 914-467-5300
(Contact Person) (Phone Number)

Design Engineer's Signature and Seal:



Date: 8/28/07

Notes:

1. We hereby certify the commissioning was performed in accordance with the start-up plan and NY State requirements. The record engineer witnessed primary plant commissioning and operation, and this coupled with the as-built and quality control documentation prepared by Conti Environmental being true and correct, the record engineer certifies that the system has been properly started and tested.

2. Proper plant operation and maintenance is necessary to ensure long term system performance and water quality.



NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION
State Pollutant Discharge Elimination System (SPDES)
DISCHARGE PERMIT

FD-30.00

| | | | |
|-----------------------|----------|----------------------------|--------------------|
| Industrial Code: | 4941 | SPDES Number: | NY- 0272442 |
| Discharge Class (CL): | 04 | DEC Number: | 3-5199-00023/00002 |
| Toxic Class (TX): | N | Effective Date (EDP): | March 1, 2007 |
| Major Drainage Basin: | 13 | Expiration Date (ExDP): | January 28, 2012 |
| Sub Drainage Basin: | 06 | Modification Dates: (EDPM) | |
| Water Index Number: | H-139-14 | | |
| Compact Area: | | | |

This SPDES permit is issued in compliance with Title 8 of Article 17 of the Environmental Conservation Law of New York State and in compliance with the Clean Water Act, as amended, (33 U.S.C. §1251 et.seq.)(hereinafter referred to as "the Act").

PERMITTEE NAME AND ADDRESS

| | | | |
|---------|--------------------------------|------------|------------------|
| Name: | High Falls Water District | Attention: | Vincent Martello |
| Street: | P.O. Box 217, 3775 Main Street | | |
| City: | Stone Ridge | State: | NY |
| | | Zip Code: | 12484-0217 |

is authorized to discharge from the facility described below:

FACILITY NAME AND ADDRESS

| | | | |
|-------------------|---|-----------|--------|
| Name: | High Falls Water District Water Treatment Plant | | |
| Location (C,T,V): | High Falls | County: | Ulster |
| Facility Address: | 186 Mohonk Road | | |
| City: | High Falls | State: | NY |
| | | Zip Code: | 12440 |

| | | | |
|---------------------------------|---------------|--------------|--|
| NYTM-E: | | NYTM-N: | |
| From Outfall No.: | 001 | at Latitude: | 41 ° 49 ' 20 " & Longitude: 74 ° 08 ' 30 " |
| into receiving waters known as: | Rondout Creek | Class: | B |

and; (list other Outfalls, Receiving Waters & Water Classifications)

in accordance with: effluent limitations; monitoring and reporting requirements; other provisions and conditions set forth in this permit; and 6 NYCRR Part 750-1.2(a) and 750-2.

DISCHARGE MONITORING REPORT (DMR) MAILING ADDRESS

| | | | |
|--------------------------------|--------------------------------|-----------|-----------------------|
| Mailing Name: | High Falls Water District | | |
| Street: | P.O. Box 217, 3775 Main Street | | |
| City: | Stone Ridge | State: | NY |
| Responsible Official or Agent: | Vincent Martello | Zip Code: | 12484-0217 |
| | | Phone: | (845) 687-9673 ext. 7 |

This permit and the authorization to discharge shall expire on midnight of the expiration date shown above and the permittee shall not discharge after the expiration date unless this permit has been renewed, or extended pursuant to law. To be authorized to discharge beyond the expiration date, the permittee shall apply for permit renewal not less than 180 days prior to the expiration date shown above.

DISTRIBUTION:

DOW, BWP - Permit Coordinator (3506)
 L. Meyerson, RWE, WPO
 J. Sansalone, DOW, NPO
 EPA Region II - Jeffrey Gratz
 NYS DOH, Troy
 S. Badalamenti, 20th Floor, EPA, Region II, NYC

| | |
|---|-----------------|
| Permit Administrator: Michael Merriman | MDM |
| Address: 21 South Putt Corners Road New Paltz, NY 12561-1696 | |
| Signature: <i>Michael D. Merriman</i> | Date: 1/29/2007 |

PERMIT LIMITS, LEVELS AND MONITORING DEFINITIONS

| OUTFALL | WASTEWATER TYPE | | RECEIVING WATER | EFFECTIVE | EXPIRING | |
|---------------------------------|---|--|--|--|---|---|
| | This cell describes the type of wastewater authorized for discharge. Examples include process or sanitary wastewater, storm water, non-contact cooling water. | | This cell lists classified waters of the state to which the listed outfall discharges. | The date this page starts in effect. (e.g. EDP or EDPM) | The date this page is no longer in effect. (e.g. ExDP) | |
| PARAMETER | MINIMUM | MAXIMUM | UNITS | SAMPLE FREQ. | SAMPLE TYPE | |
| e.g. pH, TRC, Temperature, D.O. | The minimum level that must be maintained at all instants in time. | The maximum level that may not be exceeded at any instant in time. | SU, °F, mg/l, etc. | | | |
| PARA-METER | EFFLUENT LIMIT | PRACTICAL QUANTITATION LIMIT (PQL) | ACTION LEVEL | UNITS | SAMPLE FREQUENCY | SAMPLE TYPE |
| | Limit types are defined below in Note 1. The effluent limit is developed based on the more stringent of technology-based limits, required under the Clean Water Act, or New York State water quality standards. The limit has been derived based on existing assumptions and rules. These assumptions include receiving water hardness, pH and temperature; rates of this and other discharges to the receiving stream; etc. If assumptions or rules change the limit may, after due process and modification of this permit, change. | For the purposes of compliance assessment, the analytical method specified in the permit shall be used to monitor the amount of the pollutant in the outfall to this level, provided that the laboratory analyst has complied with the specified quality assurance/quality control procedures in the relevant method. Monitoring results that are lower than this level must be reported, but shall not be used to determine compliance with the calculated limit. This PQL can be neither lowered nor raised without a modification of this permit. | Type I or Type II Action Levels are monitoring requirements, as defined below in Note 2, that trigger additional monitoring and permit review when exceeded. | This can include units of flow, pH, mass, Temperature, concentration. Examples include µg/l, lbs/d, etc. | Examples include Daily, 3/week, weekly, 2/month, monthly, quarterly, 2/yr and yearly. | Examples include grab, 24 hour composite and 3 grab samples collected over a 6 hour period. |

Note 1: DAILY DISCHARGE: The discharge of a pollutant measured during a calendar day or any 24-hour period that reasonably represents the calendar day for the purposes of sampling. For pollutants expressed in units of mass, the 'daily discharge' is calculated as the total mass of the pollutant discharged over the day. For pollutants with limitations expressed in other units of measurement, the 'daily discharge' is calculated as the average measurement of the pollutant over the day.

DAILY MAX.: The highest allowable daily discharge. **DAILY MIN.:** The lowest allowable daily discharge

MONTHLY AVG: The highest allowable average of daily discharges over a calendar month, calculated as the sum of each of the daily discharges measured during a calendar month divided by the number of daily discharges measured during that month.

7 DAY ARITHMETIC MEAN (7 day average): The highest allowable average of daily discharges over a calendar week.

30 DAY GEOMETRIC MEAN: The highest allowable geometric mean of daily discharges over a calendar month, calculated as the antilog of: the sum of the log of each of the daily discharges measured during a calendar month divided by the number of daily discharges measured during that month.

7 DAY GEOMETRIC MEAN: The highest allowable geometric mean of daily discharges over a calendar week.

RANGE: The minimum and maximum instantaneous measurements for the reporting period must remain between the two values shown.

Note 2: ACTION LEVELS: Routine Action Level monitoring results, if not provided for on the Discharge Monitoring Report (DMR) form, shall be appended to the DMR for the period during which the sampling was conducted. If the permittee receives any monitoring results in excess of the stated Action Level, the permittee shall undertake a short-term, high-intensity monitoring program for the parameter(s). Samples identical to those required for routine monitoring purposes shall be taken on each of at least three consecutive operating and discharging days and analyzed. Results shall be expressed in terms of both concentration and mass, and shall be submitted no later than the end of the third month following the month when the additional monitoring requirement was triggered. Results may be appended to the DMR or transmitted under separate cover to the same address. If levels higher than the Action Levels are confirmed, the permit may be reopened by the Department for consideration of revised Action Levels or effluent limits. The permittee is not authorized to discharge any of the listed parameters at levels which may cause or contribute to a violation of water quality standards.

PERMIT LIMITS, LEVELS AND MONITORING

| OUTFALL NUMBER | WASTEWATER TYPE | RECEIVING WATER | EFFECTIVE | EXPIRING |
|----------------|--------------------------------|-----------------|-----------|----------|
| 001 | Flushing and backwashing water | Rondout Creek | EDP | ExDP |


| PARAMETER | MINIMUM | MAXIMUM | UNITS | SAMPLE FREQUENCY | SAMPLE TYPE | FOOTNOTES (FN) |
|-----------|---------|---------|-------|------------------|-------------|----------------|
| H | 6.0 | 9.0 | SU | 1/month | Grab | |

| PARAMETER | EFFLUENT LIMITS | | ACTION LEVEL | UNITS | SAMPLE FREQUENCY | SAMPLE TYPE | FN |
|-------------------------|-----------------|------------|--------------|-------|------------------|--------------|----|
| | Monthly Avg. | Daily Max. | | | | | |
| Flow | Monitor | | | gpd | Continuous | Recorder | |
| Total Suspended Solids | 20 | 40 | | mg/l | 1/month | 24 hr. comp. | |
| Settleable Solids | | 0.3 | | ml/l | 1/month | Grab | |
| Lead, Total | Monitor | | | lb/d | 1/month | 24 hr. comp. | 1 |
| Total Residual Chlorine | | 2.0 | | mg/l | 1/month | Grab | |
| | | | | | | | |
| | | | | | | | |

FOOTNOTES:

- i. The permittee shall sample and analyze the effluent for lead on a weekly basis for 12 weeks. Thereafter, the sample frequency shall be once per month.
The permittee shall submit a summary report of the first 12 weeks of sampling analyses by EDP + 5 months. The report shall include the results of the analyses, in mg/l and lbs/d, along with the flow for each day a sample was taken and the raw data from the laboratory. Upon review of the summary report, the Department may reopen the permit to modify the sampling requirements for lead, including the addition of a limit or action level.

MONITORING LOCATIONS



RECORDING, REPORTING AND ADDITIONAL MONITORING REQUIREMENTS

- a) The permittee shall also refer to 6 NYCRR Part 750-1.2(a) and 750-2 for additional information concerning monitoring and reporting requirements and conditions.
- b) The monitoring information required by this permit shall be summarized, signed and retained for a period of at least five years from the date of the sampling for subsequent inspection by the Department or its designated agent. Also, monitoring information required by this permit shall be summarized and reported by submitting;

(if box is checked) completed and signed Discharge Monitoring Report (DMR) forms for each ___ month reporting period to the locations specified below. Blank forms are available at the Department's Albany office listed below. The first reporting period begins on the effective date of this permit and the reports will be due no later than the 28th day of the month following the end of each reporting period.

(if box is checked) an annual report to the Regional Water Engineer at the address specified below. The annual report is due by February 1 and must summarize information for January to December of the previous year in a format acceptable to the Department.

(if box is checked) a monthly "Wastewater Facility Operation Report..." (form 92-15-7) to the:
 Regional Water Engineer and/or County Health Department or Environmental Control Agency specified below

Send the original (top sheet) of each DMR page to:

Department of Environmental Conservation
Division of Water
Bureau of Water Compliance Programs
625 Broadway
Albany, New York 12233-3506

Phone: (518) 402-8177

Send the first copy (second sheet) of each DMR page to:

Department of Environmental Conservation
Regional Water Engineer
100 Hillside Avenue, Suite 1W
White Plains, NY 10603-2860

Phone: (914) 428-2505

- c) Noncompliance with the provisions of this permit shall be reported to the Department as prescribed in 6 NYCRR Part 750-1.2(a) and 750-2.
- d) Monitoring must be conducted according to test procedures approved under 40 CFR Part 136, unless other test procedures have been specified in this permit.
- e) If the permittee monitors any pollutant more frequently than required by the permit, using test procedures approved under 40 CFR Part 136 or as specified in this permit, the results of this monitoring shall be included in the calculations and recording of the data on the Discharge Monitoring Reports.
- f) Calculation for all limitations which require averaging of measurements shall utilize an arithmetic mean unless otherwise specified in this permit.
- g) Unless otherwise specified, all information recorded on the Discharge Monitoring Report shall be based upon measurements and sampling carried out during the most recently completed reporting period.
- h) Any laboratory test or sample analysis required by this permit for which the State Commissioner of Health issues certificates of approval pursuant to section five hundred two of the Public Health Law shall be conducted by a laboratory which has been issued a certificate of approval. Inquiries regarding laboratory certification should be sent to the Environmental Laboratory Accreditation Program, New York State Health Department Center for Laboratories and Research, Division of Environmental Sciences, The Nelson A. Rockefeller Empire State Plaza, Albany, New York 12201.

Dougald Morse

From: Nathan Mastro
Sent: Friday, July 11, 2008 10:19 AM
To: Dougald Morse
Subject: Bill Gilday conditional release

-----Original Message-----

From: William M. Gilday [mailto:wmg02@health.state.ny.us]
Sent: Wednesday, September 19, 2007 10:42 AM
To: Nathan Mastro
Cc: Smith, Andrew M NAN02; Sal Badalamenti (E-mail); dand@watermarkenv.com; dtag@co.ulster.ny.us; Frank Townsend; highfallswater@yahoo.com; RDeGiorgio@db-eng.com; Richard Vogel; smer@co.ulster.ny.us
Subject: Re: High Falls Test Results

Thank you Nate. I hope to issue the Approval of Completed Works shortly. In the interim, we have no objection to connections being made and the new plant going into service at this time. The plant looks good and I've been impressed with your, EPA, ACOE, Rob's and everyone's responsiveness. Thanks.

There is one final request I have. The single check valve in the chlorination room adjacent to the Raw Water Valve House should be an RPZ. I discussed it here and we're agreed that there is a significant cross-connection potential of raw to finished water there. I mentioned this to Sal the other day, and he seemed OK with having this done. I'd appreciate your attention to this. Thanks.

William M. Gilday, P.E.
Senior Sanitary Engineer
Bureau of Water Supply Protection
New York State Department of Health
Flanigan Square, Room 400
547 River Street
Troy, NY 12180-2216
(518) 402-7676 FAX: (518) 402-7659

Nathan R. Mastro
CQCSM
Conti Federal Services
Wilkes-Barre Phase 2C Riverfront Project
100 N. River St.
Wilkes-Barre, PA 18702
(570) 824-6350 - Phone
(570) 824-6353 - Fax
(978) 505-7116 - Cell
nmastro@conticorp.com

New York State Department of Environmental Conservation
Division of Environmental Remediation
Remedial Bureau E, 12th Floor
625 Broadway, Albany, New York 12233-7017
Phone: (518) 402-9814 • FAX: (518) 402-9819
Website: www.dec.ny.gov



Alexander B. Grannis
Commissioner

MAY 13 2008

Mr. Frank Townsend
Conti Federal Services
1 Cragwood Drive
South Plainfield, New Jersey 07080

RE: Site No. 3-56-023, Mohonk Road Industrial Plant
Highfalls, New York


Dear Mr. Townsend:

This correspondence is provided to document the receipt, by the New York State Department of Environmental Conservation (NYSDEC), of 70 surplus GAC point of entry treatment (POET) systems.

These systems were initially installed to provide potable water to residences where contamination from the Mohonk Road Industrial Plant (NYS Site ID No. 3-56-023) had contaminated the private water supply well. Following the connection of these impacted residences to public water, USEPA has removed the GAC systems and returned them to NYSDEC.

These systems were received by NYSDEC on March 12, 2008. If you need any further documentation, please do not hesitate to contact me by phone at (518) 402-9814 or by email at gfmomber@gw.dec.state.ny.us.

Sincerely,


George F. Momberger, P.E.
Project Manager
Remedial Section A, Remedial Bureau E
Division of Environmental Remediation

New York State Department of Environmental Conservation
Division of Environmental Remediation
Remedial Bureau E, 12th Floor
625 Broadway, Albany, New York 12233-7017
Phone: (518) 402-9814 • FAX: (518) 402-9819
Website: www.dec.ny.gov



MAY 13 2008

Mr. Frank Townsend
Conti Federal Services
1 Cragwood Drive
South Plainfield, New Jersey 07080

RE: Site No. 3-56-023, Mohonk Road Industrial Plant
Highfalls, New York


Dear Mr. Townsend:

This correspondence is provided to document the receipt, by the New York State Department of Environmental Conservation (NYSDEC), of 70 surplus GAC point of entry treatment (POET) systems.

These systems were initially installed to provide potable water to residences where contamination from the Mohonk Road Industrial Plant (NYS Site ID No. 3-56-023) had contaminated the private water supply well. Following the connection of these impacted residences to public water, USEPA has removed the GAC systems and returned them to NYSDEC.

These systems were received by NYSDEC on March 12, 2008. If you need any further documentation, please do not hesitate to contact me by phone at (518) 402-9814 or by email at gfnomber@gw.dec.state.ny.us.

Sincerely,



George F. Mombberger, P.E.
Project Manager
Remedial Section A, Remedial Bureau E
Division of Environmental Remediation

Appendix F- Field and Operational Tests

| Molokai Road Industrial Plant Site | | | | | | | | |
|------------------------------------|--|---|---------|-----------|----------------|-----------|-----------|---------|
| Water Treatment Plant | | | | | | | | |
| Spec ID# | Spec Section | Field Tests | Date | Pass/Fail | Initial/Retest | Signature | Authority | Witness |
| | Waterworks | Check electrical panels for proper label, phase, voltage and ground connections | 8/21/17 | P | | NRM | NRM | RV |
| | | Check operation and control systems and equipment | 8/21/17 | P | | NRM | NRM | EV |
| | | Inspect equipment | 8/21/17 | P | | NRM | NRM | EV |
| 11181 | Process Equipment | Operational test of equipment to that the equipment is in proper operating condition, satisfactory, satisfactory | 8/21/17 | P | | NRM | NRM | RV |
| | | Verify safety devices | 8/21/17 | P | | NRM | NRM | RV |
| | | Check electrical, safety, all control systems, make tests, and process connections | 8/21/17 | P | | NRM | NRM | RV |
| | | Check operation and control systems and equipment | 8/21/17 | P | | NRM | NRM | RV |
| | | Inspect equipment | 8/21/17 | P | | NRM | NRM | RV |
| 11182 | Air Compressor | Visual inspection by the contracting officer | 8/21/17 | P | | NRM | NRM | AmBS |
| 11183 | Standard Motor Test Bench | Visual inspection by the contracting officer | 8/21/17 | P | | NRM | NRM | AmBS |
| 11184 | Water Treatment System | Test start, stop, and proper operation of all existing control equipment, including all pumps, installation of automatic instruments, instrumentation of alarms, and system shutdowns. The contractor shall service water for atmospheric testing | 8/21/17 | P | | NRM | NRM | RV |
| 11185 | Process Equipment and Measurement System | Hydrotatic testing of the meters shall be tested for leakage during full scale test conditions and "zero" calibration. The results of the repeatability shall be submitted to O&M | 8/21/17 | P | | NRM | NRM | RV |
| | | Test valves and other equipment, including surface equipment that does not include controls | 8/21/17 | P | | NRM | NRM | EV |
| 11186 | Laboratory Equipment | Visual inspection by the contracting officer | | | | | | |
| 11187 | Cable and Maintenance Equipment | Visual inspection by the contracting officer | | | | | | |
| 11188 | Motor Control | Visual inspection by the contracting officer | 7/27/17 | P | | NRM | NRM | AmBS |
| 11189 | Lighting Protection for Ground WTP and Water Tanks | Visual inspection by the contracting officer | 7/27/17 | P | | NRM | NRM | AmBS |
| 11190 | Control System | Visual inspection by the contracting officer | 8/21/17 | P | | NRM | NRM | RV |
| 11191 | Fire Protection System | Visual inspection by the contracting officer | 7/27/17 | P | | NRM | NRM | AmBS |
| 11192 | Water Storage Tank Type 1000 | Field inspection and testing of the tank | 8/21/17 | P | | NRM | NRM | RV |
| | | Hydrostatic test | 8/21/17 | P | | NRM | NRM | RV |
| | | Check for leaks | 8/21/17 | P | | NRM | NRM | RV |
| | | Open and close valves | 8/21/17 | P | | NRM | NRM | RV |
| | | Paint and coating inspection | 8/21/17 | P | | NRM | NRM | RV |
| | | Infection and Bacteriological Testing | 8/21/17 | P | | NRM | NRM | RV |
| | | Water Quality Testing EPA 821.2 & 821.3 | 8/21/17 | P | | NRM | NRM | RV |
| | | Hydrostatic testing of the water tank | 8/21/17 | P | | NRM | NRM | RV |
| | | Hydrostatic test | 8/21/17 | P | | NRM | NRM | RV |
| | | Check for leaks | 8/21/17 | P | | NRM | NRM | RV |
| | | Open and close valves | 8/21/17 | P | | NRM | NRM | RV |
| | | Paint and coating inspection | 8/21/17 | P | | NRM | NRM | RV |
| | | Infection and Bacteriological Testing | 8/21/17 | P | | NRM | NRM | RV |
| | | Water Quality Testing EPA 821.2 & 821.3 | 8/21/17 | P | | NRM | NRM | RV |
| 11193 | Pipe and Fittings, Valves and Alarm System | Hydrostatic test NEMA TC Test Certification | 8/21/17 | P | | NRM | NRM | RV |
| 11194 | Static Operation | Not Applicable | N/A | | | | | |
| 11195 | Pipe Mechanical Requirements | Visual inspection by the contracting officer | 7/27/17 | P | | NRM | NRM | AmBS |
| 11196 | Copper Pipe Systems | 2 hr high pressure test at 150 psi Leakage tests | 8/21/17 | P | | NRM | NRM | AmBS |
| | | | 8/21/17 | P | | NRM | NRM | AmBS |
| 11197 | Mechanical Interconnection | Visual inspection by the contracting officer | 7/27/17 | P | | NRM | NRM | AmBS |
| 11198 | Internal Inspection | Visual inspection by the contracting officer | 7/27/17 | P | | NRM | NRM | AmBS |
| 11199 | Pipe Hangers and Supports | Visual inspection by the contracting officer | 7/27/17 | P | | NRM | NRM | AmBS |
| 11200 | Gas Piping Systems | Hydrostatic Testing (Required Permitted Gas & Class 3 pounds gauge for 30 minutes) | 8/21/17 | P | | NRM | NRM | RV |
| 11201 | Hot Tap Systems | Hydrostatic Testing - 200 PSI shall be held for 2 hours Test at alarm | 8/21/17 | P | | NRM | NRM | RV |
| | | Visual inspection by the contracting officer | 8/21/17 | P | | NRM | NRM | RV |
| | | Flush lines in accordance with NFPA-12 | 8/21/17 | P | | NRM | NRM | RV |
| | | Infection and Virus System Tests | 8/21/17 | P | | NRM | NRM | RV |
| | | Backup Server Tests | 8/21/17 | P | | NRM | NRM | RV |
| | | Water Supply System Tests | 8/21/17 | P | | NRM | NRM | RV |
| | | Test Backflow Prevention Assembly | 8/21/17 | P | | NRM | NRM | RV |
| | | Shower Pan 1" 24 hour flood | 8/21/17 | P | | NRM | NRM | RV |
| | | Compressed Air Piping Testing 150 PSI for 2 hours | 8/21/17 | P | | NRM | NRM | RV |
| | | Pressure Testers at the most remote and the highest station | 8/21/17 | P | | NRM | NRM | RV |
| | | Operational tests of boilers and steam lines | 8/21/17 | P | | NRM | NRM | RV |
| | | Operation test of valves, hydrant and trucks | 8/21/17 | P | | NRM | NRM | RV |
| | | Down stream and discharge pressures | 8/21/17 | P | | NRM | NRM | RV |
| | | Temperature test of hot water loops | 8/21/17 | P | | NRM | NRM | RV |
| | | Operation of each loop and hot drain | 8/21/17 | P | | NRM | NRM | RV |

| Mohawk Road Industrial Plant Site | | | | | | | |
|-----------------------------------|--------------|---|---------|-----------|-----------|---------------------|---------|
| Water Treatment Plant | | | | | | | |
| Test No. | Spec Section | Test Title | Date | Pass/Fail | Inspector | Structure Authority | Witness |
| | | Control of test of each wastewater pump and test flow direction | 8/21/07 | P | | NRM | AW |
| | | Complete operation of each water pump for motor system | 8/21/07 | P | | NRM | AW |
| | | Compressed air condition of each compressor | 8/21/07 | P | | NRM | AW |
| | | Function and mechanical tests | 8/21/07 | P | | NRM | AW |
| 13711 | 13711 | 9 Hour Operational Test | 7/27/07 | P | | NRM | AW |
| | | Visual inspection of the processing tanks | 7/27/07 | P | | NRM | AW |
| 13712 | 13712 | Handshaking March Testing @ 550 GPM, 2000 RPM | 8/21/07 | P | | NRM | AW |
| | | Operational Tests | 7/27/07 | P | | NRM | AW |
| 13713 | 13713 | Compressors | 7/27/07 | P | | NRM | AW |
| 13714 | 13714 | Visual inspection of the processing tanks | 7/27/07 | P | | NRM | AW |
| 13715 | 13715 | 2 Hour Cold Start Test | 8/21/07 | P | | NRM | AW |
| | | One Hour into Load Test - 100% | 8/21/07 | P | | NRM | AW |
| | | Full Load Test | 8/21/07 | P | | NRM | AW |
| | | 7 Hour Power Failure Test at Water Treatment Plant | 8/21/07 | P | | NRM | AW |
| 13716 | 13716 | Regulation Regulation Test at 550 GPM, 2000 RPM | 8/21/07 | P | | NRM | AW |
| | | Handshaking Test - Primary & Secondary Volume | 8/21/07 | P | | NRM | AW |
| | | Ground Fault Protection Test | 8/21/07 | P | | NRM | AW |
| | | Regulation System Test | 8/21/07 | P | | NRM | AW |
| 13717 | 13717 | Electrical test in accordance with IEC 60364-4-41 | 8/21/07 | P | | NRM | AW |
| | | All items and tests shall be checked | 8/21/07 | P | | NRM | AW |
| 13718 | 13718 | Visual inspection of the processing tanks | 8/21/07 | P | | NRM | AW |

| Mohonk Road Industrial Plant Site Water Distribution System | | | | | | | |
|--|---------------------------------|---|---------|-----------|----------------|---------------------|---------|
| Site No. | Site Section | Field Tests | Date | Pass/Fail | Initials/Notes | Signature/Authority | Witness |
| 1411 | Inflow Station | Conform with MSDECT Standard Operating Procedure 401.1 & 401.3 | 8/21/07 | P | | AKM | AV |
| | | Test in accordance with the Quality Control Plan | 8/21/07 | P | | AKM | AV |
| | | Compliance samples as directed by the CDD and test for consistency | 8/21/07 | P | | AKM | AV |
| 1407 | Storage | Equipment DV system to confirm the plant is operating within the manufacturer's specifications | 8/21/07 | P | | AKM | AV |
| | | Equipment shall be in good | 8/21/07 | P | | AKM | AV |
| | | and tested in accordance with ASTM D 2003 & ASTM D 4972 | 8/21/07 | P | | AKM | AV |
| | | Strength tests shall be tested per test - minimum length of 12" x 12" x 12" high | 8/21/07 | P | | AKM | AV |
| 1408 | Pump Station Structure Concrete | 1.00m Area x 1.00m Area Slabs - Greater Footing Slabs - 20" nominal area | 8/21/07 | P | | AKM | AV |
| | | Plate Area x 1.00m Area Slabs - Slab Top & base slabs - 20" nominal area | 8/21/07 | P | | AKM | AV |
| | | Reinforced concrete walls level, slabs, square and flat | 8/21/07 | P | | AKM | AV |
| | | Slabs surface in contact with earth or foundation shall | 8/21/07 | P | | AKM | AV |
| 1409 | Meter Chamber Equipment | Reinforced concrete | 8/21/07 | P | | AKM | AV |
| | | Reinforced concrete | 8/21/07 | P | | AKM | AV |
| | | External steel surfaces to receive 2 coats of exterior grade black epoxy paint | 8/21/07 | P | | AKM | AV |
| | | Provide stand up frame to contain equipment functioning properly | 8/21/07 | P | | AKM | AV |
| 1408 | Pumps & Controls | Installation meter with the Unit Communicator range (00000000 - 99999999) to 1000 | 8/21/07 | P | | AKM | AV |
| | | Valves installed vertical and true | 8/21/07 | P | | AKM | AV |
| | | Adjust pressure to distribute load evenly | 8/21/07 | P | | AKM | AV |
| 1410 | Valves | Check alignment to pipe installation | 8/21/07 | P | | AKM | AV |
| | | Examine piping system for tolerances | 8/21/07 | P | | AKM | AV |
| | | Check water table around to high, closed | 8/21/07 | P | | AKM | AV |
| | | Examine valve face faces for markings | 8/21/07 | P | | AKM | AV |
| 1411 | Water Supply Distribution | Check to replace valve standard after piping system have been tested | 8/21/07 | P | | AKM | AV |
| | | Check components for air pockets | 8/21/07 | P | | AKM | AV |
| | | and service components for leaks and noises | 8/21/07 | P | | AKM | AV |
| | | Test and subject to other water pressure test of 100 PSI where there is ground and 100 PSI test | 8/21/07 | P | | AKM | AV |
| | | Check to replace valve standard after piping system have been tested | 8/21/07 | P | | AKM | AV |

Armistead Mechanical, Inc.

MECHANICAL CONTRACTORS & ENGINEERS

168 HOPPER AVENUE, WALDWICK, NJ 07163

Phone: (201) 447-6740 Fax: (201) 447-6744

NJ Lic. No. 7130

"Four Generations of Family Service"

324 NORTH PLANK ROAD, NEWBURGH, NY 12550

Phone: (914) 566-0770 Fax: (845) 566-1322

RCNY Lic. No. 730

STANDARD TESTING RECORD FORM

Project Name: High Falls Water Treatment Plant Project Number: HF-0501
Project Location: High Falls NY
Test Date: 4-20-07 Temperature: 65

PIPE LINE/SERVICE TESTED

Name: Chlorine
Location/Description: Water Treatment Plant
Piping & Materials: 1/2" CPVC pipe, Fitting, Ball Valve
Operating Pressure: _____
Specification test pressure: 50 PSI

TESTING METHOD

Method of Testing: Water
Instrument Used: 0-100 Gauge
Actual Test Pressure: 50 PSI

TEST RESULTS

Time Test Started: 10:00 AM Pressure: 50 PSI
Time Test Completed: 12:00 PM Pressure: 50 PSI
Duration of Test: _____ Pressure Rise: 0 Drop: 0

SIGNATURES

Witness: Michael R. Hinc Representing: Armistead Mech
Witness: [Signature] Representing: Conts
Witness: _____ Representing: _____

REMARKS

Job Supervisor's Signature: [Signature]

Armistead Mechanical, Inc.

MECHANICAL CONTRACTORS & ENGINEERS

163 HOPPER AVENUE, WALDWICK, NJ 07463

Phone: (201) 447-6740 Fax: (201) 447-6744

NJ Lic. No. 7130

"Four Generations of Family Service"

324 NORTH PLANK ROAD, NEWBURGH, NY 12560

Phone: (845) 566-0770 Fax: (845) 566-1322

RCNY Lic. No. 730

STANDARD TESTING RECORD FORM

Project Name: High Falls Water Treatment Plant Project Number: HF-0501
Project Location: High Falls NY
Test Date: 4-17-07 Temperature: 45°

PIPE LINE/SERVICE TESTED

Name: ortho Phosphate
Location/Description: water treatment plant
Piping & Materials: 1/2" CPVC Pipe, Fittings, Ball Valves
Operating Pressure: _____
Specification test pressure: 50 PSI

TESTING METHOD

Method of Testing: water
Instrument Used: 0-100 gauge
Actual Test Pressure: 50 PSI

TEST RESULTS

Time Test Started: 11:00 AM Pressure: 50 PSI
Time Test Completed: 1:00 PM Pressure: 50 PSI
Duration of Test: 2 Hrs Pressure Rise: 0 Drop: 0

SIGNATURES

Witness: Michael Bittner Representing: Armistead Mechanical
Witness: W.D.R. [Signature] Representing: Cost
Witness: _____ Representing: _____

REMARKS

Job Supervisor's Signature: Michael Bittner

Armistead Mechanical, Inc.

MECHANICAL CONTRACTORS & ENGINEERS

168 HOPPER AVENUE, WALDWICK, NJ 07463

Phone: (201) 447-6740 Fax: (201) 447-6744

NJ Lic. No. 7130

"Four Generations of Family Service"

324 NORTH PLANK ROAD, NEWBURGH, NY 12555

Phone: (845) 566-0770 Fax: (845) 566-1822

RCNY Lic. No. 730

STANDARD TESTING RECORD FORM

Project Name: High Falls Water Treatment Plant Project Number: HF-0501

Project Location: High Falls NY

Test Date: 4-17-07 Temperature: 45°

PIPE LINE/SERVICE TESTED

Name: Caustic

Location/Description: Water treatment Plant

Piping & Materials: 1/2" CPVC Pipe, Fittings, Ball Valves

Operating Pressure: _____

Specification test pressure: 50 PSI

TESTING METHOD

Method of Testing: Water

Instrument Used: 0-100 Gauge

Actual Test Pressure: 50 PSI

TEST RESULTS

Time Test Started: 1:15 PM Pressure: 50 PSI

Time Test Completed: 3:15 PM Pressure: 50 PSI

Duration of Test: 2 Hrs Pressure Rise: 0 Drop: 0

SIGNATURES

Witness: Michael Bittner Representing: Armistead Mech

Witness: [Signature] Representing: Conts

Witness: _____ Representing: _____

REMARKS

Supervisor's Signature: Michael Bittner

Armistead Mechanical, Inc.

MECHANICAL CONTRACTORS & ENGINEERS

168 HOPPER AVENUE, WALDWICK, NJ 07463

Phone: (201) 447-6740 Fax: (201) 447-6744

NJ Lic. No. 7130

"Four Generations of Family Service"

324 NORTH PLANK ROAD, NEWBURGH, NY 12550

Phone: (845) 566-0770 Fax: (845) 566-1822

RCNY Lic. No. 730

STANDARD TESTING RECORD FORM

Project Name: High Falls Water Treatment Plant Project Number: HF-0501
Project Location: High Falls NY
Test Date: 4-19-07 Temperature: 58

PIPE LINE/SERVICE TESTED

Name: Polymer
Location/Description: Water Treatment Plant
Piping & Materials: 1/2" CPVC Pipe, Fittings, Ball Valves
Operating Pressure: _____
Specification test pressure: 50 PSI

TESTING METHOD

Method of Testing: Water
Instrument Used: 0-100 Gauge
Actual Test Pressure: 50 PSI

TEST RESULTS

Time Test Started: 11:30 AM Pressure: 50 PSI
Time Test Completed: 1:30 PM Pressure: 50 PSI
Duration of Test: 2 Hrs Pressure Rise: 0 Drop: 0

SIGNATURES

Witness: Michael Bittner Representing: Armistead Mech
Witness: Tom Camparillo Representing: Coyle
Witness: _____ Representing: _____

REMARKS

Supervisor's Signature: Michael Bittner

Armistead Mechanical, Inc.

MECHANICAL CONTRACTORS & ENGINEERS

188 HOPPER AVENUE, WALDWICK, NJ 07463

Phone: (201) 447-8740 Fax: (201) 447-8744

NJ Lic. No. 7130

"Four Generations of Family Service"

324 NORTH PLANK ROAD, NEWBURGH, NY 12550

Phone: (845) 566-0770 Fax: (845) 566-1322

RCNY Lic. No. 730

STANDARD TESTING RECORD FORM

Project Name: High Falls Water Treatment Plant Project Number: HF-0501
Project Location: High Falls NY
Test Date: 4-19-07 Temperature: 50

PIPE LINE/SERVICE TESTED

Name: Poly Alum Chloride
Location/Description: Water treatment Plant
Piping & Materials: 1/2" CPVC Pipe, Fittings, Ball Valves
Operating Pressure: _____
Specification test pressure: 50 PSI

TESTING METHOD

Method of Testing: Water
Instrument Used: 0-100 Gauge
Actual Test Pressure: 50 PSI

TEST RESULTS

Time Test Started: 3:30 AM Pressure: 50 PSI
Time Test Completed: 10:30 AM Pressure: 50 PSI
Duration of Test: 2 Hrs Pressure Rise: 0 Drop: 0

SIGNATURES

Witness: Michael Bittner Representing: Armistead Mech
Witness: Walt R. [Signature] Representing: Conf
Witness: _____ Representing: _____

REMARKS

b Supervisor's Signature: [Signature]

Armistead Mechanical, Inc.

MECHANICAL CONTRACTORS & ENGINEERS

168 HOPPER AVENUE, WALDWICK, NJ 07463

Phone: (201) 447-6740 Fax: (201) 447-6744

NJ Lic. No. 7130

"Four Generations of Family Service"

324 NORTH PLANK ROAD, NEWBURGH, NY 12550

Phone: (845) 566-0770 Fax: (845) 566-1822

RCNY Lic. No. 730

STANDARD TESTING RECORD FORM

Project Name: High Falls Water Treatment Plant Project Number: HF-0501
Project Location: High Falls NY
Test Date: 4-20-07 Temperature: 66

PIPE LINE/SERVICE TESTED

Name: Non-Ionic Polymer
Location/Description: Water Treatment Plant
Piping & Materials: 4" CPVC Pipe, Fittings, Ball Valves
Operating Pressure: _____
Specification test pressure: 50 PSI

TESTING METHOD

Method of Testing: Water
Instrument Used: 0-100 Gauge
Actual Test Pressure: 50 PSI

TEST RESULTS

Time Test Started: 7:30 AM Pressure: 50 PSI
Time Test Completed: 9:30 AM Pressure: 50 PSI
Duration of Test: _____ Pressure Rise: 0 Drop: 0

SIGNATURES

Witness: Michael B. Hinc Representing: Armistead Mech
Witness: Walter R. Hinc Representing: CONT
Witness: _____ Representing: _____

REMARKS

Job Supervisor's Signature: Michael B. Hinc

Armistead Mechanical, Inc.

MECHANICAL CONTRACTORS & ENGINEERS

168 HOPPER AVENUE, WALDWICK, NJ 07463

Phone: (201) 447-8740 Fax: (201) 447-8744

NJ Lic. No. 7130

"Four Generations of Family Service"

324 NORTH PLANK ROAD, NEWBURGH, NY 12580

Phone: (845) 566-0770 Fax: (845) 566-1822

RCNY Lic. No. 730

STANDARD TESTING RECORD FORM

Project Name: High Falls Water Treatment Project Number: HF0501
Project Location: High Falls NY
Test Date: 4-10-07 Temperature: 50

PIPE LINE/SERVICE TESTED

Name: Finished water
Location/Description: Water Treatment Plant Discharge side of pump
Piping & Materials: 6" Carbon steel Pipe, Butterfly Valve, water meter
Operating Pressure: 50 PSI
Specification test pressure: 120 PSI

TESTING METHOD

Method of Testing: Water / hydro
Instrument Used: 0-200 Gauge
Actual Test Pressure: 120

TEST RESULTS

Time Test Started: 1:00 PM Pressure: 120 PSI
Time Test Completed: 3:00 PM Pressure: 120 PSI
Duration of Test: _____ Pressure Rise: 0 Drop: 0

SIGNATURES

Witness: Michael B. Hmer Representing: Armistead mech
Witness: [Signature] Representing: Conti
Witness: _____ Representing: _____

REMARKS

Job Supervisor's Signature: [Signature]

Armistead Mechanical, Inc.

MECHANICAL CONTRACTORS & ENGINEERS

158 HOPPER AVENUE, WALDWICK, NJ 07463

Phone: (201) 447-5740 Fax: (201) 447-5744

NJ Lic. No. 7130

"Four Generations of Family Service"

324 NORTH PLANK ROAD, NEWBURGH, NY 12550

Phone: (945) 566-0770 Fax: (845) 566-1822

RCNY Lic. No. 730

STANDARD TESTING RECORD FORM

Project Name: High Falls Water Treatment Plant Project Number: HF-0501
Project Location: High Falls NY
Test Date: 4-11-07 Temperature: 50

PIPE LINE/SERVICE TESTED

Name: Back water Feed water
Location/Description: Water treatment plant
Piping & Materials: 6" Carbon steel Pipe Pressure reducing valves/control valves
Operating Pressure: 50 PSI
Specification test pressure: 120 PSI

TESTING METHOD

Method of Testing: water / hydro
Instrument Used: 0-200 Gauge
Actual Test Pressure: 120 PSI

TEST RESULTS

Time Test Started: 12:00 PM Pressure: 120
Time Test Completed: 2:00 PM Pressure: 120
Duration of Test: 2 hrs Pressure Rise: 0 Drop: 0

SIGNATURES

Witness: Michael B. Hines Representing: Armistead Mech
Witness: [Signature] Representing: CONF.
Witness: _____ Representing: _____

REMARKS

Job Supervisor's Signature: Michael B. Hines

Armistead Mechanical, Inc.

MECHANICAL CONTRACTORS & ENGINEERS

188 HOPPER AVENUE, WALDWICK, NJ 07463

Phone: (201) 447-6740 Fax: (201) 447-6744

NJ Lic. No. 7130

"Four Generations of Family Service"

324 NORTH PLANK ROAD, NEWBURGH, NY 12550

Phone: (945) 568-0770 Fax: (945) 566-1922

RCHY Lic. No. 730

STANDARD TESTING RECORD FORM

Project Name: High Falls Water Treatment Plant Project Number: HF-0501
Project Location: High Falls, NY
Test Date: 4-12-07 Temperature: 39

PIPE LINE/SERVICE TESTED

Name: 6" Raw Water Supply
Location/Description: Water Treatment Plant
Piping & Materials: 6" and 4" Carbon Steel pipe, Pressure reducing valve Control valves
Operating Pressure: 50 PSI
Specification test pressure: 120 PSI

TESTING METHOD

Method of Testing: Water / Hydro
Instrument Used: 0-200 Gauge
Actual Test Pressure: 120 PSI

TEST RESULTS

Time Test Started: 8:30 AM Pressure: 120 PSI
Time Test Completed: 10:30 AM Pressure: 120 PSI
Duration of Test: 2 hrs Pressure Rise: 0 Drop: 0

SIGNATURES

Witness: Michael B. Hines Representing: Armistead Mech
Witness: Sam Campanella Representing: Conti
Witness: _____ Representing: _____

REMARKS

Job Supervisor's Signature: Michael B. Hines

Appendix G- List of Extended Warranties

**Mohonk Road Industrial Park
List of Extended Warranties**

| <u>Specification Section</u> | <u>Specification Name</u> | <u>Extended Warranty Period</u> |
|------------------------------|---|--|
| 2376 | Geosynthetic Clay Liner | 5 year manufacturer's warranty against deterioration 2 year installation warranty |
| 7311 | Asphalt Singles | 30 year warranty |
| 7920 | Sealants and Caulking | 2 year warranty on exterior sealing |
| 8220 | Fiberglass Reinforced Plastic FRP Doors and Fiberglass Resin Transfer Molded Frames | 25 year warranty against failure due to corrosion. 10 year warranty on workmanship |
| 8560 | Vinyl Windows | 10 year manufacturer's warranty 10 year warranty on workmanship |
| 8800 | Glazing | 10 year manufacturer's warranty on coated glass products 10 year manufacturer's warranty on insulated glass |
| 11305 | Access Hatch | 5 year manufacturer's warranty against deterioration |
| 11393 | Water Treatment System | 2 year manufacturer's warranty on turbidmeter |

SIEMENS

Warranty Letter

July 23, 2007

Conti Environmental & Infrastructure, Inc
One Cragwood Road
South Plainfield, NJ 07080

Atten: Mr. Randy G. Goff

RE: Mohonk Water Treatment Plant, High Falls, NY
Siemens Project # 110326/200305

Dear Mr. Groff:


This letter confirms that the Siemens Water Technologies supplied equipment was shipped from our facility and installed. The start-up and the operator training for the above referenced project was completed on July 13th, 2007.

We certify that Siemens Water Technologies' equipment or system meets the specified requirements of our signed contract and the approved design submittal.

The warranty on the Siemens Water Technologies Equipment began on July 14th, 2007 and will end on July 13th, 2008. Terms and conditions of our warranty agreement abide by our signed purchase contract.

On behalf of Siemens Water Technologies, it has been a pleasure working with you and everyone involved with this most important project. For warranty issues please do not hesitate to contact our Service group at 1/800-547-1202 ext 4740. If you require any additional parts or service please contact our Aftermarket group at 1/800-364-3925.

Thanks again for your valued business!


Peter Moskofian
Service Coordinator, Microfloc Products

Cc: Rep-Don Chalanick, Koester Associates, Inc
PM-Kevin Burt
Acot-Heidi Hadley
File

Appendix H- Certificate of Readiness

Certificate of Readiness
Mohawk Road Industrial Plant Superfund Site



I, NATHAN R. MASTRO acting as the Commissioning Quality Control Systems Manager (CQCSM) certify the following named Siphon House system, and associated sub-systems, equipment, and controls is ready for operation.

Name & Position NATHAN R. MASTRO, QUALITY CONTROL MANAGER
Address CONTI ENVIRONMENTAL INFRASTRUCTURE, INC.
City, Town, Municipality CRAGWOOD RD.
State, Country, Postal Code SOUTH PLAINFIELD, NJ 07080

Date: 7/18/07

Signature: [Signature]

I, Richard O. Vogel representing the Commissioning Authority (CA) certify the following named Siphon House system, and associated sub systems, equipment, and controls is ready for operation.

Name & Position Richard O. Vogel, Project Engineer
Address Conti
City, Town, Municipality CRAGWOOD RD.
State, Country, Postal Code SOUTH PLAINFIELD, NJ 07080

Date: 7/18/07

Signature: [Signature]

Certificate of Readiness
Mohawk Road Industrial Plant Superfund Site

| |
|----------------------|
| REGISTRY FILE NUMBER |
| REGISTRY LOCATION |

Certificate of Readiness
Mohawk Road Industrial Plant Superfund Site



NATHAN R. MASTRO acting as the Commissioning Quality Control Systems Manager (CQCSM) certify the following named Meter Chamber A system, and associated sub-systems, equipment, and controls is ready for operation.

Name & Position NATHAN R. MASTRO, Quality Control Mgr
Address 1 Craenwick Rd
City, Town, Municipality South Plainfield, NJ 07080
State, Country, Postal Code _____

Date: 7/18/07

Signature: [Handwritten Signature]

Richard A. Vogel representing the Commissioning Authority (CA) certify the following named Meter Chamber A system, and associated sub-systems, equipment and controls is ready for operation

Name & Position Richard A. Vogel, Project Engineer
Address Conti
City, Town, Municipality 1 Craenwick Rd
State, Country, Postal Code South Plainfield, NJ, 07080

Date: 7/18/07

Signature: [Handwritten Signature]

Certificate of Readiness
Mohawk Road Industrial Plant Superfund Site

| |
|----------------------|
| REGISTRY FILE NUMBER |
| REGISTRY LOCATION |

Certificate of Readiness
Mohawk Road Industrial Plant Superfund Site



I NATHAN R. MASIRO acting as the Commissioning Quality Control Systems Manager (CQCSM) certify the following named Meter Chamber B system, and associated sub-systems, equipment, and controls is ready for operation.

Name & Position NATHAN R. MASIRO, QUALITY CONTROL MGR.
Address 1 CRAGWOOD RD.
City, Town, Municipality SOUTH PLAINFIELD
State, Country, Postal Code NJ, 07080

Date: 7/18/07

Signature [Handwritten Signature]

I Richard D. Vogel representing the Commissioning Authority (CA) certify the following named Meter Chamber B system, and associated sub-systems, equipment, and controls is ready for operation.

Name & Position Richard D. Vogel, Project Engineer
Address Conti
City, Town, Municipality 1 Cragwood Rd.
State, Country, Postal Code South Plainfield, NJ 07080

Date: 7/18/07

Signature [Handwritten Signature]

Certificate of Readiness
Mohawk Road Industrial Plant Superfund Site

| |
|----------------------|
| REGISTRY FILE NUMBER |
| REGISTRY LOCATION |

Certificate of Readiness
Mohonk Road Industrial Plant Superfund Site



I NATHAN R. MASTRO acting as the Commissioning Quality Control Systems Manager (CQCSM) certify the following named Raw Water Valve House system, and associated sub-systems, equipment, and controls is ready for operation

Name & Position NATHAN R. MASTRO, Quality Control Mgr.
Address 1 CRAGWOOD RD.
City, Town, Municipality SOUTH PLAINFIELD
State, Country, Postal Code NJ, 07080

Date: 7/18/07

Signature: [Handwritten Signature]

I Richard O. Vogel representing the Commissioning Authority (CA) certify the following named Raw Water Valve House system, and associated sub-systems, equipment, and controls is ready for operation.

Name & Position Richard O. Vogel, Project Engineer
Address Conti 1 Cragwood Rd.
City, Town, Municipality South Plainfield
State, Country, Postal Code NJ 07080


Date: 7/18/07

Signature: [Handwritten Signature]

Certificate of Readiness
Mohonk Road Industrial Plant Superfund Site

| |
|----------------------|
| REGISTRY FILE NUMBER |
| REGISTRY LOCATION |

Certificate of Readiness
Mohonk Road Industrial Plant Superfund Site



I NATHAN R. MASIRO acting as the Commissioning Quality Control Systems Manager (CQCSM) certify the following named Emergency Water Connection system, and associated sub-systems, equipment, and controls is ready for operation.

Name & Position NATHAN R. MASIRO
Address 1 Cragwood Rd.
City, Town, Municipality South Plainfield
State, Country, Postal Code NJ, 07080

Date: 7/18/07

Signature: [Signature]

I Richard O. Vogel representing the Commissioning Authority (CA) certify the following named Emergency Water Connection system, and associated sub-systems, equipment, and controls is ready for operation.

Name & Position Richard O. Vogel, Project Engineer
Address Conti
City, Town, Municipality 1 Cragwood Rd.
State, Country, Postal Code South Plainfield, NJ 07080

Date: 7/17/07

Signature: [Signature]

Certificate of Readiness
Mohonk Road Industrial Plant Superfund Site

| |
|----------------------|
| REGISTRY FILE NUMBER |
| REGISTRY LOCK CODE |

Certificate of Readiness
Mehank Road Industrial Plant Superfund Site



I NATHAN R. MASTRO acting as the Commissioning Quality Control Systems Manager (CQCSM) certify the following named Raw Water Storage Tank system, and associated sub-systems, equipment, and controls is ready for operation.

Name & Position NATHAN R. MASTRO, QUALITY CONTROL MGR
Address 1 CRAGWOOD RD.
City, Town, Municipality SOUTH PLAINFIELD
State, Country, Postal Code NJ, 07080

Date: 7/18/07

Signature: [Handwritten Signature]

I Richard O. Vogel representing the Commissioning Authority (CA) certify the following named Raw Water Storage Tank system and associated sub systems, equipment, and controls is ready for operation.

Name & Position Richard O. Vogel, Project Engineer
Address Conti
City, Town, Municipality 1 CRAGWOOD RD.
State Country, Postal Code SOUTH PLAINFIELD, NJ 07080

Date: 7/18/07

Signature: [Handwritten Signature]

Certificate of Readiness
Mehank Road Industrial Plant Superfund Site

| |
|----------------------|
| REGISTRY FILE NUMBER |
| REGISTRY LOCATION |

Certificate of Readiness
Mohawk Road Industrial Plant Superfund Site



I NATHAN R. MASTRO acting as the Commissioning Quality Control Systems Manager (CQCSM) certify the following named Filter Equipment system, and associated sub-systems, equipment, and controls is ready for operation.

Name & Position NATHAN R. MASTRO, Quality Control Mgr.
Address 1 CRAEWOOD RD.
City, Town, Municipality South Plainfield
State, Country, Postal Code NJ, 07080

Date: 7/18/07

Signature [Handwritten Signature]

I Richard O. Vogel representing the Commissioning Authority (CA) certify the following named Filter Equipment system, and associated sub-systems, equipment, and controls is ready for operation.

Name & Position Richard O. Vogel, Project Engineer
Address Conti
City, Town, Municipality 1 Cragwood Rd.
State, Country, Postal Code South Plainfield, NJ 07080


Date: 7/18/07

Signature [Handwritten Signature]

Certificate of Readiness
Mohawk Road Industrial Plant Superfund Site

| |
|----------------------|
| REGISTRY FILE NUMBER |
| REGISTRY LOCATION |

Certificate of Readiness
Mohawk Road Industrial Plant Superfund Site



NATHAN R. MASTRO acting as the Commissioning Quality Control Systems Manager (CQCSM) certify the following named Air Blower system, and associated sub-systems, equipment, and controls is ready for operation.

Name & Position NATHAN R. MASTRO, QUALITY CONTROL MGR.
Address 1 CRAGWOOD RD.
City, Town, Municipality SOUTH PLAINFIELD
State, Country, Postal Code NJ, 07080

Date: 7/18/07

Signature: [Handwritten Signature]

Richard V. Vogel representing the Commissioning Authority (CA) certify the following named Air Blower system, and associated sub-systems, equipment and controls is ready for operation.

Name & Position Richard V. Vogel, Project Engineer
Address 7 CONTI
City, Town, Municipality 1 CRAGWOOD RD.
State, Country, Postal Code SOUTH PLAINFIELD, NJ 07080

Date: 7/18/07

Signature: [Handwritten Signature]

Certificate of Readiness
Mohawk Road Industrial Plant Superfund Site

| |
|----------------------|
| REGISTRY FILE NUMBER |
| REGISTRY LOCATION |

Certificate of Readiness
Mohawk Road Industrial Plant Superfund Site



I NATHAN R. MASTRO acting as the Commissioning Quality Control Systems Manager (CQCSM) certify the following named Back Wash Pump Station system, and associated sub-systems, equipment, and controls is ready for operation.

Name & Position NATHAN R. MASTRO, QUALITY CONTROL MGR.
Address 1 CRAGWOOD RD.
City, Town, Municipality SOUTH PLAINFIELD
State, Country, Postal Code NJ, 07080

Date: 7/18/07

Signature: [Handwritten Signature]

I Richard O. Vogel representing the Commissioning Authority (CA) certify the following named Back Wash Pump Station system, and associated sub systems, equipment, and controls is ready for operation.

Name & Position Richard O. Vogel, Project Engineer
Address Conti
City, Town, Municipality 1 Cragwood Rd.
State, Country, Postal Code South Plainfield, NJ 07080

Date: 7/18/07

Signature: [Handwritten Signature]

Certificate of Readiness
Mohawk Road Industrial Plant Superfund Site

| |
|----------------------|
| REGISTRY FILE NUMBER |
| REGISTRY LOCATION |

Certificate of Readiness

Mohawk Road Industrial Plant Superfund Site



I, NATHAN R. MASIRO acting as the Commissioning Quality Control Systems Manager (CQCSM) certify the following named Clearwell system, and associated sub-systems, equipment, and controls is ready for operation.

Name & Position NATHAN R. MASIRO, Quality Control Mgr.
Address 1 CRAGWOOD RD.
City, Town, Municipality SOUTH PLAINFIELD
State, Country, Postal Code NJ, 07080

Date: 7/18/07

Signature: [Handwritten Signature]

I, Richard O. Vogel representing the Commissioning Authority (CA) certify the following named Clearwell system, and associated sub systems, equipment, and controls is ready for operation

Name & Position Richard O. Vogel, Project Engineer
Address 1 CRAGWOOD RD.
City, Town, Municipality SOUTH PLAINFIELD
State, Country, Postal Code NJ 07080

Date: 7/18/07

Signature: [Handwritten Signature]

Certificate of Readiness
Mohawk Road Industrial Plant Superfund Site

REGISTRY FILE NUMBER
REGISTRY LOCATION

Certificate of Readiness
Mohawk Road Industrial Plant Superfund Site



I NATHAN R. MASIRO acting as the Commissioning Quality Control Systems Manager (CQCSM) certify the following named Finished Water Pump system, and associated sub-systems, equipment, and controls is ready for operation.

Name & Position NATHAN R. MASIRO, Quality Control MGR.
Address 1 CRAAGWOOD RD.
City, Town, Municipality SOUTH PLAINFIELD
State, Country, Postal Code NJ, 07080

Date: 7/18/07

Signature: [Handwritten Signature]

I Richard O. Vogel representing the Commissioning Authority (CA) certify the following named Finished Water Pump system, and associated sub-systems, equipment, and controls is ready for operation.

Name & Position Richard O. Vogel, Project Engineer
Address Conti
City, Town, Municipality 1 Craagwood Rd.
State, Country, Postal Code South Plainfield, NJ 07080

Date: 7/18/07

Signature: [Handwritten Signature]

Certificate of Readiness
Mohawk Road Industrial Plant Superfund Site

| |
|----------------------|
| REGISTRY FILE NUMBER |
| REGISTRY LOCATION |

Certificate of Readiness
Mohawk Road Industrial Plant Superfund Site



I NATHAN R. MASTRO acting as the Commissioning Quality Control Systems Manager (CQCSM) certify the following named Finished Water Storage Tank system, and associated sub-systems, equipment, and controls is ready for operation.

Name & Position NATHAN R. MASTRO, QUALITY CONTROL MGR.
Address 1 CRAIGWOOD RD.
City, Town, Municipality SOUTH PLAINFIELD
State, Country, Postal Code NS, 07080

Date: 7/18/07

Signature [Handwritten Signature]

I Richard O. Vogel representing the Commissioning Authority (CA) certify the following named Finished Water Storage Tank system and associated sub systems, equipment, and controls is ready for operation

Name & Position Richard O. Vogel, Project Engineer
Address Conti
City, Town, Municipality 1 Craigwood Rd.
State, Country, Postal Code South Plainfield, NJ 07080

Date: 7/18/07

Signature Richard O. Vogel

Certificate of Readiness
Mohawk Road Industrial Plant Superfund Site

| |
|----------------------|
| REGISTRY FILE NUMBER |
| REGISTRY LOCATION |

Certificate of Readiness
Mohawk Road Industrial Plant Superfund Site



I NATHAN R. MASRO acting as the Commissioning Quality Control Systems Manager (CQCSM) certify the following named Instrumentation and Controls system, and associated sub-systems, equipment, and controls is ready for operation.

Name & Position NATHAN R. MASRO, Quality Control MGR.
Address 1 CROOKWOOD RD.
City, Town, Municipality SOUTH PLAINFIELD
State, Country, Postal Code NJ, 07080

Date: 7/18/07

Signature: [Handwritten Signature]

I Richard Vogel representing the Commissioning Authority (CA) certify the following named Instrumentation and Controls system, and associated sub-systems, equipment, and controls is ready for operation.

Name & Position Richard Vogel, Project Engineer
Address Conti
City, Town, Municipality 1 Crookwood Rd
State, Country, Postal Code South Plainfield, NJ 07080

Date: 7/18/07

Signature: [Handwritten Signature]

Certificate of Readiness
Mohawk Road Industrial Plant Superfund Site

| |
|----------------------|
| REGISTRY FILE NUMBER |
| REGISTRY LOCATION |

Certificate of Readiness
Mohawk Road Industrial Plant Superfund Site



I NATHAN R. MASIRO acting as the Commissioning Quality Control Systems Manager (CQCSM) certify the following named Building Mechanical system, and associated sub-systems, equipment, and controls is ready for operation.

Name & Position NATHAN R. MASIRO, QUALITY CONTROL MGR.
Address 1 CRAGWOOD RD.
City, Town, Municipality SOUTH PLAINFIELD
State, Country, Postal Code NJ, 07080

Date: 7/18/07

Signature: [Handwritten Signature]

I Richard O. Vogel representing the Commissioning Authority (CA) certify the following named Building Mechanical system, and associated sub-systems, equipment, and controls is ready for operation.

Name & Position Richard O. Vogel, Project Engineer
Address CONTI
City, Town, Municipality 1 CRAGWOOD RD.
State, Country, Postal Code South Plainfield, NJ 07080


Date: 7/18/07

Signature: [Handwritten Signature]

Certificate of Readiness
Mohawk Road Industrial Plant Superfund Site

| |
|----------------------|
| REGISTRY FILE NUMBER |
| REGISTRY LOCATION |

Certificate of Readiness
Mohawk Road Industrial Plant Superfund Site



I NATHAN R. MASTRO acting as the Commissioning Quality Control Systems Manager (CQCSM) certify the following named Building Electrical system, and associated sub-systems, equipment, and controls is ready for operation.

Name & Position NATHAN R. MASTRO, QUALITY CONTROL MGR.
Address 1 CROSWOOD RD.
City, Town, Municipality SOUTH PLAINFIELD
State, Country, Postal Code NJ, 07080

Date: 7/18/07

Signature: [Signature]

I Richard O. Vogel representing the Commissioning Authority (CA) certify the following named Building Electrical system, and associated sub systems, equipment, and controls is ready for operation

Name & Position Richard O. Vogel, Project Engineer
Address Conti
City, Town, Municipality 1 Croswood Rd.
State, Country, Postal Code South Plainfield, NJ 07080

Date: 7/18/07

Signature Richard Vogel

Certificate of Readiness
Mohawk Road Industrial Plant Superfund Site

| |
|----------------------|
| REGISTRY FILE NUMBER |
| REGISTRY LOCATION |

Certificate of Readiness
Michonk Road Industrial Plant Superfund Site



I NATHAN R. MASIRO acting as the Commissioning Quality Control Systems Manager (CQCSM) certify the following named Septic system, and associated sub-systems, equipment, and controls is ready for operation.

Name & Position NATHAN R. MASIRO, QUALITY CONTROL MGR.
Address CRAIGWOOD RD.
City, Town, Municipality SOUTH PLAINFIELD,
State, Country, Postal Code NJ, 07080

Date: 7/18/07

Signature: [Handwritten Signature]

I Richard D. Vogel representing the Commissioning Authority (CA) certify the following named Septic system, and associated sub-systems, equipment, and controls is ready for operation.

Name & Position Richard D. Vogel, Project Engineer
Address Conti
City, Town, Municipality Craigwood
State, Country, Postal Code South Plainfield, NJ 07080

Date: 7/18/07

Signature: Richard D. Vogel

Certificate of Readiness
Michonk Road Industrial Plant Superfund Site

| |
|----------------------|
| REGISTRY FILE NUMBER |
| REGISTRY LOCATION |

Certificate of Readiness
Mohawk Road Industrial Plant Superfund Site



I NATHAN R. MASIRO acting as the Commissioning Quality Control Systems Manager (CQCSM) certify the following named Water Distribution Main system, and associated sub-systems, equipment, and controls is ready for operation.

Name & Position NATHAN R. MASIRO, QUALITY CONTROL MGR
Address 1 CRAGWOOD RD.
City, Town, Municipality SOUTH PLAINFIELD
State, Country, Postal Code NJ, 07080

Date: 7/18/07

Signature: [Handwritten Signature]

I Richard O. Vogel representing the Commissioning Authority (CA) certify the following named Water Distribution Main system, and associated sub-systems, equipment, and controls is ready for operation.

Name & Position Richard O. Vogel, Project Engineer
Address Conti
City, Town, Municipality 1 Cragwood Rd
State, Country, Postal Code South Plainfield, NJ 07080

Date: 7/18/07

Signature: [Handwritten Signature]

Certificate of Readiness
Mohawk Road Industrial Plant Superfund Site

| |
|----------------------|
| REGISTRY FILE NUMBER |
| REGISTRY LOCATION |


Certificate of Readiness
Mohawk Road Industrial Plant Superfund Site



I, NATHAN R. MASKO acting as the Commissioning Quality Control Systems Manager (CQCSM) certify the following named AMR Meter Reader system, and associated sub-systems, equipment, and controls is ready for operation.

Name & Position NATHAN R. MASKO, QUALITY CONTROL MGR.
Address CRAGWOOD RD.
City, Town, Municipality SOUTH PLAINFIELD
State, Country, Postal Code NJ, 07080


Date: 7/18/07

Signature: 

I, Richard O. Vogel representing the Commissioning Authority (CA) certify the following named AMR Meter Reader and associated sub-systems, equipment, and controls is ready for operation.

Name & Position Richard O. Vogel, Project Engineer
Address Conti | 6299 WIND RD
City, Town, Municipality SOUTH PLAINFIELD
State, Country, Postal Code NJ 07080

Date: 7/18/07

Signature: 

Certificate of Readiness
Mohawk Road Industrial Plant Superfund Site

| |
|----------------------|
| REGISTRY FILE NUMBER |
| REGISTRY LOCATOR |

Certificate of Readiness
Mohonk Road Industrial Plant Superfund Site



I NATHAN R. MASKO acting as the Commissioning Quality Control Systems Manager (CQCSM) certify the following named Fire system, and associated sub-systems, equipment, and controls is ready for operation.

Name & Position NATHAN R. MASKO, Quality Control MGR.
Address 1 Cragwood Rd.
City, Town, Municipality South Plainfield
State, Country, Postal Code NJ, 07080

Date: 7/18/07

Signature: [Handwritten Signature]

I Richard O. Vogel representing the Commissioning Authority (CA) certify the following named Fire system, and associated sub-systems, equipment, and controls is ready for operation.

Name & Position Richard O. Vogel, Project Engineer
Address Conti
City, Town, Municipality 1 Cragwood Rd
State, Country, Postal Code South Plainfield, NJ 07080

Date: 7/18/07

Signature: [Handwritten Signature]

Certificate of Readiness
Mohonk Road Industrial Plant Superfund Site



Certificate of Readiness
Mohawk Road Industrial Plant Superfund Site



I NATHAN R. MASTRO acting as the Commissioning Quality Control Systems Manager (CQCSM) certify the following named Lagoon Pump Station system, and associated sub-systems, equipment, and controls is ready for operation.

Name & Position NATHAN R. MASTRO, QUALITY CONTROL MGR.
Address 1 CRAGWOOD RD.
City, Town, Municipality SOUTH PLAINFIELD
State, Country, Postal Code NJ, 07080

Date: 7/18/07

Signature: [Handwritten Signature]

I Richard Vogel representing the Commissioning Authority (CA) certify the following named Lagoon Pump Station system, and associated sub-systems, equipment, and controls is ready for operation.

Name & Position Richard O. Vogel, Project Engineer
Address Conti
City, Town, Municipality 1 Cragwood Rd
State, Country, Postal Code South Plainfield, NJ 07080

Date: 7/18/07

Signature: [Handwritten Signature]

Certificate of Readiness
Mohawk Road Industrial Plant Superfund Site

| |
|----------------------|
| REGISTRY FILE NUMBER |
| REGISTRY LOCATION |

Certificate of Readiness
Mohonk Road Industrial Plant Superfund Site



I NATHAN R. MASTRO acting as the Commissioning Quality Control Systems Manager (CQCSM) certify the following named Chemical Feed system, and associated sub-systems, equipment, and controls is ready for operation.

Name & Position NATHAN R. MASTRO, QUALITY CONTROL MGR.
Address CRAIGNOOD RD.
City, Town, Municipality SOUTH PLAINFIELD
State, Country, Postal Code NJ, 07080

Date: 7/18/07

Signature: [Signature]

I Richard O. Vogel representing the Commissioning Authority (CA) certify the following named Chemical Feed system, and associated sub systems, equipment, and controls is ready for operation.

Name & Position R. O. Vogel, Project Engineer
Address Carl
City, Town, Municipality 1 Craignood Rd.
State, Country, Postal Code South Plainfield, NJ 07080

Date: 7/18/07

Signature: [Signature]

Certificate of Readiness
Mohonk Road Industrial Plant Superfund Site

| |
|----------------------|
| REGISTRY FILE NUMBER |
| REGISTRY LOCATION |

Appendix I- Service Connection Logs

High Falls Water District House Connections

Berme Road

| House # | Flushed/Ck. Valve | Manifold Installed | Well Terminated/ Capped/ Labeled | Meter #/Comments | POET REMOVED | House Pressure (psi) | Grounded Date |
|---------|-------------------|--------------------|--|------------------|-----------------|----------------------------|------------------|
| 1032 | 4-Apr | 5-Aug | 5-Oct | 5477240 | | 50 | 23-Aug |
| 1033 | 4-Apr | 6-Apr | 24-Sep | 5477226 | | 50 | 23-Aug |
| 1039 | 4-Apr | 6-Apr | 24-Sep | 5477179 | | 50 | 27-Aug |
| 1042 | 4-Apr | 5-Apr | 25-Sep | 5477210 | | 50 | 27-Aug |
| 1044 | 4-Apr | 26-Jun | 28-Sep | 5477248 | | 50 | 28-Sep |
| 1047 | 5-Jun | 26-Jun | 25-Sep | 5477236/4753184 | | 50 | 12-Sep |
| 1048 | 15-Jun | 15-Nov | 15-Nov | 5477241/4734297 | yes | 45 | 23-Aug |
| 1054 | 4-Apr | 21-Jul | 25-Sep | 547729 | | 50 | 26-Sep |
| 1066 | 16-May | 16-May | 25-Sep | 5477147 | | 50 | 27-Aug |
| 1097 | 4-Apr | 5-Apr | 24-Sep | 5477222 | | 50 | 24-Aug |
| 1105 | 4-Apr | 5-Apr | 24-Sep | 5477212 | | 50 | 24-Aug |
| 1125 | 4-Apr | 5-Apr | 05-Oct | 5477214 | | 50 | 27-Aug |
| 1154 | 5-Apr | 21-Jul | | 5477086 | | 50 | 27-Aug |

Mountain View Road

| House # | Flushed/Ck. Valve | Manifold Installed | Well Terminated/ Capped/ Labeled | Meter #/Comments | POET REMOVED | House Pressure (psi) | Grounded Date |
|------------|-------------------|--------------------|--|------------------|-----------------|----------------------------|------------------|
| 159 A | 4-Apr | 14-May | 7-Nov | 5477088 | | 50 | 21-Aug |
| 159 B | 24-Apr | 2-May | 16-Nov | 5477122 | yes | 50 | 20-Aug |
| Trailer #1 | 23-Apr | 1-May | 19-Oct | 5672202 | | 50 | 20-Aug |
| Office | 23-Apr | 3-May | 19-Oct | 5477119 | | 50 | 20-Aug |
| Trailer #2 | 24-Apr | 28-Jun | 19-Oct | 5477089 | | 50 | 19-Oct |

Steep Hill

| House # | Flushed/Ck. Valve | Manifold Installed | Well Terminated/ Capped/ Labeled | Meter #/Comments | POET REMOVED | House Pressure (psi) | Grounded Date |
|---------|-------------------|--------------------|--|------------------|-----------------|----------------------------|------------------|
| 9 | 30-Apr | 16-Jul | 05-Oct | 5477205 | yes | 34 | 8-Oct |
| 10 | 4-Jun | 16-Jul | 19-Nov | 5477148 | yes | 50 | 10-Sep |
| 36 | 15-May | 15-May | 7-Nov | 5477098 | | 50 | 8-Aug |
| 44 | 30-Apr | 2-May | 16-Nov | 5477142 | yes | 50 | 8-Aug |
| 4 | 18-Apr | 16-May | 1-Nov | 5477149 | yes | 50 | 5-Sep |
| 14 | 18-Apr | 30-Jul | 1-Nov | 5477163 | yes | 50 | 10-Sep |
| 107 | 1-Jun | 16-Jul | 20-Nov | 5477156 | yes | 50 | 10-Sep |

| | | | | | | | |
|-----|--------|--------|-------|---------|-----|----|--------|
| 108 | 1-Jun | 30-Jul | 1-Nov | 5477157 | | 50 | 10-Sep |
| 112 | 30-Apr | 30-Apr | 5-Nov | 5477140 | yes | 50 | 5-Sep |

Fourth Street

| House # | Flushed/Ck. Valve | Manifold Installed | Well Terminated/ Capped/ Labeled | Meter #/Comments | POET REMOVED | House Pressure (psi) | Grounded Date |
|---------|-------------------|--------------------|--|------------------|--------------|----------------------|---------------|
| 1 | 19-Apr. | 30-Apr | 16-Nov | 5477137 | yes | 50 | 4-Sep |
| 9 | 18-Apr | 4-May | 8-Nov | 5477141 | yes | 50 | 4-Sep |
| 11 b1 | 18-Apr | 4-May | 8-Nov | 5477123 | yes | 50 | 4-Sep |
| 11 b2 | 18-Apr | 4-May | 8-Nov | 5477202 | yes | 50 | 4-Sep |
| 16 | 27-Apr | 5-May | 1-Nov | 5477123 | yes | 50 | 10-Sep |
| 18 | 19-Apr | 4-May | 6-Nov | 5477199 | yes | 35 | 4-Sep |
| 20 | 19-Apr | 28-Jun | 7-Nov | 5477104 | yes | 50 | 17-Sep |
| 22 | 20-Apr | 28-Jun | 1-Nov | 5477105 | yes | 50 | 17-Sep |

Mohonk Road

| House # | Flushed/Ck. Valve | Manifold Installed | Well Terminated/ Capped/ Labeled | Meter #/Comments | POET REMOVED | House Pressure (psi) | Grounded Date |
|---------------|-------------------|--------------------|--|--------------------------|--------------|----------------------|---------------|
| 222 | 24-Apr | 27-Apr | 16-Nov | 5477185 | | 50 | 20-Aug |
| 220 | 30-Apr | 30-Apr | 17-Nov | 5477196 | | 50 | 23-Aug |
| 200 | 30-Apr | 27-Jul | 24-Sep | 5477229 | | 50 | 17-Sep |
| 201 | X | X | | Curb Stop/Vacant Lot | | | |
| 199 | 19-Apr | 30-Apr | 7-Nov | 5477089 | | 50 | 11-Sep |
| 191 | 19-Apr | 30-Oct | 14-Nov | 5477112 | | 50 | |
| 196 | 18-May | | | Curb Stop/Art Center | | | |
| 187 | 25-Apr | 10-Oct | 10-Oct | 5672185 | | 50 | 10-Oct |
| 186 | 27-Apr | 30-Apr | 14-Nov | 5477094 | yes | 50 | 21-Sep |
| 183 | 1-May | 2-May | 7-Nov | 5477165 | yes | 50 | 20-Sep |
| 171 | 17-May | 7-Nov | 7-Nov | 5672203 | yes | 35 | 21-Sep |
| 161 | 17-May | 17-May | 7-Nov | 5477153 | | 50 | 21-Sep |
| 150 | 25-Apr | 27-Apr | 1-Nov | 5477091 | yes | 50 | 10-Aug |
| 138 | 26-Jun | 26-Jun | 10-Nov | 5477155 | yes | 48 | 25-Sep |
| 137 | 26-Jun | 26-Jun | 1-Nov | 5477085 | yes | 50 | 10-Aug |
| 130 | 18-May | 26-Jun | 17-Oct | 5672188 | yes | 50 | 9-Aug |
| 126 | 24-Apr | 24-Apr | 7-Nov | 5477190 | yes | 50 | 10-Aug |
| 125 | 23-Apr | 25-Apr | 17-Oct | 5477118 | yes | 50 | 10-Aug |
| 123 | 23-Apr | 23-Apr | 23-Oct | 5477223 | yes | 44 | 20-Sep |
| 123 G | X | X | | Curb Stop/Vacant Lot | | | |
| 120 | 20-Apr | 23-Apr | 30-Jul | 5477113 | yes | 50 | 9-Aug |
| 116 | 20-Apr | 23-Apr | 16-Oct | 5477224 | | 50 | 9-Aug |
| 117 | 20-Apr | 24-Apr | 16-Oct | 5477117 | yes | 50 | 6-Aug |
| 115 | 20-Apr | 23-Apr | 16-Oct | 5477144 | yes | 50 | 6-Aug |
| 113 | 18-May | 18-May | 21-Jun | 5477175 | | 50 | 9-Aug |
| 112 | 23-Apr | 24-Apr | 15-Oct | 5477188 | | 50 | 8-Aug |
| 111 | 20-Apr | 10-May | 21-Nov | 5477197 | | 50 | 9-Aug |
| 107 | 24-Apr | 25-Apr | 30-Oct | 5477117 | yes | 50 | 21-Sep |
| 101 | 24-Apr | 30-Apr | 25-Oct | 5477186 | yes | 50 | 21-Aug |
| 79 | 23-Apr | 30-Apr | 26-Oct | 5477093 | yes | 50 | 9-Aug |
| 58 | 26-Jul | 26-Jul | 18-Oct | 5477228 | yes | 50 | 18-Oct |
| 53 | 27-Apr | 26-Jul | 8-Nov | 5477158 | yes | 50 | 19-Sep |
| 50 | 27-Jun | 27-Jun | 8-Nov | 5477228 | yes | 50 | 19-Sep |
| 49 | 15-May | 15-May | 1-Nov | 5477097 | yes | 50 | 20-Aug |
| 45 | 24-Apr | 1-May | 01-Oct | 5477200 | | 50 | 1-Oct |
| 39 | 4-Jun | 30-Jul | 1-Nov | 5477156 | yes | 45 | 5-Sep |
| 32 | 30-Apr | 14-May | 6-Nov | 5477096 | yes | 45 | 8-Aug |
| 31b | 30-Apr | 1-May | 18-Oct | 5477099 | | 50 | 7-Aug |
| 31a | 30-Apr | 1-May | 18-Oct | 5477100 | yes | 50 | 8-Aug |
| 28 | 4-Jun | 28-Jun | 17-Nov | 5477228 | yes | 50 | 7-Aug |
| 5 School Hill | X | X | | Line in Basement- Vacant | | | X |

| | | | | | | | |
|-----------------|--------|--------|--------|---------|-----|----|--------|
| 24 | 28-Jul | 28-Jul | 17-Nov | 5477227 | yes | 50 | 8-Aug |
| 23 Museum | 19-Apr | 27-Apr | 5-Nov | 5477092 | yes | 36 | 7-Aug |
| 20 | 28-Jul | 28-Jul | 17-Nov | 5477226 | yes | 50 | 8-Aug |
| 17 | 19-Apr | 19-Apr | 5-Nov | 5477116 | yes | 50 | 7-Aug |
| 11 | 19-Apr | 19-Apr | 5-Nov | 5477224 | yes | 50 | 7-Aug |
| 7 | 19-Apr | 19-Apr | 31-Oct | 5477225 | | 50 | 7-Aug |
| 1209 Clove Café | 4-Jun | 16-Jul | 2-Nov | 5477146 | yes | 50 | 27-Sep |
| 1219 G Whale | 1-May | 11-May | 25-Oct | 5477170 | | 50 | 6-Aug |

Rt 213

| House # | Flushed/Ck. Valve | Manifold Installed | Well Terminated/ Capped/ Labeled | Meter #/Comments | POET REMOVED | House Pressure (psi) | Grounded Date |
|-----------------|-------------------|--------------------|--|-------------------------|--------------|----------------------|---------------|
| 1203 | 16-May | 17-May | 1-Nov | 5477134 | | 50 | 31-Aug |
| 1204 | 16-May | 16-May | 1-Nov | 5477084 | | 50 | 5-Sep |
| 1304 | 4-Jun | 5-Jun | 24-Oct | 5477134 | | 19-Feb | 31-Aug |
| 1314 LT C | 2-May | 26-Sep | 25-Sep | 5477163 | yes | 50 | 26-Sep |
| 1315 | 16-May | 29-Oct | 29-Oct | 5477227 | yes | 50 | 27-Sep |
| 1315 Office | 2-May | 9-Oct | 29-Oct | 5477177 | | 50 | 30-Aug |
| 1343 | 18-Apr | 27-Sep | 16-Nov | 5477234 | | 50 | 27-Sep |
| 1347 Verizon | 18-Apr | 3-Jul | 24-Sep | 5477164 | | 50 | 25-Sep |
| 1355 | 1-May | 26-Sep | 26-Sep | 5477164 | | 50 | 26-Sep |
| 1053 | 27-Apr | 7-Aug | 25-Sep | 5477243 | | 50 | 18-Sep |
| 1061 Motel | 17-Apr | 2-May | 8-Nov | 5477120 | | 50 | 5-Sep |
| 1066 | 4-Jun | 5-Jul | 10-Nov | 5477204 | | 50 | 19-Sep |
| 1066 | 4-Jun | 5-Jul | x | 5477208 | | 50 | 18-Sep |
| 1076 | 17-May | 23-Sep | 16-Nov | 5477192 | | 50 | 19-Sep |
| 103 NY Store | 2-May | 8-May | 10-Nov | 5477176 | yes | 50 | 30-Aug |
| 103 Wood Shop | 2-May | 8-May | 10-Nov | 5477169 | | 50 | 18-Sep |
| 107 | x* | x* | | Curb Stop - Future Bldg | | | |
| 107 Post Office | 2-May | 8-May | 26-Oct | 5477177 | yes | 50 | 30-Aug |
| 113 Town Pantry | 2-May | 10-May | 25-Oct | 5477178 | yes | 50 | 30-Aug |
| 121 | 1-May | 8-May | 8-Nov | 5477123 | yes | 50 | 28-Aug |
| 125 | 1-May | 8-May | 8-Nov | 5477174 | | 50 | 28-Aug |
| 133 | 1-May | 7-Aug | 13-Nov | 5477245 | | 50 | 28-Aug |
| 139 | 1-May | 7-Aug | 24-Sep | 5477244 | | 50 | 31-Aug |

Strawberry Road

| House # | Flushed/Ck. Valve | Manifold Installed | Well Terminated/ Capped/ Labeled | Meter #/Comments | POET REMOVED | House Pressure (psi) | Grounded Date |
|---------|-------------------|--------------------|--|------------------|--------------|----------------------|---------------|
| 15 | 17-May | 17-May | 9-Nov | 5477088 | | 48 | 5-Sep |

Quick Road

| House # | Flushed/Ck. Valve | Manifold Installed | Well Terminated/ Capped/ Labeled | Meter #/Comments | POET REMOVED | House Pressure (psi) | Grounded Date |
|---------|-------------------|--------------------|--|------------------|--------------|----------------------|---------------|
| 1 | 17-Apr | 19-Nov | 19-Nov | 5477129 | | 50 | 19-Sep |
| 21 | 17-Apr | 14-Nov | 14-Nov | 5477125 | | 50 | 18-Sep |

Orchard Street

| House # | Flushed/Ck. Valve | Manifold Installed | Well Terminated/ Capped/ Labeled | Meter #/Comments | POET REMOVED | House Pressure (psi) | Grounded Date |
|----------|-------------------|--------------------|--|------------------|-----------------|----------------------------|------------------|
| 155 Rest | 18-Apr | 10-May | 30-Oct | 5477198 | | 50 | 28-Aug |
| 4 | 18-Apr | 11-Nov | 11-Nov | 5672204 | | 41 | 27-Aug |
| 4 | 27-Apr | 11-Nov | 11-Nov | 5477107 | | 41 | 27-Aug |
| 25 | 17-Apr | 12-Nov | 12-Nov | 5477108 | | 50 | 28-Aug |
| 45 | 27-Apr | 12-Nov | 12-Nov | 5477109 | | 50 | 28-Aug |

Canal Road

| House # | Flushed/Ck. Valve | Manifold Installed | Well Terminated/ Capped/ Labeled | Meter #/Comments | POET REMOVED | House Pressure (psi) | Grounded Date |
|---------------|-------------------|--------------------|--|-------------------|-----------------|----------------------------|------------------|
| 1028 | 4-Apr | 24-Aug | 13-Nov | 547203 | yes | 50 | 24-Aug |
| Transfer Yard | x | x | | Curb Stop/No Bldg | | | |
| 96 | 13-Apr | 16-Nov | 16-Nov | 5614487 | | 50 | 28-Sep |
| 52 | 6-Apr | 26-Sep | 26-Sep | 5477162 | yes | 48 | 27-Sep |
| 43 | 13-Apr | 28-Sep | 28-Sep | 5477110 | yes | 46 | 23-Aug |
| 40 | 6-Apr | 18-Apr | 10-Oct | 547110 | yes | 50 | 10-Oct |
| 31 | 6-Apr | 17-Apr | 09-Oct | 5477181 | yes | 50 | 23-Aug |
| 30 | 6-Apr | 6-Apr | 27-Sep | 5477111 | yes | 50 | 23-Aug |
| 20 | 9-Apr | 18-Apr | 2-Nov | 5477225 | yes | 49 | 22-Aug |
| 16 | 9-Apr | 18-Apr | 2-Nov | 5477182 | yes | 40 | 22-Aug |
| 11 | 18-Apr | 2-May | 09-Oct | 5477121 | yes | 50 | 22-Aug |

Depew Road

| House # | Flushed/Ck. Valve | Manifold Installed | Well Terminated/ Capped/ Labeled | Meter #/Comments | POET REMOVED | House Pressure (psi) | Grounded Date |
|-----------------|-------------------|--------------------|--|------------------|--------------|----------------------|---------------|
| 10 | 6-Apr | 22-May | 13-Nov | 5477107 | | 50 | 27-Aug |
| Antique Shop 18 | x | x | | Curb Stop/Vacant | | | x |
| 16 | 9-Apr | 22-May | 13-Nov | 5477108 | | 50 | 27-Aug |
| Riccis Repair | x | x | | Curb Stop/Vacant | | | x |
| 30 | 9-Apr | 30-Apr | 16-Nov | 5477109 | | 50 | 28-Aug |
| 40 | 5-Apr | 20-Nov | 20-Nov | 5672200 | | 50 | 30-Aug |
| 50 | 5-Apr | 16-Nov | 16-Nov | 5477229 | | 50 | 28-Aug |
| 51 | 6-Apr | 17-Apr | 16-Nov | 5477209 | | 50 | 30-Aug |
| 53 | 17-Apr | 17-Apr | 16-Nov | 5477184 | | 50 | 28-Aug |
| 55 | 17-Apr | 17-Apr | 16-Nov | 5477213 | yes | 50 | 28-Aug |

School Hill Road

| House # | Flushed/Ck. Valve | Manifold Installed | Well Terminated/ Capped/ Labeled | Meter #/Comments | POET REMOVED | House Pressure (psi) | Grounded Date |
|----------------|-------------------|--------------------|--|-----------------------|--------------|----------------------|---------------|
| 16 | 9-Apr | 30-Apr | 6-Nov | 5477138 | yes | 45 | 17-Sep |
| Failure | x | x | | Curb Stop-No Building | | | x |
| 17 | 9-Apr | 23-Jul | 6-Nov | 5477165 | yes | 50 | 21-Sep |
| 30 Ambulance | 18-Apr | 30-Apr | 6-Nov | 5477139 | yes | 50 | 12-Sep |
| 30 Rescue Unit | 9-Apr | 30-Apr | 6-Nov | 5477123 | yes | 50 | 12-Sep |
| 207 | 18-Apr | 8-Nov | 8-Nov | 5477141 | yes | 50 | 10-Sep |
| 45 (25) | 9-Apr | 20-Jul | 6-Nov | 5477166 | | 50 | 19-Sep |
| 53 | 17-Apr | 20-Jul | 23-Sep | 5477232 | | 41 | 19-Sep |
| 79 | Refused | x | | Curb Stop | | | x |
| 70 | 17-Apr | 26-Jun | 16-Nov | 5477157 | | 50 | 21-Sep |
| 84 | 12-Apr | 26-Jun | 29-SEP | 5477158 | | 44 | 5-Oct |
| 96 | 12-Apr | 26-Jun | 29-SEP | 5477159 | | 50 | 28-Sep |
| 112 | 12-Apr | 26-Jun | 05-Oct | 5477160 | | 50 | 5-Oct |
| 116 | 1-May | 8-Aug | 21-Nov | 5477241 | | 50 | 21-Aug |
| Barn | 27-Jun | 1-Aug | 17-Nov | 5477242 | | 50 | 5-Oct |

Firehouse Road

| House # | Flushed/Ck. Valve | Manifold Installed | Well Terminated/ Capped/ Labeled | Meter #/Comments | POET REMOVED | House Pressure (psi) | Grounded Date |
|----------------|-------------------|--------------------|--|--------------------|-----------------|----------------------------|------------------|
| 4 Church | 17-May | 24-Jul | 23-Sep | 5477161 | yes | 50 | 6-Aug |
| 8 | 2-May | 15-Nov | 15-Nov | 5672207 | yes | 50 | 20-Sep |
| 7 | 2-May | 14-May | 17-Oct | 5477172 | yes | 50 | 20-Sep |
| 9 | 10-May | 24-Jul | 17-Oct | 5477230 | yes | 50 | 19-Oct |
| Firehouse - 1" | 27-Jul | 27-Jul | 7-Nov | 5477156 | yes | 50 | 6-Aug |
| Firehouse - 4" | | | | Fire Dept. Fill-up | | | X |

Roman Drive

| House # | Flushed/Ck. Valve | Manifold Installed | Well Terminated/ Capped/ Labeled | Meter #/Comments | POET REMOVED | House Pressure (psi) | Grounded Date |
|---------|-------------------|--------------------|--|------------------------|-----------------|----------------------------|------------------|
| 7 | 11-May | 29-Jun | 19-Nov | 5477101 | | 50 | 9-Oct |
| 9 | 10-May | 29-Jun | 19-Nov | 5477102 | | 50 | 25-Sep |
| 11 | | | | Bldg. Fire / Curb Stop | | | X |
| 22 | 10-May | 29-Jun | 19-Nov | 5477103 | | 50 | 25-Sep |

Bruceville Road

| House # | Flushed/Ck. Valve | Manifold Installed | Well Terminated/ Capped/ Labeled | Meter #/Comments | POET REMOVED | House Pressure (psi) | Grounded Date |
|------------|-------------------|--------------------|--|-------------------------|--------------|----------------------|---------------|
| Egg's Nest | 15-May | 15-May | 24-Oct | 5477085 | yes | 40 | 4-Sep |
| Res 1 | 14-May | 14-May | 13-Nov | 5477170 | | 50 | 31-Aug |
| Res 2 (13) | 3-Jul | 14-Nov | 2-Oct | | | 50 | 2-Oct |
| 19 - 1 | 15-May | 15-May | 21-Nov | 5477086 | | 50 | 3-Oct |
| 19 - 2 | 15-May | 15-May | 21-Nov | 5477087 | | 50 | 1-Oct |
| 10 | 27-Jul | 27-Jul | 02-Oct | 5477106 | | 50 | 3-Oct |
| 14 | 31-May | 27-Jul | 02-Oct | 5477107 | | 50 | 2-Oct |
| 18 | 15-May | 27-Jul | 02-Oct | 5477108 | | 50 | 18-Sep |
| 22 | 14-May | 14-May | 10-Oct | 5477171 | | 50 | 8-Oct |
| 24 | 14-May | | | Line @ House-Owner OK'd | | 50 | x |
| 25 | 5-Jun | 25-Jul | 21-Nov | 5477160 | | 50 | 18-Sep |
| 30 | 15-May | 15-May | 14-Nov | 5477152 | | 50 | 17-Sep |
| 36 | 15-May | 15-May | 12-Nov | 5477148 | | 50 | 18-Sep |
| 44 | 10-May | 17-Sep | 13-Nov | 5477128 | | 50 | 18-Sep |

JFK Road

| House # | Flushed/Ck. Valve | Manifold Installed | Well Terminated/ Capped/ Labeled | Meter #/Comments | POET REMOVED | House Pressure (psi) | Grounded Date |
|---------|-------------------|--------------------|--|---------------------|--------------|----------------------|---------------|
| 37 | 14-May | 14-May | 04-Oct | 5477095 | | 50 | 13-Sep |
| Trailer | 11-May | 20-Nov | 20-Nov | 5477220 | | 50 | 13-Sep |
| Church | x | x | | Curb Stop/No Septic | | | x |
| 47 | 11-May | 6-Aug | 01-Oct | 5477256 | | 50 | 13-Sep |
| 12 | 11-May | 10-Jul | 19-Nov | 5477248 | | 50 | 15-Oct |
| 14 | 11-Oct | 11-Oct | 11-Oct | 5672186 | | 50 | 15-Oct |
| 20 | 10-May | 10-Oct | 19-Nov | 5477160 | | 50 | 24-Sep |
| 25 | 10-May | 11-Oct | 11-Oct | 5672189 | | 46 | 15-Oct |

Dutch Barn

| House # | Flushed/Ck. Valve | Manifold Installed | Well Terminated/ Capped/ Labeled | Meter #/Comments | POET REMOVED | House Pressure (psi) | Grounded Date |
|---------|-------------------|--------------------|--|------------------|--------------|----------------------|---------------|
| 1 | 18-May | 23-Jul | 14-Nov | 5477230 | | 44 | 11-Sep |
| 2 | 18-May | 23-Jul | 14-Nov | 5477231 | | 44 | 11-Sep |

Gravel Road

| House # | Flushed/Ck. Valve | Manifold Installed | Well Terminated/ Capped/ Labeled | Meter #/Comments | POET REMOVED | House Pressure (psi) | Grounded Date |
|---------|-------------------|--------------------|--|------------------|--------------|----------------------|---------------|
| 11 | 11-May | 4-Jun | 11-Oct | 5477239 | | 50 | 24-Aug |
| 15 | 10-May | 4-Oct | 04-Oct | 5672193 | | 48 | 4-Oct |

Old Rt 213

| House # | Flushed/Ck. Valve | Manifold Installed | Well Terminated/ Capped/ Labeled | Meter #/Comments | POET REMOVED | House Pressure (psi) | Grounded Date |
|-----------|-------------------|--------------------|--|------------------|--------------|----------------------|---------------|
| 7 | 14-May | 16-May | 07-Oct | 5477151 | | 50 | 13-Sep |
| 11 | 17-May | 17-May | 01-Oct | 5477084 | | 50 | 13-Sep |
| 15 | 17-May | 17-May | 01-Oct | 5477083 | | 50 | 1-Oct |
| 17 | 14-May | 23-May | 08-Sep | 5477138 | | 50 | 28-Sep |
| 34 | 18-May | 1-Oct | 01-Oct | 5672214 | | 50 | 3-Oct |
| 38 | 11-May | 30-Sep | 14-Nov | 5477193 | | 50 | 21-Sep |
| 54 Studio | 11-May | 1-Oct | 01-Oct | 5672213 | | 50 | 2-Oct |
| 55 | 14-May | 16-May | 03-Oct | 5477150 | yes | 50 | 12-Sep |
| 60 | 25-Apr | 11-May | 03-Oct | 5477168 | | 40 | 12-Sep |
| 64 | 10-May | 3-Oct | 3-Oct | 5477155 | | 50 | 24-Sep |
| 72 | 25-Apr | 25-Apr | 03-Oct | 5477115 | | 50 | 11-Sep |
| 76 | 25-Apr | 25-Apr | 21-Nov | 5477090 | | 50 | 11-Sep |
| 61 | 25-Apr | 16-Nov | 16-Nov | 5477169 | | 50 | 24-Sep |
| 80 | 10-May | 11-May | 12-Nov | 5477169 | | 45 | 13-Sep |

Appendix J- Issues and Resolution Log

| MOHONK ROAD INDUSTRIAL SUPERFUND SITE | | | | | | | | | | |
|---------------------------------------|-------------------------------------|-------|---------|--------|------------------------|-----------------------------------|--|----------------|--------------------------|-------------|
| ISSUES LOG | | | | | | | | | | |
| Corrective Action | Descriptive | Issue | Issue | Test | System or | Comments | Recommended | Responsible | Correction | Person |
| Report # | Title | Time | Date | Number | Subsystem | | Action | Team Member | Date | Documenting |
| 1 | Vertical Turbine Pumps Leaking | 12:00 | 4/13/07 | N/A | Vertical Turbine Pumps | Water Leaking out of Frame | Tighten Lugs | John Curran | Fri 4/13 | Nate Mastro |
| 2 | 24" Manhole Leaking | 12:00 | 4/13/07 | N/A | Finished Water Tank | Water Leaking from Gasket | Install Gasket Manhole | John Curran | Fri 4/13 | Nate Mastro |
| 3 | Backwash Pumps | 2:30 | 4/13/07 | N/A | Backwash Pil | Sucking Air | Priming Pumps | Frank Townsend | Wed 4/18 | Nate Mastro |
| 4 | Lighting | 12:00 | 4/18/07 | N/A | Electrical | Plastic Light Covers | Install Ligh Covers | John Curran | Fri 5/18 | Nate Mastro |
| 5 | Filler #1 pipe bracket | 8:00 | 5/8/07 | N/A | Filler #1 | Pipe bracket welded wrong | Install ss plate & bolts | Rick Vogel | 5/10/07 | Rick Vogel |
| 6 | Turbidimeter conduit sieve | 8:15 | 5/8/07 | N/A | Filler system | No sleeve installed | install sleeve for wire | Rick Vogel | 5/16/07 | Rick Vogel |
| 7 | Polymer feed lines | 9:30 | 5/8/07 | N/A | Filler system | lines routed wrong | re-route lines | Rick Vogel | 5/10/07 | Rick Vogel |
| 8 | CL2 Analyzer drain | 10:00 | 5/8/07 | N/A | Filter system | Drains to clearwell | re-route lines to waste | Rick Vogel | 5/10/07 | Rick Vogel |
| 9 | Backwash feed line gauges | 10:15 | 5/8/07 | N/A | Filler system | No gauges provided | Install gauges | Rick Vogel | 5/16/07 | Rick Vogel |
| 10 | Steaming current detector feed line | 11:00 | 5/8/07 | N/A | Filler system | Tapped in wrong place | Tap and re-route line past mixer | Rick Vogel | 5/22/07 | Rick Vogel |
| 11 | Blowers | 11:30 | 5/8/07 | N/A | Filler system | Springs not Heavy Duty | Replace with heavy duty | Rick Vogel | 5/9/2007 #1 6/6/07 #2 | Rick Vogel |
| 12 | Polymer day tanks | 9:00 | 5/9/07 | N/A | Chemical | Not transparent | Replace with transparent | Nate Mastro | 7/18/07 | Rick Vogel |
| 13 | Backwash ARV | 9:30 | 5/9/07 | N/A | Filter system | Leaking | Check min pressure | Nate Mastro | 7/2/07 | Rick Vogel |
| 14 | Compressor Disconnect | 10:00 | 5/9/07 | N/A | Filler system | Starter labeling & switches | remove switches & re-label as disconnect | Nate Mastro | 6/14/07 | Rick Vogel |
| 15 | BW & drain lines/grating | 9:00 | 5/10/07 | N/A | Filter system | Excess spraying | cut grating, extend piping | Nate Mastro | 5/16/07 | Rick Vogel |
| 16 | Compressor pressure regulator | 10:00 | 5/10/07 | N/A | Filter system | no regulator installed | Install regulator | Nate Mastro | 5/22/07 | Rick Vogel |
| 17 | Drain line OCV valve | 10:00 | 5/11/07 | N/A | Filler system | not enough pressure to operate | remove valves | Nate Mastro | 5/31/07 | Rick Vogel |
| 18 | Lagoon pumps | 10:30 | 5/11/07 | N/A | Filter effluent system | breakers tripping | Install new breaker | Nate Mastro | 5/11/07 | Rick Vogel |
| 19 | ARV valves | 10:45 | 5/11/07 | N/A | Filter system | drain piping | pipe to floor | Nate Mastro | 5/28/07 | Rick Vogel |
| 20 | Polymer mixer bracing | 11:00 | 5/11/07 | N/A | Chemical system | bracing weak | strengthen bracing | Nate Mastro | 5/31/07 | Rick Vogel |
| 21 | Finish water control line | 11:15 | 5/11/07 | N/A | Finish water | no valve installed | install valve | Nate Mastro | 5/15/07 | Rick Vogel |
| 22 | Raw water orifice plate | 11:30 | 5/11/07 | N/A | Filler system | plate installed backwards | re-install plate | Rick Vogel | 5/11/07 | Rick Vogel |
| 23 | Turbidimeter drain lines | 12:00 | 5/11/07 | N/A | Filter system | Drains to clearwell | re-route to waste | Rick Vogel | 5/15/07 | Rick Vogel |
| 24 | Chemical feed lines | 8:00 | 5/14/07 | N/A | Filter system | no check vales at injection point | Install check valves | Nate Mastro | 5/15/07 | Rick Vogel |
| 25 | Filter gate conduits | 9:00 | 5/10/07 | N/A | Filler system | conduits damaged | repair conduits | Rick Vogel | 5/16/07 | Rick Vogel |
| 26 | Oxygenated water | 9:00 | 5/10/07 | N/A | Filter System | high DO levels | Under Review | Nate Mastro | 7/2/07 | Rick Vogel |
| 27 | Filter tank grouting | 9:30 | 5/10/07 | N/A | Filter system | No grouting under tanks | grout under tanks | Nate Mastro | 7/24/07 | Rick Vogel |
| 28 | pre & post chlorination line | 1:00 | 5/10/07 | N/A | Chemical system | possible contaminat. issue | RFI to USACE | Nate Mastro | 5/31/07 | Rick Vogel |

Mohonk Road Industrial Plant Superfund Site

7/11/2008

| | | | | | | | | | | |
|----|--|-------|---------|-----|-----------------|------------------------------------|--|-------------|---------|------------|
| 29 | Hypochlorite pumps | 1:00 | 5/10/07 | N/A | Chemical system | pumps too small | RFI to USACE | Nate Mastro | 5/31/07 | Rick Vogel |
| 30 | CL2 Analyzer chemicals | 1:30 | 5/10/07 | N/A | Analyzer system | total instead of free residual | replace with free residual chemicals | Rick Vogel | 5/15/07 | Rick Vogel |
| 31 | Turbidimeter | 2:00 | 5/10/07 | N/A | Analyzer system | Air trapped in turbidimeters | RFI to USACE | Nate Mastro | 5/28/07 | Rick Vogel |
| 32 | Non-ionic feed | 8:00 | 5/11/07 | N/A | Chemical system | feed rate too low | RFI to USACE | Nate Mastro | 5/31/07 | Rick Vogel |
| 33 | Cl2 injection point | 8:30 | 5/11/07 | N/A | Chemical system | Injection quill too small | install proper injection quill | Nate Mastro | 5/31/07 | Rick Vogel |
| 34 | Electrical room excess heat | 9:00 | 5/14/07 | N/A | Electrical | Excessive heat in room | RFI to USACE | Nate Mastro | 5/31/07 | Rick Vogel |
| 35 | Generator/dialer | 9:00 | 5/14/07 | N/A | Electrical | Generator not in dialer system | RFI to USACE | Nate Mastro | 5/31/07 | Rick Vogel |
| 36 | Analyzer drain lines | 9:00 | 5/14/07 | N/A | Filter system | drained to floor | cut flooring for drainage | Rick Vogel | 5/17/07 | Rick Vogel |
| 37 | Post filter turbidimeters | 9:00 | 5/14/07 | N/A | Filter system | hard piping introduces air | replace with tubing | Nate Mastro | 5/31/07 | Rick Vogel |
| 38 | Raw Water Valvehouse backflow preventer drains | 9:30 | 5/14/07 | N/A | Raw water feed | backflow preventers drain to floor | install drain lines | Nate Mastro | 5/31/07 | Rick Vogel |
| 39 | Locker room shower | 10:00 | 5/16/07 | N/A | Plumbing | Shower valve leaks | repair valve, caulk shower | Nate Mastro | 7/12/07 | Rick Vogel |
| 40 | Air compressor dryer | 10:30 | 5/16/07 | N/A | Air system | leaking fitting on dryer | repair fitting | Nate Mastro | 5/22/07 | Rick Vogel |
| 41 | Lagoon pumps | 11:00 | 5/16/07 | N/A | Effluent system | seals leaking | repair seals | Nate Mastro | 7/18/07 | Rick Vogel |
| 43 | Aqualogics | 7:00 | 5/18/07 | N/A | Controls | not finalized | finalize controls, start-up & training | Rick Vogel | 7/12/07 | Rick Vogel |
| 44 | Siemens | 7:00 | 18-May | N/A | Filter system | not finalized | finalize filter system start-up & training | Rick Vogel | 7/12/07 | Rick Vogel |

| MOHONK ROAD INDUSTRIAL SUPERFUND SITE | | | | | | |
|---------------------------------------|---------------|--|---------------------------|------------------|-----------|--------------------|
| RESOLUTION LOG | | | | | | |
| Corrective Action Report # | Date Resolved | Action Description | Required Changes | Completed Y or N | Owner | Person Documenting |
| 1 | 4/16/07 | Tighten Lugs- Vertical Lift Pumps | N/A | Y | Conti | Nate Mastro |
| 2 | 4/17/07 | Tighten Bolts- 24" Manhole | N/A | Y | Phoenix | Nat Mastro |
| 3 | 4/16/07 | Prime Submersible Pumps | N/A | Y | Conti | Nat Mastro |
| 4 | 5/18/07 | Install lighting covers | N/A | Y | Conti | Nate Mastro |
| 5 | 5/10/07 | Install stainless steel plate & bolts | N/A | Y | Conti | Rick Vogel |
| 6 | 5/16/07 | Install turbidimeter conduit sleeve | N/A | Y | Perecca | Rick Vogel |
| 7 | 5/10/07 | Re-route Polymer filter aid lines | N/A | Y | Armistead | Rick Vogel |
| 8 | 5/10/07 | Re-pipe CL2 analyzer drains | N/A | Y | Armistead | Rick Vogel |
| 9 | 5/16/07 | Install backwash feed line guages | N/A | Y | Conti | Rick Vogel |
| 10 | 5/22/07 | Re-route streaming current detector feed line | N/A | Y | Armistead | Rick Vogel |
| 11 | 5/9/07 | Install new heavy duty blower springs | N/A | Y | Seimens | Rick Vogel |
| 12 | 7/18/07 | Install transparent Polymer feed tanks | Install transparent tanks | Y | Koester | Rick Vogel |
| 13 | 7/2/07 | Backwash ARV valve leaking | Pipe to Backwash Pit | Y | Armistead | Rick Vogel |
| 14 | 6/14/07 | Remove selector switches & label as disconnect | Remove switches/label | Y | Conti | Rick Vogel |
| 15 | 5/16/07 | Cut floor grating & extend piping | N/A | Y | Conti | Rick Vogel |
| 16 | 5/22/07 | Compressor system pressure regulator installed | N/A | Y | Armistead | Rick Vogel |
| 17 | 5/31/07 | Filter drain line ORV valves | Remove ORV valves | Y | Armistead | Rick Vogel |
| 18 | 5/15/07 | Lagoon pumps | N/A | Y | Perecca | Rick Vogel |
| 19 | 6/1/07 | ARV drain lines | Pipe to floor | Y | Armistead | Rick Vogel |
| 20 | 5/31/07 | Polymer mixer bracing | strengthen bracing | Y | Koester | Rick Vogel |
| 21 | 5/15/07 | Finish water feed line control guage valve | N/A | Y | Armistead | Rick Vogel |
| 22 | 5/11/07 | Re-Install raw water feed line orifice plate | N/A | Y | Seimens | Rick Vogel |
| 23 | 5/15/07 | Re-piped turbidimeter drain lines | N/A | Y | Armistead | Rick Vogel |
| 24 | 5/16/07 | Install chemical feed check valves | N/A | Y | Armistead | Rick Vogel |
| 25 | 5/16/07 | Replaced filter gate conduits | N/A | Y | Perecca | Rick Vogel |
| 26 | 7/2/07 | Oxygenated water | Minimum bubbles - monitor | Y | USACE | Rick Vogel |
| 27 | 7/24/07 | Filter tank grouting | Grout under filter tanks | Y | Conti | Rick Vogel |
| 28 | 5/31/07 | Pre & post filter cl2 lines - contamination? | Install check valve | Y | USACE | Rick Vogel |
| 29 | 5/31/07 | Hypochlorite pumps undersized? | RFI to USACE | Y | USACE | Rick Vogel |
| 30 | 5/15/07 | Replaced cl2 analyzer chemicals with free residual | N/A | Y | Seimens | Rick Vogel |
| 31 | 5/28/07 | Excessive air in turbidimeters | Install bubble trap | Y | Armistead | Rick Vogel |
| 32 | 5/31/07 | Non-ionic polymer pumps undersized? | RFI to USACE | Y | USACE | Rick Vogel |
| 33 | 5/31/07 | CL2 injector quill too small | replace with proper size | Y | Armistead | Rick Vogel |
| 35 | 5/31/07 | Excessive heat in electrical room | RFI to USACE | Y | USACE | Rick Vogel |
| 35 | 5/31/07 | Hook generator to dialer system | RFI to USACE | Y | Perecca | Rick Vogel |
| 36 | 5/17/07 | Analyzer drain lines to floor - cut floor | N/A | Y | Conti | Rick Vogel |

Mohonk Road Industrial Plant Superfund Site

7/11/2008

| | | | | | | |
|----|---------|--|-------------------------------|---|------------|------------|
| 37 | 5/31/07 | Post filter turbidimeters | replace hard pipe with tubing | Y | Armistead | Rick Vogel |
| 38 | 5/31/07 | Raw water backflow preventer drains | Install drains | Y | Armistead | Rick Vogel |
| 39 | 7/12/07 | Shower shut off is not operational / caulk around shower | valve and caulking | Y | Armistead | Rick Vogel |
| 40 | 5/22/07 | Repair air dryer leak | N/A | Y | Armistead | Rick Vogel |
| 41 | 7/18/07 | Lagoon pump seals leaking | repair/replace seals | Y | Koester | Rick Vogel |
| 42 | 7/12/07 | Aqualogics - controls, start-up & training | perform | Y | Aqualogics | Rick Vogel |
| 43 | 7/12/07 | Selmens - start-up, training | perform | Y | Seimens | Rick Vogel |

Appendix K- Letter of Release of Liability for Bruceville Soil



Notification of Completion

Date: January 14, 2008

From: Tom Bykow, Project Manager (Conti)

To: Sal Badalamenti, USEPA
Andrew Smith, USACE
Kevin Evans, Property Owner
Dan Falk, Property Owner
Carl Hornbeck, Superintendent of Highways, Town of Rosendale

CC: Frank Townsend, Project Manager (Conti)

Re: Materials located on Falk/Evans Property and Town of Rosendale

As mutually agreed the soils that have been placed on the Falk/Evans (FE) property on Bruceville Road in Rosendale, NY as a part of the Mohonk Road Industrial Plant Superfund Project (MRIP) shall remain in place and as is.

As discussed and agreed the following has taken place:

- Conti Environment & Infrastructure, Inc. (Conti) as directed by the USACE has removed approximately 3500 cubic yards of soils that had been stockpiled as previously agreed on the property during the construction phase of the MRIP Project.
- Beginning on November 8, 2007 this soil was removed from the rear of the property and place along side Bruceville Road as directed by Carl Hornbeck, Superintendent of the Town of Rosendale's Highway Department to provide additional shoulder width approximately 200' along the western side of Bruceville Road eastern intersection with Route 213.
- This soil was placed and spread out by Conti with a D39P Dozer. No additional slope stabilization was used and the soil was compacted only by the static ground pressure of the dozer.
- A 1.5 to 2 foot berm was further created along the roadside as directed by Mr. Hornbeck, town of Rosendale.
- Conti as agreed mutually by the USACE, USEPA, Town of Rosendale (Mr. Hornbeck) and property owners further shaped the soil berm that was deposited along the roadside and in front of the FE property with the same dozer, this berm is in the Township of Rosendale's right of way and the FE Property.
- Conti, at the request of the USACE and USEPA, further made improvement on the access road leading to the stockpile location on the FE property. Conti graded the existing road base to improve conditions of the access road.

At this time there remains approximately 2000 cubic yards of stockpiled soil and rock on the FE property. As agreed the following shall take place:

- The materials are now the property of the Town of Rosendale and its Highway Department
- The materials will be used around Rosendale to make further improvements along their roads
- The berm in front of the FE property will remain in place AS IS
- The task of moving and placing soil along Bruceville Road is complete to the satisfaction of Mr. Hornbeck

Conti, the USACE and the USEPA have no further obligation to the materials nor to the Town of Rosendale or the Falk / Evans Property. This task is considered complete and ownership of the materials is now considered the Town of Rosendale's Highway Department.

Conti Environment & Infrastructure, Inc.

One Cragwood Road, South Plainfield, NJ 07080
T: 908.791.4800 F: 908.561.0450 www.conticorp.com
An Equal Opportunity Employer

U.S. Postal Service
CERTIFIED MAIL RECEIPT
(Domestic Mail Only, No Insurance Coverage Provided)

For delivery information visit our website at www.usps.com

OFFICIAL USE

Postage \$ 41
 Certified Fee 1.14.08
 Return Receipt Fee (Endorsement Required) 4.80
 Restricted Delivery Fee (Endorsement Required) 5.21
 Total Postage & Fees \$ 11.80

Postmark Here

Sent to Kevin Evans
 Street, Apt. No. or PO Box No. PO Box 343

SENDER: COMPLETE THIS SECTION

- Complete items 1, 2, and 3. Also complete item 4 if Restricted Delivery is desired.
- Print your name and address on the reverse so that we can return the card to you.
- Attach this card to the back of the mailpiece, or on the front if space permits.

1. Article Addressed to:
 Kevin Evans
 PO Box 343
 High Falls, NY 12440

2. Article Number (Transfer from service) 7006 2760 0004 6969 3050

PS Form 3811, February 2004 Domestic Return Receipt

COMPLETE THIS SECTION ON DELIVERY

A. Signature Agent Addressee
 X Angela Evans 1/17/08

B. Received by (Printed Name) C. Date of Delivery
 Angela Evans 1/17/08

D. Is delivery address different from item 1? Yes No
 If YES, enter delivery address below:

3. Service Type
 Certified Mail Express Mail
 Registered Return Receipt for Merchandise
 Insured Mail C.O.D.

4. Restricted Delivery? (Extra Fee) Yes

U.S. Postal Service
CERTIFIED MAIL RECEIPT
(Domestic Mail Only, No Insurance Coverage Provided)

For delivery information visit our website at www.usps.com

OFFICIAL USE

Postage \$ 41
 Certified Fee 1.14.08
 Return Receipt Fee (Endorsement Required) 4.80
 Restricted Delivery Fee (Endorsement Required) 5.21
 Total Postage & Fees \$ 11.80

Postmark Here

Sent to Town of Rosendale
 Street, Apt. No. or PO Box No. 1055 RT 32

SENDER: COMPLETE THIS SECTION

- Complete items 1, 2, and 3. Also complete item 4 if Restricted Delivery is desired.
- Print your name and address on the reverse so that we can return the card to you.
- Attach this card to the back of the mailpiece, or on the front if space permits.

1. Article Addressed to:
 Town of Rosendale
 1055 RT 32
 Rosendale, NY 12440
 Att: Carl Hornback

2. Article Number (Transfer from se) 7006 2760 0004 6969 3074

PS Form 3811, February 2004 Domestic Return Receipt

COMPLETE THIS SECTION ON DELIVERY

A. Signature Agent Addressee
 X Carl Hornback 1/16/08

B. Received by (Printed Name) C. Date of Delivery
 Carl Hornback 1/16/08

D. Is delivery address different from item 1? Yes No
 If YES, enter delivery address below:

3. Service Type
 Certified Mail Express Mail
 Registered Return Receipt for Merchandise
 Insured Mail C.O.D.

4. Restricted Delivery? (Extra Fee) Yes

U.S. Postal Service
CERTIFIED MAIL RECEIPT
(Domestic Mail Only, No Insurance Coverage Provided)

For delivery information visit our website at www.usps.com

OFFICIAL USE

Postage \$ 41
 Certified Fee 1.14.08
 Return Receipt Fee (Endorsement Required) 4.80
 Restricted Delivery Fee (Endorsement Required) 5.21
 Total Postage & Fees \$ 11.80

Postmark Here

Sent to Dan Falk
 Street, Apt. No. or PO Box No. 58 Bruceville Rd
 City, State, ZIP+4

SENDER: COMPLETE THIS SECTION

- Complete items 1, 2, and 3. Also complete item 4 if Restricted Delivery is desired.
- Print your name and address on the reverse so that we can return the card to you.
- Attach this card to the back of the mailpiece, or on the front if space permits.

1. Article Addressed to:
 Dan Falk
 58 Bruceville Rd
 High Falls NY 12440

2. Article Number (Transfer from se) 7006 2760 0004 6969 3067

PS Form 3811, February 2004 Domestic Return Receipt

COMPLETE THIS SECTION ON DELIVERY

A. Signature Agent Addressee
 X Dan Falk 1/29/08

B. Received by (Printed Name) C. Date of Delivery
 Dan Falk 1/29/08

D. Is delivery address different from item 1? Yes No
 If YES, enter delivery address below:

3. Service Type
 Certified Mail Express Mail
 Registered Return Receipt for Merchandise
 Insured Mail C.O.D.

4. Restricted Delivery? (Extra Fee) Yes