

Site Code No. <u>360084</u>	Date <u>7-28-10</u>	I.R. No. <u>7</u>	
Site Name: <u>River Plaza</u>	Sheet <u>1</u> of <u>2</u>	AM	PM
Location: <u>Tarrytown</u>	Weather	<u>clr</u>	<u>clr</u>
Engineer: <u>Whitstone</u>	Temperature	<u>80</u>	<u>85</u>
Contractor: <u>RA Data</u>	Wind (Dir./Vel.)	<u>0</u>	<u>0</u>
Job Phone: <u>()</u>			

Health & Safety:Level of protective clothing used: D

Is the level of protection in conformance with the approved Health & Safety Plan?

Yes ☒ No ☐ If no, list the deviations under Items of Concern.Are atmospheric monitoring results at acceptable levels? Yes ☐ No ☐

Attach a copy of the monitoring log.

Description of work performed during this report period:

- ① Corrod hole through slab in dry cleaners and installed 4" Ø PVC piping up through roof. Sealed slab with epoxy around pipe
- ② Installed vacuum fan on roof.
- ③ Ran conduit, wiring and associated fittings from electric panel to roof fan
- ④ Installed vacuum gage, test port and audible alarm on PVC piping.
- ⑤ Installed vacuum test ports through slab in dry cleaners and in dentist office next door.

Site Visitors	Representing	Entered exclusion zone

NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF HAZARDOUS WASTE REMEDIATION
INSPECTOR'S DAILY REPORT

Subcontractor A: Yorktown Electric worked from 800 to 500
Subcontractor B: Hayden Roofing worked from 800 to 500

Contractors' Equipment	Prime	A	B	Not Used	Work Force	Prime	A	B
Truck	1	1	1		Technician	2		
Core Drill	1				Electrician		1	
					Roofer			1

Prime Contractor worked from 800 to 500

Comments:

① Dustin Kopson on site for engineer

Items of concern:

Attachments to this report:

Inspector's Name (Print): Jim Schreyer

Inspector's Signature: [Signature] Date: 7-28-10

Reviewed by: [Signature] Date: