EARTH ENVIRONMENT Engineering and Geology P.C.

May 22, 2025

Mr. Jared Donaldson, Project Manager
New York State Department of Environmental Conservation
Bureau A, Division of Remediation
625 Broadway
Albany, NY 12233-7015

Subject: 2025 Annual Inspection Report

AL Tech Specialty Steel (Site No. 401003)

Earth Environment Engineering and Geology P.C., Project No. 3616206100

Dear Mr. Donaldson,

On behalf of the New York State Department of Environmental Conservation (NYSDEC) and in accordance with Work Assignment D009809-03, Earth Environment Engineering and Geology P.C. (EEEG) has prepared this Annual Inspection Report for AL Tech Specialty Steel (Site), NYSDEC Site number 401003, located in Colonie, New York. AL Tech, a former steel mill, is 99 acres in size and is comprised of two distinct areas: the Main Plant Area (MPA) and the Waste Management Area (WMA) which includes the capped landfill and inactive leachate collection system (Operational Unit [OU] 02) (**Figure 1**). This report presents the findings inspection performed at the MPA and WMA on April 23, 2025.

The WMA Capped landfill (OU-02), closed in 2004 and approximately 12 acres in size, is currently being managed under the Interim Site Management (ISM) phase as a non-hazardous solid waste management unit.

The MPA is comprised of three OUs:

- OU-1: MPA and non-landfill portions of the WMA
- OU-3: On-Site Structures (Removed between 2021 and 2023)
- OU-4: Kromma Kill on the MPA and adjacent upland soils.

Operable unit OU-1 at the MPA and WMA is currently managed under the ISM phase.

A fifth OU (OU-5) incorporates the Kromma Kill adjacent to the WMA, off-site to the Hudson River, and southern boundary stream. This OU is undergoing a Remedial Investigation (RI) and Feasibility Study (FS) and is not currently managed under the ISM phase.

The inspection was performed in accordance with the requirements set forth in the ISM Plan (MACTEC, 2016). The last inspection was conducted in May 2024 (EEEG, 2024).

SITE INSPECTION

EEEG personnel performed an inspection of the Site on April 23, 2025 to document the condition of the following components:

- MPA and WMA Site Security, perimeter fencing
- WMA Landfill Cover System
- WMA Leachate Collection Building
- WMA Off-site Seepage Management
- WMA Site Drainage
- WMA Access Roads
- WMA Gas Vents

As part of routine maintenance, the landfill cap is mowed once a year. The landfill was mowed prior to the inspection activities.

During the April 2025 inspection, the site components listed above were found to be in satisfactory condition except for the deficiencies listed below. Completed inspection forms and inspection photographs for the landfill are included in **Attachment 1**.

The leachate collection system at the WMA was decommissioned in November 2020 (MACTEC, 2021). Photographs of decommissioned collection system components documenting the integrity of the manholes and changes in previously noted deficiencies at the leachate collection building are included in **Attachment 2**. Inspection photographs with captions for the MPA perimeter fencing are included in **Attachment 3**. Photograph locations associated with **Attachment 1**, **Attachment 2** and **Attachment 3** are depicted on **Figures 2**, **3**, and **4**, respectively.

Inspection findings were observed to be consistent with previous events and include the following:

WMA Landfill Area Findings:

- Some leaning fencing remains on the north side of the landfill (**Attachment 1**; **Photograph 5**).
- Vegetation growth is noted in drainage swale along lower access road north of Leachate building and eastern portion of landfill (**Attachment 1; Photographs 2 and 22**).
- Areas of damaged fencing along Spring Street Road and near the front gate appear to be unchanged from the previous inspection (Attachment 1; Photographs 25 and 26). The damage to the Spring Street Road entrance gate causes the southern gate to sag and limits the operability of the rolling gate.
- Significant vegetation growth along fence line adjacent to Spring Street Road appears unchanged from the previous inspection (Attachment 1; Photograph 24).
- Extent of exposed geotextile around the north drainage basin discharge appears to be unchanged from the previous inspection (Attachment 1; Photographs 7, 8 and 10).
- Extent of minor tears in the black protective wrap on the southeastern gas vent appears to be unchanged from the previous inspection (**Attachment 1**; **Photograph 15**).
- Rodent holes/burrows along north side of landfill in bank near WW-26I/WW-26B well cluster. No
 apparent change from previous inspection. (Attachment 1; Photograph 11).
- Vegetative growth, including phragmites and woody debris, continues to infringe along the eastern fence line (above WW-25B, near MH-16) and along southern fence lines (Attachment 1; Photographs 17, 18, 20, 21 and 22).
- Extent of exposed gabion mats and potential minor erosion east of WW-17 at the head of the unnamed tributary appears to be unchanged since the last inspection. There appears to be a very slow rate of erosion and settlement of the head of the swale beneath the gabion mats. (Attachment 1; Photograph 1).
- Minor ruts in the access roads at the northern, southern, and western sides of the landfill were observed; however, access is not impeded (Attachment 1; Photographs 3, 4 and 16).
- Localized area of settlement/instability at north edge of landfill near WW-26I/26B has been filled and reinforced with gravel and rip rap (Attachment 1; Photograph 12).
- Results of repairs to the landfill cap due to unauthorized excavation by a trespasser appear to be unchanged from the previous inspection, with a well-established grass cover (Attachment 1; Photograph 9).
- Areas with signs of minor soil erosion from storm water runoff are located on the southwest side

of the landfill near the western entrance and on the southeast side of the landfill just southeast of WW-16 and 16B (Attachment 1; Photographs 14 and 23).

- Patchy vegetation growth on the eastern side of the landfill (Attachment 1; Photograph 19).
- Large opening in the perimeter fencing at the south side drainage basin (Attachment 1; Photograph 21).

Decommissioned Leachate Collection System:

- Damaged insulation observed around the southwestern building entrance door, on the western wall near the southwest building entrance, high on the southern wall, and in the top northwest corner have been present since the 2022 inspection (**Attachment 2**; **Photographs 4**, **5**, **6** and **8**). Daylight could be seen at the roof line in the area near the ceiling on the northern wall, north of Tank #2 (easternmost tank) (**Attachment 2**; **Photograph 5**).
- Damaged insulation on the southern wall between both tanks (Attachment 2; Photograph 9).
- An area of standing water had been observed in previous inspections at the base of the northern portion of Tank #1 and the building floor. The source of the water is likely related to seepage from potential minor roof leaks previously observed over Tank #1. No water was present at the time of the April 2025 inspection.
- Debris pile noted on western side of building (Attachment 2; Photograph 3).
- Insulation falling off discharge line along main entry area of Leachate building (Attachment 2; Photograph 2).

The leachate collection system has been decommissioned, and during this inspection both tanks were observed to be empty.

MPA Perimeter Fence:

- The perimeter fence around the eastern and northern portions of the MPA is largely intact; however, several cut openings were observed south of Lincoln Ave along the railroad tracks and along Spring Street Road (Attachment 3; Photographs 3, 4, 7, 11, 12, 13, 17, 20 and 36). These openings allow access to Site trespassers and should be secured in anticipation of future activities for OU-1 and OU-4.
- The access gate and fencing near the guard shack on Spring Street Ave was observed to be in poor shape, with gaps and dumped material in the area (Attachment 3; Photographs 30, 31 and 32). The access gate for the northern portion of the site was observed to be missing a lock (Attachment

- **3; Photograph 30**). Vehicle traffic through the northern gate is blocked by dumped debris and the gate is in poor repair, limiting its opening capabilities. It is recommended that this gate be secured with a new chain and combination lock.
- The rolling gate to the extrusion region from Lincoln Ave is in good condition and is functional for access to the southern part of the MPA. (Attachment 3; Photograph 1).
- The perimeter fence is compromised at this time in many places due to overgrown vegetation (Attachment 3; Photographs 2, 8, 16, 17, 19, 21, 22, 23, 24, 25, 27, 33, 34 and 35). Continued monitoring of vegetation growth is recommended.
- Gaps were observed at several locations where the bottom of the fence is suspended over a depression, which allows access to trespassers (Attachment 3; Photographs 6, 9, 11, 18 and 20).
- The fence exhibits a noticeable lean in a localized area along the railroad tracks south of Lincoln Ave (Attachment 3; Photographs 2, 5, 8, 10, 17 and 21) and along the northern property boundary at Spring Street Road (Attachment 3; Photographs 27, 28, 33 and 34).
- Signage attached to the fencing along Lincoln Ave (Attachment 3; Photographs 19, 22 and 24) and along the fencing boundary at Spring Street Road (Attachment 3; Photographs 29, 30 and 32) was observed to be faded.
- Interior fencing appeared to be in good condition. (Attachment 3; Photographs 14 and 15).

CONCLUSIONS AND RECOMMENDATIONS

While several areas and items were identified at the WMA that could be repaired, noted deficiencies are not significantly impacting performance of the landfill and supporting structures. New areas of erosion along the southwest and southeast portions of the landfill should be monitored for further deterioration. The integrity of the perimeter fence is compromised at the MPA due to previously observed deficiencies. The Site fencing along Lincoln Ave and Spring Street Road should be repaired to deter unauthorized access to the Site. EEEG will take directions from NYSDEC to remedy the noted issues; however, none of the deficiencies require immediate attention.

Previously repaired areas including minor erosion areas near the head of the unnamed tributary (Attachment 1; Photograph 1), and repairs to the top of the landfill cap (Attachment 1; Photograph 9), are in good condition. EEEG will continue to monitor these areas to evaluate whether additional repairs need to be conducted or if additional erosion control methods should be utilized.

EEEG will continue to monitor the following conditions for signs of deterioration:

• Ruts on the landfill surface by the entrance gates

• Areas with minor amounts of geotextile exposed for signs of increased erosion

Erosional channels and potholes on the east access road

• Leaning and repaired sections of the landfill cap perimeter fence along the eastern boundary

Woody growth in the drainage channels

• Repairs made at north edge of the landfill near WW-26I/26B

Leaning sections and penetrations of the MPA perimeter fence observed in previous inspections

• Rodent holes on the landfill

• Signs of soil erosion from storm water streaming.

Patchy vegetation growth on landfill.

Other recommendations, maintenance, and/or repairs noted for consideration are:

Revise the ISM Plan for the leachate collection system and leachate collection building inspections
to reflect the current decommissioned status and associated limited objective of evaluating the
physical appearance and surroundings for material changes resulting from the decommissioning.

Replace the former leachate collection manhole collars and covers with hinged, lockable covers.

Fully decommission the remaining leachate collection line surface structures (MH-16, MH-1, MH-LC).

 Repair the landfill at the southeast and southwest locations where storm water runoff appears to have caused minor erosion.

• Repair insulation damage at building's top north wall, north of the east tank.

Please feel free to contact us at (207) 910-1015 if you have any questions.

Sincerely,

Earth Environment Engineering and Geology P.C.

Kirk Cram

Project Manager

fish los

Daniel Servetas, P.E.

Sr. Environmental Engineer

Earth Environment Engineering and Geology, P.C., Project No. 3616206100

Enclosures (4)

Figures:

Figure 1 Site Location

Figure 2 Waste Management Area Inspection Photo Locations

Figure 3 Leachate Building Inspection Photo Locations

Figure 4 Main Plant Area Fence Inspection Photo Locations

Attachments:

Attachment 1 Landfill Inspection Form and Photographic Log

Attachment 2 Former Leachate Collection Building Photographic Log

Attachment 3 MPA Fence Inspection Photographic Log


REFERENCES


May 2025


Earth and Environment Engineering and Geology P.C., 2024. 2024 Annual Inspection Report. July 2024.

- MACTEC, 2021. Field Activities Report Leachate System Decommissioning, AL Tech Specialty Steel Site (Site No. 401003). July 2021.
- MACTEC, 2016. Interim Site Management Plan, Revision 1, AL Tech Specialty Steel. Prepared for New York State Department of Environmental Conservation. March 2016.

FIGURES







ATTACHMENT 1

LANDFILL INSPECTION FORM AND PHOTOGRAPHIC LOG

Inspection Form - Landfills New York Department of Environmental Conservation Inactive Hazardous Waste Site

e Name:			NYSDEC Site Number:		er:	NYSDEC PM:	
e Location:			Site Classification #:			Primary Site Contact:	
Site Inspection Date:		Purpose of Inspection:					
Name of Inspector:		Title:		Agency/Company:			Address:
Phone Number:							
	Landfill Co	uor Suc	tom				
Cover System Onsite?	Yes	ver sys	No		ed to next	Cover Sy	stem Observations:
Vegetative Cover Condition	Good		Poor		NA NA		
Evidence of Vegetative Stress	Yes		No		NA NA		
Mowing Required	Yes		No		NA NA		
Presence of Debris	Yes		No		NA		
Evidence of Ponded Water	Yes		No		NA		
Exposed Geotextile	Yes		No		NA		
Evidence of Erosion Settlement	Yes		No		NA		
Engineered Drainage Swale Condition	Good		Poor		NA		
Evidence of Leachate Seepage	Yes		No		NA		
Evidence of Erosion	Yes		No		NA	1	
Presence of Woody Growth	Yes		No		NA		
Animal Burrows	Yes		No		NA	1	
Stormw	vater Collec	tion ar	d Drainag	e			
Drainage Channel Condition	Good		Poor		NA	Collection	System Observations:
Sedimentation	Yes		No		NA	4	
Debris			No		NA	4	
Erosion/Slope Loss			No		NA		
Evidence of Leachate Seepage	Yes		No		NA		
Rip-Rap Condition	Good		Poor		NA		
Condition of Synthetic Liner	Good		Poor		NA		
Culvert Condition	Good		Poor		NA		
Other Drainage Structures/Pipes	Good		Poor		NA		
Condition of Drainage Grates	Good		Poor		NA		
Retention Ponds Last inspection observations (document with photos and describe):	Good		Poor		NA		

Inspection Form - Landfills New York Department of Environmental Conservation Inactive Hazardous Waste Site

	Building Struct		(Proceed to nex	xt Building Condition Observations:
Are there any building structures at the site?	Yes	No	(Proceed to nex section)	building Condition Observations.
Overall Exterior Condition	Good	Poor	NA NA	
Overall Interior Condition	Good	Poor	NA	
Interior Floor	Good	Poor	NA	
Vaulted Areas	Good	Poor	NA	
Last inspection observations (document with photos and describe):				
	A D			
Overall Condition	Access Road	Poor	NA	Access Rd Condition Observations:
Potholes Observed	Yes	No	NA NA	
	Leachate Collection	n System		
			(Proceed to nex	xt Collection System Observations:
Is there a leachate collection system at the site?	Yes	No	section)	
Collection Trench Condition	Good	Poor	NA	
Transfer Flow Pipes	Good	Poor	NA	
Condition of Valves	Good	Poor	NA	
Leachate Pump Condition	Good	Poor	NA	
Holding Tank(s) Condition Leachate Transfer/Loading Area	Good Good	Poor Poor	NA NA	
List other applicable components and their overall condition Last inspection observations (document with photos and describe):				
Enviro	onmental Monitor	ing Locati	ons	
Is there a monitoring network at the site?	Yes	No	(Proceed to nex	xt Monitoring Network Observations:
			section)	
Monitoring Wells/Piezometers	Good	Poor	NA	
Soil Gas Monitoring Probes	Good	Poor	NA	
Landfill Gas Vents	Good	Poor	NA	
List other applicable location types and their overall condition Last inspection observations (document with photos and describe):				

Inspection Form - Landfills New York Department of Environmental Conservation Inactive Hazardous Waste Site

Interviews/Additional Contacts								
Name/Title	Phone:	Company/Entity	Contact Information					
Additional Observation Notes:	•							
Photograph Log:								
Photograph 1								
Photograph 2								
Photograph 3								
Photograph 4								
I notograph								
Photograph 5								
Photograph 6								
Photograph 7								
Photograph 8								
1 notograph o								
Photograph 9								
Photograph 10								
Performance Monitoring								
Were check samples collected during this visit?	If yes, sample typ	ne collected:						
	11 yes, sample ey	po concercui						
List Parameters/Methods Collected Per Media:								
Analytical Laboratory/Lagations								
Analytical Laboratory/Location:								
Sample Observations:								
Reviewed by: Date:								

Attachment 1 - Waste Management Area (WMA) Landfill Inspection Photograph Log

Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025


Photograph: 1

Direction:

West

Description:

Gabion mats at head of unnamed tributary west of WW-17.



Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 2

Direction:

West

Description:

Growth in drainage swale east of cap and lower access road north of Leachate Building and unnamed tributary to Kromma Kill.



Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025


Photograph: 3

Direction:

South

Description:

Minor ruts in wet soils at northern Cap access gate. Lock at this gate will not open with site access code.



Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 4

Direction:

Southeast

Description:

Minor wear and erosion in soil at top of lower access road near the northeast gate to the landfill cap of the WMA.



Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 5

Direction:

Northwest

Description:

Fence at north side of landfill, west of gate, slightly leaning in some areas.



Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 6

Direction:

West

Description:

Opening at the bottom of the fence at northern end of the Landfill.



Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 7

Direction:

North

Description:

View of fence line and discharge from north basin.



Photographer:

John Walsh

Date:

April 23, 2025


Photograph: 8

Direction:

Southwest

Description:

View of fence line and discharge from north basin.



Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 9

Direction:

Northwest

Description:

Repaired hole in cap from unauthorized treasure hunter. Area overgrown with grass.



Photographer:

John Walsh

Date:

April 23, 2025


Photograph: 10

Direction:

East

Description:

Exposed mesh and woody growth around north drainage basin discharge pipe.



Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 11

Direction:

North

Description:

Hole in bank near the WW-26I/WW-26B well cluster. No apparent change from previous inspection.

Photographer:

John Walsh

Date:

April 23, 2025


Photograph: 12


Direction:

Southwest

Description:

Relatively newly laid gravel/rip rap south of WW-26I and WW-26B.





Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025


Photograph: 13

Direction:

West

Description:

View of inlet to northern drainage basin.



Photographer:

John Walsh

Date:

April 23, 2025


Photograph: 14

Direction:

West

Description:

Minor soil erosion from storm water runoff on southwest side of the landfill.



Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 15

Direction:

North

Description:

Southeastern gas vent with minor tears in black geotextile.



Photographer:

John Walsh

Date:

April 23, 2025


Photograph: 16

Direction:

Northeast

Description:

View of fence entrance at the southwest side of the landfill.



Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 17

Direction:

Southeast

Description:

Woody growth in riprap at eastern area of landfill by MH-16 manhole.



Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 18

Direction:

West

Description:

Overgrowth area near WW-16/16B below MH-16.



Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 19

Direction:

Northwest

Description:

Patchy vegetation growth on East side of landfill.



Photographer:

John Walsh

Date:

April 23, 2025


Photograph: 20

Direction:

North

Description:

Some woody growth and phragmites along eastern cap fence line.



Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 21

Direction:

South

Description:

Opening in the fence at the south side drainage basin.



Photographer:

John Walsh

Date:

April 23, 2025


Photograph: 22

Direction:

East

Description:

View of Northeastern fencing of landfill. Note vegetation growth in swale.



Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 23

Direction:

Southeast

Description:

Minor erosion and signs of streaming on Southeast side of the landfill.



Photographer:

John Walsh

Date:

April 23, 2025


Photograph: 24

Direction:

Southwest

Description:

Growth along fence near Spring Street Road.



Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 25

Direction:

West

Description:

Current condition of site entrance gate off Spring Street Road.



Photographer:

John Walsh

Date:

April 23, 2025


Photograph: 26

Direction:

Southwest

Description:

Damaged fence post on Southern fence at Leachate Building area.



ATTACHMENT 2

FORMER LEACHATE COLLECTION BUILDING PHOTOGRAPHIC LOG

Attachment 2 - Leachate Collection Building Inspection Photograph Log

Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 1

Direction:

Northwest

Description:

East side of leachate collection building. Vegetation growing on stairs cleared since previous inspection.

Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 2

Direction:

North

Description:

Main entry area of Leachate Building with Bearoff drums and insulation falling off discharge line.





Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 3

Direction:

Southeast

Description:

Southwest corner of leachate collection building manhole for old leachate line and other debris.

Photographer:

John Walsh

Date:

April 23, 2025


Photograph: 4


Direction:

West

Description:

Damaged insulation on west wall near entrance. Appears unchanged since May 1st, 2025, inspection.





Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 5

Direction:

Northwest

Description:

Insulation damage at building's top north wall. North of east tank. Daylight visible through damaged area.

${\it Photographer:}$

John Walsh

Date:

April 23, 2025

Photograph: 6

Direction:

Northwest

Description:

Damaged ceiling insulation between Tank 2 (eastern most tank) and south wall. Southeast corner.





Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025


Photograph: 7

Direction:

West

Description:

Gas line entering building in southeast corner.



Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 8

Direction:

Southeast

Description:

Damaged insulation near building's southwest entry door.



Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 9

Direction:

South

Description:

Insulation damage on the South wall between both tanks.



Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 10

Direction:

Southeast

Description:

Down spouts along north side of leachate building.



ATTACHMENT 3

MPA FENCE INSPECTION PHOTOGRAPHIC LOG

Attachment 3 - Main Plant Area (MPA) Fence Inspection Photograph Log

Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 1

Direction:

Northwest

Description:

General view of site entrance from Lincoln Ave.



Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 2

Direction:

Northeast

Description:

Damaged/leaning fence on Southeast side of site near parking area off Lincoln Ave.



Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 3

Direction:

Southwest

Description:

Hole in the Southeast side fence near Lincoln Ave.



${\it Photographer:}$

John Walsh

Date:

April 23, 2022

Photograph: 4

Direction:

South

Description:

Hole in the Southeast side fence near Lincoln Ave.



Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 5

Direction:

Southwest

Description:

Damaged fence along the Southeast side of the site near Lincoln Ave.



Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 6

Direction:

South

Description:

Large gap at the bottom of the Southeast side fence near Lincoln Ave.



Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 7

Direction:

Southeast

Description:

Hole in southeast side fence near Lincoln Ave.



Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 8

Direction:

South

Description:

Damaged fence along the Southeast side of the site near Lincoln Ave.



Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025


Photograph: 9

Direction:

Southeast

Description:

Opening in fence near railroad tracks along Lincoln Ave.



John Walsh

Date:

April 23, 2025

Photograph: 10

Direction:

Southeast

Description:

Damaged fence near railroad tracks on Southeast side of site.





Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 11

Direction:

South

Description:

Hole in Southeast side fence near railroad.



Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 12

Direction:

Southeast

Description:

Opening/cut in fence on Southeast side of site, near railroad.



Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

Kim Stilson

Date:

April 21, 2022

Photograph: 13

Direction:

Southeast

Description:

Opening/cut in fence on Southeast side of site, near railroad.



Photographer:

John Walsh

Date:

April 23, 2025


Photograph: 14

Direction:

Southwest

Description:

New fencing restricting access to last remaining building on site.



Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 15

Direction:

Northwest

Description:

Fencing inside the site around old weighing station.

Photographer:

John Walsh

Date:

April 23, 2025


Photograph: 16


Direction:

Northeast

Description:

Overgrowth around fencing just north of Lincoln Ave site entrance, near Kromma Kill road crossing.





Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 17

Direction:

North

Description:

Opening/damaged fence along east side of site along Lincoln Ave.



2025 at 8:56:47 AM

4 Lincoln Ave

${\it Photographer:}$

John Walsh

Date:

April 23, 2025

Photograph: 18

Direction:

North

Description:

Opening at the bottom of fence along East side of site.



Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 19

Direction:

Northwest

Description:

Faded signage along East side of site.

Photographer:

John Walsh

Date:

April 23, 2025


Photograph: 20

Direction:

North

Description:

Opening/cut in fence along east side of site.





Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2022


Photograph: 21

Direction:

North

Description:

Damaged/leaning fence along East side of the site.



Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 22

Direction:

West

Description:

Faded signage along the East side of the site

fencing.



Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025


Photograph: 23

Direction:

South

Description:

Overgrowth along Lincoln Ave fence.



Photographer:

John Walsh

Date:

April 23, 2025


Photograph: 24

Direction:

Southwest

Description:

Overgrowth along fence at the corner of Lincoln Ave and Spring Street Rd.



Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

Joh Walsh

Date:

April 23, 2025

Photograph: 25

Direction:

East

Description:

Overgrowth and signage along Northwest end of site.



Photographer:

John Walsh

Date:

April 23, 2025


Photograph: 26

Direction:

South

Description:

Newer signage along Spring Street Rd fence.



Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 27

Direction:

Southeast

Description:

Damaged fence along Spring Street Rd Fence.



Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 28

Direction:

South

Description:

Damaged fence along Spring Street Rd.

Apr 23, 2025 at 7:59:03 AM 201 Spring Street Rd Watervliet NY 12189 United States

Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 29

Direction:

South

Description:

Faded signage along Spring Street Rd fence.



Photographer:

John Walsh

Date:

April 23, 2025


Photograph: 30

Direction:

West

Description:

Site entrance near Spring Street Rd. (dumping was noted at this area)



Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 31

Direction:

West

Description:

Abandoned building along fence line at Spring Street Rd site entrance. (dumping was noted at this area)

Photographer:

John Walsh

Date:

April 23, 2025


Photograph: 32


Direction:

Southwest

Description:

Fence damaged near Spring Street Rd site entrance. (dumping was noted at this area)





Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 33

Direction:

East

Description:

Damaged fence near Spring Street Rd site entrance.



 ${\it Photographer:}$

John Walsh

Date:

April 23, 2025

Photograph: 34

Direction:

South

Description:

Opening between fence connection along Spring Street Rd.



Client: NYSDEC Project Number: 3616206100

Site Name: AL Tech Specialty Steel Site Location: Colonie, New York

Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 35

Direction:

South

Description:

Change in fence type along Spring Street Rd fence.



Photographer:

John Walsh

Date:

April 23, 2025

Photograph: 36

Direction:

South

Description:

Large opening in fence along Spring Street Rd.

