

DATE: 06/19/08 DAY: Thursday

REPORT NO. 080619

PAGE NO. 1 OF 4

PROJECT NO. 2605

LOGBOOK NO. 4 PAGES 085 – 090

DAILY FIELD ACTIVITY REPORT

PROJECT	Former Bouchard Junkyard	WEATHER	TIME	TEMP.	PRECIP.	WIND (MPH)	WIND (DIR)
LOCATION	Town of New Lebanon, NY	Lifting Fog/Sun	0630	50-55 F	None	Calm	NA
ATTACHMENTS	Photo Log and Photos	P. Cloudy	1700	70-75 F	None	0-5	NE

SITE CONDITIONS: Wet site grounds; Large areas of standing water, especially Area 5.

WORK GOAL FOR DAY: Observe and document access road construction, load out of waste hauling trucks, dust suppression activities, truck weigh scale calibration and setup, and other miscellaneous activities. A bi-weekly project progress meeting was held today. Attendees included NYSDEC, Dvirka and Bartilucci, and D.A. Collins.

PERSONNEL ON SITE:

NAME	AFFILIATION	ARRIVAL TIME	DEPART TIME
Dan Bishuk	Dvirka and Bartilucci Consulting Engineers	0700	1700
Dean Blodgett	D.A. Collins Environmental	0630	1700
2 crew members	D.A. Collins Environmental	0600	1630
6 crew members	D.A. Collins Environmental	0630	1600
1 crew member	D.A. Collins Environmental	0700	1600

EQUIPMENT ON SITE:


TYPE	MODEL	TYPE	MODEL
Trackhoe (D.A. Collins; In Use)	Link-Belt 240 (Rental provided by Contractors Sales Company, Inc.)	Tri-Axle Water Truck (D.A. Collins; In Use)	Mack #6051 (NY License #32295 AT)
ATV Dump Truck (D.A. Collins; In Use)	Terex End Dump TA30	Flatbed Trailer (D.A. Collins; Not Used)	Versatile (NY License #AP 80947)
Pickup Truck (D.A. Collins)	Chevy Silverado Pickup 4x4 (NY Lic #55396 JF)	Two (2) Tow-Behind Generators (D.A. Collins; Disconnected)	Ingersoll Rand L5
Pickup Truck (D.A. Collins)	Chevy Silverado 4x4 (White; NY Lic #55396 JF)	24-inch Chain Saw (D.A. Collins; Not Used)	Stihl
Pickup Truck (D.A. Collins)	Ford F-350 XL Super Duty 4x4 (NY Lic #26323 JU)	4-Wheel Drive ATV Cart (D.A. Collins; In Use)	Snapper Trail Cruiser
Pickup Truck (D.A. Collins)	GMC 2500 (Tan; NY License #59651 AU)	Front Loader (D.A. Collins; In Use)	Kawasaki 80ZV
6 Other Personal Vehicles	Various	Bulldozer (D.A. Collins; In Use)	Caterpillar 6465
Hydro-Seeding Unit Trailer (D.A. Collins; Parked; Not Used)	MS Sprayer, Inc. Model HS500	Two (2) 21,000 gal. capacity Frac Tanks	Adler
Vibratory Compaction Roller (D.A. Collins; In Use)	Hamm 2593	One (1) 18,000 gal capacity Weir Tank	Adler

HEALTH & SAFETY:

PPE REQUIRED: ☒ LEVEL D ☐ LEVEL C ☐ LEVEL B ☐ LEVEL A **HASP? Yes**

SITE SAFETY OFFICER: Dean Blodgett

H & S NOTES: Site work performed in Level D PPE.



PROJECT NO. 2605

DAILY FIELD ACTIVITY REPORT

DESCRIPTION OF WORK PERFORMED AND OBSERVED

Dan Bishuk of Dvirka and Bartilucci Consulting Engineers (D&B) observed and photo-documented loading of waste hauling trucks, access road construction, weigh scale calibration and set up, dust suppression activities, and other miscellaneous activities at the Former Bouchard Junkyard site. A Daily Site Tailgate and Health & Safety Meeting was conducted prior to completion of the following site activities:

Areas 1, 2, and 3

1. D.A. Collins continued construction of the access road (i.e., transport, place, grade, and compact fill material) in Areas 1, 2, and 3 along the western property boundary using the Kawasaki 80ZV Front Loader, Terex End Dump TA30, Caterpillar Bull Dozer, and Hamm 2593 Vibratory Compaction Roller. Approximately 288 LF of access road (Average width of 19.5 ft) was completed using the following materials:
 - 11,010 ft² of a bottom layer of 12 ounce Carthage Mills road fabric (2 fabric roll widths x 288 LF of road);
 - 282 LF of common fill sand x 15 ft average width (78 yd³);
 - 81 yd³ of crusher run, and;
 - 22.49 tons of #4 & #5 Ledgerock stone.
2. D.A. Collins repositioned the exclusion zone fence located near the northern side of Area 3 to the southern boundary of Area 3 to facilitate planned remedial excavation of proposed access road in this area.

Area 9

1. D.A. Collins backfilled, graded, and compacted 15 yd³ of common fill sand and 7 yd³ of crusher run around the temporary septic system to the project trailers located at the W-central side of Area 9.
2. Scale Service Supply of Schenectady, NY calibrated the truck weigh scale and installed the digital display panel to the western side of the DAC project trailer.

Site-Wide Activities

1. A bi-weekly Project Progress Meeting was held in the D.A. Collins project trailer. Attendees included NYSDEC, D&B, and D.A. Collins.
2. D.A. Collins loaded 20, 18-wheel waste transport trucks with non-TSCA PCB-contaminated soil derived from the soil stockpile in Area 4 utilizing a Kawasaki 80ZV Front Loader. An estimated total of approximately 706 tons of soil was transported to the Ontario County Landfill in Stanley, NY;
3. Prior to departure from site, D.A. Collins secured the PCB-contaminated soil stockpiles in Areas 2, 3, and 4 with 6 mil polyethylene sheeting;
4. D.A. Collins operated monitoring instrumentation in accordance with the Community Documentation Monitoring protocol specified in the work plan. For dust monitoring, four tripods with dust meters were utilized at various locations along the perimeter of the property. Average concentration of total particulates did not exceed the action level of 150 µg/m³. No volatile organic compounds were detected in ambient air by the photoionization detector across the site above the instrument detection limit of 1 ppm;
5. D.A. Collins conducted personal exposure monitoring for high risk employees in accordance with the site-specific health and safety plan and Technical Specification 00003. 1.15(D)(1)(F).

DAILY FIELD ACTIVITY REPORT

DESCRIPTION OF WORK PERFORMED AND OBSERVED

Site-Wide Activities (Continued)

6. D.A. Collins performed dust suppression continuously across the site property and driveway to Area 6 (particularly in areas with little or no vegetation) utilizing a Mack 6051 Water Truck. Accumulations of mud tracked onto the Route 20 roadway were promptly washed off the road surface as deemed necessary. The 4,000 gallons of water used during today's application was obtained from the retention pond along the small stream located NW of Chuck's Automotive.

Future Work for week ending June 27, 2008:

1. Continue remedial excavation of PCB-contaminated soil along the length of the proposed access road (Areas 1, 2, and 3);
2. Collection of end point soil samples from remediated areas;
3. Backfill grids and install access road upon acceptable end point laboratory results are obtained;
4. Set up and test water treatment equipment at truck decontamination pad and waste water treatment pad at the northwest corner of Area 4;
5. Start remedial excavation of non-TSCA PCB-contaminated soil from Area 1 and TSCA PCB-contaminated soil grids on the north side of the Former Bouchard Junkyard property;
6. Load out non-TSCA soil stockpiles for transport to the Ontario County Landfill in Stanley, NY;
7. Construct truck access road, and;
8. Clearing and grubbing in Areas 2 and 8 and haul wood off-site.

Concerns: No concerns at this time.

PREPARED BY (OBSERVER)

PRINT NAME: Daniel Bishuk Jr., CPG

SIGNATURE:

REVIEWED BY

PRINT NAME: James Magda

SIGNATURE:

☒ **ADDITIONAL SHEETS USED**

☒ emailed draft / final to NYSDEC – date: 06/25/08

☐ hardcopy to NYSDEC – date:

PHOTOGRAPHIC LOG
June 19, 2008
D&B JOB NO. 2605
FORMER BOUCHARD JUNKYARD SITE
TOWN OF NEW LEBANON, NEW YORK

PHOTO	DATE	TIME	DESCRIPTION
DSCN 3667	6/19/2008	0739	View of DAC loading an 18-wheel waste hauling truck with non-TSCA PCB contaminated soil using a Kawasaki 80ZV Front Loader and dry brushing of truck tires at the western side of Area 4 looking NW.
DSCN 3668	6/19/2008	0834	Final placement of fill materials around temporary septic system for project trailer in Area 9 looking W.
DSCN 3669	6/19/2008	0836	Dry brushing of truck tires at the western side of Area 4 looking NW.
DSCN 3671	6/19/2008	1428	Cleaning of muddy tire tracks in progress onto Route 20 road surface at entrance to driveway to Building 666 using Water Truck; View of Route 20 looking SW.
DSCN 3672	6/19/2008	1436	Delivery of common fill sand by Mangiardi Trucking to the eastern part of Area 4 looking N-NW.
DSCN 3673	6/19/2008	1436	Truck weigh scale in use; View of Area 9 looking N-NW.
DSCN 3674	6/19/2008	1444	Construction of access road in progress along the western boundary of Area 2 looking S; Type 2 sub-base crusher run stone was placed over common fill sand with a Caterpillar 6465 Bull Dozer; Decontamination pad in background.
DSCN 3675	6/19/2008	1446	Construction of access road in progress along the western boundary of Area 2 looking S; Delivery of type 2 sub-base crusher run stone over common fill sand in background; Hamm 2593 Vibratory Compaction Roller compacted common fill sand (foreground).
DSCN 3677	6/19/2008	1452	Dust suppression in progress onto truck loading area in exclusion zone and non-TSCA PCB-contaminated soil stockpile in Area 4 using Water Truck; View of Area 4 to the S-SW.
DSCN 3678	6/19/2008	1658	View of common fill sand stockpile (foreground) and non-TSCA PCB-contaminated soil stockpile (background) covered with 6 mil polyethylene sheeting looking W across Area 4; Polyethylene sheeting was firmly secured with tire weights in order to keep the pile covered overnight.



DSCN3667.JPG



DSCN3668.JPG



DSCN3669.JPG



DSCN3671.JPG



DSCN3672.JPG



DSCN3673.JPG



DSCN3674.JPG



DSCN3675.JPG



DSCN3677.JPG



DSCN3678.JPG