

July 10, 2026

Sarah Saucier, P.E.  
New York State Department of Environmental Conservation  
Remedial Bureau C, 12<sup>th</sup> Floor  
Division of Environmental Remediation  
625 Broadway  
Albany, NY 12233-7014

**Subject: Former MGP Site Program  
April/May/June 2026 Monthly Progress Report**

Enclosed please find the former MGP site progress reports for the months of April, May, and June 2026.

This report covers the sites listed below and, where required, satisfies the progress reporting requirements for Order on Consent, Index #A4-0473-0000 (formerly Index #DO-0001-9210, the “multi-site order” and Index #D6-0001-9210 for Harbor Point), Order Index #CO 7-20180629-27 (the “non-owned site order”), Order Index #A4-0473-0203 (Hudson), and Agreement Index #D4-0001-99-03 (Amsterdam).

|                                                    |                                                                                 |                                                     |
|----------------------------------------------------|---------------------------------------------------------------------------------|-----------------------------------------------------|
| 429008 Amsterdam (Front St.) MGP                   | 33021 Utica Harbor Point OU-3 – Dredging, Harbor Cap & Dredge Spoils Management | 447026 Schenectady (Broadway) MGP                   |
| 727014 Canastota Non-Owned MGP                     | 411005 Hudson (Water St.) Site – OU-2                                           | 447053 Schenectady (Clinton St.) Non-Owned MGP      |
| 401078 Cohoes (Linden Ave.) Non-Owned MGP          | 622019 Ilion MGP                                                                | 734060 Syracuse (Erie Blvd.) MGP                    |
| 738034 Fulton (S. First St.) MGP                   | 819020 Leroy Non-Owned MGP                                                      | 734059 Syracuse (Hiawatha Blvd.) MGP                |
| 738050 Fulton (Ontario St.) Non-Owned MGP          | 517014 Malone Non-Owned MGP                                                     | 442030 Troy (Smith Ave.) MGP OU-1 & OU-3            |
| 557016 Glens Falls MGP OU-1                        | 401040 North Albany MGP                                                         | 442030 Troy (Smith Ave.) OU-2 (Ingalls Ave.)        |
| 557016 Glens Falls OU-2                            | 645053 Ogdensburg Non-Owned MGP                                                 | 442029 Troy (Water St.) OU-1 (Areas #2 & #3)        |
| 518021 Gloversville (Hill St.) MGP                 | 738049 Oswego Non-Owned MGP                                                     | 442029 Troy (Water St.) OU-2 Hudson River Sediments |
| 518026 Gloversville (Washington St.) Non-Owned MGP | 442057 Rensselaer Non-Owned MGP                                                 | 623011 Watertown (Engine St.) MGP                   |
| 33021 Harbor Point MGP OU-1 – Upland Areas         | 633042 Rome (Jay & Madison) MGP                                                 | 401079 Watervliet Non-Owned MGP                     |
| 33021 Harbor Point OU-2 – Mohawk River             | 546015 Saratoga Springs NPL                                                     | 558044 Whitehall Non-Owned MGP                      |

Sincerely,

**Brian Stearns**

Brian Stearns

Attachments

**Electronic**

**copy:** J. Miller C. Willard M. Bogan M. Cochran M. Domaracki J. Giordano  
T. Paul L. Sullivan G. Cummins G. Kowalski G. Pratt S. Dilella  
S. Beam M. Fox J. Starr C. Vooris M. Squire M. Ayers  
O. Wolfe C. Jalandi C. VanDyke N. Smith J. Ispentchian

**APRIL, MAY, JUNE 2026**  
**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID MGP SITES**  
**WITH NO SIGNIFICANT UPDATE**

| Site Number and Name                        | NG Project Manager            | DEC Project Manager | DOH Project Manager   | Consultant              | No Sig. Update | Phase and Status                                                                                                                                                                                                                   | Next Milestone                                                                                                                                                                                              |
|---------------------------------------------|-------------------------------|---------------------|-----------------------|-------------------------|----------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 429008<br>Amsterdam (Front St.)<br>Sediment | S. Beam/<br>N. Smith<br>(O&M) | J. Miller           | B. Donovan            | Anchor QEA<br>GES (O&M) | X              | FS – Continued development of Comprehensive Report Addendum. Upland O&M continues.                                                                                                                                                 | Develop data summary and Comprehensive Report Addendum based on supplemental investigations.                                                                                                                |
| 727014<br>Canastota Non-Owned               | S. Beam                       | J. Starr            | M. Izdebski           | GEI                     |                | RA commenced in May 2026 and completion expected by October 2026.                                                                                                                                                                  | Completion for RA work in 2026 Q3.                                                                                                                                                                          |
| 401078<br>Cohoes (Linden Ave.)<br>Non-Owned | N. Smith                      | J. Miller           | J. Deming<br>A. Ghosh | B&C/<br>GES (O&M)       | X              | Post-RA – Completed field activities associated with First Half 2026 Semi-Annual Groundwater and Riverbank/Sediment Monitoring Report. Continue with the 2026 Annual Vegetation Restoration Maintenance and Monitoring Activities. | Await approval of FER; First Half Semi-Annual (April 2026) Groundwater and Riverbank/Sediment Monitoring Reporting; Continue with Annual 2026 Vegetation Restoration Maintenance and Monitoring Activities. |
| 738034<br>Fulton (South First St.)          | J. Ispentchian                | J. Miller           | G. Rys                | B&C                     |                | RD - Preparation of 50% RDR and property re-zoning efforts.                                                                                                                                                                        | Re-zoning of the three properties comprising the Site.                                                                                                                                                      |
| 738050<br>Fulton (Ontario St.) Non-Owned    | J. Ispentchian                | J. Miller           | J. Sullivan           | B&C                     | X              | RI – Submitted Draft ISMP. Submitted letter providing responses to NYSDEC comment on draft Remedial Investigation Report submitted revised RI Report.                                                                              | Await comments or approval of Draft ISMP; Await approval of Remedial Investigation Report.                                                                                                                  |

**APRIL, MAY, JUNE 2026**  
**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID MGP SITES**  
**WITH NO SIGNIFICANT UPDATE**

| Site Number and Name                     | NG Project Manager            | DEC Project Manager | DOH Project Manager      | Consultant                           | No Sig. Update | Phase and Status                                                                                                                                                                                                        | Next Milestone                                                                                                                                                                                                  |
|------------------------------------------|-------------------------------|---------------------|--------------------------|--------------------------------------|----------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 557016<br>Glens Falls (OU-1)             | G. Cummins                    | O. Wolfe            | R. Ockerby               | Ramboll                              |                | RA – OU-1 Phase 2 Impacted Material Excavation Project ongoing.<br>RD – Continue development of Phase 3 and Phase 4 designs.                                                                                            | Continue Phase 2 – Impacted Material Excavation Project. Submit Draft<br>Phase 3 – Feeder Canal Sediment Removal Project design to NYSDEC. Submit Draft<br>Phase 4 – Henry St. Substation Barrier Wall Project. |
| 557016<br>Glens Falls (OU-2)             | G. Cummins                    | O. Wolfe            | R. Ockerby               | Anchor QEA                           | X              | RI/FS – reviewed and responded to NYSDEC comments on revised RI/FS.                                                                                                                                                     | NYSDEC acceptance of revised RI/FS.                                                                                                                                                                             |
| 518021<br>Gloversville (Hill St.)        | S. Dilella/<br>N. Smith (O&M) | C. Jalanti          | J. Deming<br>A. Perretta | Arcadis<br>GES (O&M)                 |                | RD – Final PDI and ISMP report approved by NYSDEC. 50% RD finalized<br>O&M – continue operation of water treatment facility.                                                                                            | Submit final draft Remedial Design – Q4 2026.                                                                                                                                                                   |
| 33021<br>Harbor Point (OU-1,2)           | S. Dilella/<br>N. Smith (O&M) | D. Lanners          | D. Ripstein              | Ramboll/<br>GES (O&M)/<br>Anchor QEA | X              | OU-1 - O&M – Completed Evaluation of Water Gas Plant ground water containment system. Submitted ISMP to NYSDEC.<br>FS – OU-2 – Await feedback from May 30, 2025, meeting with NYSDEC, continue discussions with NYSDEC. | OU-1 – design of permanent water treatment system underway.<br>OU-2 – FS – Development of remedial alternatives and FS Report following discussions with NYSDEC.                                                |
| 411005<br>Hudson (Water St.) -<br>OU-1,2 | S. Beam/<br>N. Smith (O&M)    | J. Miller           | S. Selmer                | Arcadis<br>GES (O&M)                 | X              | OU-2 - RD – Submitted Final RD to NYSDEC, received NYSDEC approval. Access agreement and permits in progress.                                                                                                           | OU-2 - Prepare and issue procurement documents.                                                                                                                                                                 |

**APRIL, MAY, JUNE 2026**  
**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID MGP SITES**  
**WITH NO SIGNIFICANT UPDATE**

| Site Number and Name                        | NG Project Manager | DEC Project Manager | DOH Project Manager      | Consultant | No Sig. Update | Phase and Status                                                                                                                                                                                                                  | Next Milestone                                                                                                                                                                                                                                    |
|---------------------------------------------|--------------------|---------------------|--------------------------|------------|----------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                             |                    |                     |                          |            |                | OU-1 O&M – ongoing.                                                                                                                                                                                                               |                                                                                                                                                                                                                                                   |
| 819020<br>LeRoy Non-Owned                   | J. Ispentchian     | J. Miller           | Thompson                 | GEI        |                | FS – Awaiting NYSDEC comments on FS pending performance of a supplemental site investigation.                                                                                                                                     | Performance of the Supplemental Site Investigation and site repairs to address work performed by the new owner's tenant.                                                                                                                          |
| 517014<br>Malone Non-Owned                  | J. Ispentchian     | M. Cochran          | A. DeMarco               | Arcadis    |                | FS – Continue preparation/submittal of the AAR and interim SMP.                                                                                                                                                                   | NYSDEC approval of AAR and ISMP.                                                                                                                                                                                                                  |
| 401040<br>North Albany                      | G. Cummins         | C. Jalanti          | M. Schuck                | Arcadis    | X              | RD – Completed an initial PDI and submitted report to NYSDEC for review. Implemented a follow up utility daylighting/survey PDI. Conducted emerging contaminant sampling at offsite monitoring wells. Continuing remedial design. | Finish ISMP, CCR for Fleet Building Addition Soil IRM, and Western Passive NAPL Barrier Wall Design. Coordinate temporary relocation of various facilities for remediation.                                                                       |
| 738049<br>Oswego (West Utica St.) Non-Owned | N. Smith           | M. Cochran          | S. Sarita<br>A. Perretta | B&C        |                | O&M– OU-1 and OU-2: Ongoing efforts to establish ICs/EEs on four OU-1 parcels. Submitted 2025 Annual Water Level Monitoring NAPL Gauging and Groundwater Sampling Report.                                                         | NYSDEC approval of SMP and FER following EE placement on four OU-1 parcels. monitoring well repairs; annual water level monitoring NAPL gauging and groundwater sampling activities and preparation of 2026 Annual Groundwater Monitoring Report. |

**APRIL, MAY, JUNE 2026**  
**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID MGP SITES**  
**WITH NO SIGNIFICANT UPDATE**

| Site Number and Name                             | NG Project Manager | DEC Project Manager | DOH Project Manager        | Consultant            | No Sig. Update | Phase and Status                                                                                                                                                                                                                                                                                                  | Next Milestone                                                                                                                                             |
|--------------------------------------------------|--------------------|---------------------|----------------------------|-----------------------|----------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 442057<br>Rensselaer Non-Owned                   | S. Beam            | J. Starr            | E. O'Neil                  | Arcadis               | X              | RA – Submitted draft SMP and Final FER to NYSDEC on February 28, 2025.                                                                                                                                                                                                                                            | Revise/finalize draft SMP and FER per NYSDEC's comments.                                                                                                   |
| 633042<br>Rome (Jay and Madison)                 | S. Dilella         | M. Ayers            | G. Rys                     | Ramboll               | X              | FS – Responded to FS comments by the NYSDEC on September 11, 2024.                                                                                                                                                                                                                                                | Revisiting Alternatives Analysis to Revise FS after receiving comments from NYSDEC. Meet with property owner.                                              |
| 546015<br>Saratoga Springs NPL                   | N. Smith           | G. Pratt            | J. Demining<br>D Tucholski | Arcadis/<br>GES (O&M) | X              | O&M – ongoing.<br>RA – Implemented enhanced anaerobic groundwater bioremediation remedy in OU-2. Groundwater RAR approved by USEPA and NYSDEC in March 2023. Institutional controls executed and SMPs finalized in September 2024. Submitted second annual (2025) PRR                                             | Support EPA's fifth Five-Year Review. Continue O&M activities and groundwater bioremediation performance monitoring and reporting.                         |
| 447026<br>Schenectady (Broadway)                 | N. Smith           | G. Kowalski         | R. Ockerby                 | Ramboll               | X              | RA – Initiate long term groundwater depression system operation recommendations. Development of SMP related Work Plan for Gas Regulator Station pipeline maintenance work.<br>Support National Grid with new electric duct bank installation.<br>Support National Grid with new oil-water separator installation. | Complete CCRs and FER. Initiate development of SMP and O&M Plan. Continue pumping of groundwater depression system. Development of Environmental Easement. |
| 447053<br>Schenectady (Clinton St.)<br>Non-Owned | S. Beam            | J. Miller           | M. Rivera                  | GEI                   | X              | OU-1 – RA – Contractor mobilized to site in 2025Q4 for Remedial work which is ongoing                                                                                                                                                                                                                             | OU-1: Ongoing RA to be complete by early 2027Q1.                                                                                                           |

**APRIL, MAY, JUNE 2026**  
**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID MGP SITES**  
**WITH NO SIGNIFICANT UPDATE**

| Site Number and Name                                                                     | NG Project Manager | DEC Project Manager | DOH Project Manager | Consultant | No Sig. Update | Phase and Status                                                                                                                                                                                                                                        | Next Milestone                                                                                                                                                                                                                                                     |
|------------------------------------------------------------------------------------------|--------------------|---------------------|---------------------|------------|----------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                          |                    |                     |                     |            |                | and anticipated to be completed by 2027Q1.<br>OU-2 – RA – iSMP under final internal review prior to submission to NYSDEC in Q3 2026.                                                                                                                    | OU-2: Awaiting NYSDEC approval of CCR ISMP to be submitted in 2026 Q3.                                                                                                                                                                                             |
| 734059<br>Syracuse (Hiawatha Blvd.)                                                      | S. Beam            | M. Cochran          | S. Wagh             | Arcadis    | X              | O&M – Submitted Environmental Easement to NYSDEC. Responded to NYSDEC comments and submitted revised SMP. Modify FER upon recording of EE. Submitted reports summarizing 2023/2024 groundwater bio performance monitoring and additional PFAS sampling. | Submit finalized SMP and FER. Continue annual groundwater bio performance monitoring and reporting. Prepare construction completion report for ground-intrusive aspects of the County's Metro 78 Annex construction project. Support EPA's third Five-Year Review. |
| V00482<br>Troy (Liberty St.)<br>Non-Owned                                                | N. Smith           | G. Pratt            | B. Caligiuri        | GEI        |                | DCR complete                                                                                                                                                                                                                                            | Submit Change in Use documentation and update to SMP due to City of Troy development                                                                                                                                                                               |
| 442030<br>Troy (Smith Ave.) OU-1, OU-2 (Ingalls Ave.), and OU-3 (Hudson River Sediments) | S. Beam            | M. Squire           | M. Schuck           | GEI        | X              | O&M – Annual recovery well gauging ongoing, FER and SMP submitted.                                                                                                                                                                                      | Develop MW decommissioning plan. Submit CCR for pipe coating repair observations.                                                                                                                                                                                  |
| 442029<br>Troy (Water St.)<br>OU-1 (Area #2) & OU-2 (Area #3)                            | G. Cummins         | M. Squire           | M. Sergott          | B&C        |                | RD/RA – Area 2 –RD approved by NYSDEC. Phases 1A, 1B, and 2 completed. Phase 3                                                                                                                                                                          | Area 2: Submit Phase 2 CCR. Complete Phase 3 construction.                                                                                                                                                                                                         |

**APRIL, MAY, JUNE 2026**  
**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID MGP SITES**  
**WITH NO SIGNIFICANT UPDATE**

| Site Number and Name                                      | NG Project Manager | DEC Project Manager | DOH Project Manager | Consultant | No Sig. Update | Phase and Status                                                                                                                                                                     | Next Milestone                                                                                                        |
|-----------------------------------------------------------|--------------------|---------------------|---------------------|------------|----------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------|
|                                                           |                    |                     |                     |            |                | commenced June 2026 (expected finish Jan 2027). RD/RA – Area 3 - 50% RDR preparation underway. Initial phase of remediation within gas line corridor completed with Area 2 Phase 1A. | Area 3: Complete and submit 50% RDR.                                                                                  |
| 442029<br>Troy (Water St.)<br>OU-3 Hudson River Sediments | B. Stearns         | M. Squire           | M. Schuck           | B&C        | X              | RI – submit data summary upon completion of RA in upland areas of Troy (Water St.) site.                                                                                             | Submit comprehensive data summary report (schedule TBD).                                                              |
| 623029<br>Watertown (Anthony Street)<br>Non-Owned         | N. Smith           | T. Garland          | I. Ushe             | Arcadis    |                | DCRs in process, SMP approval pending DCRs                                                                                                                                           | Submit Change in Use Form due to building demolition and update to SMP documenting groundwater sampling modifications |
| 623011<br>Watertown (Engine St.)                          | S. Beam            | M. Domaracki        | J. Robinson         | B&C        | X              | RD/RA –Phase III biddable drawings and specifications approved by NYSDEC. Obtain access agreements and permits for Phase III RA.                                                     | Obtain permitting and access agreements for Phase III. Procurement for Phase III.                                     |
| 401079<br>Watervliet Non-Owned                            | S. Dilella         | O. Wolfe            | M. Schuck           | Ramboll    | X              | FS – Submitted draft FS to NYSDEC on September 30, 2024.                                                                                                                             | Finalize FS report after receiving comments from the NYSDEC                                                           |
| 558044<br>Whitehall Non-Owned                             | S. Dilella         | M. Ayers            | I. Ushe             | GEI        | X              | RA – FER and SMP submitted to NYSDEC for review.                                                                                                                                     | Awaiting NYSDEC approval of FER and SMP.                                                                              |

Note:

- The following sites have been closed with no further action necessary or are in O&M with SMPs and use restrictions in place or in process:

**APRIL, MAY, JUNE 2026**  
**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID MGP SITES**  
**WITH NO SIGNIFICANT UPDATE**

- Albany (Grand Street) – DCR complete
- Albion – FER/SMP approved, Easement on NYSEG parcel in process
- Altamont – NFA
- Amsterdam (Front St) OU-1 – in process
- Attica – NFA
- Ballston Spa – SMP approved and DCR complete
- Cherry Valley – NFA
- Cohoes (Sargent St) – DCR complete
- Fort Edward – SMP approved and DCR complete, 4/29/2021 release letter
- Fort Plain – DCR complete
- Gloversville (Washington St) – FER/SMP approved, and DCR complete
- Herkimer – DCR complete
- Hudson (Water St.) OU-1 – DCR complete
- Ilion – DCR complete
- Johnstown – DCR complete
- Little Falls – DCR complete
- Mohawk – NFA
- Ogdensburg – DCR complete
- Oneida (Cedar St) – NFA
- Oneida (Sconondoa) – DCR complete
- Rome (Kingsley) – DCR complete
- Troy (Jefferson St.) – NFA
- Troy (Smith Ave.) OU-2 (Ingalls Ave.) – included in OU-1 and OU-3 SMP
- Troy Tar Landfill (Area #4) – DCR complete
- Saratoga Springs (Lake Avenue) – DCR complete
- Schenectady (Seneca Street) – DCR complete
- Syracuse (Erie Blvd) – FER/SMP approved, EE filed with County



**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID**  
**SIR PROGRAM REPORT TO THE NYSDEC**  
**FOR**  
**APRIL, MAY, JUNE 2026**

|                                                                                                                                                                              |                                                                                    |                      |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------|----------------------|
| 429008<br>SITE: AMSTERDAM (FRONT ST) MGP –<br>UPLAND AND SEDIMENT                                                                                                            | NGRID PROJECT MANAGER: S. BEAM/N. SMITH (O&M)<br>NYSDEC PROJECT MANAGER: J. MILLER |                      |
| Field Activities: Conducted routine O&M activities.                                                                                                                          |                                                                                    |                      |
| Deliverables: N/A this period.                                                                                                                                               |                                                                                    |                      |
| Planned Activities for Next Period: Develop data summary and Comprehensive Report Addendum based on work completed above. Continue SMP-related O&M (GES) and PRR activities. |                                                                                    |                      |
| Schedule Changes: N/A this period.                                                                                                                                           |                                                                                    |                      |
| Work Plan Modifications: N/A this period.                                                                                                                                    |                                                                                    |                      |
| Citizen Participation Activities: N/A this period.                                                                                                                           |                                                                                    |                      |
| Problems Encountered/Efforts to Mitigate Delays: N/A this period.                                                                                                            |                                                                                    |                      |
| <u>Short-Term Milestones*</u>                                                                                                                                                | <u>Projected</u>                                                                   | <u>Actual Finish</u> |
| Develop 2021 Supplemental Investigation Work Plan                                                                                                                            | 6/2021                                                                             | 6/2021               |
| Comprehensive Report                                                                                                                                                         | 4/2024                                                                             | 5/2024               |
| Supplemental Investigation Work Plan                                                                                                                                         | 5/2025                                                                             | 6/2025               |
| Comprehensive Report Addendum                                                                                                                                                | 7/2026                                                                             |                      |
| Develop Focused Feasibility Study for Operable Unit 2                                                                                                                        | TBD                                                                                |                      |

\* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID  
SIR PROGRAM REPORT TO THE NYSDEC  
FOR  
APRIL, MAY, JUNE 2026**

|                                                                                                             |  |                                  |                 |
|-------------------------------------------------------------------------------------------------------------|--|----------------------------------|-----------------|
| 727014                                                                                                      |  | NGRID PROJECT MANAGER: S. BEAM   |                 |
| SITE: CANASTOTA NON-OWNED MGP                                                                               |  | NYSDEC PROJECT MANAGER: J. STARR |                 |
| Field Activities: RA work began in May of 2026 and completion is expected by October of 2026.               |  |                                  |                 |
| Deliverables in the Current Period: RA required activities, Import Materials Request, ISS Coring Locations. |  |                                  |                 |
| Planned Activities for Next Period: RA work is planned to be complete by Q4 2026.                           |  |                                  |                 |
| Schedule Changes: None.                                                                                     |  |                                  |                 |
| Work Plan Modifications: No changes from last period.                                                       |  |                                  |                 |
| Citizen Participation Activities: N/A this period.                                                          |  |                                  |                 |
| Problems Encountered: N/A this period.                                                                      |  |                                  |                 |
| Short-Term Milestones*                                                                                      |  | Projected                        | Actual Finished |
| Develop Plans/Specs for OH and Sewer Line Relocation                                                        |  | 12/2024                          | 2/2025          |
| 95% RD Submittal to NYSDEC                                                                                  |  | 12/2024                          | 12/2024         |
| Final RD Submittal to NYSDEC                                                                                |  | 4/2025                           | 5/16/2025       |
| OH Electric Line Relocation                                                                                 |  | Fall 2025                        | 12/19/2025      |
| Issue RFP for Construction                                                                                  |  | July 2025                        | 7/23/2025       |
| Start Remedial Construction                                                                                 |  | May 2026                         | May 2026        |
| Complete Remedial Construction                                                                              |  | Oct 2026                         |                 |

\* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID  
SIR PROGRAM REPORT TO THE NYSDEC  
FOR  
APRIL, MAY, JUNE 2026**

|                                                                                                                                                                                                                                                 |  |                                   |                     |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|-----------------------------------|---------------------|
| 401078                                                                                                                                                                                                                                          |  | NGRID PROJECT MANAGER: N. SMITH   |                     |
| SITE: COHOES (LINDEN AVE.) NON-OWNED MGP                                                                                                                                                                                                        |  | NYSDEC PROJECT MANAGER: J. MILLER |                     |
| Field Activities: Continued site maintenance and mowing. Conducted First Half Semi-Annual (April 2026) Groundwater Riverbank/Sediment Monitoring Activities. Performed Annual 2026 Vegetation Restoration Maintenance and Monitoring (ongoing). |  |                                   |                     |
| Deliverables in the Current Period: Second Half Semi-Annual (October 2025) Groundwater and Riverbank/Sediment Monitoring Report.                                                                                                                |  |                                   |                     |
| Planned Activities for Next Period: Annual 2026 Vegetation Restoration Maintenance and Monitoring.                                                                                                                                              |  |                                   |                     |
| Schedule Changes: N/A this period.                                                                                                                                                                                                              |  |                                   |                     |
| Work Plan Modifications: N/A this period.                                                                                                                                                                                                       |  |                                   |                     |
| Citizen Participation Activities: N/A this period.                                                                                                                                                                                              |  |                                   |                     |
| Problems Encountered/Efforts to Mitigate Delays: N/A this period.                                                                                                                                                                               |  |                                   |                     |
| Short-Term Milestones                                                                                                                                                                                                                           |  | Projected                         | Actual Finish       |
| Implement Site Restoration Adaptive Monitoring Plan                                                                                                                                                                                             |  | Summer/Fall 2025                  | Completed Fall 2025 |
| Submit Second Half Semi-Annual October 2025 Groundwater and Riverbank/Sediment Monitoring Report                                                                                                                                                |  | Winter 2026                       | March 2026          |
| Submit First Half Semi-Annual April 2026 Groundwater and Riverbank/Sediment Monitoring Report                                                                                                                                                   |  | Summer 2026                       |                     |

\*Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID**  
**SIR PROGRAM REPORT TO THE NYSDEC**  
**FOR**  
**APRIL, MAY, JUNE 2026**

|                                                                                                                                     |                                       |                      |
|-------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------|----------------------|
| 738034                                                                                                                              | NGRID PROJECT MANAGER: J. ISPENTCHIAN |                      |
| SITE: FULTON (S. FIRST ST.) MGP                                                                                                     | NYSDEC PROJECT MANAGER: J. MILLER     |                      |
| Field Activities: N/A this period.                                                                                                  |                                       |                      |
| Deliverables in the Current Period: N/A this period.                                                                                |                                       |                      |
| Planned Activities for Next Period: Initiation of re-zoning process. Continued preparation of the 50% Remedial Design Report (RDR). |                                       |                      |
| Schedule Changes: N/A this period.                                                                                                  |                                       |                      |
| Work Plan Modifications: N/A this period.                                                                                           |                                       |                      |
| Citizen Participation Activities:                                                                                                   |                                       |                      |
| Problems Encountered/Efforts to Mitigate Delays: N/A this period.                                                                   |                                       |                      |
| <u>Short-Term Milestones*</u>                                                                                                       | <u>Projected</u>                      | <u>Actual Finish</u> |
| Submit PDI Work Plan                                                                                                                | Fall 2023                             | 2/14/2024            |
| Implement PDI                                                                                                                       | Summer 2024                           | 9/17/2025            |
| NYSDEC approval of RAWP                                                                                                             | TBD                                   |                      |
| Support re-zoning with City of Fulton                                                                                               | On-going                              |                      |
| Place Environmental Easement                                                                                                        | TBD                                   |                      |
| Implement second round of PDI field activities                                                                                      | August 2025                           | 9/17/2025            |

\* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID  
SIR PROGRAM REPORT TO THE NYSDEC  
FOR  
APRIL, MAY, JUNE 2026**

|                                                                                                                                                    |                                                                                          |                                                      |
|----------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------|------------------------------------------------------|
| <b>738050</b>                                                                                                                                      | <b>NGRID PROJECT MANAGER: J. ISPENTCHIAN</b><br><b>NYSDEC PROJECT MANAGER: J. MILLER</b> |                                                      |
| <b>SITE: FULTON (ONTARIO ST.) NON-OWNED MGP</b>                                                                                                    |                                                                                          |                                                      |
| <i>Field Activities:</i> N/A this period.                                                                                                          |                                                                                          |                                                      |
| <i>Deliverables in the Current Period:</i> Submitted letter providing response to NYSDEC comments on draft RI Report; Submitted revised RI Report. |                                                                                          |                                                      |
| <i>Planned Activities for Next Period:</i> Respond to comments from NYSDEC on RI Report, if received.                                              |                                                                                          |                                                      |
| <i>Schedule Changes:</i> N/A this period.                                                                                                          |                                                                                          |                                                      |
| <i>Work Plan Modifications:</i> N/A this period.                                                                                                   |                                                                                          |                                                      |
| <i>Citizen Participation Activities:</i> N/A this period.                                                                                          |                                                                                          |                                                      |
| <i>Problems Encountered/Efforts to Mitigate Delays:</i> N/A this period.                                                                           |                                                                                          |                                                      |
| <b><u>Short-Term Milestones*</u></b>                                                                                                               | <b><u>Projected</u></b>                                                                  | <b><u>Actual Finish</u></b>                          |
| Submit Draft ISMP to NYSDEC for review and comment                                                                                                 | July 2025                                                                                | 7/30/2025                                            |
| Implementation of work plan for additional upland soil borings                                                                                     | December 2025                                                                            | 12/17/2025                                           |
| Finalize/Submit RI Report for NYSDEC Approval                                                                                                      | Winter 2026                                                                              | Draft report – 3/10/2026; revised report – 6/26/2026 |
| Feasibility Study Development                                                                                                                      | Fall 2026                                                                                |                                                      |

\* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID**  
**SIR PROGRAM REPORT TO THE NYSDEC**  
**FOR**  
**APRIL, MAY, JUNE 2026**

|                                                                                                                                                                                                                                                                                                        |                                   |                             |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------|-----------------------------|
| 557016                                                                                                                                                                                                                                                                                                 | NGRID PROJECT MANAGER: G. CUMMINS |                             |
| SITE: GLENS FALLS MGP OU-1                                                                                                                                                                                                                                                                             | NYSDEC PROJECT MANAGER: O. WOLFE  |                             |
| Field Activities: Continued Phase 2 – Impacted Material Excavation Project.                                                                                                                                                                                                                            |                                   |                             |
| Deliverables in the Current Period: N/A for this period.                                                                                                                                                                                                                                               |                                   |                             |
| Planned Activities for Next Period:                                                                                                                                                                                                                                                                    |                                   |                             |
| <ul style="list-style-type: none"><li>Finalize draft design documents for Phase 3 – Feeder Canal Sediment Removal.</li><li>Continue Phase 2 – Impacted Material Excavation Project.</li><li>Continue development of design documents for Phase 4 – Henry St. Substation Containment Wall RA.</li></ul> |                                   |                             |
| Schedule Changes: N/A this period.                                                                                                                                                                                                                                                                     |                                   |                             |
| Work Plan Modifications: N/A this period.                                                                                                                                                                                                                                                              |                                   |                             |
| Citizen Participation Activities: N/A this period.                                                                                                                                                                                                                                                     |                                   |                             |
| Problems Encountered/Efforts to Mitigate Delays: N/A this period.                                                                                                                                                                                                                                      |                                   |                             |
| <b><u>Short-Term Milestones*</u></b>                                                                                                                                                                                                                                                                   | <b><u>Projected</u></b>           | <b><u>Actual Finish</u></b> |
| Submit Phase 2 RD to NYSDEC                                                                                                                                                                                                                                                                            | Winter 2022                       | 9/21/2023                   |
| Bid/Award Phase 2 RA                                                                                                                                                                                                                                                                                   | Spring 2025                       | Summer 2025                 |
| Submit draft Phase 3 RD to NYSDEC for review                                                                                                                                                                                                                                                           | Spring 2026                       |                             |
| Submit draft Phase 4 RD to NYSDEC for review                                                                                                                                                                                                                                                           | Winter 2026                       |                             |

\* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID**  
**SIR PROGRAM REPORT TO THE NYSDEC**  
**FOR**  
**APRIL, MAY, JUNE 2026**

|                                                                                                                                                                                  |  |                                   |               |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|-----------------------------------|---------------|
| 557016                                                                                                                                                                           |  | NGRID PROJECT MANAGER: G. CUMMINS |               |
| SITE: GLENS FALLS OU-2                                                                                                                                                           |  | NYSDEC PROJECT MANAGER: O. WOLFE  |               |
| Field Activities: N/A this period.                                                                                                                                               |  |                                   |               |
| Deliverables in the Current Period: NYSDEC comments received on December 5, 2025 for revised RI/FS Report (October 2023); response to comment letter submitted January 13, 2026. |  |                                   |               |
| Planned Activities for Next Period: Await response from NYSDEC on January 13, 2026, response to comment letter.                                                                  |  |                                   |               |
| Schedule Changes: N/A this period.                                                                                                                                               |  |                                   |               |
| Work Plan Modifications: N/A this period.                                                                                                                                        |  |                                   |               |
| Citizen Participation Activities: N/A this period.                                                                                                                               |  |                                   |               |
| Problems Encountered/Efforts to Mitigate Delays: N/A this period.                                                                                                                |  |                                   |               |
| Short-Term Milestones*                                                                                                                                                           |  | Projected                         | Actual Finish |
| Submit draft FS alternatives matrix                                                                                                                                              |  | 3/2018                            | 3/2018        |
| Submit RI/FS to NYSDEC                                                                                                                                                           |  | 10/2023                           | 10/2023       |

\* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID**  
**SIR PROGRAM REPORT TO THE NYSDEC**  
**FOR**  
**APRIL, MAY, JUNE 2026**

|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |                                                                                            |               |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------|---------------|
| 518021<br>SITE: GLOVERSVILLE (HILL ST.) MGP                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  | NGRID PROJECT MANAGER: S. DILELLA/<br>N. SMITH (O&M)<br>NYSDEC PROJECT MANAGER: C. JALANTI |               |
| Field Activities: Continued routine O&M and monthly ISMP inspections. Conducted annual treatment system cleaning and media changeout.                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |                                                                                            |               |
| Deliverables in the Current Period: <ul style="list-style-type: none"><li>March, April, and May 2026 Interim Site Management Plan (ISMP) monitoring reports to NYSDEC.</li><li>Submitted Draft Preliminary Remedial Design Report (PRDR) to NYSDEC on March 31, 2026.</li><li>Received NYSDEC’s comments on Draft PRDR on April 30, 2026.</li><li>Submitted revised Draft PRDR to NYSDEC on May 28, 2026.</li><li>June 9, 15, and 16, 2026 correspondence with NYSDEC regarding NYSDEC’s request to sign/certify the Draft PRDR. NYSDEC agreed that a signed/certified Draft PRDR is not required.</li></ul> |                                                                                            |               |
| Planned Activities for Next Period: <ul style="list-style-type: none"><li>Prepare Final Remedial Design Report.</li><li>Monthly ISMP monitoring and reporting.</li><li>Oil Water Separator upgrades in Service Center building.</li><li>Water treatment system computer system upgrade to Windows 11.</li></ul>                                                                                                                                                                                                                                                                                              |                                                                                            |               |
| Schedule Changes: N/A this period.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |                                                                                            |               |
| Work Plan Modifications: N/A this period.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                                                                                            |               |
| Citizen Participation Activities: N/A this period.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |                                                                                            |               |
| Problems Encountered/Efforts to Mitigate Delays: N/A this period.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |                                                                                            |               |
| Short-Term Milestones*                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       | Projected                                                                                  | Actual Finish |
| Implement supplemental PDI                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | 12/2022                                                                                    | 12/2022       |
| Submit revised PDI Report                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | 5/2023                                                                                     | 5/30/2023     |
| Submit Final PDI Report.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | 1/2024                                                                                     | 2/5/2024      |
| NYSDEC PDI Report Approval                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | 2/2024                                                                                     | 2/5/2024      |
| Submit draft Preliminary RD                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  | 2/2026                                                                                     | 3/31/26       |
| Submit Final RD                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | Q4 2026                                                                                    |               |
| Groundwater Treatment System O&M                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | On-going                                                                                   |               |
| Submit First 2026 Semi-Annual (January to June) O&M Report                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | August 2026                                                                                |               |

\* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).



**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID  
SIR PROGRAM REPORT TO THE NYSDEC  
FOR  
APRIL, MAY, JUNE 2026**

|                                                                                             |  |                                  |               |
|---------------------------------------------------------------------------------------------|--|----------------------------------|---------------|
| V00476                                                                                      |  | NGRID PROJECT MANAGER: N. SMITH  |               |
| SITE: GLOVERSVILLE (WASHINGTON ST.) MGP                                                     |  | NYSDEC PROJECT MANAGER: G. PRATT |               |
| Field Activities: Conducted routine O&M activities.                                         |  |                                  |               |
| Deliverables in the Current Period: N/A this period.                                        |  |                                  |               |
| Planned Activities for Next Period: Conduct groundwater sampling/O&M activities as per SMP. |  |                                  |               |
| Schedule Changes: N/A this period.                                                          |  |                                  |               |
| Work Plan Modifications: N/A this period.                                                   |  |                                  |               |
| Citizen Participation Activities: N/A this period.                                          |  |                                  |               |
| Problems Encountered/Efforts to Mitigate Delays: N/A this period.                           |  |                                  |               |
| Short-Term Milestones*                                                                      |  | Projected                        | Actual Finish |
| Finalize SMP & FER                                                                          |  | 5/2023                           | 5/2023        |
| Implement SMP and O&M activities                                                            |  | On-going                         |               |
| PRR submittal to NYSDEC                                                                     |  | 8/12/2026                        |               |
| Annual Groundwater Report to NYSDEC                                                         |  | July 2026                        |               |
| Annual Groundwater Sampling                                                                 |  | September 2026                   |               |

\*Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances including, but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID**  
**SIR PROGRAM REPORT TO THE NYSDEC**  
**FOR**  
**APRIL, MAY, JUNE 2026**

|                                                                                                                                                                                                                                                                                                                                                                                                                                        |                                                                                                             |                             |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------|-----------------------------|
| <b>33021</b><br><b>SITE: HARBOR POINT MGP OU-1 – UPLAND AREAS</b>                                                                                                                                                                                                                                                                                                                                                                      | <b>NGRID PROJECT MANAGER: S. DILELLA/<br/>N. SMITH (WGP O&amp;M)<br/>NYSDEC PROJECT MANAGER: D. LANNERS</b> |                             |
| <i>Field Activities:</i><br>1) Conducted routine O&M activities.<br>2) Added recovery well EW-5 to the WGP North System (temporarily plumbed to EW-1 in the north shed).                                                                                                                                                                                                                                                               |                                                                                                             |                             |
| <i>Deliverables in the Current Period:</i> ISMP submitted to NYSDEC.                                                                                                                                                                                                                                                                                                                                                                   |                                                                                                             |                             |
| <i>Planned Activities for Next Period:</i><br>1) Continued operation of the temporary water treatment plant for WGP. Will evaluate impact of addition of EW-5.<br>2) Continuing NAPL removal adjacent to NYTEP.<br>3) Site meeting with new NYSDEC PM to discuss PWTS.<br>4) Continue design of permanent water treatment plant and WGP collection system support.<br>5) Water treatment system computer system upgrade to Windows 11. |                                                                                                             |                             |
| <i>Citizen Participation Activities:</i> Attended City of Utica Planning Board meeting on June 18, 2026 (GES) and received Planning Board approval of permanent water treatment plant building design.                                                                                                                                                                                                                                 |                                                                                                             |                             |
| <i>Problems Encountered/Efforts to Mitigate Delays:</i> N/A this period.                                                                                                                                                                                                                                                                                                                                                               |                                                                                                             |                             |
| <b><u>Short-Term Milestones*</u></b>                                                                                                                                                                                                                                                                                                                                                                                                   | <b><u>Projected</u></b>                                                                                     | <b><u>Actual Finish</u></b> |
| Continue WGP O&M activities                                                                                                                                                                                                                                                                                                                                                                                                            | On-going                                                                                                    |                             |
| Finalize design/build of permanent water treatment system                                                                                                                                                                                                                                                                                                                                                                              | On-going                                                                                                    |                             |

\* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID**  
**SIR PROGRAM REPORT TO THE NYSDEC**  
**FOR**  
**APRIL, MAY, JUNE 2026**

|                                                                                                                                |  |                                    |                      |
|--------------------------------------------------------------------------------------------------------------------------------|--|------------------------------------|----------------------|
| 33021                                                                                                                          |  | NGRID PROJECT MANAGER: S. DILELLA  |                      |
| SITE: HARBOR POINT OU-2 – MOHAWK RIVER                                                                                         |  | NYSDEC PROJECT MANAGER: D. LANNERS |                      |
| Field Activities: N/A this period.                                                                                             |  |                                    |                      |
| Deliverables in the Current Period: N/A this period.                                                                           |  |                                    |                      |
| Planned Activities for Next Period: Await follow-up from May 30, 2025, meeting. Continue discussions with NYSDEC regarding FS. |  |                                    |                      |
| Schedule Changes: N/A this period.                                                                                             |  |                                    |                      |
| Work Plan Modifications: N/A this period.                                                                                      |  |                                    |                      |
| Citizen Participation Activities: N/A this period.                                                                             |  |                                    |                      |
| Problems Encountered/Efforts to Mitigate Delays: N/A this period.                                                              |  |                                    |                      |
| <u>Short-Term Milestones*</u>                                                                                                  |  | <u>Projected</u>                   | <u>Actual Finish</u> |
| Submit OU-2 FS                                                                                                                 |  | TBD                                |                      |

\* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID**  
**SIR PROGRAM REPORT TO THE NYSDEC**  
**FOR**  
**APRIL, MAY, JUNE 2026**

|                                                                                                                                |  |                                                                                         |               |
|--------------------------------------------------------------------------------------------------------------------------------|--|-----------------------------------------------------------------------------------------|---------------|
| 411005<br>SITE: HUDSON (WATER ST.) SITE – OU-2                                                                                 |  | NGRID PROJECT MANAGER: S. BEAM/N. SMITH (O&M OU-1)<br>NYSDEC PROJECT MANAGER: J. MILLER |               |
| Field Activities: Conducted routine O&M activities, including quarterly site inspection and annual groundwater sampling event. |  |                                                                                         |               |
| Deliverables in the Current Period: N/A this period.                                                                           |  |                                                                                         |               |
| Planned Activities for Next Period: Continue permitting, access, and bidding support. Continue OU-1 O&M.                       |  |                                                                                         |               |
| Schedule Changes: N/A this period.                                                                                             |  |                                                                                         |               |
| Work Plan Modifications: N/A this period.                                                                                      |  |                                                                                         |               |
| Citizen Participation Activities: N/A this period.                                                                             |  |                                                                                         |               |
| Problems Encountered/Efforts to Mitigate Delays: N/A this period.                                                              |  |                                                                                         |               |
| Short-Term Milestones*                                                                                                         |  | Projected                                                                               | Actual Finish |
| Submit 100% RD for OU-2                                                                                                        |  | 4/2020                                                                                  | 5/21/2020     |
| Finalize 100% RD for OU-2                                                                                                      |  | 7/2020                                                                                  | 7/20/2020     |
| Submit annual O&M Report                                                                                                       |  | August 2026                                                                             |               |

\* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID**  
**SIR PROGRAM REPORT TO THE NYSDEC**  
**FOR**  
**APRIL, MAY, JUNE 2026**

|                                                                                                                                                                                                                                                                                                                                                          |  |                                              |                             |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|----------------------------------------------|-----------------------------|
| <b>819020</b>                                                                                                                                                                                                                                                                                                                                            |  | <b>NGRID PROJECT MANAGER: J. ISPENTCHIAN</b> |                             |
| <b>SITE: LEROY NON-OWNED MGP</b>                                                                                                                                                                                                                                                                                                                         |  | <b>NYSDEC PROJECT MANAGER: J. MILLER</b>     |                             |
| <i>Field Activities:</i> A site visit and meeting with the new site owner and tenant was performed on June 23.                                                                                                                                                                                                                                           |  |                                              |                             |
| <i>Deliverables in the Current Period:</i> N/A this period.                                                                                                                                                                                                                                                                                              |  |                                              |                             |
| <i>Planned Activities for Next Period:</i> Well repair and stabilization of soil/erosion control to address site clearing performed by the new site owner. Performance of the supplemental site investigation.                                                                                                                                           |  |                                              |                             |
| <i>Schedule Changes:</i> National Grid.                                                                                                                                                                                                                                                                                                                  |  |                                              |                             |
| <i>Work Plan Modifications:</i> The Supplemental Investigation Work Plan will be modified to address the discovery of an abandoned historic raceway near the northeast corner of the site.                                                                                                                                                               |  |                                              |                             |
| <i>Citizen Participation Activities:</i> The site has been sold by the County to new owners, who in turn are in the process of re-selling the property. National Grid has made contact with both the current and future property owner and is in the process of reviewing the access agreement to perform site investigation and remediation activities. |  |                                              |                             |
| <i>Problems Encountered:</i> The northern side of the site was cleared by the new site owner's tenant, damaging the ground casings of several wells and exposing bare soil. National Grid is in the process of preparing a work plan and obtaining a contractor for soil stabilization.                                                                  |  |                                              |                             |
| <b><u>Short-Term Milestones*</u></b>                                                                                                                                                                                                                                                                                                                     |  | <b><u>Projected</u></b>                      | <b><u>Actual Finish</u></b> |
| Performance of Supplemental Site Investigation, well repair and soil stabilization/erosion control                                                                                                                                                                                                                                                       |  | 9/2026                                       |                             |

\* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID**  
**SIR PROGRAM REPORT TO THE NYSDEC**  
**FOR**  
**APRIL, MAY, JUNE 2026**

|                                                                                                                                                                                                                                                                                                                            |                                       |               |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------|---------------|
| 517014                                                                                                                                                                                                                                                                                                                     | NGRID PROJECT MANAGER: J. ISPENTCHIAN |               |
| SITE: MALONE MGP                                                                                                                                                                                                                                                                                                           | NYSDEC PROJECT MANAGER: M. COCHRAN    |               |
| Field Activities: N/A this period.                                                                                                                                                                                                                                                                                         |                                       |               |
| Deliverables in Current Period:                                                                                                                                                                                                                                                                                            |                                       |               |
| <ul style="list-style-type: none"><li>April 14, 2026: Submitted revised 2025 Groundwater Sampling and Riverbank Reconnaissance Results letter to address NYSDEC’s March 18, 2026 comments.</li><li>May 7, 2026: Collected seep sample and conducted follow-up riverbank reconnaissance. NYSDEC visited the site.</li></ul> |                                       |               |
| Planned Activities for Next Period: Prepare Draft AAR to incorporate groundwater sampling and riverbank reconnaissance results.                                                                                                                                                                                            |                                       |               |
| Schedule Changes: N/A this period.                                                                                                                                                                                                                                                                                         |                                       |               |
| Work Plan Modifications: N/A this period.                                                                                                                                                                                                                                                                                  |                                       |               |
| Citizen Participation Activities: N/A this period.                                                                                                                                                                                                                                                                         |                                       |               |
| Problems Encountered/Efforts to Mitigate Delays: See above deliverables.                                                                                                                                                                                                                                                   |                                       |               |
| Short-Term Milestones*                                                                                                                                                                                                                                                                                                     | Projected                             | Actual Finish |
| Submit final ISMP                                                                                                                                                                                                                                                                                                          | Winter 2024                           | 7/31/25       |
| Record DCRs on off-site Franklin County parcels (5)                                                                                                                                                                                                                                                                        | Winter 2024/2025                      | 4/15/25       |
| Submit Draft AAR                                                                                                                                                                                                                                                                                                           | Q3 2026                               |               |

\* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID**  
**SIR PROGRAM REPORT TO THE NYSDEC**  
**FOR**  
**APRIL, MAY, JUNE 2026**

|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |  |                                                                         |               |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|-------------------------------------------------------------------------|---------------|
| 401040<br>SITE: NORTH ALBANY MGP                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |  | NGRID PROJECT MANAGER: G. CUMMINS<br>NYSDEC PROJECT MANAGER: C. JALANTI |               |
| Field Activities: Implemented PDI utility daylighting (soft dig) and survey work during the weeks of May 18 and 25, 2026.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |  |                                                                         |               |
| Deliverables in the Current Period:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |  |                                                                         |               |
| <ul style="list-style-type: none"><li>Daily field reports for PDI utility daylighting performed in May 2026.</li><li>May 19, 2026 notification/work plan for Level 2 electric vehicle charger construction; June 11, 2026 response to comments in NYSDEC’s June 2, 2026 conditional approval; and June 25, 2026 revised notification/work plan.</li><li>April 27, 2026 response to NYSDEC’s February 24, 2026 comments on the Bridge Street &amp; Mill Street Gas Main Relocation Soil Investigation Report; April 27, 2026 revised investigation report; June 11, 2026 letter responding to NYSDEC’s June 2, 2026 comment regarding data validation for the above-referenced soil investigation; and June 11, 2026 revised/final report.</li></ul>                                                                                                                                                                                                                                                                                                |  |                                                                         |               |
| Planned Activities for Next Period:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |  |                                                                         |               |
| <ul style="list-style-type: none"><li>Finish preparing the Remedial Design and Invitation to Bid for the passive NAPL barrier wall to be constructed in the northwestern corner of the site as part of the first phase of the remediation.</li><li>Finish preparing the Construction Completion Report for the Fleet Building Additional Soil IRM.</li><li>Pre-characterize proposed imported fill the Level 2 EV chargers to be installed in the western portion of the site and provide onsite observation and community air monitoring during the Level 2 EV chargers construction.</li><li>Advance the Remedial Design for excavation, ISS, and capping as part of the second phase of the full-scale remedy.</li><li>Complete the interim SMP and submit to NYSDEC.</li><li>Continue coordination with National Grid’s Facilities Department regarding facility upgrades and temporary relocation of facilities/services.</li><li>Schedule Remedial Design Framing/Review Sessions to be held with NYSDEC for the site-wide remedy.</li></ul> |  |                                                                         |               |
| Schedule Changes: N/A this period.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |  |                                                                         |               |
| Work Plan Modifications: N/A this period.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |  |                                                                         |               |
| Citizen Participation Activities: N/A this period.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |  |                                                                         |               |
| Problems Encountered/Efforts to Mitigate Delays: N/A this period.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |  |                                                                         |               |
| Short-Term Milestones*                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  | Projected                                                               | Actual Finish |
| Initiate PDI activities                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |  | 8/2017                                                                  | 8/2017        |
| Submit PDI Summary Report                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |  | 2/2018                                                                  | 3/2018        |
| Submit CCR for guard station relocation                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |  | 2/2022                                                                  | 2/2022        |

\* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID**  
**SIR PROGRAM REPORT TO THE NYSDEC**  
**FOR**  
**APRIL, MAY, JUNE 2026**

|                                                                                                                                                                                        |                           |                                                                                     |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------|-------------------------------------------------------------------------------------|
| <b>738049</b><br><b>SITE: OSWEGO NON-OWNED MGP</b>                                                                                                                                     |                           | <b>NGRID PROJECT MANAGER: N. SMITH</b><br><b>NYSDEC PROJECT MANAGER: M. COCHRAN</b> |
| <i>Field Activities:</i> N/A this period.                                                                                                                                              |                           |                                                                                     |
| <i>Deliverables in the Current Period:</i> Notification to NYSDEC of the activities to be conducted and the schedule for monitoring well repairs/replacement.                          |                           |                                                                                     |
| <i>Planned Activities for Next Period:</i> Await approval of SMP and FER following establishment of Environmental Easements on four OU-1 parcels; monitoring well repairs/replacement. |                           |                                                                                     |
| <i>Schedule Changes:</i> N/A this period.                                                                                                                                              |                           |                                                                                     |
| <i>Work Plan Modifications:</i> N/A this period.                                                                                                                                       |                           |                                                                                     |
| <i>Citizen Participation Activities:</i> N/A this period.                                                                                                                              |                           |                                                                                     |
| <i>Problems Encountered/Efforts to Mitigate Delays:</i> Working with new Owner of former Kells property to have ICs/environmental easement placed.                                     |                           |                                                                                     |
| <b><u>Short-Term Milestones*</u></b>                                                                                                                                                   | <b><u>Projected</u></b>   | <b><u>Actual Finish</u></b>                                                         |
| Submit FinalOU-1 CCR                                                                                                                                                                   |                           | 4/13/2023                                                                           |
| Submit Final Engineering Report for OU-1 and OU-2                                                                                                                                      |                           | 4/5/2023                                                                            |
| FER approval                                                                                                                                                                           | Post-IC placements        |                                                                                     |
| CCR/SMP Approval                                                                                                                                                                       | Post-IC placement on OU-1 |                                                                                     |
| OU-1 DCR Placements (4)                                                                                                                                                                | Fall 2024                 |                                                                                     |
| Perform the 2026 Annual water level monitoring, NAPL gauging, and groundwater sampling event.                                                                                          | September 2026            |                                                                                     |
| Submit annual GW Monitoring Report                                                                                                                                                     | Winter 2027               |                                                                                     |
| Submit Technical Memorandum Following Monitoring Well Repairs/Replacement                                                                                                              | Summer 2026               |                                                                                     |

\* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).



**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID**  
**SIR PROGRAM REPORT TO THE NYSDEC**  
**FOR**  
**APRIL, MAY, JUNE 2026**

|                                                                         |  |                                  |                      |
|-------------------------------------------------------------------------|--|----------------------------------|----------------------|
| 442057                                                                  |  | NGRID PROJECT MANAGER: S. BEAM   |                      |
| SITE: RENSSELAER NON-OWNED MGP                                          |  | NYSDEC PROJECT MANAGER: J. STARR |                      |
| Field Activities: N/A this period.                                      |  |                                  |                      |
| Deliverables in the Current Period: N/A this period.                    |  |                                  |                      |
| Planned Activities for Next Period: Receive NYSDEC comments to SMP/FER. |  |                                  |                      |
| Schedule Changes: N/A this period.                                      |  |                                  |                      |
| Work Plan Modifications: N/A this period.                               |  |                                  |                      |
| Citizen Participation Activities: N/A this period.                      |  |                                  |                      |
| Problems Encountered/Efforts to Mitigate Delays: N/A this period.       |  |                                  |                      |
| <u>Short-Term Milestones*</u>                                           |  | <u>Projected</u>                 | <u>Actual Finish</u> |
| Submit SMP/FER to NYSDEC                                                |  | 6/2025                           | 2/2025               |

\* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID  
SIR PROGRAM REPORT TO THE NYSDEC  
FOR  
APRIL, MAY, JUNE 2026**

|                                                                                                                                                                                                             |                                   |                |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------|----------------|
| 633042                                                                                                                                                                                                      | NGRID PROJECT MANAGER: S. DILELLA |                |
| SITE: ROME (JAY & MADISON) MGP                                                                                                                                                                              | NYSDEC PROJECT MANAGER: M. AYERS  |                |
| Field Activities: N/A this period.                                                                                                                                                                          |                                   |                |
| Deliverables in the Current Period: Resent FS Response letter to NYSDEC.                                                                                                                                    |                                   |                |
| Planned Activities for Next Period: Revisit Alternatives Analysis to revise the Feasibility Study after receiving comments from NYSDEC. Identify additional data needs. Meet with property owner on remedy. |                                   |                |
| Schedule Changes: N/A this period.                                                                                                                                                                          |                                   |                |
| Work Plan Modifications: N/A this period.                                                                                                                                                                   |                                   |                |
| Citizen Participation Activities: N/A this period.                                                                                                                                                          |                                   |                |
| Problems Encountered/Efforts to Mitigate Delays: N/A this period.                                                                                                                                           |                                   |                |
| Short-Term Milestones*                                                                                                                                                                                      | Projected                         | Actual Finish  |
| Submit Draft FS                                                                                                                                                                                             | October 2023                      | September 2023 |

\* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID**  
**SIR PROGRAM REPORT TO THE NYSDEC**  
**FOR**  
**APRIL, MAY, JUNE 2026**

|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |  |                                                                                                       |               |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|-------------------------------------------------------------------------------------------------------|---------------|
| 546015<br>SITE: SARATOGA SPRINGS NPL                                                                                                                                                                                                                                                                                                                                                                                                                                              |  | NGRID PROJECT MANAGER: G. CUMMINS<br>(OU-2) / N. SMITH (OU-1 O&M)<br>NYSDEC PROJECT MANAGER: G. PRATT |               |
| Field Activities:                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |  |                                                                                                       |               |
| <ul style="list-style-type: none"><li>Continued to implement USEPA-approved OM&amp;M activities for OU-1.</li><li>Attended an April 15, 2026 site meeting with USEPA in support of the fifth Five-Year Review for the site.</li></ul>                                                                                                                                                                                                                                             |  |                                                                                                       |               |
| Deliverables in the Current Period:                                                                                                                                                                                                                                                                                                                                                                                                                                               |  |                                                                                                       |               |
| <ul style="list-style-type: none"><li>The First Quarter 2026 O&amp;M data submittal was e-mailed to USEPA and NYSDEC on April 13, 2026.</li></ul>                                                                                                                                                                                                                                                                                                                                 |  |                                                                                                       |               |
| Planned Activities for Next Period:                                                                                                                                                                                                                                                                                                                                                                                                                                               |  |                                                                                                       |               |
| <ul style="list-style-type: none"><li>Prepare a courtesy notice to USEPA (as discussed during the April 15, 2026 site meeting) and install a new natural gas main within and along the north side of Excelsior Avenue, immediately south (outside) of the site.</li><li>Conduct monthly O&amp;M activities, including site inspection, well gauging, and operation of the water treatment system.</li><li>Water treatment system computer system upgrade to Windows 11.</li></ul> |  |                                                                                                       |               |
| Work Plan Modifications: Continue daily activated pumping of hydraulic control wells on-site. Water elevations are maintained below the top of the impermeable sheet pile wall, and a No Flow Boundary is being maintained in compliance with the ROD.                                                                                                                                                                                                                            |  |                                                                                                       |               |
| Citizen Participation Activities: N/A this period.                                                                                                                                                                                                                                                                                                                                                                                                                                |  |                                                                                                       |               |
| Problems Encountered/Efforts to Mitigate Delays: N/A this period.                                                                                                                                                                                                                                                                                                                                                                                                                 |  |                                                                                                       |               |
| Short-Term Milestones*                                                                                                                                                                                                                                                                                                                                                                                                                                                            |  | Projected                                                                                             | Actual Finish |
| Prepare site-wide Revised O&M Plan                                                                                                                                                                                                                                                                                                                                                                                                                                                |  | TBD                                                                                                   |               |

\* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID**  
**SIR PROGRAM REPORT TO THE NYSDEC**  
**FOR**  
**APRIL, MAY, JUNE 2026**

|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |                                            |                             |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------|-----------------------------|
| <b>447026</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       | <b>NGRID PROJECT MANAGER: G. CUMMINS</b>   |                             |
| <b>SITE: SCHENECTADY (BROADWAY) MGP</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | <b>NYSDEC PROJECT MANAGER: G. KOWALSKI</b> |                             |
| <i>Field Activities:</i> Support National Grid with electrical duct bank construction. Support installation of new oil water separator.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                                            |                             |
| <i>Deliverables in the Current Period:</i> <ul style="list-style-type: none"><li>Responded to NYSDEC comments on FER.</li><li>Prepared a courtesy Notification Letter for the upcoming oil water separator construction (submitted to NYSDEC on 7/1/2026).</li></ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                                            |                             |
| <i>Planned Activities for Next Period:</i> <ul style="list-style-type: none"><li>Finalize Utility Relocation Phase Construction Completion Report.</li><li>Finalize Phase 1, 2, and 3 Construction Completion Reports.</li><li>Finalize development of Final Engineering Report.</li><li>Initiate development of the Site Management Plan.</li><li>Initiate development of the Operation &amp; Maintenance Plan.</li><li>Provide groundwater depression system operation and maintenance recommendations.</li><li>Initiate Environmental Easement and survey.</li><li>Provide SMP related oversight and reporting for gas regulator station pipeline maintenance work efforts.</li><li>Support National Grid with duct bank installation,</li></ul> |                                            |                             |
| <i>Schedule Changes:</i> N/A this period.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |                                            |                             |
| <i>Work Plan Modifications:</i> N/A this period.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                                            |                             |
| <i>Citizen Participation Activities:</i> N/A this period.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |                                            |                             |
| <i>Problems Encountered/Efforts to Mitigate Delays:</i> N/A this period.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |                                            |                             |
| <b><u>Short-Term Milestones*</u></b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                | <b><u>Projected</u></b>                    | <b><u>Actual Finish</u></b> |
| Submit Final Engineering Report to NYSDEC                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           | TBD                                        |                             |
| Design O&M (of pumping of groundwater depression system)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            | TBD                                        |                             |
| Submit Completion Report for oil water separator installation                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       | Fall 2026                                  |                             |

\* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID**  
**SIR PROGRAM REPORT TO THE NYSDEC**  
**FOR**  
**APRIL, MAY, JUNE 2026**

|                                                                                                                                                 |                         |                                                                                   |
|-------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------|-----------------------------------------------------------------------------------|
| <b>447053</b><br><b>SITE: SCHENECTADY (CLINTON ST.) NON-OWNED</b><br><b>MGP</b>                                                                 |                         | <b>NGRID PROJECT MANAGER: S. BEAM</b><br><b>NYSDEC PROJECT MANAGER: J. MILLER</b> |
| <i>Field Activities:</i> Ongoing Remedial Action for OU1.                                                                                       |                         |                                                                                   |
| <i>Deliverables in the Current Period:</i> RA associated deliverables such as ISS core locations.                                               |                         |                                                                                   |
| <i>Planned Activities for Next Period:</i><br>OU-1: Continue Remedial Action.<br>OU-2: iSMP to be submitted in Q3.                              |                         |                                                                                   |
| <i>Schedule Changes:</i> N/A this period.                                                                                                       |                         |                                                                                   |
| <i>Work Plan Modifications:</i> Slight change in the ISS columns vs bucket mix areas to address field located Holder location near SMHA garage. |                         |                                                                                   |
| <i>Citizen Participation Activities:</i> N/A this period.                                                                                       |                         |                                                                                   |
| <i>Problems Encountered/Efforts to Mitigate Delays:</i> N/A this period.                                                                        |                         |                                                                                   |
| <b><u>Short-Term Milestones*</u></b>                                                                                                            | <b><u>Projected</u></b> | <b><u>Actual Finish</u></b>                                                       |
| OU-1 100% Design                                                                                                                                | 6/2024                  | 6/2024                                                                            |
| Complete OU-2 Remedial Action                                                                                                                   | Spring 2024             | 4/2024                                                                            |
| Submit OU-2 CCR                                                                                                                                 | 10/2025                 | 3/2026                                                                            |
| Submit OU-2 ISMP                                                                                                                                | 9/2026                  |                                                                                   |
| Award OU-1 Remedial Action                                                                                                                      | 8/2025                  | 9/2025                                                                            |
| Start OU-1 Remedial Action                                                                                                                      | 10/2025                 | 10/2025                                                                           |
| Complete OU-1 Remedial Action                                                                                                                   | 1/2027                  |                                                                                   |

\* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID  
SIR PROGRAM REPORT TO THE NYSDEC  
FOR  
APRIL, MAY, JUNE 2026**

|                                                                                                                  |                                    |               |
|------------------------------------------------------------------------------------------------------------------|------------------------------------|---------------|
| 734060                                                                                                           | NGRID PROJECT MANAGER: N. SMITH    |               |
| SITE: SYRACUSE (ERIE BLVD.) MGP                                                                                  | NYSDEC PROJECT MANAGER: M. COCHRAN |               |
| Field Activities: Supported site upgrades and maintenance activities as per SMP.                                 |                                    |               |
| Deliverables in the Current Period: N/A this period.                                                             |                                    |               |
| Planned Activities for Next Period: Continue to implement SMP in conjunction with National Grid Facilities.      |                                    |               |
| Schedule Changes: N/A this period.                                                                               |                                    |               |
| Work Plan Modifications: N/A this period.                                                                        |                                    |               |
| Citizen Participation Activities: Provided notification to NYSDEC on various subsurface excavations, as per SMP. |                                    |               |
| Problems Encountered/Efforts to Mitigate Delays: N/A this period.                                                |                                    |               |
| Short-Term Milestones*                                                                                           | Projected                          | Actual Finish |
| NYSDEC approval of FER                                                                                           |                                    | 6/29/2022     |
| NYSDEC approval of SMP                                                                                           |                                    | 1/16/2018     |
| PRR submittal to NYSDEC                                                                                          | 7/10/2026                          |               |
| Continue SMP/O&M Activities                                                                                      | On-going                           |               |

\* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID**  
**SIR PROGRAM REPORT TO THE NYSDEC**  
**FOR**  
**APRIL, MAY, JUNE 2026**

|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                                    |               |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------|---------------|
| 734059                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      | NGRID PROJECT MANAGER: S. BEAM     |               |
| SITE: SYRACUSE (HIAWATHA BLVD.) MGP                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | NYSDEC PROJECT MANAGER: M. COCHRAN |               |
| Field Activities: Attend a June 3, 2026 site meeting with the USEPA and NYSDEC to meet new regulatory agency team members, observe site conditions, and discuss site history and status.                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                                    |               |
| Deliverables in Current Period:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                                    |               |
| <ul style="list-style-type: none"><li>Submitted the 2025 PFAS groundwater sampling report and associated electronic data deliverable to NYSDEC June 11, 2026.</li><li>Submitted the 2023/2024 groundwater bioremediation performance monitoring report to NYSDEC and USEPA on June 15, 2026.</li></ul>                                                                                                                                                                                                                                                                                                                                                      |                                    |               |
| Planned Activities for Next Period:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |                                    |               |
| <ul style="list-style-type: none"><li>Attend a July 8, 2026 site meeting with the USEPA and NYSDEC in support of the third Five-Year Review for the site.</li><li>Finish preparing a construction completion report for the Metro 78 Annex Renewal project, summarizing conditions encountered in excavations, soil and groundwater handling/treatment/disposal, and community air monitoring activities and data.</li><li>Prepare the 2025 annual groundwater bioremediation performance monitoring report.</li><li>Submit the final SMP and modified/final FER to NYSDEC following issuance of the EE by NYSDEC and recording by National Grid.</li></ul> |                                    |               |
| Schedule Changes: N/A this period.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |                                    |               |
| Work Plan Modifications: N/A this period.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                    |               |
| Citizen Participation Activities: N/A this period.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |                                    |               |
| Problems Encountered/Efforts to Mitigate Delays: N/A this period.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |                                    |               |
| Short-Term Milestones*                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      | Projected                          | Actual Finish |
| Final Engineering Report                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | 10/2021                            | 10/2021       |
| Submit draft FER following County review                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | 3/2022                             | 2/2022        |

\* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID**  
**SIR PROGRAM REPORT TO THE NYSDEC**  
**FOR**  
**APRIL, MAY, JUNE 2026**

|                                                                                                                                                                                                                                                                                                            |  |                                  |               |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|----------------------------------|---------------|
| V00482                                                                                                                                                                                                                                                                                                     |  | NGRID PROJECT MANAGER: N. SMITH  |               |
| SITE: TROY (LIBERTY ST) MGP                                                                                                                                                                                                                                                                                |  | NYSDEC PROJECT MANAGER: G. PRATT |               |
| Field Activities: Conducted routine O&M activities, including quarterly site inspection.                                                                                                                                                                                                                   |  |                                  |               |
| Deliverables in the Current Period: N/A this period.                                                                                                                                                                                                                                                       |  |                                  |               |
| Planned Activities for Next Period:                                                                                                                                                                                                                                                                        |  |                                  |               |
| <ul style="list-style-type: none"><li>Attend pre-construction meeting with City of Troy contractor (LaBella) on 7/14/2026.</li><li>Provide SMP-related oversight and reporting during City of Troy construction activities.</li><li>Conduct annual groundwater sampling event in September 2026.</li></ul> |  |                                  |               |
| Schedule Changes: N/A this period.                                                                                                                                                                                                                                                                         |  |                                  |               |
| Work Plan Modifications: N/A this period. A proposal to decommission monitoring wells and discontinue groundwater monitoring activities due to City of Troy development was rejected by NYSDEC.                                                                                                            |  |                                  |               |
| Citizen Participation Activities: N/A this period.                                                                                                                                                                                                                                                         |  |                                  |               |
| Problems Encountered/Efforts to Mitigate Delays: N/A this period.                                                                                                                                                                                                                                          |  |                                  |               |
| Short-Term Milestones*                                                                                                                                                                                                                                                                                     |  | Projected                        | Actual Finish |
| PRR submittal to NYSDEC                                                                                                                                                                                                                                                                                    |  | 8/19/2026                        |               |
| Continue SMP/O&M Activities                                                                                                                                                                                                                                                                                |  | On-going                         |               |
| Submit Change in Use documentation and update to SMP resulting from upcoming City of Troy construction (as necessary)                                                                                                                                                                                      |  | Fall 2026                        |               |

\* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).



**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID**  
**SIR PROGRAM REPORT TO THE NYSDEC**  
**FOR**  
**APRIL, MAY, JUNE 2026**

|                                                                                                                    |                         |                                                                                   |
|--------------------------------------------------------------------------------------------------------------------|-------------------------|-----------------------------------------------------------------------------------|
| <b>442030</b><br><b>SITE: TROY (SMITH AVE.) MGP OU-1, OU-2, AND</b><br><b>OU-3</b>                                 |                         | <b>NGRID PROJECT MANAGER: S. BEAM</b><br><b>NYSDEC PROJECT MANAGER: M. SQUIRE</b> |
| <i>Field Activities:</i> N/A this period.                                                                          |                         |                                                                                   |
| <i>Deliverables in the Current Period:</i> N/A this period.                                                        |                         |                                                                                   |
| <i>Planned Activities for Next Period:</i> Develop MW decommissioning plan. Submit CCR for gas pipeline recoating. |                         |                                                                                   |
| <i>Schedule Changes:</i> N/A this period.                                                                          |                         |                                                                                   |
| <i>Work Plan Modifications:</i> N/A this period.                                                                   |                         |                                                                                   |
| <i>Citizen Participation Activities:</i> N/A this period.                                                          |                         |                                                                                   |
| <i>Problems Encountered/Efforts to Mitigate Delays:</i> N/A this period.                                           |                         |                                                                                   |
| <b><u>Short-Term Milestones*</u></b>                                                                               | <b><u>Projected</u></b> | <b><u>Actual Finish</u></b>                                                       |
| Submit final SMP                                                                                                   | Summer 2022             | 6/2023                                                                            |
| Submit final FER                                                                                                   | Winter 2022             | 6/2023                                                                            |
| Submit CCR report or Pipeline recoating                                                                            | Q32023                  |                                                                                   |

\* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID  
SIR PROGRAM REPORT TO THE NYSDEC  
FOR  
APRIL, MAY, JUNE 2026**

|                                                                                                                                                                                                                                                                                                                                                           |                                          |                             |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------|-----------------------------|
| <b>442029</b>                                                                                                                                                                                                                                                                                                                                             | <b>NGRID PROJECT MANAGER: G. CUMMINS</b> |                             |
| <b>SITE: TROY (WATER ST.) OU-1 (AREA #2) &amp; OU-2 (AREA #3)</b>                                                                                                                                                                                                                                                                                         | <b>NYSDEC PROJECT MANAGER: M. SQUIRE</b> |                             |
| Field Activities: <u>Area 2:</u> Commenced Phase 3 Remediation Project. <u>Area 3:</u> No field activities this period.                                                                                                                                                                                                                                   |                                          |                             |
| Deliverables in the Current Period: Area 2: Submittals related to Phase 3 Remediation Project.<br>Area 3: N/A this period.                                                                                                                                                                                                                                |                                          |                             |
| Planned Activities for Next Period:<br><u>Area 2:</u> <ul style="list-style-type: none"><li>• Submit Phase 2 Construction Completion Report (CCR).</li><li>• Continue Phase 3 construction.</li></ul> <u>Area 3:</u> <ul style="list-style-type: none"><li>• Complete preparation of the 50% Remedial Design Report (RDR) and submit to NYSDEC.</li></ul> |                                          |                             |
| Schedule Changes: N/A this period.                                                                                                                                                                                                                                                                                                                        |                                          |                             |
| Work Plan Modifications: N/A this period.                                                                                                                                                                                                                                                                                                                 |                                          |                             |
| Citizen Participation Activities: N/A this period.                                                                                                                                                                                                                                                                                                        |                                          |                             |
| Problems Encountered/Efforts to Mitigate Delays: N/A this period                                                                                                                                                                                                                                                                                          |                                          |                             |
| <b><u>Short-Term Milestones*</u></b>                                                                                                                                                                                                                                                                                                                      | <b><u>Projected</u></b>                  | <b><u>Actual Finish</u></b> |
| Area 2/Area 3: Submit Phase 1A CCR                                                                                                                                                                                                                                                                                                                        | Summer 2023                              | 9/13/2023 and 1/30/2024     |
| Area 2: Start Phase 1B RA Construction                                                                                                                                                                                                                                                                                                                    | Fall 2023                                | 11/13/2023                  |
| Area 2: Obtain USACE Permit and Water Quality Certificate                                                                                                                                                                                                                                                                                                 | Summer 2024                              | 7/17/2024 and 9/11/2024     |
| Area 2: Submit Phase 1B CCR                                                                                                                                                                                                                                                                                                                               | Spring 2025                              | 6/26/2025                   |
| Area 2: Start Phase 2 RA Construction                                                                                                                                                                                                                                                                                                                     | 11/2024                                  | 11/25/2024                  |
| Area 2: Complete Phase 2 RA Construction                                                                                                                                                                                                                                                                                                                  | 10/2025                                  | 11/7/2025                   |
| Area 2: Submit Phase 2 CCR                                                                                                                                                                                                                                                                                                                                | Summer 2026                              |                             |
| Area 2: Start Phase 3 RA Construction                                                                                                                                                                                                                                                                                                                     | Spring 2026                              | 6/9/2026                    |
| Area 3: Submit 50% RDR                                                                                                                                                                                                                                                                                                                                    | Summer-Fall 2026                         |                             |

\* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID  
SIR PROGRAM REPORT TO THE NYSDEC  
FOR  
APRIL, MAY, JUNE 2026**

|                                                                                                                  |  |                                   |               |
|------------------------------------------------------------------------------------------------------------------|--|-----------------------------------|---------------|
| 442029                                                                                                           |  | NGRID PROJECT MANAGER: B. STEARNS |               |
| SITE: TROY (WATER ST.) OU-3 HUDSON RIVER                                                                         |  | NYSDEC PROJECT MANAGER: M. SQUIRE |               |
| SEDIMENTS                                                                                                        |  |                                   |               |
| Field Activities: N/A this period.                                                                               |  |                                   |               |
| Deliverables in the Current Period: N/A this period.                                                             |  |                                   |               |
| Planned Activities for Next Period: N/A this period.                                                             |  |                                   |               |
| Schedule Changes: N/A this period.                                                                               |  |                                   |               |
| Work Plan Modifications: Work Plan will be submitted following completion of RA in the upland areas of the site. |  |                                   |               |
| Citizen Participation Activities: N/A this period.                                                               |  |                                   |               |
| Problems Encountered/Efforts to Mitigate Delays: N/A this period.                                                |  |                                   |               |
| Short-Term Milestones*                                                                                           |  | Projected                         | Actual Finish |
| Submit comprehensive data summary report                                                                         |  | TBD                               |               |
| FS Work Plan                                                                                                     |  | TBD                               |               |

\* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID**  
**SIR PROGRAM REPORT TO THE NYSDEC**  
**FOR**  
**APRIL, MAY, JUNE 2026**

|                                                                                                                                                                                                                                                                                                                                                                                                                                                     |                         |                                           |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------|-------------------------------------------|
| <b>623029</b>                                                                                                                                                                                                                                                                                                                                                                                                                                       |                         | <b>NGRID PROJECT MANAGER: N. SMITH</b>    |
| <b>SITE: WATERTOWN (ANTHONY ST.) MGP</b>                                                                                                                                                                                                                                                                                                                                                                                                            |                         | <b>NYSDEC PROJECT MANAGER: T. GARLAND</b> |
| <i>Field Activities:</i> Conducted routine O&M activities, including quarterly site inspection and annual groundwater sampling.                                                                                                                                                                                                                                                                                                                     |                         |                                           |
| <i>Deliverables in the Current Period:</i> N/A this period.                                                                                                                                                                                                                                                                                                                                                                                         |                         |                                           |
| <i>Planned Activities for Next Period:</i> <ul style="list-style-type: none"> <li>Hold a meeting with NYSDEC and the City of Watertown to discuss the building demolition at 232 JB Wise Place.</li> <li>Provide SMP-related oversight and reporting during City of Watertown demolition activities</li> </ul>                                                                                                                                      |                         |                                           |
| <i>Schedule Changes:</i> N/A this period.                                                                                                                                                                                                                                                                                                                                                                                                           |                         |                                           |
| <i>Work Plan Modifications:</i> Groundwater sampling intake depths were modified in response to NYSDEC comments in a letter dated April 29, 2026.                                                                                                                                                                                                                                                                                                   |                         |                                           |
| <i>Citizen Participation Activities:</i> N/A this period.                                                                                                                                                                                                                                                                                                                                                                                           |                         |                                           |
| <i>Problems Encountered/Efforts to Mitigate Delays:</i> <ul style="list-style-type: none"> <li>Several monitoring wells were found to be dry during the June 11, 2026 sampling event and were unable to be sampled for any/all analytical parameters.</li> <li>Demolition of the building at 232 JB Wise Place was observed to be taking place during the groundwater sampling event and certain monitoring wells could not be accessed.</li> </ul> |                         |                                           |
| <b><u>Short-Term Milestones*</u></b>                                                                                                                                                                                                                                                                                                                                                                                                                | <b><u>Projected</u></b> | <b><u>Actual Finish</u></b>               |
| PRR submittal to NYSDEC                                                                                                                                                                                                                                                                                                                                                                                                                             | 7/1/2026                | 7/1/2026                                  |
| Continue SMP/O&M Activities                                                                                                                                                                                                                                                                                                                                                                                                                         | On-going                |                                           |
| Submit update to SMP documenting the groundwater sampling modifications                                                                                                                                                                                                                                                                                                                                                                             | Fall 2026               |                                           |
| Submit Change in Use documentation and update to SMP resulting from ongoing City of Watertown demolition activities                                                                                                                                                                                                                                                                                                                                 | Fall 2026               |                                           |

\* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID  
SIR PROGRAM REPORT TO THE NYSDEC  
FOR  
APRIL, MAY, JUNE 2026**

|                                                                                                                                                       |                         |                                             |                             |
|-------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------|---------------------------------------------|-----------------------------|
| <b>623011</b>                                                                                                                                         |                         | <b>NGRID PROJECT MANAGER: S. BEAM</b>       |                             |
| <b>SITE: WATERTOWN (ENGINE ST.) MGP</b>                                                                                                               |                         | <b>NYSDEC PROJECT MANAGER: M. DOMARACKI</b> |                             |
| <i>Field Activities:</i> None.                                                                                                                        |                         |                                             |                             |
| <i>Deliverables in the Current Period:</i> E-mail (4/7/26) in response to NYSDEC 4/2/26 letter and projected schedule for Phase III Remedial Actions. |                         |                                             |                             |
| <i>Planned Activities for Next Period:</i> Continue procurement of necessary permits and access agreements for Phase III construction.                |                         |                                             |                             |
| <i>Work Plan Modifications:</i> N/A this period.                                                                                                      |                         |                                             |                             |
| <i>Citizen Participation Activities:</i> N/A this period.                                                                                             |                         |                                             |                             |
| <i>Problems Encountered/Efforts to Mitigate Delays:</i> N/A this period.                                                                              |                         |                                             |                             |
| <b><u>Short-Term Milestones*</u></b>                                                                                                                  | <b><u>Projected</u></b> |                                             | <b><u>Actual Finish</u></b> |
| Submit Final Phase III Biddable Drawings and Specs                                                                                                    | 4/2024                  |                                             | 4/29/2024                   |
| Phase IIIA Sediment Removal Design Addendum Letter                                                                                                    | Summer 2025             |                                             | 6/16/2025                   |
| Obtain USACE Permit, CSX Agreement and access agreements for Phase III RA                                                                             | 2026                    |                                             |                             |
| Phase III RA Contractor Procurement                                                                                                                   | 2027                    |                                             |                             |
| Start Phase III RA Construction                                                                                                                       | 2028                    |                                             |                             |

\* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID  
SIR PROGRAM REPORT TO THE NYSDEC  
FOR  
APRIL, MAY, JUNE 2026**

|                                                                                                                                                                                                                                                             |  |                                   |               |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|-----------------------------------|---------------|
| 401079                                                                                                                                                                                                                                                      |  | NGRID PROJECT MANAGER: S. DILELLA |               |
| SITE: WATERVLIET NON-OWNED MGP                                                                                                                                                                                                                              |  | NYSDEC PROJECT MANAGER: O. WOLFE  |               |
| Field Activities: N/A this period.                                                                                                                                                                                                                          |  |                                   |               |
| Deliverables in the Current Period: Submitted draft FS to NYSDEC on September 30, 2024.                                                                                                                                                                     |  |                                   |               |
| Planned Activities for Next Period: Finalize FS Report.                                                                                                                                                                                                     |  |                                   |               |
| Schedule Changes: N/A this period.                                                                                                                                                                                                                          |  |                                   |               |
| Work Plan Modifications: N/A this period.                                                                                                                                                                                                                   |  |                                   |               |
| Citizen Participation Activities: N/A this period                                                                                                                                                                                                           |  |                                   |               |
| Problems Encountered/Efforts to Mitigate Delays: The site is zoned residential, but its use is commercial. Based on discussions with NYSDEC on September 30, 2020, NYSDEC and National Grid are developing RAOs to be utilized in preparing the RAA Report. |  |                                   |               |
| Short-Term Milestones*                                                                                                                                                                                                                                      |  | Projected                         | Actual Finish |
| Submit FS Report                                                                                                                                                                                                                                            |  | 9/2024                            | 9/2024        |

\* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID  
SIR PROGRAM REPORT TO THE NYSDEC  
FOR  
APRIL, MAY, JUNE 2026**

|                                                                                                     |                                   |               |
|-----------------------------------------------------------------------------------------------------|-----------------------------------|---------------|
| 558044                                                                                              | NGRID PROJECT MANAGER: S. DILELLA |               |
| SITE: WHITEHALL NON-OWNED MGP                                                                       | NYSDEC PROJECT MANAGER: M. AYERS  |               |
| Field Activities: DNAPL gauging and removal from the recover wells was performed on April 15, 2026. |                                   |               |
| Deliverables in the Current Period: N/A this period.                                                |                                   |               |
| Planned Activities for Next Period: N/A this period.                                                |                                   |               |
| Schedule Changes: N/A this period.                                                                  |                                   |               |
| Work Plan Modifications: N/A this period.                                                           |                                   |               |
| Citizen Participation Activities: N/A this period.                                                  |                                   |               |
| Problems Encountered/Efforts to Mitigate Delays: N/A this period.                                   |                                   |               |
| Short-Term Milestones*                                                                              | Projected                         | Actual Finish |
| NYSDEC approval of SMP                                                                              | Fall 2025                         |               |

\* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).