DAILY INSPECTION REPORT - No. 004

Fort Edward Landfill (Site # 558001)

NYSDEC Division of Environme	ental Remediation	ئے	NEW YORK STATE OF OPPORTUNITY	Departmo Environm Conserva	ental	Contract No. DEC Insp. – DEC PM – Payson Long			
Site Location: 45 Leavy Hollow Lane, Hudson Falls, NY 12839					Contractor Su				
	Weather Co	nditions					-		
General Description	Mist/Fog	AM	Sunny		PM	Engineer PM – Andy Vitolins.			
Temperature	35 °F	AM	45 °F		PM	Engineer Insp. – Patrick Harring			
Wind	0.0mph	AM	0 mph	1	PM				
Health & Safety									
If any box below is			(planation i	under "He	alth &				
Were there any change	es to the Health & Sa	fety Plan?				Yes □	No ⊠	NA □	
Were there any exceed	lances of the perime	ter air moni	toring reporte	ed on this da	ate?	Yes □	No □	NA ⊠	
Were there any nuisano	ce issues reported/ol	oserved on	this date?			Yes □	No ⊠	NA □	
Health & Safety Cor	nments								
Work conducted along grade with potentially unstable material and wet/muddy conditions. Tailgate meeting include discussion about slippery conditions on cap.									
Summary of Work F	Performed A	rrived at si	ite: 0700		D	Departed Site: 1500			
 Drainage Swale Erosion Emergency Repairs: Oversight of LaBella Mobilize to site Meet with LaBella work Crew – Discussed plan for today Crew continued to place rip-rap stone on top of the newly-placed geotextile fabric along the entire length of the damaged down-chute/slope to stabilize the landfill cap as a temporary fix until complete repair can be made. Used skid-steer to move/place rip-rap. Excavator used place rip-rap and form shape of swale Rip-rap is being sourced from a rip-rap stock pile made by GreenSpark at the top of the landfill from material removed form drainage swales. Discovered water rising out of ground in down-chute at northeast corner of the landfill (See attached Site Map) Discovered water ballooning under landfill liner in swale along the north slope of the landfill (See attached Site Map) Completed temporary repair of down-chute in southeast corner of landfill. 									
Equipment/Material Tracking If any box below is checked "Yes", provide explanation under "Material Tracking Comments".									
					NA 🗵				
Were there any vehicles which were not tarped?					Yes □	No 🗆	NA ⊠		
Were there any vehicles which were not decontaminated prior to exiting the work site					rk site?		No □	NA ⊠	

Page 1 of 6

Date: 1/5/2023

Personnel and Equipme	ent								
Individual		Company				Trade	Total Hours		
Patrick Harrington		Arcadis				Oversigh	t		
Phil Morrissey	LaBella				Superviso				
Tom Giamichael		Bella			Laborer				
Frank Zabel		La	Bella			Operato			
Equipment Description	n		Cont	ractor/Vend	dor		Quantity	Use	rd
GMC Sierra	,,,,		00111	LaBella	401		1	Y	, u
Toyota Tacoma				LaBella			1 1	<u>'</u> Y	
Dodge Ram				LaBella			1	Y	
Bobcat T595 Skid-stee	er			LaBella			1	Υ	
Kubota KX080-4 Excava	ator			LaBella			1	Y	
Material Description	Imported/ Delivered to Site	Exported off Site		aste Profile Applicable				Daily Loads	Daily Weight (tons)*
*On-Site scale for off-site shipm	ent deliver	ticket for mater	ial receiv	rod					
Equipment/Material Tracking Comments:									
Visitors to Site									
Name			Rej	presenting	g		Entered Exc	lusion/ CR	Z Zone
Richard Howard	Greenspark Solar				Υ.	es ⊠	No □		
							es □	No □	
						Y	es 🗆 No 🗆		
Site Representatives									
Name						Repr	esenting		
Patrick Harrington				Arcadis					
Project Schedule Comn	nents								

Page 2 of 6 Date: 1/5/2023

Page 3 of 6 Fort Edward Landfill (Site # 558001) Date: 1/5/2023

Issues Pending


Restoration of flow to culvert pipe under landfill access driveway may cause sediment release from initial erosion event to migrate down gradient in landfill perimeter swale.

Interaction with Public, Property Owners, Media, etc.

None.

Site Photographs (Descriptions Below)







Water observed flowing below landfill road into landfill perimeter drainage swale below EW-4



Shaping of culvert with excavator



Rising water observed at damaged point in northeast culvert (See attached Site Map)



Comments	
Temporary repair completed. Looking into repairs of two additional issues discovered tod	ay.
Site Inspector(s): Patrick Harrington	Date: 1/5/23

Page 4 of 6 Date: 1/5/2023

Videos of discreet operations have been provided to the DEC Project Manager to facilitate understanding of the ongoing work? Yes \square No \boxtimes

On-Site Waste Storage

Page **5** of **6 Date: 1/5/2023**

Drums, roll offs and piles are staged in secure areas?	Yes □	No □	N/A⊠
Liners and berms have been installed if necessary to prevent cross contamination of clean areas?	Yes □	No □	N/A⊠
Containers are in good condition or properly overpacked?	Yes □	No □	N/A⊠
Waste materials are scheduled to be properly characterized and disposed of prior to demobilization?	Yes □	No □	N/A⊠
Complying with RCRA 90 day storage limitation for hazardous waste?	Yes □	No □	N/A⊠
Piles are securely covered when not in use?	Yes □	No □	N/A⊠
Containers are closed when not in use?	Yes □	No □	N/A⊠
Staging areas should be inspected periodically and any issues addressed immediately?	Yes □	No □	N/A⊠
Signage and labeling comply with RCRA requirements for all staging areas and containers?	Yes □	No □	N/A⊠
If any issues noted, has Contractor been notified?	Yes □	No □	N/A⊠
No waste generated during site activities.			

NUISANCE CHECKLIST

Were there any community complaints related to work on this date?	Yes □	No ⊠	N/A□
Were there any odors detected on this date?	Yes □	No ⊠	N/A□
Was noise outside specification and/or above background on this date?	Yes □	No ⊠	N/A□
Were vibration readings outside specification and/or above background on this date?	Yes □	No □	N/A⊠
Any visible dust observed beyond the work perimeter on this date?	Yes □	No ⊠	N/A□
Any visible contrast (turbidity) beyond engineering controls observed on this date?	Yes □	No ⊠	N/A□
Was turbidity checked at the outfall(s)?	AM □	РМ□	N/A⊠
Were any property owners NOT provided advance notice for work performed on this property on this date?	Yes □	No □	N/A⊠
Was the temporary fabric structure closed at the end of the day?	Yes □	No □	N/A⊠
Has Contractor failed to protect all foundations and structures adjacent to and adjoining the site which are affected by the excavations or other operations connected with performance of the Work?	Yes □	No □	N/A⊠
If yes, has Contractor been notified?	Yes □	No □	N/A⊠
Comments:			

RESILIENCE/GREEN REMEDIATION CHECKLIST

Page 6 of 6

Date: 1/5/2023

Yes □	No □	N/A⊠
Yes ⊠	No □	N/A□
Yes ⊠	No □	N/A□
Yes □	No □	N/A⊠
Yes ⊠	No □	N/A□
Yes ⊠	No □	N/A□
Yes □	No □	N/A⊠
Yes □	No □	N/A⊠
Yes □	No □	N/A⊠
Yes □	No □	N/A⊠
Yes □	No □	N/A⊠
Yes □	No □	N/A⊠
	Yes ⊠ Yes ⊠ Yes □ Yes ⊠ Yes □ Yes □ Yes □ Yes □ Yes □ Yes □	Yes ⋈ No □ Yes □ No □

^{*} BART – Best Available Retrofit Technology

