

GREENSPARK ⚡ SOLAR

Construction Progress Report

AC Power 9, LLC



GREENSPARK ⚡ SOLAR

Loyal to People. Loyal to Planet.



DATE: Friday, February 10th, 2023

PREPARED BY: Jason Martin

GreenSpark Solar - Project Team

Tony D'Ambra

Portfolio Manager, Manager of Commercial Project Management

C: 585-749-8520

E: anthony.dambra@greensparksolar.com

Jason Martin

Senior Commercial Project Manager

C: 585-615-7752

E: jason.martin@greensparksolar.com

Patrick O'Malley

Commercial Site Superintendent

E: patrick.omalley@greensparksolar.com

Yash Bhatkar

Commercial PV Designer

C: 585-265-2384

E: yash.bhatkar@greensparksolar.com

KSI - Project Team

John Chaimanis

Managing Director

E: jchaimanis@kendallinvestments.com

Ashton Kille

Business Development Analyst

E: akille@kendallinvestments.com

Eric Luesebrink

Business Development Analyst

E: eluesebrink@kendallsustainableinfrastructure.com

Project Work Suspended by DEC beginning 12/23/23 – 2/10/23

SUMMARY OF WORK COMPLETED WEEKs OF 1/30/2023 – 2/10/2023

All Work Completed during this period was at the Request of the DEC.

Patrick O'Malley of GreenSpark, and Arcadis Representative were on site actively supervising all activity outlined below.

Ballasts and Racking located in the swales were flagged for removal by the DEC (LaBella) on 1/18/23.

Work to remove and relocate the materials commenced on 1/30/2023 and continued through 2/6/2023.

No work was performed on 2/3/23 due to the extreme temperatures nor over the weekend 2/4/23 -2/5/23.

- Approximately 250 baskets
 - Removed/relocated by hand
 - Many were not flagged originally but GreenSpark was conferred with the Arcadis Rep and the decision was made to remove them.
- Approximately 30 stone filled baskets
 - Removed/relocated by various means to maintain site safety using both skid steer and excavator
- Completed Racking was removed from West slope

Construction Photos Week Ending 2/10/22



Flagged Baskets



Flagged Baskets



Basket Relocation



Basket Relocation



Basket Relocation



Basket Relocation

Construction Photos Week Ending 2/10/22



Basket Relocation



Basket Relocation



Basket Relocation



Basket Relocation



Basket Relocation



Basket Relocation

End of Document