




**CONSTRUCTION CERTIFICATION REPORT
GORICK C & D LANDFILL CLOSURE
TOWN OF KIRKWOOD
BROOME COUNTY, NEW YORK**

**December 6, 2000
Amended: January 8, 2001**

Prepared For:
**GORICK CONSTRUCTION COMPANY
27 TRACK DRIVE
BINGHAMTON, NEW YORK 13904
PH: 607-775-1765
FAX: 607-775-1608**




Kenneth D. Ellsworth, PE

**KEYSTONE ASSOCIATES
ARCHITECTS, ENGINEERS, AND SURVEYORS, LLC
229-231 State Street, Fourth Floor
Binghamton, New York 13901
(607) 722-1100
FAX (607) 722-2515**

Project No. 51.7196

TABLE OF CONTENTS

<u>Section</u>	<u>Page</u>
INTRODUCTION	1
CERTIFICATION	1
SITE PREPARATION	1
ENVIRONMENTAL MONITORING	1
FINAL COVER SYSTEM	2
1998 ACITIVITIES	3
1999 CLOSURE ACTIVITIES	3
2000 CLOSURE ACTIVITIES	3
TABLE 1 – LOW PERMEABILITY BARRIER LAYER TESTING SUMMARY	4

Appendices

- Appendix A – Progress Reports
- Appendix B – New Monitoring Well Subsurface Log and Piezometer Details
- Appendix C – Topsoil Qualification Testing
- Appendix D – Gas Vent Material Qualification Testing
- Appendix E – Barrier Protection Material Qualification and In-Place Testing
- Appendix F – Low Permeability Barrier Material Qualification and In-Place Testing
- Appendix G – Construction Review Daily Reports
- Appendix H – As-Built Record Survey

GORICK C&D LANDFILL CLOSURE TOWN OF KIRKWOOD BROOME COUNTY, NEW YORK

INTRODUCTION

This document details the activities for the closure of the Gorick C&D Landfill. The site is located on a 35-acre parcel in the Town of Kirkwood, Broome County, New York. The landfill is approximately 5 miles southeast of Binghamton, off NYS Route 11, near Five-Mile Point.

The landfill, NYSDEC Site No. 7-04-019, is approximately 18 acres. The final cover system was constructed following 6NYCRR Part 360 guidelines.

CERTIFICATION

It is hereby certified that the remedial design was implemented and all construction activities were completed in substantial accordance with the Department approved remedial design.

SITE PREPARATION

Prior to final cover placement some site remediation was required. In December 1995 Gorick Construction began regrading the existing C&D debris in order to reach design subgrade elevations. This included regrading the entire south and west slopes to consolidate debris and obtain the desired gradient. In conjunction with regrading the closure area an area of debris in the north west corner of the parcel was relocated into the closure area.

After completion of regrading and relocating debris the balance of the site was brought to grade using Alternate Grading Material (AGM). This activity was on going as AGM material became available from December 1995 until August 1999 .

Site remediation also included removing accumulated scrap. Gorick Construction began sorting scrap in January 1996 and were substantially complete with scrap removal in March 1996.

ENVIRONMENTAL MONITORING

On April 11, 1996 Buck Environmental Laboratories conducted an explosive gas survey. A probe was inserted 1'-2" into the soil at 21 locations and a methane L.E.L. measurement was made on gas pumped from the probe. No methane was detected in this survey.

The first ground water analysis during the remediation process was begun on April 10, 1996. Buck Environmental Laboratories sampled and analyzed 9 wells at the Gorick C&D Landfill and 2 surface water samples from the Susquehanna River. Wells were purged on April 10, 1996 and sampled on April 11, 1996. The analytic list was taken from the Baseline Parameter List of NYS Part 360.

On March 14, 1997 an RFP for well installation and abandonment was sent out. May 13-May 20, 1997 Maxim Technologies installed new monitoring well MW 8 (R)S and abandoned wells 7S, 8S, 9S, and 10S. The wells were abandoned following NYSDEC Groundwater Monitoring Well Decommissioning Procedures.

A second round of monitoring well sampling occurred in October 1997. The third round occurred in December 1998.

FINAL COVER SYSTEM

The final cover system consists of a low permeability barrier layer composed of 18 inches of compacted low permeability soil as outlined in 6 NYCRR Part 360-7.9(j)(1) (October 9, 1993 regulations). Twenty-four inches of barrier protection soil was placed over the low permeability barrier layer as required by 6 NYCRR Part 360-7.9(I)(2). Finally a six-inch topsoil layer capable of sustaining vegetative cover was placed, as required by 6 NYCRR Part 360-7.9(I)(3). A passive gas vent system consisting of approximately 3200 feet of collection trench and piping was installed beneath the barrier layer. Outlet vents were installed approximately 100 feet apart.

On March 17, 1997 Gorick Construction began processing low permeability barrier soil at the Klepfer Pit. Gorick Construction began placing intermediate cover over the AGM on March 18, 1997. This provided a solid, workable surface for placement of low permeability barrier soil. Subgrade preparation was begun in the Phase I area, which includes the 100 year floodplain of the Susquehanna River.

On April 16, 1997 material qualification testing of the low permeability barrier soil was started. For details of the testing see the QA/QC manual.

Approval for the final cover system QA/QC plan was received from NYSDEC on June 3, 1997. On June 9, 1997 placement of the final cover system began with the first lift of low permeability barrier soil placement in Phase I.

As the designated acres were completed they were tested to verify compliance with the specifications. Upon receipt of passing soil test results the second lift of low permeability barrier soil was placed. This was followed by QC testing of the second lift. When the second lift was complete the areas were examined to insure the proper lift thickness were in place from the stakeout grid on the closure and an as-built survey performed by Southern Tier Surveying.

After completion, testing, and surveying of the 18-inch low permeability barrier soil layer the 24-inch barrier protection layer was started. Phase I barrier protection was started on August 1, 1997. Following the placement, inspection, testing, and surveying of this layer the cobble slope protection in the floodplain zone was started. Phase I slope protection installation occurred between August 26 and September 2, 1997. Phase I topsoil was placed in mid September with seeding and mulching on September 26, 2000.

Phase I capping was completed in September 1997. This included Acres 1-7. Closure activities from September 1997 to March 1998 included placing additional AGM to reach design subgrade elevations.

1998 ACTIVITIES

In March 1998 closure activities resumed. Additional low permeability barrier soil was processed and qualification testing performed. The landfill subgrade was fine graded and compacted in preparation of low permeability barrier soil placement. The volume of AGM placed allowed preparation of Acres 8-12. Capping resumed with the placement of the first lift of low permeability barrier layer on May 8, 1998.

The passive gas venting system was begun on May 18, 1998. This included 6-inch Perforated PVC laterals with gravel bedding and geotextile wrap. Risers were installed every 100 feet. The gas vents were installed at the locations shown on the closure plan and according to the approved detail. Vents were placed only in areas with completed AGM placement and approved subgrade.

The low permeability barrier soil layer was completed on acres 8-12 late in 1998. The weather allowed barrier protection material placement on acres 8 and 9 only. The balance of barrier protection material on acres 10, 11, 12 was completed in April 1999.

1999 CLOSURE ACTIVITIES

AGM was placed throughout the winter months. This allowed more area to be fine graded and prepared for capping. The balance of barrier protection material on acres 10, 11, and 12 was completed in April.

AGM continued to be placed to complete subgrade preparation. In July 1999 the gas vent system was continued in available areas. It took until August 1999 to obtain enough AGM to meet design subgrade elevations. Upon final placement of AGM the passive gas vent system was completed. This was closely followed by placing low permeability barrier soil in acres 13-18. After the first lift was placed, tested, and accepted the second lift of low permeability barrier soil was installed. This was completed in January 2000. Due to unfavorable weather further closure activities were delayed until spring.

2000 CLOSURE ACTIVITIES

Closure activities at the Gorick C&D Landfill resumed in March 2000 with the placement of the barrier protection layer on Acres 13-18. Barrier protection layer placement was completed in April 2000, with Quality Control testing completed on May 3, 2000.

Upon completion, testing and as-built surveys of the barrier protection layer final topsoil placement began on Acres 8-18. Topsoil installation was completed on June 26, 2000. Final seeding occurred on July 7 and 8, 2000.

Table 1 Low Permeability Barrier Layer Testing Summary

Material Source: Klepfer Pit, Track Drive, Binghamton

Material Volume: 18 acres @1.5 feet thick = 43,560 cubic yards

<u>Test</u>	<u>Frequency</u>	<u>Required</u>	<u>Actual</u>
Qualification Testing:			
Soil Particle Size, ASTM D422	1 test/2500 cy	18	16
Atterburg Limits	1 test/1000 cy	44	37
Lab Permeability	1 test/5000 cy	9	12
Moisture Density ASTM D698	1 test/5000 cy	9	12
Construction Testing:			
In-Place Density, ASTM D2922	9 tests/ac/lift	324	377
In-Place Moisture Content ASTM D3017	9 tests/ac/lift	324	377
Shelby Tube Permeability, ASTM D5084	1 test/ac/lift	36	38

**APPENDIX A
PROGRESS REPORTS**

GORICK CONSTRUCTION CO., INC.

27 TRACK DRIVE
BINGHAMTON, NEW YORK 13904

GORICK C & D LANDFILL

MAY 1998 PROGRESS

5/1/98	Fine Grade Subgrade
5/7/98	Fine Grade Subgrade Southern Tier Surveying Taking Subgrade As - Builts
5/13/98	Begin Placing First Lift Low Perm Soil
5/14/98	Place AGM Place First Lift Low Perm Soil
5/15/98	Place AGM Place First Lift Low Perm Soil
5/16/98	Place First Lift Low Perm Soil
5/18/98	Place AGM Begin Gas Vent Installation with 6 in PVC Clean Gravel And Geotextile Wrap
5/19/98	Continue Installing Gas Vents
5/20/98	Install Gas Vents Place AGM Maxim Technologies Took Shelby Tubes for First Lift Acres 8, 9, 10

GORICK CONSTRUCTION CO., INC.

27 TRACK DRIVE
BINGHAMTON, NEW YORK 13904

GORICK C & D LANDFILL

JUNE 1998 PROGRESS

6/2/98	Complete Gas Vents in Available Areas Place AGM
6/3/98	Place AGM
6/4/98	Fine Grade Subgrade
6/5/98	Place AGM
6/8/98	Place AGM Shim and Fine Grade Subgrade
6/9/98	Fine Grade Subgrade
6/10/98	Southern Tier Surveying Doing As - Builts
6/11/98	Place AGM
6/12/98	Place AGM
6/16/98	Place AGM
6/17/98	Place AGM
6/18/98	Place AGM
6/19/98	Place AGM

(607) 775-1765
(607) 775-1608

EXCAVATION
DEMOLITION
CRANE SERVICE

GORICK CONSTRUCTION CO., INC.

27 TRACK DRIVE
BINGHAMTON, NEW YORK 13904

GORICK C & D LANDFILL

JULY 1998 PROGRESS

7/9/98	Place AGM
7/16/98	Place AGM
7/27/98	Place AGM
7/28/98	Place AGM

GORICK CONSTRUCTION CO., INC.

27 TRACK DRIVE
BINGHAMTON, NEW YORK 13904

GORICK C & D LANDFILL

NOVEMBER 1998 PROGRESS

11/02/98	Place AGM	
11/03/98	Place Barrier Protection Layer Place AGM	- Acres 8 & 9
11/04/98	Place Barrier Protection Layer	
11/05/98	Place Barrier Protection Layer Place AGM	
11/06/98	Place AGM	
11/07/98	Place AGM	
11/12/98	Place Barrier Protection Layer	
11/13/98	Place Barrier Protection Layer	
11/17/98	Place AGM	
11/19/98	Place AGM	
11/20/98	Place Second Lift Low Perm Soil	- Acres 10, 11, 12
11/23/98	Place Low Perm Soil	
11/24/98	Place Low Perm Soil Place AGM	
11/25/98	Place Low Perm Soil Place AGM Maxim on-site for IPD'S and Shelby Tubes	
11/30/98	Place Barrier Protection Layer	

PHONE (607) 775-1765
FAX (607) 775-1608

EXCAVATION
DEMOLITION
CRANE SERVICE

GORICK CONSTRUCTION CO., INC.

27 TRACK DRIVE
BINGHAMTON, NEW YORK 13904

GORICK C & D LANDFILL

DECEMBER 1998 PROGRESS

12/21/98	Place AGM
12/30/98	Place AGM
12/31/98	Place AGM

PHONE (607) 775-1765
FAX (607) 775-1608

EXCAVATION
DEMOLITION
CRANE SERVICE

GORICK CONSTRUCTION CO., INC.

27 TRACK DRIVE
BINGHAMTON, NEW YORK 13904

GORICK C & D LANDFILL

JANUARY 1998 PROGRESS

01/05/99 Place AGM

01/06/99 Place AGM

GORICK CONSTRUCTION CO., INC.

27 TRACK DRIVE
BINGHAMTON, NEW YORK 13904

GORICK C & D LANDFILL

FEBRUARY 1999 PROGRESS

02/15/99	Place AGM
02/16/99	Place AGM
02/17/99	Place AGM
02/18/99	Place AGM
02/22/99	Place AGM

GORICK CONSTRUCTION CO., INC.

27 TRACK DRIVE
BINGHAMTON, NEW YORK 13904

GORICK C & D LANDFILL

MARCH 1999 PROGRESS

03/12/99	Place AGM
03/15/99	Place AGM
03/17/99	Place AGM

GORICK CONSTRUCTION CO., INC.

27 TRACK DRIVE
BINGHAMTON, NEW YORK 13904

GORICK C & D LANDFILL

APRIL 1999 PROGRESS

04/01/99	Place AGM	
04/05/99	Screen Low Perm Mobilize For Capping	
04/06/99	Screen Low Perm Place Barrier Protection	- Across 10, 11, 12 Screens AS BUILT S
04/07/99	Screen Low Perm Place Barrier Protection	
04/08/99	Screen Low Perm Place Barrier Protection	
04/09/99	Screen Low Perm Place Barrier Protection Install AGM to Obtain Design Subgrade	
04/13/99	Screen Low Perm Place Barrier Protection	
04/14/99	Screen Low Perm Place Barrier Protection	
04/15/99	Place Barrier Protection	
04/16/99	Place Barrier Protection - Rain Out Screen Low Perm	
04/19/99	Screen Low Perm	
04/20/99	Place Barrier Protection	
04/21/99	Place Barrier Protection	
04/26/99	Place Barrier Protection	
04/27/99	Place Barrier Protection	
04/28/99	Place AGM Place Barrier Protection	
04/29/99	Place AGM Place Barrier Protection	
04/30/99	Place AGM Place Barrier Protection	

GORICK CONSTRUCTION CO., INC.

27 TRACK DRIVE
BINGHAMTON, NEW YORK 13904

GORICK C & D LANDFILL

MAY 1999 PROGRESS

05/03/99	Place AGM
05/04/99	Place AGM
05/05/99	Place AGM
05/06/99	Place AGM
05/07/99	Place AGM
05/10/99	Place AGM
05/11/99	Place AGM
05/12/99	Place AGM
05/13/99	Place AGM
05/14/99	Place AGM
05/17/99	Place AGM
05/18/99	Place AGM
05/19/99	Place AGM
05/20/99	Place AGM
05/21/99	Place AGM
05/24/99	Place AGM
05/25/99	Place AGM
05/26/99	Place AGM
05/27/99	Place AGM
05/28/99	Place AGM

GORICK CONSTRUCTION CO., INC.

27 TRACK DRIVE
BINGHAMTON, NEW YORK 13904

GORICK C & D LANDFILL

JUNE 1999 PROGRESS

06/16/99	Level AGM
06/28/99	Place AGM
06/29/99	Place AGM
06/30/99	Level AGM

GORICK CONSTRUCTION CO., INC.

27 TRACK DRIVE
BINGHAMTON, NEW YORK 13904

GORICK C & D LANDFILL

JULY 1999 PROGRESS

07/01/99	Install Gas Vents	<i>IN AREAS WITH PREPARED SUBGRADE</i>
07/02/99	Install Gas Vents	
07/06/99	Install Gas Vents Level AGM	
07/09/99	Level AGM	
07/19/99	Install Gas Vents Level AGM	

PHONE (607) 775-1765
FAX (607) 775-1608

EXCAVATION
DEMOLITION
CRANE SERVICE

GORICK CONSTRUCTION CO., INC.

27 TRACK DRIVE
BINGHAMTON, NEW YORK 13904

GORICK C & D LANDFILL

AUGUST 1999 PROGRESS

08/02/99	Place AGM
08/06/99	Place AGM
08/07/99	Place AGM
08/10/99	Place AGM
08/11/99	Place AGM

GORICK CONSTRUCTION CO., INC.

27 TRACK DRIVE
BINGHAMTON, NEW YORK 13904

GORICK C & D LANDFILL

DECEMBER 1999 PROGRESS

12/06/99	Level AGM Install Gas Vents	
12/07/99	Level AGM Install Gas Vents	
12/08/99	Level AGM Install Gas Vents	- GAS VENTS COMPLETED
12/09/99	Shim AGM	} SUBGRADE FINALIZED
12/10/99	Shim AGM	
12/13/99	Place Low Perm	- ACRES 13 → 18
12/14/99	Place Low Perm	- SCHESS AS BUILTS
12/15/99	Place Low Perm	
12/16/99	Place Low Perm	
12/17/99	Place Low Perm	
12/20/99	Place Low Perm	- MAXIM IPDS + SHIMBYS 1ST LIFT
12/21/99	Place Low Perm	ACRES 13, 14, 16
12/22/99	Place Low Perm	
12/23/99	Place Low Perm	
12/27/99	Place Low Perm	
12/28/99	Place Low Perm	
12/29/99	Place Low Perm	- MAXIM IPDS + SHIMBYS ACRES 15, 17, 18
12/30/99	Place Low Perm	← COMPACT Low Perm 2ND LIFT

GORICK CONSTRUCTION CO., INC.

27 TRACK DRIVE
BINGHAMTON, NEW YORK 13904

GORICK C & D LANDFILL

JANUARY 2000 PROGRESS

1/5/00 AB BUILT Low Perm (SCHLASS)

1/7/00 Maxim Technologies complete second lift low perm
soil testing acres 13-18

GORICK CONSTRUCTION CO., INC.

27 TRACK DRIVE
BINGHAMTON, NEW YORK 13904

GORICK C & D LANDFILL

MARCH 2000 PROGRESS

- 3/20/00 Place barrier protection layer from on-site stockpile
- 3/21/00 Place barrier protection layer from on-site stockpile
- 3/22/00 Place barrier protection material from on-site stockpile
- 3/23/00 Place barrier protection material from on-site stockpile
- 3/24/00 Place barrier protection layer from on-site stockpile
- 3/27/00 Haul in barrier protection material from Klepfer pit

Across 13 → 18

*SCHIRSS
AS BUILT
SURVEY*

GORICK CONSTRUCTION CO., INC.

27 TRACK DRIVE
BINGHAMTON, NEW YORK 13904

GORICK C & D LANDFILL

APRIL 2000 PROGRESS

4/17/00 Haul in, place and compact barrier protection
4/26/00 Place barrier protection from Klepfer's Pit
4/27/00 Place barrier protection layer
4/28/00 Place barrier protection from Klepfer's Pit

GORICK CONSTRUCTION CO., INC.

27 TRACK DRIVE
BINGHAMTON, NEW YORK 13904

GORICK C & D LANDFILL

MAY 2000 PROGRESS

5/1/00	Fine grade barrier protection Begin hauling in topsoil
5/2/00	Fine grade and recompact barrier protection layer Haul in and place topsoil
5/3/00	Haul in and place topsoil Maxim Technologies completing Barrier Protection in-place testing
5/4/00	Place topsoil
5/5/00	Place topsoil
5/8/00	Place topsoil
5/9/00	Place topsoil
5/10/00	Place topsoil
5/18/00	Fine grade topsoil
5/31/00	Fine grade topsoil

— SCHIERS
AS BUILT
SURVEY
OF
BARRIER
PROTECTION

GORICK CONSTRUCTION CO., INC.

27 TRACK DRIVE
BINGHAMTON, NEW YORK 13904

GORICK C & D LANDFILL

JUNE 2000 PROGRESS

6/1/00 Haul in and place topsoil
6/2/00 Place and fine grade topsoil
6/3/00 Place and fine grade topsoil
6/5/00 Fine grade topsoil
6/6/00 Fine grade topsoil
6/7/00 Haul in and place topsoil
6/9/00 Fine grade topsoil, start cleaning up around vents
6/10/00 Fine grade topsoil
6/12/00 Haul in and fine grade topsoil
6/26/00 Fine grade topsoil, adjust gas vent risers

GORICK CONSTRUCTION CO., INC.

27 TRACK DRIVE
BINGHAMTON, NEW YORK 13904

GORICK C & D LANDFILL

JULY 2000 PROGRESS

717100 Seed and mulch cap

718100 Seed and mulch cap

7/12/00 FINAL AS-BUILTS COMPLETED CAP (SCHLOSS)

APPENDIX B
NEW MONITORING WELL SUBSURFACE LOG
AND PIEZOMETER DETAILS

DATE
 STARTED: 5-13-97
 FINISHED: 5-13-97

MAXIM

TECHNOLOGIES INC

SUBSURFACE LOG

6101700612

BORING NO.: MW-8RS
 SURF. ELEV.: NA
 SHEET 1 OF 1

PROJECT: Gorick C & D Landfill
 CLIENT: Gorick Construction

LOCATION: Kirkwood, New York

DEPTH-FT.	SAMPLES	SAMPLE NO	BLOWS ON SAMPLER					REC	SYMBOL	SOIL OR ROCK CLASSIFICATION	NOTES
			0-6	6-12	12-18	18-24	N				
0		1	8	8	6	5	14	1.4	[Cross-hatch symbol]	Gray SILTY CLAY w/fine-coarse SAND, little fine gravel (Firm-Moist)	
		2	3	5	3	5	8	1.6			
5		3	7	5	3	3	8	1.0		Similar w/WOOD possible FILL to 10.0'	
		4	5	10	10	5	20	0.7			
		5	1	1	1	3	2	0.6			
10		6	9	24	20	11	44	0	[X symbol]	No Recovery	
		7	9	16	1	2	17	0.1		WOOD	
15		8	3	10	25	21	35	1.2		Organics, Gray SILT, fine SAND, trace fill	
		9	5	8	5	7	13	0.3	[Dotted symbol]	Brown/Gray SILT, trace cinders	
		10	20	34	10	5	44	0.1		Brown WOOD, Spoon Bouncing	
20		11	1	3	12	7	15	1.0	[Dotted symbol]	Gray/Brown CEMENT WOOD, COAL & Cinders	
		12	8	8	5	7	13	0.8		Brown WOOD & CINDERS (Loose-Moist)	
		13	8	3	2	2	5	0			
25		14	8	8	8	12	16	0.7	[Dotted symbol]	Gray fine-coarse SAND & fine GRAVEL (Loose-Wet)	
		15	9	13	15	11	28	0.5			
30		16	11	10	10	11	20	1.2			
		17	18	15	12	11	27	0.9	[Dotted symbol]	Brown fine-coarse SAND & fine GRAVEL, Some Silt	
		18	40	20	16	14	36	1.2		(Firm-Wet)	
35		19	18	14	16	16	30	0.7			
40										Boring Terminated @ 38.0'	


DRILLER: J. Warner

DRILL RIG: _____

METHOD OF INVESTIGATION: 4 1/2" I.D. Hollow Stem Auger (ASTM D-1586)

WEATHER: _____

CLASSIFIED BY: Driller



PIEZOMETER No.
MW-8RS

MAXIM
TECHNOLOGIES INC
Empire Soils Investigations, Inc., Division

PIEZOMETER DETAILS

GORICK C&D LANDFILL
KIRKWOOD, NEW YORK

SCALE:
DATE: 6-17-97
DRAWN BY:
REV'D BY:
DWG. FILE:
PROJ. No.: 6101700612
DRAWING No.:

APPENDIX C
TOPSOIL QUALIFICATION TESTING

HUMMEL & CO, INC.

Hummel & Co., Inc. • 251 King Street • P.O. Box 606 • Trumansburg, New York 14886 • Phone: (607) 387-5694 • Fax: (607) 387-9499 • Email: snltdr1@epix.net • Web Site: www.turfdactor.com

MATERIALS TEST REPORT FOR Keystone Material Testing

REPORT TO: Keystone Material Testing
229-231 State Street
First Floor
Binghamton, NY 13901

DATE RECEIVED: April 7, 2000
TEST DATES: April 7 - 10
REPORT DATE: April 10, 2000
CONDITION OF SAMPLE: Normal

MATERIALS ANALYSIS

Lab ID No.	Sample	% Organic*	pH**
7891-1	Gorick 0 - 5000 cy	5.41	7.1
7891-2	Gorick 5000 - 10,000 cy	3.80	7.3
7891-3	Gorick 10,000 - 15,000 cy	3.43	7.2

*ASTM F1647, Method 1
** ASTM D4972

Page 1 of 2. This report may not be reproduced except in full, without written permission of the lab.

Pergrass Soil Consulting and Diagnostic Services

APPENDIX D
GAS VENT MATERIAL QUALIFICATION TESTING

PERMEABILITY TEST ON GRANULAR SOIL

ASTM D2434

Project No.: 9734344

Date Tested: August 24, 1999

Project : Kirkwood Landfill

Material: Gravel with sand, trace silt

Sample No. Gas Vent Material

Lab No.: 99477

Unit Weight Determination:

Diameter,
D, cm.: 10.16

Manometer, L, cm.: 11.68

W (max): 142.3 pcf

Area,
A, sq.cm.: 81.07

Dry Unit Wt. 129.9 pcf

Optimum 5.5 %

Length of
sample, cm.: 11.68

Moisture Content:
Before After

Compaction. 91.3 %

Sample
Weight, g: 2074.5

5.2 % 7.2 %

Test Run No.

1

$k=QL/Ath$

2

Head, h, cm.

27.9

41.9

Time (sec.)	Flow	Q
0		0
30		12
60		26
90		38
120		50
150		62
180		75
210		81
240		99
270		101
300		113
360		138

Time (sec.)	Flow	Q
0		0
30		65
60		80
90		95
120		110
150		125
180		140
210		155
240		170
270		185
300		200
360		230

Permeability: 2.0 X 10-3

Permeability 2.2 X 10-3


Tested by: A. Marks

Calculations by:

T. Hamilton



PARTICLE SIZE DISTRIBUTION TEST REPORT



Test	% +3"	% GRAVEL	% SAND	% SILT	% CLAY	USCS	LL	PI
6	0.0	67.8	24.6	7.6		GP-GM		

SIEVE inches size	PERCENT FINER		
	●		
2	100.0		
0.75	68.7		
0.25	37.3		
X	GRAIN SIZE		
D ₆₀	14.5		
D ₃₀			
D ₁₀	0.162		
X	COEFFICIENTS		
C _c	6.76		
C _u	89.1		

SIEVE number size	PERCENT FINER		
	●		
10	24.1		
40	15.1		
100	9.6		
200	7.6		

Sample information:
 ● Gorick Rte 11 Pit
 Gas Vent Material
 Gravel some sand


Remarks:
 Sampled by Maxim on 7/31

Lab No. 99477

**MAXIM
TECHNOLOGIES**

Project No.: 9902733
 Project: Pilot Travel Center
 Date: August 12, 1999
 Data Sheet No. —

MOISTURE-DENSITY RELATIONSHIP TEST



Test specification: ASTM D 1557-78 Method D, Modified

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/4 in	% < No.200
	USCS	AASHTO						
	GP-GM						31.3 %	7.6 %



TEST RESULTS	MATERIAL DESCRIPTION
Maximum dry density = 142.3 pcf Optimum moisture = 5.5 %	Gas Vent Material
Project No.: 9902733 Project: Pilt Travel Center # 170 Location: Kirkwood, NY Date: August 12, 1999	Remarks: Sampled by Maxim on 7/31
MOISTURE-DENSITY RELATIONSHIP TEST MAXIM TECHNOLOGIES	Fig. No. 99477

TEST DATA:

Specimen Height (cm): 25.38
 Specimen Diameter (cm): 22.91
 Dry Unit Weight (pcf): 119.2
 Moisture Content Before Test (%): 0.4
 Moisture Content After Test (%): 5.5
 Cell Confining Pressure (psi): -
 Test Pressure (psi): _____
 Back Pressure (psi): _____
 Differential Head (psi): 0.118 0.156
 Flow Rate ($\Delta V/t$)(cm³/sec) ϕ 6.18 Δ 8.30
 Permeability (cm/sec): ϕ 2.99 Δ 3.03

SAMPLE DATA:

Sample Identification: Gas Vent Material
Al Gorick, Route 11 Pit
 Visual Description: Gravel, Some Sand
 Remarks: _____
 Maximum Dry Density
 (ASTM D _____) (pcf): _____
 Optimum Moisture Content (%): NA
 Percent Compaction: _____
 Permeameter Type: Rigid Wall




PERMEABILITY TEST REPORT

KIRKWOOD LANDFILL CLOSURE
 AL GORICK, ROUTE 11 PIT



DR BY: TA CK'D. _____ DATE: April 1998 PROJ. NO. 9734344

PARTICLE SIZE DISTRIBUTION TEST REPORT



Test	% +3"	% GRAVEL	% SAND	% SILT	% CLAY	USCS	LL	PI
● 15	2.9	75.8	20.2		1.1	GP		

SIEVE Inches size	PERCENT FINER	
	●	
4	100.0	
3	97.1	
2	85.9	
0.75	46.5	
0.25	23.9	
 GRAIN SIZE		
D ₆₀	26.9	
D ₃₀		
D ₁₀	0.989	
 COEFFICIENTS		
C _c	3.67	
C _u	27.2	

SIEVE number size	PERCENT FINER	
	●	
10	15.8	
40	3.7	
100	1.4	
200	1.1	


Sample information:
 ● Al Gorick, Rt. 11 Pit
 Gas Vent Material
 Gravel Some Sand,

Remarks:
 Sampled on 3/27/98

Lab No. 98080

APPENDIX E
BARRIER PROTECTION MATERIAL QUALIFICATION
AND IN-PLACE TESTING

MOISTURE-DENSITY RELATIONSHIP TEST




Test specification: ASTM D 698-78 Method D, Standard

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/4 in	% < No.200
	USCS	AASHTO						
	GM						18.3 %	33.3 %

TEST RESULTS	MATERIAL DESCRIPTION
Maximum dry density = 136.2 pcf Optimum moisture = 7.6 %	Barrier Protection Klepfer Pit
Project No.: 9734344 Project: Kirkwood Landfill Closure Location: Kirkwood, New York 0 - 5,000 cy Sample Date: April 1, 1998	Remarks: Tested using stone substitution. Lab No. 98081
MOISTURE-DENSITY RELATIONSHIP TEST MAXIM TECHNOLOGIES	Fig. No. 98081

PARTICLE SIZE DISTRIBUTION TEST REPORT



Test	% +3"	% GRAVEL	% SAND	% SILT	% CLAY	USCS	LL	PI
● 16	0.0	36.0	30.7	33.3		GM		

SIEVE Inches size	PERCENT FINER		
	●		
3	100.0		
2	95.1		
0.75	81.7		
0.25	67.5		
X GRAIN SIZE			
D ₆₀	3.39		
D ₃₀			
D ₁₀			
X COEFFICIENTS			
C _c			
C _u			

SIEVE number size	PERCENT FINER		
	●		
10	53.8		
40	39.8		
100	35.7		
200	33.3		

Sample information:
 ● 0 - 5,000 cy sample
 Barrier Protection
 Klepfer Pit


Remarks:
 Sampled on 3/27/98

Lab No. 98081

**MAXIM
TECHNOLOGIES**

Project No.: 9734344
 Project: Kirkwood Landfill Closure
 Date: April 1, 1998
 Data Sheet No. _____

MOISTURE-DENSITY RELATIONSHIP TEST




Test specification: ASTM D 698-78 Method D, Standard

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/4 in	% < No.200
	USCS	AASHTO						
	GM						13.8 %	34.2 %

TEST RESULTS	MATERIAL DESCRIPTION
Maximum dry density = 138.4 pcf Optimum moisture = 7.3 %	Barrier Protection Klepper Pit
Project No.: 9734344 Project: Kirkwood Landfill Closure Location: Kirkwood, New York 5,000 - 10,000 cy Sample Date: April 1, 1998	Remarks: Tested using stone substitution. Lab No. 98082
MOISTURE-DENSITY RELATIONSHIP TEST MAXIM TECHNOLOGIES	Fig. No. 98082

PARTICLE SIZE DISTRIBUTION TEST REPORT



FIELD IN-PLACE DENSITY TEST REPORT

Project: Kirkwood Landfill Closure

Client: Gorick Construction

Report: 970864

Contractor: Gorick Construction

Date: 8-14-97

Weather:

Job No: 9734344

Test No.	Depth or Elev.	In-place Density (pcf)	In-place Moisture	Maximum Density (pcf)	Comp. (%)	Proctor Code	Spec. Comp. (%)	Location and Comments
1	2nd lift	129.7	6.7	135.4	95.7	97400	90	Acre 1, 12' North x 25' East of 508
2	2nd lift	124.1	5.8	135.4	91.6	97400	90	Acre 1, 25' South x 8' West of 404
3	2nd lift	122.9	6.1	135.4	90.7	97400	90	Acre 1, 12' North x 25' West of 506
4	2nd lift	122.0	6.7	135.4	90.1	97400	90	Acre 1, 28' South x 6' West of 403
5	2nd lift	127.2	6.2	135.4	93.9	97400	90	Acre 1, 18' West of 505
6	2nd lift	122.4	6.6	135.4	90.4	97400	90	Acre 1, 78' West of 505
7	2nd lift	124.8	7.0	135.4	92.1	97400	90	Acre 1, 40' West x 10' North of 403
8	2nd lift	125.4	7.0	135.4	92.6	97400	90	Acre 1, 50' North x 15' West of 404
9	2nd lift	124.9	6.4	135.4	92.2	97400	90	Acre 1, 30' West of 404
10	1st lift	126.6	8.5	135.4	93.5	97400	90	Acre 7, 12' West of 308
11	1st lift	127.9	6.2	135.4	94.4	97400	90	Acre 7, 25' West of 307
12	1st lift	127.4	6.3	135.4	94.0	97400	90	Acre 7, 25' West of 306
13	1st lift	127.3	6.1	135.4	94.0	97400	90	Acre 7, 30' West of 305
14	1st lift	126.2	6.2	135.4	93.2	97400	90	Acre 7, 18' East x 25' South of 305
15	1st lift	125.8	7.2	135.4	92.9	97400	90	Acre 7, 30' South of 304
16	1st lift	131.7	6.7	135.4	97.2	97400	90	Acre 7, 10' South of 303
17	1st lift	129.0	5.6	135.4	95.3	97400	90	Acre 7, 40' South of 302
18	1st lift	130.9	5.3	135.4	96.6	97400	90	Acre 7, 20' South of 301
19	Barrier	124.9	7.4	135.4	92.2	97400	90	Acre 4, 20' West x 10' South of 517
20	Barrier	129.3	6.7	135.4	95.5	97400	90	Acre 4, 5' North of 418
Proctor Code	Maximum Density	Optimum Moisture	Proctor Type	Material Type and Source				
97400	135.4	8.6	Modified	Silt/Clay some Sand & Gravel				

REMARKS:

Technician: D. McGrady

Respectfully submitted,
EMPIRE SOILS INVESTIGATIONS, INC.

Time on Site: 1:45-4:15

T. Hamilton

Thomas A. Hamilton

REPORT OF IN-PLACE DENSITY

CLIENT: GORICK CONSTRUCTION
 Jon Van Deusen
 27 Track Drive
 Binghamton, NY 13904

PAGE 1 OF 3

PROJECT NO.: 9734344
 REPORT NO.: 001237
 DATE OF SERVICE: 5/03/2000
 AUTHORIZATION: Client
 REPORT DATE: 5/16/2000

PROJECT: Kirkwood Landfill Closure

SERVICES: Perform in-place density and moisture content tests to determine the degree of field compaction.

PROJECT DATA

CONTRACTOR: GORICK CONSTRUCTION
 METHOD OF TEST:
 DENSITY: ASTM D2922
 MOISTURE: ASTM D3017
 SPECIFICATION:
 DENSITY: 90% Compaction
 MOISTURE:

GAUGE: Troxler, 3411-B
 GAUGE SERIAL NO.: 12455
 STANDARD COUNTS
 MOISTURE - CURRENT: 610 PREVIOUS:
 DENSITY - CURRENT: 2785 PREVIOUS:
 TEST MODE: Direct Transmission
 PROBE DEPTH (in.): 6

TEST OF	MATERIALS	MOISTURE/DENSITY RELATIONS		REFERENCE
		OPTIMUM	MAXIMUM	REPORT NO
		MOISTURE %	DENSITY pcf	
Top Compaction		7.6	136.2	

REPORT OF TESTS

TEST NO	LOCATION	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (Pcf)	DENSITY (% max)
				WET	DRY		
1.	30' N of Sta. 637, Acre 8	8.5	7.6	137.6	126.8	136.2	93.1
2.	40' S of Sta. 636, Acre 8	7.5	7.6	134.5	125.1	136.2	91.9
3.	3' S of Sta. #633A Acre 9	7.9	7.6	145.3	134.7	136.2	98.9
4.	8' N of Sta. #632 Acre 9	8.6	7.6	141.7	130.5	136.2	95.8
5.	30' N of Sta. 302 Acre 10	7.5	7.6	136.6	127.1	136.2	93.3

Report Of Tests Continued On Page 2



GORICK CONSTRUCTION
PROJECT NO. 9734344
DATE OF SERVICE: 5/03/2000

REPORT NO. 001237
PAGE 2 OF 3

REPORT OF TESTS (Continued)

TEST NO	LOCATION	FIELD	OPTIMUM	FIELD DENSITY		MAXIMUM	DENSITY
		MOISTURE (%)	MOISTURE (%)	(pcf) WET	DRY	DENSITY (Pcf)	
6.	4' S of Sta. #626 Acre 10	7.2	7.6	141.0	131.5	136.2	96.5
7.	40' N of Sta. #323 Acre #11	7.1	7.6	139.2	130.0	136.2	95.4
8.	5' S of Sta. #648 Acre 11	9.8	7.6	136.9	124.7	136.2	91.6
9.	3' S of Sta. #646A Acre 12	8.5	7.6	142.7	131.5	136.2	96.5
10.	20' S of Sta. #645 Acre 12	7.9	7.6	141.6	131.2	136.2	96.3
11.	60' N of Sta. #674 Acre 13	7.1	7.6	144.7	135.1	136.2	99.2
12.	30' N of Sta. #674 Acre 13	7.5	7.6	132.2	123.0	136.2	90.3
13.	45' S of Sta. #637 Acre 14	8.1	7.6	136.6	126.4	136.2	92.8
14.	30' S of Sta. #638 Acre 14	7.2	7.6	134.1	125.1	136.2	91.9
15.	25' S of Sta. #700A Acre 15	7.5	7.6	138.7	129.0	136.2	94.7
16.	25' S of Sta. #709 Acre 15	8.1	7.6	134.0	124.0	136.2	91.0
17.	32' N of Sta. #335 Acre 16	7.5	7.6	136.1	126.6	136.2	93.0
18.	15' S of Sta. #672A Acre 16	6.8	7.6	138.6	129.8	136.2	95.3
19.	20' S of Sta. #669 Acre 17	7.5	7.6	132.2	123.0	136.2	90.3

Report Of Tests Continued On Page 3



GORICK CONSTRUCTION
PROJECT NO. 9734344
DATE OF SERVICE: 5/03/2000

REPORT NO. 001237
PAGE 3 OF 3

REPORT OF TESTS (Continued)

TEST NO	LOCATION	FIELD	OPTIMUM	FIELD DENSITY		MAXIMUM	DENSITY
		MOISTURE (%)	MOISTURE (%)	(pcf) WET	DRY	DENSITY (Pcf)	(% max)
20.	40' S of Sta. #670A Acre 17	8.3	7.6	134.3	124.0	136.2	91.0
21.	25' N of Sta. 701A Acre 18	7.9	7.6	132.4	122.7	136.2	90.1
22.	30' W of Sta. #721 Acre 18	8.0	7.6	138.9	128.6	136.2	94.4

Test results on this report meet project specifications as noted on page 1.

Technician: Randy Truex
Engineering Technician

Report Distribution:
(1) GORICK CONSTRUCTION

MAXIM TECHNOLOGIES INC.


Jeffrey Truax
Const. Services Manager

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.

APPENDIX F
LOW PERMEABILITY BARRIER MATERIAL QUALIFICATION
AND IN-PLACE TESTING

Low Perm Stockpile

1. TEST PAD PERMEABILITY
2. ATTERBERG LIMITS
3. MOISTURE - DENSITY RELATIONSHIP
4. GRADATION
5. REMOLDED PERMS

Low Perm STOCKPILE

TEST PAD



S.M.T. Job No. 7286

• TELEPHONES •
(518) 732-7205 CASTLETON OFFICE
(807) 722-1582 BINGHAMTON

Test Date 16 April 1997

FIELD COMPACTION SUMMARY

Job Name and Location Kirkwood Landfill Closure
Architect or Engineer _____
Contractor Gorick Construction

Method of Field Density Measurement Sand Cone Method Nuclear Method
_____ _____ DATUM _____

TEST NO.	DATE	LOCATION	LIFT NO. OR ELEV.	MTL. MARK	MAXIMUM LAB DRY DENSITY	WATER CONTENT	IN-PLACE DRY DENSITY	PERCENT COMPACTION	COMMENTS
1.	4/16	Shelby 1/E	@grade	8"	134/138	6.6%	138.38	100/100%	
2.	"	Shelby 2/C	"	"	" "	8.7%	130.35	97/94%	
3.	"	Shelby /W	"	"	" "	8.9%	132.8	99/96%	
4.	"	Shelby 3/	"	"	" "	9.2%	132.2	99/96%	
		Test pad for glacial till.							
									Nuclear densities by Mike Newcomb
									<i>James R. Bender</i>
									James R. Bender
									Branch Manager
									Binghamton, NY

NOTES: Densities shown: lbs. per cubic foot
Water Content: Percent of dry weight

Percent Compaction: Based on maximum dry density obtained on a sample indicated by material mark or estimated.



SOIL & MATERIAL TESTING, INC.

57 SOUTH MAIN STREET • CASTLETON, N.Y. 12033

Office
Castleton

Telephone
(518) 732-7205
Fax (518) 732-4516

Office
Binghamton
Kingston
Pittsfield

Telephone
(607) 722-1582
(914) 336-4471
(413) 499-5338

HYDRAULIC CONDUCTIVITY TEST RESULTS

PROJECT NAME: KIRKWOOD LANDFILL CLOSURE
Kirkwood, Broome County, New York

CLIENT: Gorlick Construction Co.
27 Track Drive
Binghamton, New York 13904

SMT PROJECT No.: 7286

SAMPLE DESCRIPTION: Test Pad; Shelby Tube #1 (East).
Undisturbed Shelby Tube Specimen

DATE SAMPLED: 4/16/97
DATE REPORTED: 5/1/97

DATE TESTED: 4/18/97

TEST STANDARD: ASTM D 5084
TEST BY: TMK

TEST DESCRIPTION: Falling Head/
Rising tall Flexible Walled Permeability

RESULTS:

Initial Specimen Properties

Length = 12.33 cm
Diameter = 7.30 cm
Moisture Content = 8.8 %
Dry Density = 133.3 pcf

Test Conditions

Back Pressure = 65.0 psi
Cell Pressure = 70.0 psi
Hydraulic Gradient = 10
Permeant Liquid: Tap Water

Remarks:

Hydraulic Conductivity: $k_{70} = 4.6 \times 10^{-8}$ cm/sec

Soil & Material Testing, Inc.

Thomas M. Kenney



SOIL & MATERIAL TESTING, INC.

57 SOUTH MAIN STREET • CASTLETON, N.Y. 12033

Office
Castleton
Telephone
(518) 732-7205
Fax (518) 732-4516

Office
Binghamton
Kingsston
Pittsfield
Telephone
(607) 722-1582
(914) 336-4471
(413) 499-5338

HYDRAULIC CONDUCTIVITY TEST RESULTS

PROJECT NAME: *KIRKWOOD LANDFILL CLOSURE
Kirkwood, Broome County, New York*

CLIENT: *Gorick Construction Co.
27 Track Drive
Binghamton, New York 13904*

SMT PROJECT No.: 7286

SAMPLE DESCRIPTION: *Test Pad; Shelby Tube #2 (center).
Undisturbed Shelby Tube Specimen*

DATE SAMPLED: 4/18/97
DATE REPORTED 5/1/97

DATE TESTED: 4/18/97

TEST STANDARD: ASTM D 5084
TEST BY: TMK

TEST DESCRIPTION: *Falling Head/
Rising tail Flexible Walled Permeability*

RESULTS:

<u>Initial Specimen Properties</u>		<u>Test Conditions</u>	
Length =	10.76 cm	Back Pressure =	65.0 psi
Diameter =	7.28 cm	Cell Pressure =	70.0 psi
Moisture Content =	0.1 %	Hydraulic Gradient =	20
Dry Density =	133.1 pcf	Permeant Liquid:	<i>Tap Water</i>

Remarks:

Hydraulic Conductivity: $k_{20} = 3.7 \times 10^{-8}$ cm/sec

Soil & Material Testing, Inc.

Thomas M. Kenney



SOIL & MATERIAL TESTING, INC.

57 SOUTH MAIN STREET • CASTLETON, N.Y. 12033

Office
Castleton

Telephone
(518) 732-7205
FAX (518) 732-4516

Office
Binghamton
Kingston
Pittsfield

Telephone
(607) 722-1582
(914) 336-4471
(413) 499-5338

HYDRAULIC CONDUCTIVITY TEST RESULTS

PROJECT NAME: *KIRKWOOD LANDFILL CLOSURE*
Kirkwood, Broome County, New York

CLIENT: Gorick Construction Co.
27 Track Drive
Binghamton, New York 13904

SMT PROJECT No.: 7286

SAMPLE DESCRIPTION: *Test Pad; Shelby Tube #3 (West).*
Undisturbed Shelby Tube Specimen

DATE SAMPLED: 4/16/97
DATE REPORTED 5/1/97

DATE TESTED: 4/18/97

TEST STANDARD: ASTM D 5084
TEST BY: TMK

TEST DESCRIPTION: Falling Head/
Rising tail Flexible Walled Permeability

RESULTS:

Initial Specimen Properties

Length = 9.75 cm
 Diameter = 7.12 cm
 Moisture Content = 9.7 %
 Dry Density = 132.0 pcf


Test Conditions

Back Pressure = 65.0 psi
 Cell Pressure = 70.0 psi
 Hydraulic Gradient = 30
 Permeant Liquid: Tap Water

Remarks:

Hydraulic Conductivity: $k_{10} = 4.3 \times 10^{-8}$ cm/sec


Soil & Material Testing, Inc.


 Thomas M. Kenney

Low Perm STOCKPILE

ATTERBERG LIMITS

LIQUID AND PLASTIC LIMITS TEST REPORT



Location + Description	LL	PL	PI	-200	ASTM D 2487-90
● Low Perm Soil 5,000 cy sample	30	19	11		
▲ Low Perm Soil 10,000 cy sample	29	18	11		
■ Low Perm Soil 15,000 cy sample	27	17	10		
◆ Low Perm Soil 20,000 cy sample	27	17	10		

Project No.: 9734344
 Project: Kirkwood Land Fill Closure


 Client: Gorick Construction
 Location: Kirkwood, New York

 Date: Aug. 11, 1999

Remarks:

Fig. No. 99478

LIQUID AND PLASTIC LIMITS TEST REPORT



Location + Description	LL	PL	PI	-200	ASTM D 2487-90
● 15,000 - 16,000 cy Lab No. 98078	29	19	10		
▲ 17,000 - 18,000 cy Lab No. 98076	27	18	9		
■ 20,000 - 21,000 cy Lab No. 98079	28	19	9		
◆ 22,000 - 23,000 cy Lab No. 98077	27	18	9		


Project No.: 9734344
 Project: Kirkwood Landfill Closure
 Client: Gorick Construction
 Location: Kirkwood, New York
 Date: April 1, 1998

Remarks:
 Low Permeability Soil
 Klepfer Pit

LIQUID AND PLASTIC LIMITS TEST REPORT
MAXIM TECHNOLOGIES

Fig. No. _____

LIQUID AND PLASTIC LIMITS TEST REPORT



Location + Description	LL	PL	PI	-200	ASTM D 2487-90
● 23,000 - 24,000 cy Lab No. 98159	25	17	8		
▲ 24,000 - 25,000 cy Lab No. 98160	27	17	10		
■ 25,000 - 26,000 cy Lab No. 98161	25	18	7		
◆ 26,000 - 27,000 cy Lab No. 98162	27	17	10		
X 27,000 - 28,000 cy Lab No. 98163	25	17	8		

Project No.: 9734344
 Project: Kirkwood Landfill Closure
 Client: Gorick Construction
 Location: Kirkwood, New York
 Date: May 15, 1998


Remarks:
 Low Permeability Soil
 Klepfer Pit

LIQUID AND PLASTIC LIMITS TEST REPORT

MAXIM TECHNOLOGIES

Fig. No. _____

LIQUID AND PLASTIC LIMITS TEST REPORT



Location + Description	LL	PL	PI	-200	ASTM D 2487-90
● 28,000 - 29,000 cy Lab No. 98164	28	17	11		
▲ 29,000 - 30,000 cy Lab No. 98165	27	17	10		
■ 30,000 - 31,000 cy Lab No. 98166	29	18	11		
◆ 31,000 - 32,000 cy Lab No. 98167	27	17	10		
X 32,000 - 33,000 cy Lab No. 98168	28	19	9		

Project No.: 9734344
 Project: Kirkwood Landfill Closure
 Client: Gorick Construction
 Location: Kirkwood, New York

Date: May 15, 1998


Remarks:
 Low Permeability Soil
 Klepfer Pit

LIQUID AND PLASTIC LIMITS TEST REPORT

MAXIM TECHNOLOGIES

Fig. No. _____

LIQUID AND PLASTIC LIMITS TEST REPORT



Location + Description	LL	PL	PI	-200	ASTM D 2487-90
● 33,000 - 34,000 cy Lab No. 98169	29	19	10		
▲ 34,000 - 35,000 cy Lab No. 98170	28	18	10		
■ 35,000 - 36,000 cy Lab No. 98171	29	20	9		
◆ 36,000 - 37,000 cy Lab No. 98172	28	19	9		
✕ 37,000 - 38,000 cy Lab No. 98173	29	19	10		

Project No.: 9734344
 Project: Kirkwood Landfill Closure
 Client: Gorick Construction
 Location: Kirkwood, New York
 Date: May 15, 1998

Remarks:
 Low Permeability Soil
 Klepfer Pit

LIQUID AND PLASTIC LIMITS TEST REPORT
MAXIM TECHNOLOGIES

Fig. No. _____

Low Pile STOCKPILE

MOISTURE - DENSITY RELATIONSHIP



S.M.T. Job No. 7286

Test Date 6 November 1996

• TELEPHONES •
(518) 732-7205 CASTLETON OFFICE
(607) 722-1582 BINGHAMTON

LABORATORY COMPACTION REPORT

Job Name and Location Kirkwood Landfill Closure

Architect or Engineer _____

Contractor Gorick Construction

A. Description of Soil: Glacial Till

Material Mark _____ Unified Classification _____ AASHO Classification _____


Source of Material Klepher's Pit

Natural Water Content NT % Natural Dry Density NT PCF Specific Gravity NT

Liquid Limit 28 % Plastic Limit 20 % Plasticity Index 8

B. Test Procedure Used: ASTM D 1557 Method C

C. Test Results: Maximum Dry Density 134.54 PCF Optimum Water Content 7.6 %



James R. Bender
James R. Bender
Branch Manager



S.M.T. Job No. 7286

Test Date 30 March 1997

• TELEPHONES •
(518) 732-7205 CASTLETON OFFICE
(607) 722-1582 BINGHAMTON

LABORATORY COMPACTION REPORT

Job Name and Location Kirkwood Landfill Closure

Architect or Engineer _____

Contractor Gorcik Construction, Binghamton, NY

A. Description of Soil: Glacial Till

Material Mark _____ Unified Classification _____ AASHO Classification _____


Source of Material Klephfer's Pit

Natural Water Content NT % Natural Dry Density NT PCF Specific Gravity NT

Liquid Limit NT % Plastic Limit NT % Plasticity Index NT


B. Test Procedure Used: ASTM D-1557 Method C with oversize correction per ASTM D-4718

C. Test Results: Maximum Dry Density 138.0 PCF Optimum Water Content 7.9 %



James R. Bender
James R. Bender
Branch Manager

MOISTURE-DENSITY RELATIONSHIP TEST




Test specification: ASTM D 1557-78 Method D, Modified

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/4 in	% < No.200
	USCS	AASHTO						
	SM						12.8 %	45.5 %

TEST RESULTS	MATERIAL DESCRIPTION
Maximum dry density = 135.4 pcf Optimum moisture = 8.6 %	10,000 - 15,000 cy Silt or Clay Some Snd&Gr
Project No.: 6103700670 Project: Kirkwood C. & D. Landfill Closure Location: Imported Cover Material Kirkwood, New York Date: August 5, 1997	Remarks: Sampled by Maxim July 28, 1997 Lab No. 97400
MOISTURE-DENSITY RELATIONSHIP TEST MAXIM TECHNOLOGIES	
	Fig. No. 97400

MOISTURE-DENSITY RELATIONSHIP TEST




Test specification: ASTM D 698-78 Method D, Standard

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/4 in	% < No.200
	USCS	AASHTO						
	GC				27	9	9.5 %	46.7 %

TEST RESULTS	MATERIAL DESCRIPTION
Maximum dry density = 132.2 pcf Optimum moisture = 9.2 %	Low Perm Soil
Project No.: 9734344 Project: Kirkwood Landfill Closure Location: Kirkwood, New York 15,000 - 20,000 cy Sample Date: April 1, 1998	Remarks: Tested using stone substitution. Lab No. 98078
MOISTURE-DENSITY RELATIONSHIP TEST MAXIM TECHNOLOGIES	Fig. No. 98078

MOISTURE-DENSITY RELATIONSHIP TEST




Test specification: ASTM D 698-78 Method D, Standard

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/4 in	% < No.200
	USCS	AASHTO						
	SC				27	9	5.9 %	48.3 %

TEST RESULTS	MATERIAL DESCRIPTION
Maximum dry density = 132.9 pcf Optimum moisture = 9.6 %	Low Perm Soil
Project No.: 9734344 Project: Kirkwood Landfill Closure Location: Kirkwood, New York 20,000 - 25,000 cy Sample Date: April 1, 1998	Remarks: Tested using stone substitution. Lab No. 98079
MOISTURE-DENSITY RELATIONSHIP TEST MAXIM TECHNOLOGIES	Fig. No. 98079

MOISTURE-DENSITY RELATIONSHIP TEST




Test specification: ASTM D 698-78 Method D, Standard

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/4 in	% < No.200
	USCS	AASHTO						
	CL				26	8	6.4 %	50.4 %

TEST RESULTS	MATERIAL DESCRIPTION
Maximum dry density = 129.0 pcf Optimum moisture = 10.2 %	25,000-30,000 cy Low Perm Soil
Project No.: 9734344 Project: Kirkwood C. & D. Landfill Closure Location: Kirkwood, New York South End of Stockpile Date: May 11, 1998	Remarks: Tested using stone substitution. Lab No. 98177
MOISTURE-DENSITY RELATIONSHIP TEST MAXIM TECHNOLOGIES	Fig. No. 98177

MOISTURE-DENSITY RELATIONSHIP TEST




Test specification: ASTM D 698-78 Method D, Standard

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/4 in	% < No.200
	USCS	AASHTO						
	GC				26	8	11.2 %	45.0 %

TEST RESULTS	MATERIAL DESCRIPTION
Maximum dry density = 127.4 pcf Optimum moisture = 9.5 %	30.000 - 35.000 cy Low Perm Soil
Project No.: 9734344 Project: Kirkwood C. & D. Landfill Closure Location: Kirkwood, New York Middle of Stockpile Date: May 11, 1998	Remarks: Tested using stone substitution. Lab No. 98178
MOISTURE-DENSITY RELATIONSHIP TEST MAXIM TECHNOLOGIES	Fig. No. 98178

MOISTURE-DENSITY RELATIONSHIP TEST




Test specification: ASTM D 698-78 Method D, Standard

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/4 in	% < No.200
	USCS	AASHTO						
	GC				26	8	10.2 %	49.4 %

TEST RESULTS	MATERIAL DESCRIPTION
Maximum dry density = 127.8 pcf Optimum moisture = 10.2 %	35,000-40,000 cy Low Perm Soil
Project No.: 9734344 Project: Kirkwood C. & D. Landfill Closure Location: Kirkwood, New York North End of Stockpile Date: May 12, 1998	Remarks: Tested using stone substitution. Lab No. 98179
MOISTURE-DENSITY RELATIONSHIP TEST MAXIM TECHNOLOGIES	Fig. No. 98179

MOISTURE-DENSITY RELATIONSHIP TEST




Test specification: ASTM D 698-78 Method C, Standard

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/4 in	% < No.200
	USCS	AASHTO						
	CL				30	19	4.3 %	52.9 %

TEST RESULTS	MATERIAL DESCRIPTION
Maximum dry density = 126.1 pcf Optimum moisture = 10.8 %	Low Perm Soil
Project No.: 9734344 Project: Kirkwood Landfill Closure Location: Kirkwood, New York Date: August 5, 1999	Remarks: Sampled by Maxim on 7/31/99. 5,000 cy sample
MOISTURE-DENSITY RELATIONSHIP TEST MAXIM TECHNOLOGIES	Fig. No. 99478

MOISTURE-DENSITY RELATIONSHIP TEST




Test specification: ASTM D 698-78 Method C, Standard

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/4 in	% < No.200
	USCS	AASHTO						
	CL				29	11	4.8 %	52.4 %

TEST RESULTS	MATERIAL DESCRIPTION
Maximum dry density = 125.9 pcf Optimum moisture = 10.5 %	Low Perm Soil
Project No.: 9734344 Project: Kirkwood Landfill Closure Location: Kirkwood, New York Date: August 5, 1999	Remarks: Sampled by Maxim on 7/31/99. 10,000 cy sample
MOISTURE-DENSITY RELATIONSHIP TEST MAXIM TECHNOLOGIES	Fig. No. 99479

MOISTURE-DENSITY RELATIONSHIP TEST




Test specification: ASTM D 698-78 Method D, Standard

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/4 in	% < No.200
	USCS	AASHTO						
	GC				27	10	12.6 %	42.4 %

TEST RESULTS	MATERIAL DESCRIPTION
Maximum dry density = 131.0 pcf Optimum moisture = 8.9 %	Low Perm Soil
Project No.: 9734344 Project: Kirkwood Landfill Closure Location: Kirkwood, New York Date: August 5, 1999	Remarks: Sampled by Maxim on 7/31/99. 15,000 cy sample
MOISTURE-DENSITY RELATIONSHIP TEST MAXIM TECHNOLOGIES	Fig. No. 99480

MOISTURE-DENSITY RELATIONSHIP TEST



Test specification: ASTM D 698-78 Method D, Standard

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/4 in	% < No.200
	USCS	AASHTO						
	GC				27	10	11.9 %	43 %

TEST RESULTS	MATERIAL DESCRIPTION
Maximum dry density = 130.8 pcf Optimum moisture = 8.5 %	Low Perm Soil
Project No.: 9734344 Project: Kirkwood Landfill Closure Location: Kirkwood, New York Date: August 5, 1999	Remarks: Sampled by Maxim on 7/31/99. 20,000 cy sample
MOISTURE-DENSITY RELATIONSHIP TEST MAXIM TECHNOLOGIES	Fig. No. 99481

LOW PERM STOCKPILE

GRADATION



SOIL & MATERIAL TESTING, INC.

532 FRONT STREET • BINGHAMTON, NY 13905-1536

Office
Binghamton
Castleton
Kingston

Telephone
(607) 722-1582
(518) 732-7205
(914) 366-4471

6 November 1996

SMT#: 7286

Gorick Construction
27 Track Drive
Binghamton, NY 13904

REFERENCE: Kirkwood Landfill Closure

Sirs:

Listed below are the results of a washed gradation done on the above referenced project. Material source—Klepher Pit, Track Drive, Binghamton, NY.

SIEVE SIZE	% PASSING
3"	100%
1½"	93.5%
¾"	77.7%
⅜"	67.2%
No.4	60.9%
No.8	54.6%
No.16	49.8%
No.30	49.1%
No.50	44.5%
No.100	43.6%
No.200	41.1%

Material tested as per ASTM D-422.


If there are any questions regarding this report, or any other matter, please do not hesitate to contact us.

Sincerely yours,

SOIL & MATERIAL TESTING INC.

James R. Bender
James R. Bender
Branch Manager

PARTICLE SIZE DISTRIBUTION TEST REPORT



Test	% +3"	% GRAVEL	% SAND	% SILT	% CLAY	USCS	LL	PI
● 11	0.0	25.7	26.4	47.9		SC	29	10

SIEVE Inches size	PERCENT FINER		
	●		
2	100.0		
0.75	91.6		
0.25	78.0		
X	GRAIN SIZE		
D ₆₀	1.22		
D ₃₀			
D ₁₀			
X	COEFFICIENTS		
C _c			
C _u			

SIEVE number size	PERCENT FINER		
	●		
10	64.4		
40	53.5		
100	50.0		
200	47.9		

Sample information:
 ● 15,000 - 17,500 cy
 Low Perm Soil
 Klepfer Pit


Remarks:
 Sampled on 3/27/98

Lab No. 98076

**MAXIM
TECHNOLOGIES**

Project No.: 9734344
 Project: Kirkwood Landfill Closure
 Date: April 1, 1998 Data Sheet No. —

PARTICLE SIZE DISTRIBUTION TEST REPORT



Test	% +3"	% GRAVEL	% SAND	% SILT	% CLAY	USCS	LL	PI
● 13	0.0	27.2	26.1	46.7		GC	27	9

SIEVE inches size	PERCENT FINER		
	●		
2	100.0		
0.75	90.5		
0.25	76.6		
GRAIN SIZE			
D ₆₀	1.50		
D ₃₀			
D ₁₀			
COEFFICIENTS			
C _c			
C _u			

SIEVE number size	PERCENT FINER		
	●		
10	62.7		
40	52.0		
100	48.7		
200	46.7		

Sample information:
 ● 17,500 - 20,000 cy
 Low Perm Soil
 Klepfer Pit


Remarks:
 Sampled on 3/27/98

Lab No. 98078

**MAXIM
TECHNOLOGIES**

Project No.: 9734344
 Project: Kirkwood Landfill Closure
 Date: April 1, 1998
 Data Sheet No. _____

PARTICLE SIZE DISTRIBUTION TEST REPORT



Test	% +3"	% GRAVEL	% SAND	% SILT	% CLAY	USCS	LL	PI
● 12	0.0	23.1	30.5	46.4		SC	28	9

SIEVE Inches size	PERCENT FINER		
2	●	100.0	
0.75		93.7	
0.25		81.9	
GRAIN SIZE			
D ₆₀		1.80	
D ₃₀			
D ₁₀			
COEFFICIENTS			
C _c			
C _u			

SIEVE number size	PERCENT FINER		
10	●	61.4	
40		50.8	
100		48.0	
200		46.4	


Sample information:
 ● 20,000 - 22,500 cy
 Low Perm Soil
 Klepfer Pit

Remarks:
 Sampled on 3/27/98
 Lab No. 98077

**MAXIM
TECHNOLOGIES**

Project No.: 9734344
 Project: Kirkwood Landfill Closure
 Date: April 1, 1998
 Data Sheet No. —

PARTICLE SIZE DISTRIBUTION TEST REPORT



Test	% +3"	% GRAVEL	% SAND	% SILT	% CLAY	USCS	LL	PI
● 13	0.0	24.8	28.8	46.4		SC	26	8

SIEVE Inches size	PERCENT FINER		
	●		
2	100.0		
0.75	86.6		
0.25	78.1		
GRAIN SIZE			
D ₆₀	1.20		
D ₃₀			
D ₁₀			
COEFFICIENTS			
C _c			
C _u			

SIEVE number size	PERCENT FINER		
	●		
10	65.1		
40	52.8		
100	48.8		
200	46.5		

Sample information:
 ● 25,000-27,500 cy
 Low Perm Soil


Remarks:
 S. End of Stockpile

Lab No. 98174

**MAXIM
TECHNOLOGIES**

Project No.: 9734344
 Project: Kirkwood Landfill Closure
 Date: May 15, 1998
 Data Sheet No. _____

PARTICLE SIZE DISTRIBUTION TEST REPORT



Test	% +3"	% GRAVEL	% SAND	% SILT	% CLAY	USCS	LL	PI
● 14	0.0	22.1	27.5	50.4		CL	26	8

SIEVE Inches size	PERCENT FINER		
	●		
2	100.0		
0.75	93.6		
0.25	81.6		
X	GRAIN SIZE		
D ₆₀	0.851		
D ₃₀			
D ₁₀			
X	COEFFICIENTS		
C _c			
C _u			

SIEVE number size	PERCENT FINER		
	●		
10	67.4		
40	56.0		
100	52.6		
200	50.4		

Sample information:
 ● 27,500-30,000 cy
 Low Perm Soil

Remarks:
 S. End of Stockpile


Lab No. 98177

**MAXIM
TECHNOLOGIES**


Project No.: 9734344
 Project: Kirkwood Landfill Closure
 Date: May 15, 1998

Data Sheet No. —

PARTICLE SIZE DISTRIBUTION TEST REPORT



PARTICLE SIZE DISTRIBUTION TEST REPORT



Test	% +3"	% GRAVEL	% SAND	% SILT	% CLAY	USCS	LL	PI
2	0.0	20.0	27.6	52.4		CL	29	11

SIEVE inches size	PERCENT FINER		
	●		
2	100.0		
0.75	95.2		
0.25	83.5		
GRAIN SIZE			
D ₆₀	0.562		
D ₃₀			
D ₁₀			
COEFFICIENTS			
C _c			
C _u			

SIEVE number size	PERCENT FINER		
	●		
10	70.5		
40	58.4		
100	54.6		
200	52.4		


Sample information:
 ● Stockpile
 Clay/silt some sand and gravel

Remarks:
 Sampled by Maxim on 7/31
 10,000 cy sample
 Lab No. 99479

**MAXIM
TECHNOLOGIES**

Project No.: 9734344
 Project: Kirkwood Landfill Closure
 Date: August 11, 1999
 Data Sheet No. _____

PARTICLE SIZE DISTRIBUTION TEST REPORT



Test	% +3"	% GRAVEL	% SAND	% SILT	% CLAY	USCS	LL	PI
3	0.0	29.4	28.2	42.4		GC	27	10

SIEVE Inches size	PERCENT FINER		
	●		
2	100.0		
0.75	87.4		
0.25	74.9		
X	GRAIN SIZE		
D ₆₀	2.34		
D ₃₀			
D ₁₀			
X	COEFFICIENTS		
C _c			
C _u			

SIEVE number size	PERCENT FINER		
	●		
10	57.8		
40	47.2		
100	44.3		
200	42.4		

Sample information:

- Stockpile Clay/silt some gravel and sand

Remarks:
 Sampled by Maxim on 7/31
 15,000 cy sample
 Lab No. 99480

**MAXIM
TECHNOLOGIES**

Project No.: 9734344
 Project: Kirkwood Landfill Closure
 Date: August 11, 1999
 Data Sheet No. —

LOW PERN STOCKPILE

REMOLDED PERNS



SOIL & MATERIAL TESTING, INC.

57 SOUTH MAIN STREET • CASTLETON, N.Y. 12033

Office
Castleton
Telephone
(518) 732-7205
Fax (518) 732-4516

Office
Binghamton
Kingston
Pittsfield
Telephone
(607) 722-1582
(914) 336-4471
(413) 399-5338

HYDRAULIC CONDUCTIVITY TEST RESULTS

PROJECT NAME: KIRKWOOD LANDFILL CLOSURE
Kirkwood, Broome County, New York

CLIENT: Gorlick Construction Co.
27 Track Drive
Binghamton, New York 13904

SMT PROJECT No.: 7286

SAMPLE DESCRIPTION: Glacial Till, Klepher Pit, Track Drive (96-394).
Remolded specimen **O-5000 CY**

DATE REMOLDED: 11/6/96
DATE REPORTED 11/19/96

DATE TESTED: 11/13/96

TEST STANDARD: ASTM D 5084
TEST BY: JO

TEST DESCRIPTION: Falling Head/
Rising tail Flexible Walled Permeability

RESULTS:

<u>Initial Specimen Properties</u>	<u>Test Conditions</u>
Length = 11.14 cm	Back Pressure = 60.0 psi
Diameter = 7.11 cm	Cell Pressure = 65.0 psi
Moisture Content = 11.7 %	Hydraulic Gradient = 10
Dry Density = 118.1 pcf	Permeant Liquid: Tap Water
% Compaction = 87.8 %	

Remarks: Only 3/4" minus material used in test.

Hydraulic Conductivity: $k_{20} = 1.2 \times 10^{-7}$ cm/sec

Soil & Material Testing, Inc.

Thomas M. Kenney



SOIL & MATERIAL TESTING, INC.

57 SOUTH MAIN STREET • CASTLETON, N.Y. 12033

Office
Castleton

Telephone
(518) 732-7205
Fax (518) 732-4516

Office
Binghamton
Kingston
Pittsfield

Telephone
(607) 722-1582
(914) 336-4471
(413) 499-5338

HYDRAULIC CONDUCTIVITY TEST RESULTS

PROJECT NAME: *KIRKWOOD LANDFILL CLOSURE*
Kirkwood, Broome County, New York

CLIENT: Gorick Construction Co.
27 Track Drive
Binghamton, New York 13904

SMT PROJECT No.: 7286

SAMPLE DESCRIPTION: *Klepher Pit, Glacial Till (97-117).*
Remolded specimen

5000-10000 CF

DATE REMOLDED: 4/04/97
DATE REPORTED 4/08/97

DATE TESTED: 4/04/97

TEST STANDARD: ASTM D 5084
TEST BY: TMK

TEST DESCRIPTION: Falling Head/
Rising tail Flexible Walled Permeability


RESULTS:

<u>Initial Specimen Properties</u>	<u>Test Conditions</u>
Length = 10.11 cm	Back Pressure = 65.0 psi
Diameter = 7.19 cm	Cell Pressure = 70.0 psi
Moisture Content = 10.2 %	Hydraulic Gradient = 10
Dry Density = 116.7 pcf	Permeant Liquid: <i>Tap Water</i>
% Compaction = 84.6 %	

Remarks: Only 3/4" minus material used in test.

Hydraulic Conductivity: $k_{20} = 2.7 \times 10^{-7}$ cm/sec

Soil & Material Testing, Inc.


Thomas M. Kenney


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 10.67
 Specimen Diameter (cm): 7.06
 Dry Unit Weight (pcf): 113.3
 Moisture Before Test (%): 8.6
 Moisture After Test (%): 8.7
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.5
 Perm. (cm/sec): 7.96×10^{-8}

SAMPLE DATA:

Sample Identification: Imported Cover Material, 10,000 - 15,000 cy sample.
 Visual Description: Silt & Clay, Some Sand, Gravel.
 Remarks:
 Maximum Dry Density (pcf): 135.4
 Optimum Moisture Content (%): 8.6
 ASTM(D1557)
 Percent Compaction: 83.7%
 Permeameter type: Flexible Wall
 Sample type: Remolded



Project: Kirkwood C. & D. Landfill Closure
 Location: Kirkwood, New York
 Date: 08/14/97

Project No.: 6103700670
 File No.: 97400
 Lab No.: 97400
 Tested by: AM
 Checked by: TH
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 11.68
 Specimen Diameter (cm): 10.35
 Dry Unit Weight (pcf): 113.5
 Moisture Before Test (%): 11.3
 Moisture After Test (%): 13.7
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.6
 Perm. (cm/sec): 8.93×10^{-8}

SAMPLE DATA:

Sample Identification: Low Permeability Soil, 15,000 - 20,000 cy sample.
 Visual Description: Clayey Sand with Gravel
 Remarks:
 Maximum Dry Density (pcf): 132.2
 Optimum Moisture Content (%): 9.2
 ASTM(D698)
 Percent Compaction: 85.9%
 Permeameter type: Flexible Wall
 Sample type: Remolded



Project: Kirkwood Landfill Closure
 Location: Klepfer Pit, Kirkwood, NY
 Date: 04/07/98

Project No.: 9734344
 File No.: 98078
 Lab No.: 98078

Tested by: AM
 Checked by: TH
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 11.81
 Specimen Diameter (cm): 10.19
 Dry Unit Weight (pcf): 122.2
 Moisture Before Test (%): 13.1
 Moisture After Test (%): 12.3
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.6
 Perm. (cm/sec): 2.94×10^{-8}

SAMPLE DATA:

Sample Identification: Low Permeability Soil, 20,000 - 25,000 cy. sample.
 Visual Description: Clayey Sand with Gravel
 Remarks:
 Maximum Dry Density (pcf): 132.9
 Optimum Moisture Content (%): 9.6
 ASTM(D698)
 Percent Compaction: 92.0%
 Permeameter type: Flexible Wall
 Sample type: Remolded



Project: Kirkwood Landfill Closure
 Location: Klepfer Pit, Kirkwood, NY
 Date: 04/21/98

Project No.: 9734344
 File No.: 98079R
 Lab No.: 98079R
 Tested by: AM
 Checked by: TH
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 11.96
 Specimen Diameter (cm): 9.60
 Dry Unit Weight (pcf): 125.8
 Moisture Before Test (%): 12.9
 Moisture After Test (%): 13.9
 Run Number: 1 ♦ 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.5
 Perm. (cm/sec): 1.34×10^{-7}

SAMPLE DATA:

Sample Identification: 25,000 - 30,000 cy,
 Low Perm Soil, South End of Stockpile
 Visual Description: Brown Silt/Clay with
 sand and gravel.
 Remarks:
 Maximum Dry Density (pcf): 129.0
 Optimum Moisture Content (%): 10.2
 ASTM(D698)
 Percent Compaction: 97.5%
 Permeameter type: Flexible Wall!
 Sample type: Remolded



Project: Kirkwood C.& D. Landfill Closure
 Location: Kirkwood, New York
 Date: 05149898

Project No.: 9734344
 File No.: 98177
 Lab No.: 98177
 Tested by: AM
 Checked by: TH
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 12.01
 Specimen Diameter (cm): 9.65
 Dry Unit Weight (pcf): 122.8
 Moisture Before Test (%): 12.8
 Moisture After Test (%): 13.6
 Run Number: 1 ♦ 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.6
 Perm. (cm/sec): 1.82×10^{-7}

SAMPLE DATA:

Sample Identification: 30,000 - 35,000 cy,
 Low Perm Soil, Middle of Stockpile
 Visual Description: Brown Silt/Clay with
 sand and gravel.
 Remarks:
 Maximum Dry Density (pcf): 127.4
 Optimum Moisture Content (%): 9.5
 ASTM(D698)
 Percent Compaction: 96.4%
 Permeameter type: Flexible Wall
 Sample type: Remolded



Project: Kirkwood C.& D. Landfill Closure
 Location: Kirkwood, New York
 Date: 05/14/98

Project No.: 9734344
 File No.: 98178
 Lab No.: 98178
 Tested by: AM
 Checked by: TH
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 11.81
 Specimen Diameter (cm): 9.86
 Dry Unit Weight (pcf): 120.5
 Moisture Before Test (%): 11.7
 Moisture After Test (%): 13.5
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.5
 Perm. (cm/sec): 1.97×10^{-7}

SAMPLE DATA:

Sample Identification: 35,000 - 40,000 cy,
 Low Perm Soil, North End of Stockpile
 Visual Description: Brown Silt/Clay with
 sand and gravel.
 Remarks:
 Maximum Dry Density (pcf): 127.8
 Optimum Moisture Content (%): 10.2
 ASTM(D698)
 Percent Compaction: 94.3%
 Permeameter type: Flexible Wall
 Sample type: Remolded



Project: Kirkwood C. & D. Landfill Closure
 Location: Kirkwood, New York
 Date: 05/14/98

Project No.: 9734344
 File No.: 98179
 Lab No.: 98179
 Tested by: AM
 Checked by: TH
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 11.81
 Specimen Diameter (cm): 10.16
 Dry Unit Weight (pcf): 113.2
 Moisture Before Test (%): 13.6
 Moisture After Test (%): 14.6
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.7
 Perm. (cm/sec): 4.67×10^{-8}

SAMPLE DATA:

Sample Identification: Low Perm Soil
 5,000 cy sample 1999
 Visual Description: Clay/silt some sand and gravel
 Remarks:
 Maximum Dry Density (pcf): 126.1
 Optimum Moisture Content (%): 10.8
 ASTM(D698)
 Percent Compaction: 89.8%
 Permeameter type: Flexible Wall
 Sample type: Remolded



Project: Kirkwood Landfill Closure
 Location: Kirkwood, New York
 Date: 08/09/99

Project No.: 9734344
 File No.: 99478
 Lab No.: 99478
 Tested by: AM
 Checked by: JT
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 11.81
 Specimen Diameter (cm): 10.16
 Dry Unit Weight (pcf): 111.5
 Moisture Before Test (%): 13.7
 Moisture After Test (%): 14.5
 Run Number: 1 ♦ 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.7
 Perm. (cm/sec): 6.08×10^{-8}

SAMPLE DATA:

Sample Identification: Low Perm Soil
 10,000 cy sample 1999
 Visual Description: Clay/silt some sand and gravel
 Remarks:
 Maximum Dry Density (pcf): 125.9
 Optimum Moisture Content (%): 10.5
 ASTM(D698)
 Percent Compaction: 88.6%
 Permeameter type: Flexible Wall
 Sample type: Remolded



Project: Kirkwood Landfill Closure
 Location: Kirkwood, New York
 Date: 08/09/99

Project No.: 9734344
 File No.: 99479
 Lab No.: 99479
 Tested by: AM
 Checked by: JT
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 11.81
 Specimen Diameter (cm): 10.16
 Dry Unit Weight (pcf): 116.1
 Moisture Before Test (%): 12.3
 Moisture After Test (%): 13.1
 Run Number: 1 ♦ 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.6
 Perm. (cm/sec): 7.06×10^{-8}

SAMPLE DATA:

Sample Identification: Low Perm Soil
 15,000 cy sample 1999
 Visual Description: Clay/silt some gravel and sand
 Remarks:
 Maximum Dry Density (pcf): 131.0
 Optimum Moisture Content (%): 8.9
 ASTM(D698)
 Percent Compaction: 88.6%
 Permeameter type: Flexible Wall
 Sample type: Remolded



Project: Kirkwood Landfill Closure
 Location: Kirkwood, New York
 Date: 08/09/99

Project No.: 9734344
 File No.: 99480
 Lab No.: 99480
 Tested by: AM
 Checked by: JT
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 11.81
 Specimen Diameter (cm): 10.16
 Dry Unit Weight (pcf): 117.8
 Moisture Before Test (%): 10.9
 Moisture After Test (%): 12.7
 Run Number: 1 ♦ 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.7
 Perm. (cm/sec): 9.68×10^{-8}

SAMPLE DATA:

Sample Identification: Low Perm Soil
 20,000 cy sample 1999
 Visual Description: Clay/silt some gravel
 and sand
 Remarks:
 Maximum Dry Density (pcf): 130.8
 Optimum Moisture Content (%): 8.5
 ASTM(D698)
 Percent Compaction: 90.0%
 Permeameter type: Flexible Wall
 Sample type: Remolded



Project: Kirkwood Landfill Closure
 Location: Kirkwood, New York
 Date: 08/10/99

Project No.: 9734344
 File No.: 99481
 Lab No.: 99481

Tested by: AM
 Checked by: JT
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES

Low Perm Soil

Acres 1, 2, 3, 4, 5, 6, 7

1ST + 2ND LIFT 1 PDS + PERMS


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 10.55
 Specimen Diameter (cm): 7.21
 Dry Unit Weight (pcf): 122.8
 Moisture Before Test (%): 9.0
 Moisture After Test (%): 12.2
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.8
 Perm. (cm/sec): 4.84×10^{-8}

SAMPLE DATA:

Sample Identification: Acre 1, 1st Lift, 25'W of 403
 Visual Description: Brown Silt, Sand, & gravel.
 Remarks: 130.2 pcf @ 6.6% Nuclear
 Maximum Dry Density (pcf): 134.8
 Optimum Moisture Content (%): 7.1 ASTM(D698)
 Percent Compaction: 91.1%
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood C.& D. Landfill Closure
 Location: Kirkwood, New York
 Date: 07/25/97

Project No.: 6103700670
 File No.: 97383
 Lab No.: 97383
 Tested by: AM
 Checked by: TH
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES



CONSTANT HEAD PERMEABILITY (FLEXIBLE WALL) DATA SHEET

PROJECT: Gorick/C & D Kirkwood Landfill JOB NUMBER: ET862

CLIENT: Gorick Construction Co., Inc. DATE: June 13, 1997

SAMPLE NO.: ST2 TAG NO.: 8622 LOCATION/SUPPLIER: Acre 2, first lift, 35' S of Stake #406

PERFORMED BY: M. Brown DATE PICKED UP: June 11, 1997 by R. Craig

INITIAL MOISTURE CONTENT (%): 9.9 DRY UNIT WEIGHT (PCF): 131.4 (In-place density)

INITIAL AREA (IN.²) 6.33 INITIAL LENGTH (IN.) 5.08 INITIAL DIAMETER (IN) 2.84

% OF MAX. DRY DENSITY: 98 MAX. DRY DENSITY (pcf): 134.5 OMC (%): 7.6

DIFFERENTIAL HEAD (PSI) 5.0 CONFINING PRESSURE (PSI) 53

TEST PRESSURE (PSI) 50 BACK PRESSURE (PSI) 45

FINAL AREA (IN.²) 6.33 FINAL LENGTH (IN.) 5.07

FINAL DIAMETER (IN.) 2.84 FINAL MOISTURE CONTENT (%) 12.1

PERMEABILITY (CM/SEC) 7.75×10^{-8} PERMEANT WATER % SATURATION 100


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 11.98
 Specimen Diameter (cm): 7.18
 Dry Unit Weight (pcf): 128.6
 Moisture Before Test (%): 9.9
 Moisture After Test (%): 11.1
 Run Number: 1 ♦ 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.6
 Perm. (cm/sec): 2.90×10^{-8}

SAMPLE DATA:

Sample Identification: Acre #3 First Lift
 Visual Description: Silt, Clay, Sand & Gr.
 Remarks:
 Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood C. & D. Landfill
 Location: Kirkwood, New York
 Date: 07/09/97

Project No.: 6103700670
 File No.: 97336
 Lab No.: 97336
 Tested by: AM
 Checked by: TH
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 9.99
 Specimen Diameter (cm): 7.22
 Dry Unit Weight (pcf): 128.0
 Moisture Before Test (%): 9.2
 Moisture After Test (%): 10.5
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.6
 Perm. (cm/sec): 3.64×10^{-8}

SAMPLE DATA:

Sample Identification: Acre 4, First Lift (12 inches)
 Visual Description: Silt, Clay, Sand, and Gravel.
 Remarks:
 Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood C. & D. Landfill
 Location: Kirkwood, New York
 Date: 07/13/97

Project No.: 6103700670
 File No.: 97348
 Lab No.: 97348
 Tested by: AM
 Checked by: TH
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 11.56
 Specimen Diameter (cm): 7.20
 Dry Unit Weight (pcf): 125.9
 Moisture Before Test (%): 11.0
 Moisture After Test (%): 13.7
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.6
 Perm. (cm/sec): 7.68×10^{-8}

SAMPLE DATA:

Sample Identification: Acre 5, First Lift
 (12 inches)
 Visual Description: Silt, Clay, Sand, and
 Gravel.
 Remarks:
 Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood C. & D. Landfill
 Location: Kirkwood, New York
 Date: 07/13/97

Project No.: 6103700670
 File No.: 97349
 Lab No.: 97349
 Tested by: AM
 Checked by: TH
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 8.01
 Specimen Diameter (cm): 7.24
 Dry Unit Weight (pcf): 127.2
 Moisture Before Test (%): 8.8
 Moisture After Test (%): 11.2
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.5
 Perm. (cm/sec): 5.17×10^{-8}

SAMPLE DATA:

Sample Identification: Acre 6, First Lift (12 inches)
 Visual Description: Silt, Clay, Sand, and Gravel.
 Remarks:
 Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood C. & D. Landfill
 Location: Kirkwood, New York
 Date: 07/13/97

Project No.: 6103700670
 File No.: 97350
 Lab No.: 97350
 Tested by: AM
 Checked by: TH
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 11.11
 Specimen Diameter (cm): 7.20
 Dry Unit Weight (pcf): 119.1
 Moisture Before Test (%): 12.2
 Moisture After Test (%): 12.3
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.6
 Perm. (cm/sec): 3.52×10^{-8}

SAMPLE DATA:

Sample Identification: Acre 7, 1st Lift,
 40'S of Sta. 308
 Visual Description: Brown Silt, Some Gravel
 Sand.
 Remarks:
 Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood C. & D. Landfill
 Location: Kirkwood, New York
 Date: 08/28/97

Project No.: 6103700670
 File No.: 97483
 Lab No.: 97483

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES

Tested by: AM
 Checked by: TH
 Test: CV - Constant volume



DAILY SOIL REPORT NUMBER ET862S-1-6-97

PROJECT INFORMATION

CLIENT: Gorick Construction Co., Inc.
PROJECT: Gorick/C & D Kirkwood Landfill
Kirkwood, New York
CONTRACTOR: Gorick Construction Co., Inc.

DATE: June 11, 1997 (Wednesday)
ATL REPRESENTATIVE: R. Craig

NUCLEAR DENSITY GAUGE DATA

Gauge Model No.: Troxler 3430
Gauge Serial No.: Troxler 21033
Moisture Standard: 646
Density Standard: 2665

FIELD INFORMATION

At the request of Mr. John VanDusen representing Gorick Construction Co., Inc., nuclear moisture-density testing was performed in accordance with ASTM D 2922 direct transmission and ASTM D 3017.

Density tests were performed on the screened glacial till from Klepher's Pit being placed as the first lift of low permeability soil.

Project specifications require a minimum 92% of the maximum dry density as determined by ASTM D 1557. The laboratory compaction test values were supplied by Gorick Construction Co., Inc.

Mr. VanDusen was informed of all test results prior to departure from the site.

Two sets of Shelby Tube samples were collected at the locations of In-Place Field Density Test Numbers 1 and 15 and returned to our facility for Laboratory Triaxial Permeability Tests in accordance with ASTM D 5084. Five Shelby Tubes were destroyed during attempted sample collection due to the gravelly nature of the material. The samples from In-Place Field Density Test location Number 1 failed to maintain the necessary test shape upon extrusion from the tubes; and, therefore, were not tested. Reference ATL Report No. ET862S-2-6-97 for laboratory test results.


IN-PLACE FIELD DENSITY TEST RESULTS

Table with 9 columns: Test No., Test Location, Elevation, Optimum Moisture Content (%), Maximum Dry Density (pcf), Field Wet Density (pcf), Field Moisture Content (%), Field Dry Density (pcf), and Compaction (%). It contains 7 rows of test data for Acre 1.

IN-PLACE FIELD DENSITY TEST RESULTS

Test No.	Test Location	Elevation	Optimum Moisture Content (%)	Maximum Dry Density (pcf)	Field Wet Density (pcf)	Field Moisture Content (%)	Field Dry Density (pcf)	Compaction (%)
8	13'W, 21'S of Stake #603	First lift, low permeability soil	7.6	134.5	143.9	8.3	132.9	99
9	5'N, 5'E of Stake #507	First lift, low permeability soil	7.6	134.5	142.5	8.4	131.5	98
<u>Acre 2</u>								
10	15'N, 40'W of Stake #507	First lift, low permeability soil	7.6	134.5	142.6	7.9	132.2	98
11	35'N, 40'W of Stake #507	First lift, low permeability soil	7.6	134.5	141.8	9.8	129.2	96
12	48'E, 82'N of Stake #507	First lift, low permeability soil	7.6	134.5	148.2	8.6	136.5	100+
13	68'W, 50'N of Stake #406	First lift, low permeability soil	7.6	134.5	144.9	8.6	133.5	99
14	43'N, 3'W of Stake #406	First lift, low permeability soil	7.6	134.5	141.9	10.6	128.3	95
15	35'S of Stake #406	First lift, low permeability soil	7.6	134.5	144.4	9.9	131.4	98
16	10'W, 2'S of Stake #406	First lift, low permeability soil	7.6	134.5	141.4	8.1	130.8	97
17	5'E, 25'N of Stake #406	First lift, low permeability soil	7.6	134.5	142.1	10.0	129.3	96
18	40'E of Stake #510	First lift, low permeability soil	7.6	134.5	141.1	10.4	127.9	95

Reviewed by:



Date:

7-17-97

REPORT OF IN-PLACE DENSITY

CLIENT: GORICK CONSTRUCTION

Jon Van Deusen
 27 Track Drive
 Binghamton, NY 13904

PAGE 1 OF 2

PROJECT: Kirkwood Landfill Closure

PROJECT NO.: 6103700670
 REPORT NO.: 970504
 DATE OF SERVICE: 7/07/97
 AUTHORIZATION: Jon
 REPORT DATE: 7/18/97

SERVICES: Perform in-place density and moisture content tests to determine the degree of field compaction.

PROJECT DATA

CONTRACTOR: GORICK CONSTRUCTION

METHOD OF TEST:

DENSITY: ASTM D2922

MOISTURE: ASTM D3017

SPECIFICATION:

DENSITY: 90% Compaction

MOISTURE:

GAUGE: Troxler, 3411B

GAUGE SERIAL NO.: 13420

STANDARD COUNTS

MOISTURE - CURRENT: 531

PREVIOUS: 596

DENSITY - CURRENT: 2377

PREVIOUS: 2362

TEST MODE: Direct Transmission

PROBE DEPTH (in.): 8

MOISTURE/DENSITY RELATIONS

OPTIMUM MAXIMUM

MOISTURE % DENSITY pcf

REFERENCE
REPORT NO

TEST OF
Klepher's Pit

MATERIALS
Impermeable Liner

7.6

134.5

REPORT OF TESTS

TEST NO	LOCATION	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (Pcf)	DENSITY (% max)
				WET	DRY		
1.	861 (1st Lift 12") Acre 3	8.2	7.6	136.5	123.9	134.5	92.1
2.	861 (1st Lift 12") Acre 3	8.7	7.6	136.6	123.4	134.5	91.7
3.	861 (1st Lift) Acre 4	9.3	7.6	143.7	128.4	134.5	95.5
4.	861 Acre 4	9.3	7.6	143.7	128.4	134.5	95.5
5.	861 Acre 4 Tubes	9.3	7.6	137.4	123.3	134.5	91.7
6.	861 Acre 4	7.5	7.6	135.1	123.6	134.5	91.9

Report Of Tests Continued On Page 2

GORICK CONSTRUCTION
PROJECT NO. 6103700670
DATE OF SERVICE: 7/07/97

REPORT NO. 970504
PAGE 2 OF 2

REPORT OF TESTS (Continued)


TEST NO	LOCATION	FIELD	OPTIMUM	FIELD DENSITY		MAXIMUM	DENSITY
		MOISTURE (%)	MOISTURE (%)	(pcf) WET	DRY	DENSITY (Pcf)	(% max)
7.	861 Acre 4	8.0	7.6	135.5	123.3	134.5	91.7
8.	861 Acre 4	8.7	7.6	132.5	120.0	134.5	89.2
9.	861 Acre 4	6.9	7.6	138.4	127.2	134.5	94.6
10.	861 Acre 4	9.9	7.6	134.1	119.9	134.5	89.1
11.	861 Acre 4	5.8	7.6	135.8	126.5	134.5	94.1
12.	861 1st 12" Lift Acre 3	8.9	7.6	140.7	126.5	134.5	94.1
13.	861 1st 12" Lift Acre 3	10.8	7.6	134.8	119.4	134.5	88.8
14.	861 1st 12" Lift Acre 3	10.5	7.6	137.3	121.7	134.5	90.5
15.	861 1st 12" Lift Acre 3	8.2	7.6	145.0	130.9	134.5	97.3
16.	861 1st 12" Lift Acre 3	7.4	7.6	145.5	132.5	134.5	98.5
17.	861 1st 12" Lift Acre 3	5.9	7.6	139.4	129.5	134.5	96.3
18.	861 1st 12" Lift Acre 3	6.5	7.6	142.9	131.6	134.5	97.8
1.	Retest: Acre 4 1st Lift 20' W of 518 (7-7-97)	6.2	7.6	140.8	130.3	134.5	96.9
2.	Retest: 20' W of 516 Acre 3 1st Lift	5.4	7.6	132.4	124.1	134.5	92.3

Test results on this report meet project specifications as noted on page 1.

Technician: Thomas Hamilton
Const. Service Manager

Report Distribution:
(1) GORICK CONSTRUCTION

MAXIM TECHNOLOGIES INC.


Thomas Hamilton
Const. Service Manager

REPORT OF IN-PLACE DENSITY

CLIENT: GORICK CONSTRUCTION
 Jon Van Deusen
 27 Track Drive
 Binghamton, NY 13904

PAGE 1 OF 2

PROJECT: Kirkwood Landfill Closure

PROJECT NO.: 6103700670
 REPORT NO.: 970521
 DATE OF SERVICE: 7/10/97
 AUTHORIZATION: Jon
 REPORT DATE: 7/18/97

SERVICES: Perform in-place density and moisture content tests to determine the degree of field compaction.

PROJECT DATA

CONTRACTOR: GORICK CONSTRUCTION
 METHOD OF TEST:
 DENSITY: ASTM D2922
 MOISTURE: ASTM D3017
 SPECIFICATION:
 DENSITY: 95% Compaction
 MOISTURE:

GAUGE: Troxler, 3411-B
 GAUGE SERIAL NO.: 13414
 STANDARD COUNTS
 MOISTURE - CURRENT: 623 PREVIOUS: 630
 DENSITY - CURRENT: 2386 PREVIOUS: 2399
 TEST MODE: Direct Transmission
 PROBE DEPTH (in.): 0

TEST OF	MATERIALS	MOISTURE/DENSITY RELATIONS		REFERENCE REPORT NO
		OPTIMUM MOISTURE %	MAXIMUM DENSITY pcf	
Cover Material	Silt & Clay w/Sand & Gravel	7.6	134.5	

REPORT OF TESTS

TEST NO	LOCATION	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (Pcf)	DENSITY (% max)
				WET	DRY		
1.	Acre 6: 30' E & 20' N of 526 1st Lift	5.9	7.6	143.7	133.2	134.5	99.0
2.	Acre 6: 20' S of 527 1st Lift	5.7	7.6	137.1	127.8	134.5	95.0
3.	Acre 6 25' S of 300 1st Lift	7.4	7.6	141.1	128.8	134.5	95.8
4.	Acre 6: 30' N of 427 1st Lift	6.6	7.6	135.9	125.5	134.5	93.3

Report Of Tests Continued On Page 2



GORICK CONSTRUCTION
 PROJECT NO. 6103700670
 DATE OF SERVICE: 7/10/97

REPORT NO. 970521
 PAGE 2 OF 2

REPORT OF TESTS (Continued)

TEST NO	LOCATION	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (Pcf)	DENSITY (% max)
				WET	DRY		
5.	Acre 6: 15' S & 20' W of 529 1st Lift	9.0	7.6	139.4	125.3	134.5	93.2
6.	Acre 6: 35' E & 12' S of 529 1st Lift	7.7	7.6	141.2	128.5	134.5	95.5
7.	Acre 6: 45' W & 20' S of 530 1st Lift	8.2	7.6	144.1	130.2	134.5	96.8
8.	Acre 6: 15' S of 530 1st Lift	7.6	7.6	143.0	130.1	134.5	96.7
9.	Acre 6: 15' S & 30' W of 531 1st Lift	7.8	7.6	134.8	123.0	134.5	91.4
10.	Acre 5: 5' W & 15' S of 526 1st Lift	7.6	7.6	140.0	127.6	134.5	94.9
11.	Acre 5: 18' E & 20' S of 525 1st Lift	6.5	7.6	133.5	123.6	134.5	91.9
2.	Acre 5: 25' W & 20' S of 525 1st Lift	4.9	7.6	132.2	124.6	134.5	92.6
13.	Acre 5: 10' E & 25' S of 525 1st Lift	4.7	7.6	132.1	124.8	134.5	92.8
14.	Acre 5: 15' N & 35' E of 422 1st Lift	5.4	7.6	131.5	123.3	134.5	91.7
15.	Acre 5: 8' S of 523 1st Lift	5.0	7.6	134.8	126.8	134.5	94.3
16.	Acre 5: 40' W of 35' S of 523 1st Lift	4.5	7.6	131.8	124.8	134.5	92.8
17.	Acre 5: 17' S of 522 1st Lift	5.0	7.6	133.8	125.9	134.5	93.6
18.	Acre 5: 10' N & 20' W of 421 1st Lift	5.9	7.6	133.3	124.2	134.5	92.3

Test results on this report meet project specifications as noted on page 1.

Technician: Donald McGrady
 Sr. Engineering Tech.

Report Distribution:
 (1) GORICK CONSTRUCTION

MAXIM TECHNOLOGIES INC.

T. Hamilton
 Thomas Hamilton
 Const. Service Manager

FIELD IN-PLACE DENSITY TEST REPORT

Project: Kirkwood Landfill Closure

Client: Gorick Construction

Report: 970864

Contractor: Gorick Construction

Date 8-14-97

Weather:

Job No: 9734344

Test No.	Depth or Elev.	In-place Density (pcf)	In-place Moisture	Maximum Density (pcf)	Comp. (%)	Proctor Code	Spec. Comp. (%)	Location and Comments
1	2nd lift	129.7	6.7	135.4	95.7	97400	90	Acre 1, 12' North x 25' East of 508
2	2nd lift	124.1	5.8	135.4	91.6	97400	90	Acre 1, 25' South x 8' West of 404
3	2nd lift	122.9	6.1	135.4	90.7	97400	90	Acre 1, 12' North x 25' West of 506
4	2nd lift	122.0	6.7	135.4	90.1	97400	90	Acre 1, 28' South x 6' West of 403
5	2nd lift	127.2	6.2	135.4	93.9	97400	90	Acre 1, 18' West of 505
6	2nd lift	122.4	6.6	135.4	90.4	97400	90	Acre 1, 78' West of 505
7	2nd lift	124.8	7.0	135.4	92.1	97400	90	Acre 1, 40' West x 10' North of 403
8	2nd lift	125.4	7.0	135.4	92.6	97400	90	Acre 1, 50' North x 15' West of 404
9	2nd lift	124.9	6.4	135.4	92.2	97400	90	Acre 1, 30' West of 404
10	1st lift	126.6	8.5	135.4	93.5	97400	90	Acre 7, 12' West of 308
11	1st lift	127.9	6.2	135.4	94.4	97400	90	Acre 7, 25' West of 307
12	1st lift	127.4	6.3	135.4	94.0	97400	90	Acre 7, 25' West of 306
13	1st lift	127.3	6.1	135.4	94.0	97400	90	Acre 7, 30' West of 305
14	1st lift	126.2	6.2	135.4	93.2	97400	90	Acre 7, 18' East x 25' South of 305
15	1st lift	125.8	7.2	135.4	92.9	97400	90	Acre 7, 30' South of 304
16	1st lift	131.7	6.7	135.4	97.2	97400	90	Acre 7, 10' South of 303
17	1st lift	129.0	5.6	135.4	95.3	97400	90	Acre 7, 40' South of 302
18	1st lift	130.9	5.3	135.4	96.6	97400	90	Acre 7, 20' South of 301
19	Barrier	124.9	7.4	135.4	92.2	97400	90	Acre 4, 20' West x 10' South of 517
20	Barrier	129.3	6.7	135.4	95.5	97400	90	Acre 4, 5' North of 418
	Proctor Code	Maximum Density	Optimum Moisture	Proctor Type	Material Type and Source			
	97400	135.4	8.6	Modified	Silt/Clay some Sand & Gravel			

Low
Palm
1st
LIFT
ACRE
7

REMARKS:

Technician: D. McGrady

Respectfully submitted,
EMPIRE SOILS INVESTIGATIONS, INC.

Time on Site: 1:45-4:15

T. Hamilton
Thomas A. Hamilton


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 12.71
 Specimen Diameter (cm): 7.20
 Dry Unit Weight (pcf): 123.9
 Moisture Before Test (%): 10.3
 Moisture After Test (%): 11.6
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.5
 Perm. (cm/sec): 4.77×10^{-8}

SAMPLE DATA:

Sample Identification: Acre 1, 2nd Lift,
 20'N of Sta. 405
 Visual Description: Brown Silt, Some Gravel
 Sand.
 Remarks:
 Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood C. & D. Landfill
 Location: Kirkwood, New York
 Date: 08/28/97

Project No.: 6103700670
 File No.: 97482
 Lab No.: 97482

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES

Tested by: AM
 Checked by: TH
 Test: CV - Constant volume


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 13.90
 Specimen Diameter (cm): 7.19
 Dry Unit Weight (pcf): 119.1
 Moisture Before Test (%): 10.9
 Moisture After Test (%): 11.5
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.6
 Perm. (cm/sec): 7.17×10^{-8}

SAMPLE DATA:

Sample Identification: Acre 2, 2nd Lift, 20'N of 511
 Visual Description: Brown Silt, Sand, & gravel.
 Remarks:
 Maximum Dry Density (pcf): 134.8
 Optimum Moisture Content (%): 7.1
 ASTM(D698)
 Percent Compaction: 88.3%
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood C.& D. Landfill Closure
 Location: Kirkwood, New York
 Date: 07/30/97

Project No.: 6103700670
 File No.: 97404
 Lab No.: 97404
 Tested by: AM
 Checked by: TH
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 14.68
 Specimen Diameter (cm): 7.21
 Dry Unit Weight (pcf): 124.3
 Moisture Before Test (%): 9.5
 Moisture After Test (%): 11.3
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.6
 Perm. (cm/sec): 2.09×10^{-8}

SAMPLE DATA:

Sample Identification: Acre 3, 2nd Lift, 15'W of 514
 Visual Description: Brown Silt, Sand, & gravel.
 Remarks:
 Maximum Dry Density (pcf): 134.8
 Optimum Moisture Content (%): 7.1 ASTM(D698)
 Percent Compaction: 92.2%
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood C. & D. Landfill Closure
 Location: Kirkwood, New York
 Date: 07/30/97

Project No.: 6103700670
 File No.: 97405
 Lab No.: 97405

Tested by: AM
 Checked by: TH
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 11.69
 Specimen Diameter (cm): 7.20
 Dry Unit Weight (pcf): 117.1
 Moisture Before Test (%): 13.6
 Moisture After Test (%): 15.7
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.6
 Perm. (cm/sec): 7.06×10^{-8}

SAMPLE DATA:

Sample Identification: Acre 4, 2nd Lift, 25'W of 520
 Visual Description: Brown Silt, Sand, & gravel.
 Remarks: 126.5 pcf @ 8.0% Nuclear
 Maximum Dry Density (pcf): 134.8
 Optimum Moisture Content (%): 7.1 ASTM(D698)
 Percent Compaction: 86.8%
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood C.& D. Landfill Closure
 Location: Kirkwood, New York
 Date: 07/25/97

Project No.: 6103700670
 File No.: 97384
 Lab No.: 97384

Tested by: AM
 Checked by: TH
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 9.69
 Specimen Diameter (cm): 7.19
 Dry Unit Weight (pcf): 125.0
 Moisture Before Test (%): 10.9
 Moisture After Test (%): 11.9
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.6
 Perm. (cm/sec): 5.67×10^{-8}

SAMPLE DATA:

Sample Identification: Acre 5, 2nd Lift,
 12'S of 512
 Visual Description: Brown Silt, Sand, &
 gravel.
 Remarks:
 Maximum Dry Density (pcf): 134.8
 Optimum Moisture Content (%): 7.1
 ASTM(D698)
 Percent Compaction: 92.7%
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood C. & D. Landfill Closure
 Location: Kirkwood, New York
 Date: 07/30/97

Project No.: 6103700670
 File No.: 97403
 Lab No.: 97403

Tested by: AM
 Checked by: TH
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 11.50
 Specimen Diameter (cm): 7.17
 Dry Unit Weight (pcf): 116.1
 Moisture Before Test (%): 10.7
 Moisture After Test (%): 12.0
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.6
 Perm. (cm/sec): 5.55×10^{-8}

SAMPLE DATA:

Sample Identification: Acre 6, 2nd Lift,
 20'N & 40'E of 526
 Visual Description: Brown Silt, Sand, &
 gravel.
 Remarks: 125.3 pcf ● 8.9% Nuclear
 Maximum Dry Density (pcf): 134.8
 Optimum Moisture Content (%): 7.1
 ASTM(D698)
 Percent Compaction: 86.1%
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood C.& D. Landfill Closure
 Location: Kirkwood, New York
 Date: 07/25/97

Project No.: 6103700670
 File No.: 97382
 Lab No.: 97382
 Tested by: AM
 Checked by: TH
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 11.49
 Specimen Diameter (cm): 7.10
 Dry Unit Weight (pcf): 121.8
 Moisture Before Test (%): 11.4
 Moisture After Test (%): 13.8
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.6
 Perm. (cm/sec): 4.58×10^{-8}

SAMPLE DATA:

Sample Identification: Acre 7, 2nd lift.
 20 ft. West of Sta. 307.
 Visual Description: Brown Silt, fine Sand,
 some gravel, trace clay.
 Remarks:
 Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood C. & D. Landfill
 Location: Kirkwood, New York
 Date: 09/12/97

Project No.: B103700670
 File No.: 97490
 Lab No.: 97490
 Tested by: AM
 Checked by: TH
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES

FIELD IN-PLACE DENSITY TEST REPORT

Project: Kirkwood Landfill Closure

Client: Gorick Construction

Report: 970864

Contractor: Gorick Construction

Date 8-14-97

Weather:

Job No: 9734344

Test No.	Depth or Elev.	In-place Density (pcf)	In-place Moisture	Maximum Density (pcf)	Comp. (%)	Proctor Code	Spec. Comp. (%)	Location and Comments
1	2nd lift	129.7	6.7	135.4	95.7	97400	90	Acre 1, 12' North x 25' East of 508
2	2nd lift	124.1	5.8	135.4	91.6	97400	90	Acre 1, 25' South x 8' West of 404
3	2nd lift	122.9	6.1	135.4	90.7	97400	90	Acre 1, 12' North x 25' West of 506
4	2nd lift	122.0	6.7	135.4	90.1	97400	90	Acre 1, 28' South x 6' West of 403
5	2nd lift	127.2	6.2	135.4	93.9	97400	90	Acre 1, 18' West of 505
6	2nd lift	122.4	6.6	135.4	90.4	97400	90	Acre 1, 78' West of 505
7	2nd lift	124.8	7.0	135.4	92.1	97400	90	Acre 1, 40' West x 10' North of 403
8	2nd lift	125.4	7.0	135.4	92.6	97400	90	Acre 1, 50' North x 15' West of 404
9	2nd lift	124.9	6.4	135.4	92.2	97400	90	Acre 1, 30' West of 404
10	1st lift	126.6	8.5	135.4	93.5	97400	90	Acre 7, 12' West of 308
11	1st lift	127.9	6.2	135.4	94.4	97400	90	Acre 7, 25' West of 307
12	1st lift	127.4	6.3	135.4	94.0	97400	90	Acre 7, 25' West of 306
13	1st lift	127.3	6.1	135.4	94.0	97400	90	Acre 7, 30' West of 305
14	1st lift	126.2	6.2	135.4	93.2	97400	90	Acre 7, 18' East x 25' South of 305
15	1st lift	125.8	7.2	135.4	92.9	97400	90	Acre 7, 30' South of 304
16	1st lift	131.7	6.7	135.4	97.2	97400	90	Acre 7, 10' South of 303
17	1st lift	129.0	5.6	135.4	95.3	97400	90	Acre 7, 40' South of 302
18	1st lift	130.9	5.3	135.4	96.6	97400	90	Acre 7, 20' South of 301
19	Barrier	124.9	7.4	135.4	92.2	97400	90	Acre 4, 20' West x 10' South of 517
20	Barrier	129.3	6.7	135.4	95.5	97400	90	Acre 4, 5' North of 418
	Proctor Code	Maximum Density	Optimum Moisture	Proctor Type	Material Type and Source			
	97400	135.4	8.6	Modified	Silt/Clay some Sand & Gravel			

Acre 1

REMARKS:

Technician: D. McGrady

Respectfully submitted,
EMPIRE SOILS INVESTIGATIONS, INC.

Time on Site: 1:45-4:15

T. Hamilton

Thomas A. Hamilton

FIELD IN-PLACE DENSITY TEST REPORT

Project: Kirkwood Landfill Closure

Client: Gorick Construction

Report: 970626

Contractor: Gorick Construction

Date 7-22-97

Weather:

Job No: 9734344

Test No.	Depth or Elev.	In-place Density (pcf)	In-place Moisture	Maximum Density (pcf)	Comp. (%)	Proctor Code	Spec. Comp. (%)	Location and Comments
1	2nd lift	124.3	8.3	134.5	92.4	2	90	Acre 4, 10' West x 30' South of 517
2	2nd lift	123.3	9.1	134.5	91.7	2	90	Acre 4, 20' West x 70' South of 517
3	2nd lift	126.4	7.8	134.5	94.0	2	90	Acre 4, 25' West of 518
4	2nd lift	121.6	8.7	134.5	90.4	2	90	Acre 4, 10' West x 30' South of 518
5	2nd lift	122.2	7.8	134.5	90.8	2	90	Acre 4, 15' West of 519
6	2nd lift	126.5	8.0	134.5	94.1	2	90	Acre 4, 25' West of 520
7	2nd lift	123.1	7.5	134.5	91.5	2	90	Acre 4, 30' West of 521
8	2nd lift	123.7	7.9	134.5	92.0	2	90	Acre 4, 10' South x 48' West of 522
9	2nd lift	127.4	8.2	134.5	94.7	2	90	Acre 4, 20' South x 15' West of 522
10	2nd lift	130.1	8.7	134.5	96.7	2	90	Acre 5, 20' South x 15' East of 522
11	2nd lift	126.2	8.3	134.5	93.9	2	90	Acre 5, 20' South x 45' East of 522
12	2nd lift	122.2	9.1	134.5	90.8	2	90	Acre 5, 10' South of 523
13	2nd lift	131.0	8.7	134.5	97.4	2	90	Acre 5, 25' South x 30' East of 523
14	2nd lift	131.1	8.1	134.5	97.5	2	90	Acre 5, 25' South x 15' West of 524
15	2nd lift	127.0	8.6	134.5	94.4	2	90	Acre 5, 10' South x 15' East of 524
16	2nd lift	128.0	8.0	134.5	95.1	2	90	Acre 5, 10' South x 45' East of 524
17	2nd lift	127.2	6.7	134.5	94.6	2	90	Acre 5, 20' South of 525
18	2nd lift	128.8	7.4	134.5	95.8	2	90	Acre 5, 20' South x 30' East of 525
19	2nd lift	129.4	6.2	134.5	96.2	2	90	Acre 6, 20' South x 15' East of 526
20	2nd lift	122.3	8.0	134.5	91.0	2	90	Acre 6, 20' North x 15' East of 526
Proctor Code	Maximum Density	Optimum Moisture	Proctor Type	Material Type and Source				
2	134.5	7.6	Modified	Klepher's Pit- Glacial Till				

REMARKS:

Technician: D. McGrady

Respectfully submitted,
EMPIRE SOILS INVESTIGATIONS, INC.

Time on Site: 12:45-4:45

T. Hamilton
Thomas A. Hamilton

Low Perm Soil

Acres 8, 9, 10, 11, 12

1st & 2nd Lift IPDS & Prims

* Acre 8 1st Lift was a Failure for
Permeability. Therefore 2 additional
tubes were pushed on either side
of failure. Both of these passed, so
the acre was deemed passing

PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 14.33
 Specimen Diameter (cm): 7.17
 Dry Unit Weight (pcf): 123.1
 Moisture Before Test (%): 9.9
 Moisture After Test (%): 11.5
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0

 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.6


 Perm. (cm/sec): 1.33×10^{-7}

SAMPLE DATA:

Sample Identification: Acre 8, Stake 312, 1st Lift
 Visual Description: Clayey gravel with sand
 Remarks:

 Maximum Dry Density (pcf):
 Optimum Moisture Content (%):

 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood C. & D. Landfill Closure
 Location: Kirkwood, New York
 Date: 05/22/98

Project No.: 9734344
 File No.: 98213
 Lab No.: 98213
 Tested by: AM
 Checked by: TH
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 11.01
 Specimen Diameter (cm): 7.16
 Dry Unit Weight (pcf): 127.1
 Moisture Before Test (%): 9.3
 Moisture After Test (%): 10.7
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.6
 Perm. (cm/sec): 5.76×10^{-8}

SAMPLE DATA:

Sample Identification: 10'W of Stake 312,
 Acre 8, 1st lift re-test
 Visual Description: Brown Till
 Remarks:
 Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood C.& D. Landfill Closure
 Location: Kirkwood, New York
 Date: 06/06/98

Project No.: 9734344
 File No.: 980241
 Lab No.: 980241
 Tested by: AM
 Checked by: TH
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 9.69
 Specimen Diameter (cm): 7.18
 Dry Unit Weight (pcf): 124.8
 Moisture Before Test (%): 10.2
 Moisture After Test (%): 11.6
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.6
 Perm. (cm/sec): 8.79×10^{-8}

SAMPLE DATA:

Sample Identification: 10'E of Stake 312,
 Acre 8, 1st lift re-test
 Visual Description: Brown Till
 Remarks:
 Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood C.& D. Landfill Closure
 Location: Kirkwood, New York
 Date: 06/05/98

Project No.: 9734344
 File No.: 98240
 Lab No.: 98240
 Tested by: AM
 Checked by: TH
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 14.24
 Specimen Diameter (cm): 7.18
 Dry Unit Weight (pcf): 119.7
 Moisture Before Test (%): 10.7
 Moisture After Test (%): 12.0
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.6
 Perm. (cm/sec): 5.23×10^{-8}

SAMPLE DATA:

Sample Identification: Acre 9, Stake 633A,
 1st Lift
 Visual Description: Clayey gravel with
 sand
 Remarks:
 Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood C. & D. Landfill Closure
 Location: Kirkwood, New York
 Date: 05/22/98

Project No.: 9734344
 File No.: 98214
 Lab No.: 98214
 Tested by: AM
 Checked by: TH
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 12.13
 Specimen Diameter (cm): 7.21
 Dry Unit Weight (pcf): 120.1
 Moisture Before Test (%): 10.9
 Moisture After Test (%): 12.2
 Run Number: 1 ♦ 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.6
 Perm. (cm/sec): 5.16×10^{-8}

SAMPLE DATA:

Sample Identification: Acre 10 Stake 663,
 1st Lift
 Visual Description: Clayey gravel with
 sand
 Remarks:
 Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood C. & D. Landfill Closure
 Location: Kirkwood, New York
 Date: 05/22/98

Project No.: 9734344
 File No.: 98215
 Lab No.: 98215
 Tested by: AM
 Checked by: TH
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 12.52
 Specimen Diameter (cm): 7.19
 Dry Unit Weight (pcf): 128.2
 Moisture Before Test (%): 11.1
 Moisture After Test (%): 12.5
 Run Number: 1 ♦ 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.6
 Perm. (cm/sec): 6.74×10^{-8}

SAMPLE DATA:

Sample Identification: Acre 11, First Lift
 2 ft. E. of stake 648.
 Visual Description: Brown Till
 Remarks:
 Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood C. & D. Landfill Closure
 Location: Kirkwood, New York
 Date: 10/08/98

Project No.: 9734344
 File No.: 98522
 Lab No.: 98522
 Tested by: AM
 Checked by: JT
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 10.80
 Specimen Diameter (cm): 7.19
 Dry Unit Weight (pcf): 122.6
 Moisture Before Test (%): 12.1
 Moisture After Test (%): 12.6
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.6
 Perm. (cm/sec): 4.35×10^{-8}

SAMPLE DATA:

Sample Identification: Acre 12, First Lift
 20 ft. S. of stake 318.
 Visual Description: Brown Till
 Remarks:
 Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood C. & D. Landfill Closure
 Location: Kirkwood, New York
 Date: 10/08/98

Project No.: 9734344
 File No.: 98523
 Lab No.: 98523
 Tested by: AM
 Checked by: JT
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES

REPORT OF IN-PLACE DENSITY

CLIENT: GORICK CONSTRUCTION
 Jon Van Deusen
 27 Track Drive
 Binghamton, NY 13904

PAGE 1 OF 2

PROJECT: Kirkwood Landfill Closure

PROJECT NO.: 9734344
 REPORT NO.: 980523
 DATE OF SERVICE: 5/20/98
 AUTHORIZATION: AL
 REPORT DATE: 5/21/98

SERVICES: Perform in-place density and moisture content tests to determine the degree of field compaction.

PROJECT DATA

CONTRACTOR: GORICK CONSTRUCTION
 METHOD OF TEST:
 DENSITY: ASTM D2922
 MOISTURE: ASTM D3017
 SPECIFICATION:
 DENSITY: 95% Compaction
 MOISTURE:

GAUGE: Troxler, 3440
 GAUGE SERIAL NO.: 10468
 STANDARD COUNTS
 MOISTURE - CURRENT: 631 PREVIOUS: 625
 DENSITY - CURRENT: 2606 PREVIOUS: 2611
 TEST MODE: Direct Transmission
 PROBE DEPTH (in.): 8

TEST OF	MATERIALS	MOISTURE/DENSITY RELATIONS OPTIMUM MOISTURE %	MAXIMUM DENSITY pcf	REFERENCE REPORT NO
Low Perm Soil	25,000 - 30,000 cubic yards	10.2	129.0	

REPORT OF TESTS

TEST NO	LOCATION	FIELD	OPTIMUM	FIELD DENSITY		MAXIMUM	DENSITY (% max)
		MOISTURE (%)	MOISTURE (%)	(pcf) WET	(pcf) DRY	DENSITY (Pcf)	
1.	10' W of Stake 309A	8.8	10.2	143.6	132.0	129.0	102.3
2.	15' W of Stake 310	7.8	10.2	132.8	123.2	129.0	95.5
3.	8' N & 6' W of Stake 311	7.5	10.2	143.7	133.7	129.0	103.6
4.	5' E of Stake 372 Shelby Tube ST-8	8.6	10.2	141.0	129.8	129.0	100.6
5.	14' E of Stake 312A	8.2	10.2	141.9	131.1	129.0	101.6
6.	20' S of Stake 635A	6.8	10.2	143.0	133.9	129.0	103.8

Report Of Tests Continued On Page 2

REPORT OF TESTS (Continued)

TEST NO	LOCATION	FIELD	OPTIMUM	FIELD DENSITY		MAXIMUM	DENSITY
		MOISTURE (%)	MOISTURE (%)	(pcf) WET	(pcf) DRY	DENSITY (Pcf)	(% max)
Ac 8 1st Lift 7.	4' W of Stake 670	8.0	10.2	135.4	125.4	129.0	97.2
8.	5' W of Stake 669A	7.9	10.2	137.0	127.0	129.0	98.4
9.	6' E of Stake 635	7.5	10.2	136.6	127.1	129.0	98.5
10.	8' S of Stake 669	6.8	10.2	130.8	122.5	129.0	95.0
11.	5' W of Stake 668A	6.5	10.2	128.5	120.7	129.0	93.6 *
Ac 9 1st Lift 12.	3' W of Stake 633A Shelby Tube ST-9	7.8	10.2	141.2	131.0	129.0	101.6
13.	12' S of Stake 308A	7.7	10.2	138.0	128.1	129.0	99.3
14.	6' S of Stake 633	6.9	10.2	136.9	128.1	129.0	99.3
15.	4' W of Stake 632A	6.8	10.2	136.4	127.7	129.0	99.0
16.	7' W of Stake 632A	9.1	10.2	142.9	131.0	129.0	101.6
17.	5' W of Stake 667	8.3	10.2	139.5	128.8	129.0	99.8
18.	10' E of Stake 631A	6.7	10.2	135.1	126.6	129.0	98.1
19.	10' E of Stake 630	6.7	10.2	139.6	130.8	129.0	101.4
Ac 10 1st Lift 20.	4' S of Stake 664	8.7	10.2	137.4	126.4	129.0	98.0
21.	6' S of Stake 663A	7.7	10.2	139.7	129.7	129.0	100.5
22.	5' S of Stake 663 Shelby Tube ST-10	8.1	10.2	132.7	122.8	129.0	95.2
23.	6' S of Stake 628	8.5	10.2	134.6	124.1	129.0	96.2
24.	10' S of Stake 628A	7.9	10.2	135.6	125.7	129.0	97.4

An asterisk (*) appears next to test results which do NOT meet the project specifications as noted on page 1.

ADDITIONAL COMMENTS:

Elevation: 1st Lift
 Location: Tests 1-9 Acre 8, Tests 10-18 Acre 9, tests 19-24
 Acre 10

Technician: David Verdon
 Sr. Engineering Tech.

Report Distribution:
 (1) GORICK CONSTRUCTION

MAXIM TECHNOLOGIES INC.

T. Hamilton
 Thomas Hamilton

Manager, Const. Services

GORICK CONSTRUCTION
PROJECT NO. 9734344
DATE OF SERVICE: 10/06/98

REPORT NO. 981266
PAGE 2 OF 3

REPORT OF TESTS (Continued)

TEST NO	LOCATION	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (Pcf)	DENSITY (% max)
				WET	DRY		
7.	5' W of Stake 310, Acre 8	5.3	9.5	133.1	126.4	127.4	99.2
8.	2' E of Stake 635, Acre 8	5.5	9.5	135.1	128.1	127.4	100.5
9.	40' S of Stake 310, Acre 8	5.7	9.5	133.9	126.7	127.4	99.5
10.	6' E of Stake 634, Acre 9	5.9	9.5	138.2	130.5	127.4	102.4
11.	5' W of Stake 309, Acre 9	7.3	9.5	137.7	128.3	127.4	100.7
12.	25' N of Stake 668, Acre 9	5.2	9.5	135.1	128.4	127.4	100.8
13.	15' W of Stake 668, Acre 9	6.1	9.5	133.8	126.1	127.4	99.0
14.	14' W of Stake 633, Acre 9	5.7	9.5	129.9	122.9	127.4	96.5
15.	8' W of Stake 667, Acre 9	6.3	9.5	129.6	121.9	127.4	95.7
16.	5' W of Stake 632, Acre 9	5.2	9.5	130.6	124.1	127.4	97.4
17.	10' W of Stake 666, Acre 9 ST-9	6.4	9.5	134.5	126.4	127.4	99.2
18.	7' W of Stake 631, Acre 9	7.4	9.5	135.4	126.1	127.4	99.0
19.	6' E of stake 625, Acre 11	6.7	9.5	140.7	131.9	127.4	103.5
20.	2' E of Stake 660, Acre 11	7.1	9.5	141.2	131.8	127.4	103.5
21.	30' N of Stake 660, Acre 11	5.8	9.5	137.1	129.6	127.4	101.7
22.	33' N of Stake 625, Acre 11	7.7	9.5	137.9	128.0	127.4	100.5
23.	5' E of Stake 679, Acre 11	6.0	9.5	140.3	132.4	127.4	103.9
24.	6' E of stake 650, Acre 11	6.8	9.5	138.0	129.2	127.4	101.4
25.	5' E of Stake 649, Acre 11	9.8	9.5	143.3	130.5	127.4	102.4
26.	40' N of Stake 679, Acre 11	9.5	9.5	144.3	131.8	127.4	103.5
27.	2' E of Stake 648, Acre 11 ST-11	11.9	9.5	142.7	127.5	127.4	100.1

151
LIST

Report Of Tests Continued On Page 3

GORICK CONSTRUCTION
PROJECT NO. 9734344
DATE OF SERVICE: 10/06/98

REPORT NO. 981266
PAGE 3 OF 3

REPORT OF TESTS (Continued)

TEST NO	LOCATION	FIELD	OPTIMUM	FIELD DENSITY		MAXIMUM	DENSITY
		MOISTURE (%)	MOISTURE (%)	(pcf) WET	DRY	DENSITY (Pcf)	(% max)
28.	4' E of Stake 677, Acre 12	9.8	9.5	142.5	129.8	127.4	101.9
29.	5' E of Stake 647, Acre 12	10.5	9.5	137.9	124.8	127.4	98.0
30.	3' E of Stake 321, Acre 12	10.0	9.5	140.9	128.1	127.4	100.5
31.	8' E of Stake 676, Acre 12	10.2	9.5	144.8	131.4	127.4	103.1
32.	10' E of Stake 646, Acre 12	10.9	9.5	143.8	129.7	127.4	101.8
33.	4' E of Stake 320, Acre 12	11.5	9.5	141.0	126.5	127.4	99.3
34.	5' W of Stake 319, Acre 12	11.1	9.5	140.8	126.7	127.4	99.5
35.	20' S of Stake 318, Acre 12 ST-12	10.7	9.5	138.2	124.8	127.4	98.0
36.	14' S of stake 501, Acre 12	9.9	9.5	136.9	124.6	127.4	97.8

An asterisk (*) appears next to test results which do NOT meet the project specifications as noted on page 1.

ADDITIONAL COMMENTS:

Elevation: Tests 1 through 24 Second Lift
Tests 25 through 36 First Lift

Technician: David Verdon
Sr. Engineering Tech.

Report Distribution:
(1) GORICK CONSTRUCTION

MAXIM TECHNOLOGIES INC.

Thomas Hamilton
Manager, Const. Services


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 11.86
 Specimen Diameter (cm): 7.19
 Dry Unit Weight (pcf): 126.1
 Moisture Before Test (%): 10.2
 Moisture After Test (%): 11.4
 Run Number: 1 2
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.6
 Perm. (cm/sec): 5.60×10^{-8}

SAMPLE DATA:

Sample Identification: Acre 8, Second Lift
 18 ft. S. of stake 312.
 Visual Description: Brown Till
 Remarks:
 Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood C. & D. Landfill Closure
 Location: Kirkwood, New York
 Date: 10/08/98

Project No.: 9734344
 File No.: 98524
 Lab No.: 98524
 Tested by: AM
 Checked by: JT
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 14.35
 Specimen Diameter (cm): 7.19
 Dry Unit Weight (pcf): 126.7
 Moisture Before Test (%): 10.6
 Moisture After Test (%): 11.6
 Run Number: 1 ♦ 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.6
 Perm. (cm/sec): 5.90×10^{-8}

SAMPLE DATA:

Sample Identification: Acre 9, Second Lift
 10 ft. W. of stake 666.
 Visual Description: Brown Till
 Remarks:
 Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood C. & D. Landfill Closure
 Location: Kirkwood, New York
 Date: 10/08/98

Project No.: 9734344
 File No.: 98525
 Lab No.: 98525
 Tested by: AM
 Checked by: JT
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 10.46
 Specimen Diameter (cm): 7.18
 Dry Unit Weight (pcf): 122.0
 Moisture Before Test (%): 10.4
 Moisture After Test (%): 11.9
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.5
 Perm. (cm/sec): 5.70×10^{-8}

SAMPLE DATA:

Sample Identification: Acre 10, Second Lift
 6 ft. E. of stake 663.
 Visual Description: In-Place Cover Material
 Remarks:
 Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood C & D Landfill Closure
 Location: Kirkwood, New York
 Date: 12/02/98

Project No.: 9834334
 File No.: 98567
 Lab No.: 98657
 Tested by: AM
 Checked by: JT
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 11.18
 Specimen Diameter (cm): 7.19
 Dry Unit Weight (pcf): 131.0
 Moisture Before Test (%): 9.4
 Moisture After Test (%): 10.9
 Run Number: 1 ♦ 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.7
 Perm. (cm/sec): 5.96×10^{-8}

SAMPLE DATA:

Sample Identification: Acre 11, 2nd Lift
 6 FT E. STAKE 650
 Visual Description: In-Place Cover Material
 Remarks:
 Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Shelby Tube



Project: Kirkwood C & D Landfill Closure
 Location: Kirkwood, New York
 Date: 12/21/98

Project No.: 9734334
 File No.: 9734334
 Lab No.: 98684
 Tested by: AM
 Checked by: JT
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 14.04
 Specimen Diameter (cm): 7.19
 Dry Unit Weight (pcf): 133.8
 Moisture Before Test (%): 8.9
 Moisture After Test (%): 10.3
 Run Number: 1 2
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.7
 Perm. (cm/sec): 5.93×10^{-8}

SAMPLE DATA:

Sample Identification: Acre 12, 2nd Lift
 25' North of Stake 321
 Visual Description: In-Place Cover Material
 Remarks:
 Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Shelby Tube



Project: Kirkwood C & D Landfill Closure
 Location: Kirkwood, New York
 Date: 12/21/98

Project No.: 9734334
 File No.: 9734334
 Lab No.: 98683

Tested by: AM
 Checked by: JT
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES

REPORT OF IN-PLACE DENSITY

CLIENT: GORICK CONSTRUCTION
 Jon Van Deusen
 27 Track Drive
 Binghamton, NY 13904

PAGE 1 OF 3

PROJECT NO.: 9734344
 REPORT NO.: 981266
 DATE OF SERVICE: 10/06/98
 AUTHORIZATION: Client
 REPORT DATE: 10/08/98

PROJECT: Kirkwood Landfill Closure

SERVICES: Perform in-place density and moisture content tests to determine the degree of field compaction.

PROJECT DATA

CONTRACTOR: GORICK CONSTRUCTION
METHOD OF TEST:
 DENSITY: ASTM D2922
 MOISTURE: ASTM D3017
SPECIFICATION:
 DENSITY: 95% Compaction
 MOISTURE:

GAUGE: 12Troxler, 3440
 GAUGE SERIAL NO.: 14678
 STANDARD COUNTS
 MOISTURE - CURRENT: 623 PREVIOUS:
 DENSITY - CURRENT: 2586 PREVIOUS: 2570
 TEST MODE: Direct Transmission
 PROBE DEPTH (in.): 8

TEST OF		MATERIALS	MOISTURE/DENSITY RELATIONS		REFERENCE
			OPTIMUM	MAXIMUM	REPORT NO
			MOISTURE %	DENSITY pcf	
Low Perm Material		30,000 to 35,000 cy.	9.5	127.4	

REPORT OF TESTS

TEST NO	LOCATION	FIELD	OPTIMUM	FIELD DENSITY		MAXIMUM	DENSITY (% max)
		MOISTURE (%)	MOISTURE (%)	(pcf) WET	(pcf) DRY	DENSITY (Pcf)	
1.	10' N of Stake 669, Acre 8	5.2	9.5	139.7	132.8	127.4	104.2
2.	10' S of Stake 670, Acre 8	5.4	9.5	136.6	129.6	127.4	101.7
3.	40' N of Stake 670, Acre 8	5.7	9.5	142.7	135.0	127.4	106.0 *
4.	35' S of Stake 509, Acre 8	5.6	9.5	135.0	127.8	127.4	100.3
5.	18' S of Stake 312, Acre 8 ST-8	5.7	9.5	135.0	127.7	127.4	100.2
6.	4' W of Stake 637, Acre 8	5.5	9.5	133.6	126.6	127.4	99.4

Report Of Tests Continued On Page 2



GORICK CONSTRUCTION
 PROJECT NO. 9734344
 DATE OF SERVICE: 10/06/98

REPORT NO. 981266
 PAGE 2 OF 3

REPORT OF TESTS (Continued)

TEST NO	LOCATION	FIELD	OPTIMUM	FIELD DENSITY		MAXIMUM	DENSITY	
		MOISTURE (%)	MOISTURE (%)	(pcf) WET	(pcf) DRY	DENSITY (Pcf)		
7.	5' W of Stake 310, Acre 8	5.3	9.5	133.1	126.4	127.4	99.2	
8.	2' E of Stake 635, Acre 8	5.5	9.5	135.1	128.1	127.4	100.5	
9.	40' S of Stake 310, Acre 8	5.7	9.5	133.9	126.7	127.4	99.5	
10.	6' E of Stake 634, Acre 9	5.9	9.5	138.2	130.5	127.4	102.4	
11.	5' W of Stake 309, Acre 9	7.3	9.5	137.7	128.3	127.4	100.7	
12.	25' N of Stake 668, Acre 9	5.2	9.5	135.1	128.4	127.4	100.8	
13.	15' W of Stake 668, Acre 9	6.1	9.5	133.8	126.1	127.4	99.0	
14.	14' W of Stake 633, Acre 9	5.7	9.5	129.9	122.9	127.4	96.5	
15.	8' W of Stake 667, Acre 9	6.3	9.5	129.6	121.9	127.4	95.7	
16.	5' W of Stake 632, Acre 9	5.2	9.5	130.6	124.1	127.4	97.4	
17.	10' W of Stake 666, Acre 9 ST-9	6.4	9.5	134.5	126.4	127.4	99.2	
2	18.	7' W of Stake 631, Acre 9	7.4	9.5	135.4	126.1	127.4	99.0
19.	6' E of stake 625, Acre 11	6.7	9.5	140.7	131.9	127.4	103.5	
20.	2' E of Stake 660, Acre 11	7.1	9.5	141.2	131.8	127.4	103.5	
21.	30' N of Stake 660, Acre 11	5.8	9.5	137.1	129.6	127.4	101.7	
22.	33' N of Stake 625, Acre 11	7.7	9.5	137.9	128.0	127.4	100.5	
1ST LIFT	23.	5' E of Stake 679, Acre 11	6.0	9.5	140.3	132.4	127.4	103.9
24.	6' E of stake 650, Acre 11	6.8	9.5	138.0	129.2	127.4	101.4	
25.	5' E of Stake 649, Acre 11	9.8	9.5	143.3	130.5	127.4	102.4	
26.	40' N of Stake 679, Acre 11	9.5	9.5	144.3	131.8	127.4	103.5	
27.	2' E of Stake 648, Acre 11 ST-11	11.9	9.5	142.7	127.5	127.4	100.1	

Report Of Tests Continued On Page 3

REPORT OF IN-PLACE DENSITY

CLIENT: GORICK CONSTRUCTION
 Jon Van Deusen
 27 Track Drive
 Binghamton, NY 13904

PAGE 1 OF 2

PROJECT: Kirkwood Landfill Closure

PROJECT NO.: 9734344
 REPORT NO.: 981614
 DATE OF SERVICE: 11/25/98
 AUTHORIZATION: Client
 REPORT DATE: 12/22/98

SERVICES: Perform in-place density and moisture content tests to determine the degree of field compaction.

PROJECT DATA

CONTRACTOR: GORICK CONSTRUCTION
 METHOD OF TEST:
 DENSITY: ASTM D2922
 MOISTURE: ASTM D3017
 SPECIFICATION:
 DENSITY: 95% Compaction
 MOISTURE:

GAUGE: Troxler, 3440
 GAUGE SERIAL NO.: 14678
 STANDARD COUNTS
 MOISTURE - CURRENT: PREVIOUS:
 DENSITY - CURRENT: PREVIOUS:
 TEST MODE: Direct Transmission
 PROBE DEPTH (in.): 6

TEST OF	MATERIALS	MOISTURE/DENSITY RELATIONS		REFERENCE REPORT NO
		OPTIMUM MOISTURE %	MAXIMUM DENSITY pcf	
	Low Perm	10.2	127.8	

REPORT OF TESTS

TEST NO	LOCATION	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (Pcf)	DENSITY (% max)
				WET	DRY		
1.	5' E of Stake 664, Acre 10 Elevation: 2nd Lift	9.3	10.2	142.0	129.9	127.8	101.6
2.	8' N of Stake 629, Acre 10 Elevation: 2nd Lift	8.4	10.2	139.6	128.8	127.8	100.8
3.	2' N of Stake 628, Acre 10 Elevation: 2nd Lift	7.3	10.2	135.2	126.0	127.8	98.6
4.	6' E of Stake 663, Acre 10 Elevation: 2nd Lift Shelby Tube ST-10	8.8	10.2	138.1	126.9	127.8	99.3

Report Of Tests Continued On Page 2



GORICK CONSTRUCTION
 PROJECT NO. 9734344
 DATE OF SERVICE: 11/25/98

REPORT NO. 981614
 PAGE 2 OF 2

REPORT OF TESTS (Continued)

TEST NO	LOCATION	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (Pcf)	DENSITY (% max)
				WET	DRY		
5.	5' W of Stake 303, Acre 10 Elevation: 2nd Lift	8.5	10.2	134.2	123.7	127.8	96.8
6.	10' W of Stake 627, Acre 10 Elevation: 2nd Lift	8.1	10.2	136.3	126.1	127.8	98.7
7.	10' W of Stake 302 Acre 10 Elevation: 2nd Lift	9.0	10.2	137.0	125.7	127.8	98.4
8.	10' W of Stake 301, Acre 10 Elevation: 2nd Lift	8.3	10.2	138.9	128.3	127.8	100.4
9.	10' W of Stake 626 Acre 10 Elevation: 2nd Lift	9.1	10.2	138.9	127.3	127.8	99.6
10.	10' N of Stake 625, Acre 11 Elevation: 2nd Lift	8.7	10.2	137.6	126.6	127.8	99.1
11.	6' E of Stake 650, Acre 11 Elevation: 2nd Lift	10.7	10.2	143.5	129.6	127.8	101.4
12.	8' E of Stake 679, Acre 11 Elevation: 2nd Lift	10.6	10.2	144.2	130.4	127.8	102.0
13.	5' W of Stake 323, Acre 11 Elevation: 2nd Lift Shelby Tube ST-11	9.5	10.2	139.3	127.2	127.8	99.5
14.	10' W of Stake 649, Acre 11 Elevation: 2nd Lift	10.4	10.2	142.3	128.9	127.8	100.9
15.	40' S of Stake 322, Acre 11 Elevation: 2nd Lift	8.6	10.2	141.2	130.0	127.8	101.7
16.	10' N of Stake 322, Acre 11 Elevation: 2nd Lift	9.5	10.2	139.9	127.8	127.8	100.0
17.	10' W of Stake 648, Acre 11 Elevation: 2nd Lift	9.2	10.2	141.2	129.3	127.8	101.2
18.	15' W of Stake 532, Acre 11 Elevation: 2nd Lift	9.2	10.2	134.5	123.2	127.8	96.4

Test results on this report meet project specifications as noted on page 1.

Technician: David Verdon
 Sr. Engineering Tech.

Report Distribution:
 (1) GORICK CONSTRUCTION

MAXIM TECHNOLOGIES INC.

T. Hamilton
 Thomas Hamilton

Manager, Const. Services

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.

REPORT OF IN-PLACE DENSITY

CLIENT: GORICK CONSTRUCTION
 Jon Van Deusen
 27 Track Drive
 Binghamton, NY 13904

PAGE 1 OF 2

PROJECT: Kirkwood Landfill Closure

PROJECT NO.: 9734344
 REPORT NO.: 971717
 DATE OF SERVICE: 12/17/98
 AUTHORIZATION: Client
 REPORT DATE: 12/22/98

SERVICES: Perform in-place density and moisture content tests to determine the degree of field compaction.

PROJECT DATA

CONTRACTOR: GORICK CONSTRUCTION
 METHOD OF TEST:
 DENSITY: ASTM D2922
 MOISTURE: ASTM D3017
 SPECIFICATION:
 DENSITY: 95% Compaction
 MOISTURE:

GAUGE: Troxler, 3440
 GAUGE SERIAL NO.: 14678
 STANDARD COUNTS
 MOISTURE - CURRENT: PREVIOUS:
 DENSITY - CURRENT: PREVIOUS:
 TEST MODE: Direct Transmission
 PROBE DEPTH (in.): 6

MOISTURE/DENSITY RELATIONS
 OPTIMUM MOISTURE % MAXIMUM DENSITY pcf
 10.2 127.8

REFERENCE
 REPORT NO

TEST OF	MATERIALS
	Low Perm

REPORT OF TESTS

TEST NO	LOCATION	FIELD	OPTIMUM	FIELD DENSITY		MAXIMUM	DENSITY (% max)
		MOISTURE (%)	MOISTURE (%)	(pcf) WET	(pcf) DRY	DENSITY (Pcf)	
1.	10' N & 5' E of Stake 677, Acre 12	9.7	10.2	137.7	125.5	127.8	98.2
2.	25' N of Stake 647, Acre 12	9.1	10.2	135.6	124.3	127.8	97.3
3.	25' N of Stake 321, Acre 12 Shelby Tube ST-12	9.0	10.2	137.0	125.7	127.8	98.4
4.	15' W of Stake 530, Acre 12	8.6	10.2	139.0	128.0	127.8	100.2
5.	10' E of Stake 676, Acre 12	7.9	10.2	142.3	131.9	127.8	103.2
6.	5' E of Stake 320, Acre 12	8.2	10.2	140.7	130.0	127.8	101.7

Report Of Tests Continued On Page 2

GORICK CONSTRUCTION
PROJECT NO. 9734344
DATE OF SERVICE: 12/17/98

REPORT NO. 971717
PAGE 2 OF 2

REPORT OF TESTS (Continued)

TEST NO	LOCATION	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (Pcf)	DENSITY (% max)
				WET	DRY		
7.	16' E of Stake 320, Acre 12	8.3	10.2	132.1	122.0	127.8	95.5
8.	4' E of Stake 319, Acre 12	8.7	10.2	144.8	133.2	127.8	104.2
9.	30' S of Stake 318, Acre 12	9.1	10.2	141.3	129.5	127.8	101.3

Test results on this report meet project specifications as noted on page 1.


ADDITIONAL COMMENTS:

Elevation: 2nd Lift

Technician: David Verdon
Sr. Engineering Tech.

Report Distribution:
(1) GORICK CONSTRUCTION

MAXIM TECHNOLOGIES INC.



Thomas Hamilton
Manager, Const. Services

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.

Low PARM SOIL

Acres 13, 14, 15, 16, 17, 18

1ST + 2ND LIFT 1 PD'S + PARM'S

PERMEABILITY TEST REPORT

TEST DATA:


Specimen Height (cm): 14.61
 Specimen Diameter (cm): 7.11
 Dry Unit Weight (pcf): 124.0
 Moisture Before Test (%): 11.2
 Moisture After Test (%): 12.1
 Run Number: 1 ♦ 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.5
 Perm. (cm/sec): 5.86×10^{-8}

SAMPLE DATA:

Sample Identification: Acre No. 13,
 5' N of Sta. 643, First Lift
 Visual Description: Low Perm Soil

Remarks:

Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood Landfill Closure
 Location: Kirkwood, NY
 Date: 1/04/00

Project No.: 9734344
 File No.: 99774
 Lab No.: 99774
 Tested by: AM
 Checked by: JT
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES

PERMEABILITY TEST REPORT

TEST DATA:


Specimen Height (cm): 14.78
 Specimen Diameter (cm): 7.11
 Dry Unit Weight (pcf): 126.4
 Moisture Before Test (%): 10.4
 Moisture After Test (%): 11.6
 Run Number: 1 ◆ 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.7
 Perm. (cm/sec): 5.39×10^{-8}

SAMPLE DATA:

Sample Identification: Acre No. 14,
 10' N of Sta. 640, First Lift
 Visual Description: Low Perm Soil

Remarks:

Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood Landfill Closure
 Location: Kirkwood, NY
 Date: 1/04/00

Project No.: 9734344
 File No.: 99775
 Lab No.: 99775
 Tested by: AM
 Checked by: JT
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 14.48
 Specimen Diameter (cm): 7.11
 Dry Unit Weight (pcf): 124.9
 Moisture Before Test (%): 11.5
 Moisture After Test (%): 12.2
 Run Number: 1 ♦ 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.7
 Perm. (cm/sec): 4.33×10^{-8}

SAMPLE DATA:

Sample Identification: Acre No. 15,
 3' S of Sta. 323, First Lift
 Visual Description: Low Perm Soil
 Remarks:
 Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood Landfill Closure
 Location: Kirkwood, NY
 Date: 1/05/00

Project No.: 9734344
 File No.: 99776
 Lab No.: 99776
 Tested by: AM
 Checked by: JT
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 14.63
 Specimen Diameter (cm): 7.11
 Dry Unit Weight (pcf): 124.7
 Moisture Before Test (%): 11.6
 Moisture After Test (%): 12.4
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.6
 Perm. (cm/sec): 5.77×10^{-8}

SAMPLE DATA:

Sample Identification: Acre No. 16,
 10' E of Sta. 640, First Lift
 Visual Description: Low Perm Soil
 Remarks:
 Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood Landfill Closure
 Location: Kirkwood, NY
 Date: 1/04/00

Project No.: 9734344
 File No.: 99777
 Lab No.: 99777
 Tested by: AM
 Checked by: JT
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 13.94
 Specimen Diameter (cm): 7.11
 Dry Unit Weight (pcf): 122.6
 Moisture Before Test (%): 15.5
 Moisture After Test (%): 14.5
 Run Number: 1 ◆ 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.7
 Perm. (cm/sec): 6.23×10^{-8}

SAMPLE DATA:

Sample Identification: Acre No. 17,
 10' E of Sta. 640, First Lift
 Visual Description: Low Perm Soil
 Remarks:
 Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood Landfill Closure
 Location: Kirkwood, NY
 Date: 1/04/00

Project No.: 9734344
 File No.: 99778
 Lab No.: 99778
 Tested by: AM
 Checked by: JT
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES

PERMEABILITY TEST REPORT

TEST DATA:


Specimen Height (cm): 14.20
 Specimen Diameter (cm): 7.11
 Dry Unit Weight (pcf): 130.3
 Moisture Before Test (%): 11.1
 Moisture After Test (%): 12.0
 Run Number: 1 ♦ 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.6
 Perm. (cm/sec): 2.93×10^{-8}

SAMPLE DATA:

Sample Identification: Acre No. 18,
 30' E of Sta. 702, First Lift
 Visual Description: Low Perm Soil

Remarks:

Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood Landfill Closure
 Location: Kirkwood, NY
 Date: 1/05/00

Project No.: 9734344
 File No.: 99779
 Lab No.: 99779
 Tested by: AM
 Checked by: JT
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES

REPORT OF IN-PLACE DENSITY

CLIENT: GORICK CONSTRUCTION
 Jon Van Deusen
 27 Track Drive
 Binghamton, NY 13904

PAGE 1 OF 3

PROJECT: Kirkwood Landfill Closure

PROJECT NO.: 9734344
 REPORT NO.: 991306
 DATE OF SERVICE: 12/20/1999
 AUTHORIZATION: Jon
 REPORT DATE: 1/04/2000

SERVICES: Perform in-place density and moisture content tests to determine the degree of field compaction.

PROJECT DATA

CONTRACTOR: GORICK CONSTRUCTION
 METHOD OF TEST:
 DENSITY: ASTM D2922
 MOISTURE: ASTM D3017
 SPECIFICATION:
 DENSITY: 95% Compaction
 MOISTURE:

GAUGE: Troxler, 3411-B
 GAUGE SERIAL NO.:
 STANDARD COUNTS
 MOISTURE - CURRENT: 612 PREVIOUS: 616
 DENSITY - CURRENT: 2798 PREVIOUS: 2796
 TEST MODE: Direct Transmission
 PROBE DEPTH (in.): 12

TEST OF	MATERIALS	MOISTURE/DENSITY RELATIONS		REFERENCE REPORT NO
		OPTIMUM MOISTURE %	MAXIMUM DENSITY pcf	
5,000 cubic yards	Low Perm Soil	10.8	126.1	
10,000 cubic yards	Low Perm Soil	10.5	125.9	
15,000 cubic yards	Low Perm Soil	8.9	131.0	
20,000 cubic yards	Low Perm Soil	8.5	130.8	

REPORT OF TESTS

TEST NO	LOCATION	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (Pcf)	DENSITY (% max)
				WET	DRY		
1.	15' W of Sta. 643	11.7	10.5	136.1	121.8	125.9	96.7
2.	15' S & 9' W of Sta. 643	9.2	8.5	141.7	129.8	130.8	99.2
3.	15' S & 25' W of Sta. 644	10.0	8.5	137.0	124.5	130.8	95.2
4.	21' S of Sta. 674	10.7	10.8	134.7	121.7	126.1	96.5
5.	6' S & 4' E of Sta. 644A	8.8	8.9	144.9	133.2	131.0	101.7
6.	18' N & 15' E of Sta. 642	10.4	8.9	141.6	128.3	131.0	97.9
7.	1' N & 45' W of Sta. 317A	10.4	8.9	141.9	128.5	131.0	98.1

Report Of Tests Continued On Page 2



GORICK CONSTRUCTION
PROJECT NO. 9734344
DATE OF SERVICE: 12/20/1999

REPORT NO. 991306
PAGE 2 OF 3

REPORT OF TESTS (Continued)

TEST NO	LOCATION	FIELD	OPTIMUM	FIELD DENSITY		MAXIMUM DENSITY (Pcf)	DENSITY (% max)
		MOISTURE (%)	MOISTURE (%)	(pcf) WET	DRY		
8.	30' S & 6' E of Sta. 316	10.8	8.9	140.9	127.2	131.0	97.1
9.	9' S & 27' W of Sta. 614A	9.9	8.9	140.6	127.9	131.0	97.6
10.	30' S & 3' W of Sta. 674	10.3	8.9	140.4	127.3	131.0	97.2
11.	8' S & 3' W of Sta. 673A	10.5	8.9	140.0	126.7	131.0	96.7
12.	2' S & 21' E of Sta. 673	11.5	8.9	139.4	125.0	131.0	95.4
13.	30' N & 12' E of Sta. 334A	10.5	8.9	137.7	124.6	131.0	95.1
14.	33' S & 7' E of Sta. 335	11.3	10.8	135.9	122.1	126.1	96.8
15.	24' & 45' E of Sta. 335	11.5	10.8	138.4	124.1	126.1	98.4
16.	39' S & 12' W of Sta. 334A	10.8	8.9	142.0	128.2	131.0	97.9
17.	21' N & 27' E of Sta. 334	10.9	8.9	140.7	126.9	131.0	96.9
18.	9' S & 4' E of Sta. 672	9.9	8.9	140.7	128.0	131.0	97.7
19.	3' N & 27' E of Sta. 671	10.0	8.9	139.2	126.5	131.0	96.6
20.	7' N & 8' E of Sta. 671A	10.8	8.9	139.3	125.7	131.0	96.0
21.	9' N & 6' E of Sta. 672	9.9	8.9	142.8	129.9	131.0	99.2
22.	4' S & 15' E of Sta. 639A	12.1	8.9	140.7	125.5	131.0	95.8
23.	12' N & 26' of Sta. 672A	10.4	8.9	139.5	126.4	131.0	96.5
24.	4' S & 12' E of Sta. 640	10.8	8.9	138.7	125.2	131.0	95.6
25.	12' N & 4' E of Sta. 640A	11.0	8.9	140.2	126.3	131.0	96.4
26.	3' S & 15' W of Sta. 641	10.9	8.9	139.6	125.9	131.0	96.1
27.	14' N & 24' E of Sta. 674	11.5	8.9	139.9	125.5	131.0	95.8

Test results on this report meet project specifications as noted on page 1.

Report Of Tests Continued On Page 3



GORICK CONSTRUCTION
PROJECT NO. 9734344
DATE OF SERVICE: 12/20/1999

REPORT NO. 991306
PAGE 3 OF 3

REPORT OF TESTS (Continued)


ADDITIONAL COMMENTS:

Acre 13, Tests 1 - 9
Acre 16, Tests 10 - 18
Acre 14, Tests 19 - 27
Elevation: First Lift

Technician: Doug Jennings
Engineering Technician

Report Distribution:
(1) GORICK CONSTRUCTION

MAXIM TECHNOLOGIES INC.


Jeffrey Truax
Const. Services Manager



Maxim Technologies, Inc.
 2415 North Triphammer Rd., Suite 3
 Ithaca, New York 14850
 TEL: (607) 266-0147
 FAX: (607) 266-6409

REPORT OF IN-PLACE DENSITY

CLIENT: GORICK CONSTRUCTION
 Jon Van Deusen
 27 Track Drive
 Binghamton, NY 13904

PAGE 1 OF 3

PROJECT: Kirkwood Landfill Closure

PROJECT NO.: 9734344
 REPORT NO.: 991341
 DATE OF SERVICE: 12/29/1999
 AUTHORIZATION: A1
 REPORT DATE: 1/05/2000

SERVICES: Perform in-place density and moisture content tests to determine the degree of field compaction.

PROJECT DATA

CONTRACTOR: GORICK CONSTRUCTION
 METHOD OF TEST:
 DENSITY: ASTM D2922
 MOISTURE: ASTM D3017
 SPECIFICATION:
 DENSITY: 95% Compaction
 MOISTURE:

GAUGE: Troxler, 3440
 GAUGE SERIAL NO.: 14656
 STANDARD COUNTS
 MOISTURE - CURRENT: 520 PREVIOUS: 522
 DENSITY - CURRENT: 2779 PREVIOUS: 2771
 TEST MODE: Direct Transmission
 PROBE DEPTH (in.): 12

TEST OF	MATERIALS	MOISTURE/DENSITY RELATIONS OPTIMUM	MAXIMUM DENSITY pcf	REFERENCE REPORT NO
TEST OF	MATERIALS	MOISTURE %	DENSITY pcf	REFERENCE REPORT NO
Modified	Low Perm Soil	8.5	130.8	

REPORT OF TESTS

TEST NO	LOCATION	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (Pcf)	DENSITY (% max)
				WET	DRY		
1.	4' N of Sta. 324, Acre 15	10.1	8.5	141.9	128.9	130.8	98.5
2.	2' S of Sta. 338, Acre 15	11.3	8.5	141.6	127.2	130.8	97.2
3.	4' S of Sta. 679, Acre 15	11.7	8.5	140.6	125.9	130.8	96.3
4.	5' E of Sta. 678, Acre 15	10.9	8.5	140.2	126.4	130.8	96.6
5.	8' W of Sta. 648, Acre 15	11.5	8.5	141.4	126.8	130.8	96.9
6.	3' N of Sta. 649, Acre 15	10.0	8.5	137.5	125.0	130.8	95.6
7.	2' W of Sta. 650, Acre 15	10.3	8.5	138.1	125.2	130.8	95.7

Report Of Tests Continued On Page 2



GORICK CONSTRUCTION
PROJECT NO. 9734344
DATE OF SERVICE: 12/29/1999

REPORT NO. 991341
PAGE 2 OF 3

REPORT OF TESTS (Continued)

TEST NO	LOCATION	FIELD	OPTIMUM	FIELD DENSITY		MAXIMUM DENSITY (Pcf)	DENSITY (% max)
		MOISTURE (%)	MOISTURE (%)	(pcf) WET	DRY		
8.	3' S of Sta. 323, Acre 15 ST-15	9.2	8.5	137.8	126.2	130.8	96.5
9.	2' W of Sta. 529, Acre 15	9.3	8.5	143.3	131.1	130.8	100.2
10.	6' S of Sta. 329, Acre 17	9.3	8.5	142.0	129.9	130.8	99.3
11.	2' E of Sta. 330A, Acre 17	9.8	8.5	143.1	130.3	130.8	99.6
12.	6' S of Sta. 331, Acre 17 ST-17	10.0	8.5	141.1	128.3	130.8	98.1
13.	8' S of Sta. 332, Acre 17	8.6	8.5	137.8	126.9	130.8	97.0
14.	30' E of Sta. 704, Acre 17	9.1	8.5	144.6	132.5	130.8	101.3
15.	20' W of Sta. 704, Acre 17	8.9	8.5	143.6	131.9	130.8	100.8
16.	12' S of Sta. 705, Acre 17	10.0	8.5	141.5	128.6	130.8	98.3
17.	2' S of Sta. 723, Acre 17	10.4	8.5	140.3	127.1	130.8	97.2
18.	2' S of Sta. 724, Acre 17	9.6	8.5	143.1	130.6	130.8	99.8
19.	15' W of Sta. 328, Acre 18	9.7	8.5	141.6	129.1	130.8	98.7
20.	2' S of Sta. 327, Acre 18	9.7	8.5	141.6	129.1	130.8	98.7
21.	20' S of Sta. 702, Acre 18	9.9	8.5	140.8	128.1	130.8	97.9
22.	30' E of Sta. 702, Acre 18 ST-18	10.1	8.5	141.6	128.6	130.8	98.3
23.	2' S of Sta. 722, Acre 18	9.3	8.5	142.0	129.9	130.8	99.3
24.	40' E of Sta. 722, Acre 18	9.4	8.5	142.0	129.8	130.8	99.2
25.	2' N of Sta. 721, Acre 18	10.7	8.5	142.6	128.8	130.8	98.5
26.	8' S of Sta. 701, Acre 18	9.6	8.5	139.6	127.4	130.8	97.4
27.	2' W of Sta. 326, Acre 18	9.5	8.5	141.4	129.1	130.8	98.7

Test results on this report meet project specifications as noted on page 1.

Report Of Tests Continued On Page 3



GORICK CONSTRUCTION
PROJECT NO. 9734344
DATE OF SERVICE: 12/29/1999

REPORT NO. 991341
PAGE 3 OF 3

REPORT OF TESTS (Continued)

ADDITIONAL COMMENTS:

Elevation: First Lift

Technician: David Verdon
Sr. Engineering Tech.

Report Distribution:
(1) GORICK CONSTRUCTION

MAXIM TECHNOLOGIES INC.


Jeffrey Truax
Const. Services Manager

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.

REPORT OF IN-PLACE DENSITY

CLIENT: GORICK CONSTRUCTION

Jon Van Deusen
 27 Track Drive
 Binghamton, NY 13904

PAGE 1 OF 4

PROJECT: Kirkwood Landfill Closure

PROJECT NO.: 9734344
 REPORT NO.: 001016
 DATE OF SERVICE: 1/07/2000
 AUTHORIZATION: Jon
 REPORT DATE: 1/18/2000

SERVICES: Perform in-place density and moisture content tests to determine the degree of field compaction.

PROJECT DATA

CONTRACTOR: GORICK CONSTRUCTION

METHOD OF TEST:

DENSITY: ASTM D2922
 MOISTURE: ASTM D3017

SPECIFICATION:

DENSITY: 90% Compaction
 MOISTURE:

GAUGE: Troxler, 3411-B

GAUGE SERIAL NO.: 12455

STANDARD COUNTS

MOISTURE - CURRENT: 629 PREVIOUS: 626
 DENSITY - CURRENT: 2788 PREVIOUS: 2796

TEST MODE: Direct Transmission

PROBE DEPTH (in.): 6

TEST OF	MATERIALS	MOISTURE/DENSITY RELATIONS		REFERENCE REPORT NO
		OPTIMUM MOISTURE %	MAXIMUM DENSITY pcf	
	Low Perm Soil	8.5	130.8	

REPORT OF TESTS

TEST NO	LOCATION	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (Pcf)	DENSITY (% max)
				WET	DRY		
1.	4' S & 33' W of Sta. 16-673A	11.0	8.5	137.0	123.4	130.8	94.3
2.	36' S & 6' E of Sta. 16-673A	10.7	8.5	138.3	124.9	130.8	95.5
3.	3' S & 31' W of Sta. 16-673	11.5	8.5	136.5	122.4	130.8	93.6
4.	9' S & 45' E of Sta. 16-707	11.5	8.5	134.2	120.4	130.8	92.0
5.	9' S & 1' E of Sta. 16-334 Shelby Tube	11.7	8.5	135.6	121.4	130.8	92.8
6.	27' S & 6' E of Sta. 16-671A	11.7	8.5	135.7	121.5	130.8	92.9

Report Of Tests Continued On Page 2



GORICK CONSTRUCTION
PROJECT NO. 9734344
DATE OF SERVICE: 1/07/2000

REPORT NO. 001016
PAGE 2 OF 4

REPORT OF TESTS (Continued)

TEST NO	LOCATION	FIELD	OPTIMUM	FIELD DENSITY		MAXIMUM	DENSITY
		MOISTURE (%)	MOISTURE (%)	(pcf) WET	(pcf) DRY	DENSITY (Pcf)	
7.	36' S & 15' E of Sta. 16-705A	11.2	8.5	136.2	122.5	130.8	93.7
8.	33' S & 18' E of sta. 16-333	11.6	8.5	134.3	120.3	130.8	92.0
9.	30' S of Sta. 16-671	9.3	8.5	143.9	131.7	130.8	100.7
10.	9' S & 27' E of Sta. 17 & 331	10.9	8.5	138.1	124.5	130.8	95.2
11.	25' S & 21' W of Sta. 17 & 331A	11.1	8.5	134.1	120.7	130.8	92.3
12.	21' S & 18' W of Sta. 17-329A	11.4	8.5	134.7	120.9	130.8	92.4
13.	6' N & 30' W of Sta. 17-703 Shelby Tube	10.1	8.5	136.2	123.7	130.8	94.6
14.	12' S & 6' W of Sta. 17-703A	11.9	8.5	136.0	121.5	130.8	92.9
15.	9' N & 4' W of Sta. 17-704	12.1	8.5	135.9	121.2	130.8	92.7
16.	3' N & 18' E of Sta. 17-723	10.1	8.5	137.5	124.9	130.8	95.5
17.	5' N & 4' E of Sta. 17-704A	12.0	8.5	137.3	122.6	130.8	93.7
18.	3' S & 36' W of Sta. 17-705	9.8	8.5	135.4	123.3	130.8	94.3
19.	9' S & 33' E of Sta. 18-328A	11.0	8.5	135.3	121.9	130.8	93.2
20.	4' S & 6' E of Sta. 18-327	11.6	8.5	134.5	120.5	130.8	92.1
21.	9' N & 7' W of Sta. 18-326A	11.5	8.5	136.8	122.7	130.8	93.8
22.	15' S & 18' W of Sta. 18-701A	12.0	8.5	136.1	121.5	130.8	92.9
23.	12' S & 15' W of Sta. 18-326	10.4	8.5	134.9	122.2	130.8	93.4
24.	3' S & 33' E of Sta. 18-326 Shelby Tube	11.4	8.5	137.5	123.4	130.8	94.3
25.	18' S & 21' W of Sta. 18-701	11.4	8.5	135.2	121.4	130.8	92.8
26.	2' N & 15' E of Sta. 18-701	11.3	8.5	136.5	122.6	130.8	93.7

Report Of Tests Continued On Page 3



GORICK CONSTRUCTION
PROJECT NO. 9734344
DATE OF SERVICE: 1/07/2000

REPORT NO. 001016
PAGE 3 OF 4

REPORT OF TESTS (Continued)

TEST NO	LOCATION	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (Pcf)	DENSITY (% max)
				WET	DRY		
27.	15' S & 7' E of Sta. 18-724	11.0	8.5	138.5	124.8	130.8	95.4
28.	27' S & 18' E of Sta. 15-700A	10.9	8.5	134.7	121.5	130.8	92.9
29.	4' N & 15' W of Sta. 15-324	11.5	8.5	134.7	120.8	130.8	92.4
30.	27' N & 3' E of Sta. 15-338A	10.2	8.5	136.4	123.8	130.8	94.6
31.	3' S & 21' W of Sta. 15-338 Shelby Tube	11.2	8.5	135.0	121.4	130.8	92.8
32.	30' S & 3' E of Sta. 15-708A	10.9	8.5	139.6	125.9	130.8	96.3
33.	27' S & 33' W of Sta. 15-336A	11.0	8.5	135.9	122.4	130.8	93.6
34.	9' N & 3' E of Sta. 15-336A	12.7	8.5	135.5	120.2	130.8	91.9
35.	30' S & 4' E of Sta. 15-336	10.3	8.5	136.8	124.0	130.8	94.8
36.	9' S & 3' W of Sta. 15-675A	11.4	8.5	140.5	126.1	130.8	96.4
37.	2' N & 30' E of Sta. 13-315	10.8	8.5	140.7	127.0	130.8	97.1
38.	10' N & 24' E of Sta. 13-315A	10.5	8.5	137.5	124.4	130.8	95.1
39.	5' N & 2' W of Sta. 13-316	9.8	8.5	139.2	126.8	130.8	96.9
40.	4' S & 31' W of Sta. 13-317	11.1	8.5	137.4	123.7	130.8	94.6
41.	2' N & 19' W of sta. 13-317A	10.9	8.5	136.6	123.2	130.8	94.2
42.	30' S & 12' W of Sta. 13-643	10.7	8.5	134.1	121.1	130.8	92.6
43.	3' S & 32' W of Sta. 13-644	11.6	8.5	135.8	121.7	130.8	93.0
44.	34' S & 8' W of Sta. 13-641A	10.7	8.5	140.6	127.0	130.8	97.1
45.	1' N & 9' W of Sta. 13-642 Shelby Tube	11.5	8.5	137.3	123.1	130.8	94.1
46.	1' S & 10' W of Sta. 14-670A	11.5	8.5	134.7	120.8	130.8	92.4
47.	32' S & 9' W of Sta. 14-638	13.0	8.5	137.7	121.9	130.8	93.2

Report Of Tests Continued On Page 4



GORICK CONSTRUCTION
PROJECT NO. 9734344
DATE OF SERVICE: 1/07/2000

REPORT NO. 001016
PAGE 4 OF 4

REPORT OF TESTS (Continued)

TEST NO	LOCATION	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (Pcf)	DENSITY (% max)
				WET	DRY		
48.	29' S & 21' E of Sta. 14-313	10.9	8.5	135.3	122.0	130.8	93.3
49.	18' N & 2' E of Sta. 14-672A	10.9	8.5	139.5	125.8	130.8	96.2
50.	27' S & 8' E of Sta. 14-640 Shelby Tube	11.3	8.5	138.2	124.2	130.8	95.0
51.	36' N & 2' W of Sta. 14-640	11.6	8.5	135.8	121.7	130.8	93.0
52.	9' S & 24' E of Sta. 14-314A	10.2	8.5	140.7	127.7	130.8	97.6
53.	8' S & 15' E of Sta. 14-640	10.7	8.5	138.3	124.9	130.8	95.5
54.	27' N & 21' E of Sta. 14-673A	10.1	8.5	140.7	127.8	130.8	97.7

Test results on this report meet project specifications as noted on page 1.

ADDITIONAL COMMENTS:

Elevation: Second Lift

Technician: Doug Jennings
Engineering Technician

Report Distribution:
(1) GORICK CONSTRUCTION

MAXIM TECHNOLOGIES INC.


Jeffrey Truax
Const. Services Manager


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 12.27
 Specimen Diameter (cm): 7.11
 Dry Unit Weight (pcf): 132.0
 Moisture Before Test (%): 12.0
 Moisture After Test (%): 12.7
 Run Number: 1 ♦ 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.7
 Perm. (cm/sec): 5.13×10^{-8}

SAMPLE DATA:

Sample Identification: Acre No. 13,
 Sta. 642, Second Lift
 Visual Description: Low Perm Soil
 Remarks:
 Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood Landfill Closure
 Location: Kirkwood, NY
 Date: 1/11/2000

Project No.: 9734344
 File No.: 20003
 Lab No.: 20003
 Tested by: AM
 Checked by: JT
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 14.73
 Specimen Diameter (cm): 7.11
 Dry Unit Weight (pcf): 130.1
 Moisture Before Test (%): 12.0
 Moisture After Test (%): 12.6
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.7
 Perm. (cm/sec): 5.80×10^{-8}

SAMPLE DATA:

Sample Identification: Acre No. 14,
 Sta. 640, Second Lift
 Visual Description: Low Perm Soil
 Remarks:
 Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood Landfill Closure
 Location: Kirkwood, NY
 Date: 1/11/2000

Project No.: 9734344
 File No.: 20005
 Lab No.: 20005
 Tested by: AM
 Checked by: JT
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 14.63
 Specimen Diameter (cm): 7.11
 Dry Unit Weight (pcf): 132.8
 Moisture Before Test (%): 10.9
 Moisture After Test (%): 11.4
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.7
 Perm. (cm/sec): 7.02×10^{-8}

SAMPLE DATA:

Sample Identification: Acre No. 15,
 Sta. 338, Second Lift
 Visual Description: Low Perm Soil
 Remarks:
 Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood Landfill Closure
 Location: Kirkwood, NY
 Date: 1/12/2000

Project No.: 9734344
 File No.: 20007
 Lab No.: 20007
 Tested by: AM
 Checked by: JT
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 14.63
 Specimen Diameter (cm): 7.11
 Dry Unit Weight (pcf): 124.1
 Moisture Before Test (%): 11.3
 Moisture After Test (%): 12.3
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.7
 Perm. (cm/sec): 9.50×10^{-8}

SAMPLE DATA:

Sample Identification: Acre No. 16,
 Sta. 334, Second Lift
 Visual Description: Low Perm Soil
 Remarks:
 Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood Landfill Closure
 Location: Kirkwood, NY
 Date: 1/12/2000

Project No.: 9734344

File No.: 20004

Lab No.: 20004

Tested by: AM

Checked by: JT

Test: CV - Constant volume

PERMEABILITY TEST REPORT

MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 11.56
 Specimen Diameter (cm): 7.11
 Dry Unit Weight (pcf): 121.3
 Moisture Before Test (%): 10.8
 Moisture After Test (%): 13.9
 Run Number: 1 ♦ 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.7
 Perm. (cm/sec): 7.43×10^{-8}

SAMPLE DATA:

Sample Identification: Acre No. 17,
 Sta. 703, Second Lift
 Visual Description: Low Perm Soil
 Remarks:
 Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood Landfill Closure
 Location: Kirkwood, NY
 Date: 1/11/2000

Project No.: 9734344
 File No.: 20006
 Lab No.: 20006
 Tested by: AM
 Checked by: JT
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 14.58
 Specimen Diameter (cm): 7.11
 Dry Unit Weight (pcf): 126.3
 Moisture Before Test (%): 12.5
 Moisture After Test (%): 12.5
 Run Number: 1 ♦ 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.7
 Perm. (cm/sec): 7.22×10^{-8}

SAMPLE DATA:

Sample Identification: Acre No. 18,
 Sta. 326, Second Lift
 Visual Description: Low Perm Soil
 Remarks:
 Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed




Project: Kirkwood Landfill Closure
 Location: Kirkwood, NY
 Date: 1/12/2000

Project No.: 9734344
 File No.: 20008
 Lab No.: 20008
 Tested by: AM
 Checked by: JT
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES

APPENDIX G
CONSTRUCTION REVIEW DAILY REPORTS



KEYSTONE TROZZE, LLC
ARCHITECTS AND ENGINEERS

Kenneth D. Ellsworth, P.E. • Bernard A. Perkosky, AIA • Peter J.M. Trozze, AIA

July 14, 1997

Alfred Gorick, Jr., President
Gorick Construction Co., Inc.
27 Track Drive
Binghamton, New York 13904

Re: Gorick C & D Landfill
DEC Site No. 7-04-19

Dear Sir:

Enclosed please find "Field Reports" for our on-site review of the above project for the period from June 9, 1997 to July 7, 1997.

If you have any questions please do not hesitate to contact our office.

Very truly yours,

KEYSTONE TROZZE, LLC

Kenneth D. Ellsworth, P.E.
President

KDE:bjz

Enclosure

File 19:51.7196

Field Report

Project Gorrek C+D Landfill
Tri. of Kirkwood, NY.

Weather:

Date: 9 June 1997

Site visit

Time:

Work in Progress:

Equip.: Four trucks, Loader, D5, 10 Ton Roller

Men: 4 truck drivers, 2 operators, 1 foreman

Contractor placed first 1 ft low permeable soil on Acre No. 1

Field Directives:

None

Remarks:

None

Copies: Gorrek Construction

By: Steven J. Fanzle

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax: 607-722-2515

Field Report

Subject Gorck C+D Landfill
Tri. of Kirkwood, NY

Weather:

Date: 10 June 1997

Time:

Site Visit

Work in Progress:

Equip: 5 trucks, loader, BS, roller, 330 exc., D9

Men: 5 truck drivers, 2 operators, 1 foreman

Contractor placed first lift of low permeable soil at Acres No. 2+1
and screened at Klepfers pt.

Field Directives:

Name

Remarks:

John Vanduesen stated that Atlantic Testing would be on
site June 11th

Copies: Gorck Construction

By: Steven J. Fange

Keystone Trozze, LLC

One Brick Avenue • Binghamton, New York 13901 • Phone: 607-722-1100 • Fax 607-722-2515

Field Report

Subject Gorick C+D Landfill
Tri. of Kirkwood, NY

Weather:

Date: 11 June 1997

Time:

Site Visit

Work in Progress:

Equip: DS, Roller, 225, D8

Men: 3 operators, 1 foreman, 1 man from Atlantic Testing

Contractor graded subgrade at Acres. No. 5 & 6 and screened at Kleppers pit.

Atlantic Testing pushed Shelby Tubes and ran moisture density tests on Acres No. 1 & 2.

Field Directives:

None

Remarks:

None

Copies: Gorick Construction

By: Steven J. Jangle

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax 607-722-2515

Field Report

Subject: Gorack C+D Landfill
Tri. of Kirkwood, NY

Weather:

Date: 12 June 1997

Time:

Site Visit

Work in Progress:

Equip: DS, Roller, 4 trucks, 330 exc., D8

Men: 4 truck drivers, 2 operators, 1 foreman

Contractor placed first lift of low permeable soil at Acre No. 3
and screened at Kleppers pit.

Field Directives:

None

Remarks:

None

Copies:

Gorack Construction

By:

Steven F. Jangle

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax 607-722-2515

Field Report

Subject: Garreck C+D Landfill
Twp. of Knoxwood, NY

Weather:

Date: 13 June 1997

Time:

Site Visit

Work in Progress:

Equip: D8, 330 excavator

Men: 2 operators

Contractor screened at Klepters pit.

Field Directives:

None

Remarks:

None

Copies:

Garreck Construction

By:

Steven J. Fausel

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax 607-722-2515

Field Report

Subject: Gorick C&D Landfill
Tr. of Kirkwood, NY

Weather:

Date: 16 June 1997

Site Visit

Time:

Work in Progress:

Equip: 4 trucks, loader, DS, Roller, DS, 330

Men: 4 truck drivers, 2 operators, 1 foreman

Contractor placed first lift low permeable soil on Acres No. 4+5
and screened at Kleptors pit.

Field Directives:

none

Remarks:

John Vanduesen stated they were going to skim to subgrade
Acres No. 3+4 June 17.

Copies:

Gorick Construction

By:

Steven J. Jansz

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax 607-722-2515

Field Report

Subject: Gorrek C+D Landfill
Tri. of Kirkwood, NY

Weather:

Date: 17 June 1997

Site Visit

Time:

Work in Progress:

Equip: 1 D8, Roller, 4 trucks, 330

Men: 4 truck drivers, 2 operators, 1 foreman

Contractor shimmied to subgrade Acres No. 3+4

Field Directives:

None

Remarks:

None

Copies:

Gorrek Construction

By:

Steven H. Jangle

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax 607-722-2515

Field Report

Subject: Gorrek: C+D Landfill
Tri. of Kirkwood, NY

Weather:

Date: 18 June 1997

Time:

Site Visit:

Work in Progress:

Atlantic Testing was on site to push Shelby Tubes
on Acre No. 1, original set unable to test. They
also pushed tubes on Acre No. 3.

Field Directives: None

Remarks: None

Copies: Gorrek Construction

By: Steven J. Jansz

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax: 607-722-2515

Field Report

Subject Gorrek C+D Landfill
Tri. of Kirkwood, NY

Weather:

Date: 26 June 1997

Time:

site visit

Work in Progress:

Ron Scheress was on site for subgrade stakeout

Field Directives:

None

Remarks:

None

Copies: Gorrek Construction

By: Steven J. Fange

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax 607-722-2515

Field Report

Project Gorrek C+D Landfill
Tri. of Kirkwood, NY

Weather: 75-80 partly cloudy

Date: 2 July 1997

Site Visit

Time: 10:00 - 10:30

Work in Progress:

Equip: 235, D9, D75, D5, 10 Ton Roller, 4 TW

Men: 4 drivers, 2 operators, 1 foreman

Contractor shimmied first lot low permeable soil on Acre No. 4
and screened at Klepters pit.

Field Directives:

None

Remarks:

None

Copies:

Gorrek Construction

By:

Steven J. Lause

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax: 607-722-2515

Field Report

Project Gorrick C+D Landfill
Tri. of Kirkwood, NY

Weather: 75-80° partly cloudy

Date: 3 July 1997

Time: 10:00 - 11:00

Site visit w/ John Vandusen

Work in Progress:

Equipment 235, D9, D75, D5, 10 Ton Killer, 4TW

Men: 4 drivers, 2 operators, 1 foreman

Contractor skimmed first low permeable soil on Acres No. 445
and screened at Klepters pit.

Field Directives:

None

Remarks:

John stated that Shelby Tubes and moisture density tests
will be done on July 7th.

Copies: Gorrick Construction

By: Steven F. Jange

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax 607-722-2515

Field Report

Project Gorick C+D Landfill
Tri. of Kirkwood, NY

Weather: 80-85 Mostly Sunny

Date: 7 July 1997

Site Visit

Time: 2:00 - 4:00 pm

Work in Progress:

Equip: 5 trucks, loaders, D5, 10 Ton roller, D8, 330, water truck.

Men: 4 truck drivers, 3 operators, 1 foreman, 1 Maximum Technologies

Contractor placed first lift Low permeable soil on Acres No. 5+6

Tom Hamilton from Maximum Technologies pushed Shelby tubes and ran moisture density tests.

Field Directives:

None

Remarks:

John Vanduesen stated that he is now using Maximum Technologies instead of Atlantix Testing. John was unsatisfied with Atlantix's work. Test results for Acres No. 1, 2, + 3 have not been returned to John.

Copies: Gorick Construction

By: Steven J. Lunge

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax 607-722-2515

GORICK LANDFILL

JUNE 9

PLACE FIRST LIFT LOW PARM SOIL AREA #1
4 TRUCKS
LOADER
D5
ROLLER
FOREMAN

JUNE 10

PLACE FIRST LIFT LOW PARM SOIL AREA 1 & 2
~~ATLANTIC~~
5 TRUCKS
LOADER
D5
ROLLER
FOREMAN
SCREEN @ KLEPPERS
330 EXCAVATOR
D9

JUNE 11

GRADING SUBGRADE ACRES 5+6

D5 + ROLLER

SCREEN @ KLEPPERS

225 + D8

ATLANTIC TESTING ON SITE FOR MOISTURE DENSITY

AND SHELBY TUBES ACRES 1+2

JUNE 12

PLACE FIRST LIFT LOW PERM ACRES 3

D5

ROLLER

4 TRUCKS

FOREMAN

SCREEN @ KLEPPER PIT

330

D8

JUNE 13

SCREEN @ KLIPPAH PIT D8, 330

JUNE 16

PLACE FIRST LIFT LOW PAVEMENT ON ACRES 4+5

4 TRUCKS

LOADER

D5

ROLLER

FOREMAN

SCREEN : D8, 330

JUNE 17

STIM TO SUBGRADE ACRES 3+4

D8

ROLLER

4 TRUCKS


330

JUNE 18

ATLANTIC TESTING ON SITE TO POSIT
MORE SHEDDY TUBES ON AREA 1, ORIGINAL SET
NOT ABLE TO TEST. ALSO PUSHED TUBES ON AREA 3

JUNE 26

LOW SCHLASS ON SITE FOR SUBGRADE STAKEOUT



KEYSTONE TROZZE, LLC
ARCHITECTS AND ENGINEERS

Kenneth D. Ellsworth, P.E. • Bernard A. Perkosky, AIA • Peter J.M. Trozze, AIA

August 7, 1997

Alfred Gorick, Jr., President
Gorick Construction Co., Inc.
27 Track Drive
Binghamton, New York 13904

Re: Gorick C & D Landfill
DEC Site No. 7-04-19

Dear Sir:

Enclosed please find "Field Reports" for our on-site review of the above project for the period from July 8, 1997 to July 31, 1997.

If you have any questions please do not hesitate to contact our office.

Very truly yours,

KEYSTONE TROZZE, LLC

Kenneth D. Ellsworth, P.E.
President

KDE:bjz

Enclosure

File 19:51.71962

Field Report

Project Gorrek C+D Landfill
Tri. of Kirkwood

Weather:

Date: 8 July 1997

Site Visit:

Time:

Work in Progress:

Equip: D75, D8, Roller, STW, 235, D9

Men: 5 drivers, 5 operators, 1 foreman

Contractor placed 1st lift low perm. soil and
screened at Kleppers pit.

Field Directives: None

Remarks: None

Copies: Gorrek Construction

By: Steven J. Trozze

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax: 607-722-2515

Field Report

Project Gorrek C+D Landfill
Trr. of Kirkwood

Weather:

Date: 9 July 1997

Site Visit :

Time:

Work in Progress:

Equip: D75, Roller, D5, 4TW, 235, D9

Men: 4 Drivers, 4 operators, 1 foreman

Contractor placed 1st 1ft low perm. soil and
screened at Klepfers pit.

Field Directives:

None

Remarks:

None

Copies: Gorrek Construction

By: Steven J. Janz

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax 607-722-2515

Field Report

Project Gorick C+D Landfill
Tri. of Kirkwood, NY

Weather:

Date: 10 July 1997

Site Visit:

Time:

Work in Progress:

Equip: D75, D5, Roller, 4TW, 330, D9,
Men: 4 Drivers, 4 operators, 1 foreman

Contractor placed 1st lift low perm. soil and screened
at Kleppers pit.

Ron Schwess on site - stake out

Maxim Tech. on site - Soil Testing Areas No. 4, 5, + 6 first lift
See Results Attached on back.

Field Directives:

None

Remarks: None

Copies: Gorick Construction

By: Steven J. Jurgel

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax 607-722-2515


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 9.99
 Specimen Diameter (cm): 7.22
 Dry Unit Weight (pcf): 128.0
 Moisture Before Test (%): 9.2
 Moisture After Test (%): 10.5
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.6
 Perm. (cm/sec): 3.64×10^{-8}

SAMPLE DATA:

Sample Identification: Acre 4, First Lift (12 inches)
 Visual Description: Silt, Clay, Sand, and Gravel.
 Remarks:
 Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood C. & D. Landfill
 Location: Kirkwood, New York
 Date: 07/13/97

Project No.: 6103700670
 File No.: 97348
 Lab No.: 97348
 Tested by: AM
 Checked by: TH
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 11.56
 Specimen Diameter (cm): 7.20
 Dry Unit Weight (pcf): 125.9
 Moisture Before Test (%): 11.0
 Moisture After Test (%): 13.7
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.6
 Perm. (cm/sec): 7.68×10^{-8}

SAMPLE DATA:

Sample Identification: Acre 5, First Lift (12 inches)
 Visual Description: Silt, Clay, Sand, and Gravel.
 Remarks:
 Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood C. & D. Landfill
 Location: Kirkwood, New York
 Date: 07/13/97

Project No.: 6103700670
 File No.: 97349
 Lab No.: 97349
 Tested by: AM
 Checked by: TH
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 8.01
 Specimen Diameter (cm): 7.24
 Dry Unit Weight (pcf): 127.2
 Moisture Before Test (%): 8.8
 Moisture After Test (%): 11.2
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.5
 Perm. (cm/sec): 5.17×10^{-8}

SAMPLE DATA:

Sample Identification: Acre 6, First Lift (12 inches)
 Visual Description: Silt, Clay, Sand, and Gravel.
 Remarks:
 Maximum Dry Density (pcf):
 Optimum Moisture Content (%):
 Percent Compaction:
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood C. & D. Landfill
 Location: Kirkwood, New York
 Date: 07/13/97

Project No.: 6103700670
 File No.: 97350
 Lab No.: 97350
 Tested by: AM
 Checked by: TH
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES

Field Report

Project: Gorrek C+D Landfill
Tri. of Kirkwood

Weather:

Date: 15 July 1997

Time:

Site Visit

Work in Progress:

Equip: D75, Water, 4TW, DS, Roller, 350, D9

Men: 4 drivers, 4 operators, 1 foreman

Contractor placed 2nd lift low perm. soil and screened
at Kleffers pit.

Field Directives:

None

Remarks:

None

Copies: Gorrek Construction

By:

Steven J. Jung

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax 607-722-2515

Field Report

Project: Gorick C+D Landfill
Tri. of Kirkwood

Weather:

Date: 16 July 1997

Time:

Site Visit:

Work in Progress:

Equip: D75, W/ater, DS, Roller, 3TW, 330
Men: 3 Drivers, 4 operators

Contractor placed 2nd lift low perm. soil and screened
at Klepfers pit.

Field Directives:

None

Remarks:

None

Copies: Gorick Construction

By:

Mark J. Jones

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax 607-722-2515

Field Report

Project *Gorick C+D Landfill
Tri. of Kirkwood*

Weather:

Date: *17 July 1997*

Site Visit

Time:

Work in Progress:

*Equip: D6D, Roller, 3TW, D75, water truck
Men: 3 Drivers, 3 operators*

Contractor placed 2nd lift low perm. soil

Field Directives:

None

Remarks:

None

Copies:

Gorick Construction

By:

Steven J. Jones

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax 607-722-2515

Field Report

Project: Gorick C+D Landfill
Trn. of kirkwood

Weather:

Date: 18 July 1997

Site Visit

Time:

Work in Progress:

Equip: DGD, Redler, water, D75, 3TW
Men: 3 drivers, 3 operators

Contractor placed 2nd lift low perm. soil

Field Directives:

None

Remarks:

None

Copies:

Gorick Construction

By:

Mervin J. Fung

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax 607-722-2515

Field Report

Project *Gowck C&D Landfill
Tri. of Kirkwood*

Weather:

Date: *21 July 1997*

Site Visit

Time:

Work in Progress:

Equip: *D75, water, 4TW, DGD, Roller*
Men: *4 Drivers, 3 operators, 1 foreman*

Contractor placed 2nd lift low perm. soil

Field Directives:

None

Remarks:

None

Copies: *Borick Construction*

By: *Steven J. Trozze*

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax 607-722-2515

Field Report

Project: Gorrick C + D Landfill
Tri. of Kirkwood, NY

Weather:

Date: 22 July 1997

Site Visit:

Time:

Work in Progress:

Equip: D75, 4 TW, D6D, Roller
Men: 4 drivers, 3 operators, 1 hereman

Contractor placed 2nd lift low perm. soil.

Maxim Tech. on site - soil testing on Acre No. 1 first lift,
Acre's No. 4 & 6 second lift. See results attached on
back.

Field Directives:

None

Remarks:

None

Copies:

Gorrick Construction

By:

Steven J. Trozze

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax: 607-722-2515


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 10.55
 Specimen Diameter (cm): 7.21
 Dry Unit Weight (pcf): 122.8
 Moisture Before Test (%): 9.0
 Moisture After Test (%): 12.2
 Run Number: 1 • 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.8
 Perm. (cm/sec): 4.84×10^{-8}

SAMPLE DATA:

Sample Identification: Acre 1, 1st Lift, 25'W of 403
 Visual Description: Brown Silt, Sand, & gravel.
 Remarks: 130.2 pcf @ 6.6% Nuclear
 Maximum Dry Density (pcf): 134.8
 Optimum Moisture Content (%): 7.1 ASTM(D698)
 Percent Compaction: 91.1%
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood C.& D. Landfill Closure
 Location: Kirkwood, New York
 Date: 07/25/97

Project No.: 6103700670
 File No.: 97383
 Lab No.: 97383
 Tested by: AM
 Checked by: TH
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 11.69
 Specimen Diameter (cm): 7.20
 Dry Unit Weight (pcf): 117.1
 Moisture Before Test (%): 13.6
 Moisture After Test (%): 15.7
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.6
 Perm. (cm/sec): 7.06×10^{-8}

SAMPLE DATA:

Sample Identification: Acre 4, 2nd Lift, 25'W of 520
 Visual Description: Brown Silt, Sand, & gravel.
 Remarks: 126.5 pcf @ 8.0% Nuclear
 Maximum Dry Density (pcf): 134.8
 Optimum Moisture Content (%): 7.1
 ASTM(D698)
 Percent Compaction: 86.8%
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood C. & D. Landfill Closure
 Location: Kirkwood, New York
 Date: 07/25/97

Project No.: 6103700670
 File No.: 97384
 Lab No.: 97384

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES

Tested by: AM
 Checked by: TH
 Test: CV - Constant volume


PERMEABILITY TEST REPORT

TEST DATA:

Specimen Height (cm): 11.50
 Specimen Diameter (cm): 7.17
 Dry Unit Weight (pcf): 116.1
 Moisture Before Test (%): 10.7
 Moisture After Test (%): 12.0
 Run Number: 1 ● 2 ▲
 Cell Pressure (psi): 95.0
 Sat. Pressure (psi): 80.0
 Diff. Head (psi): 4.6
 Perm. (cm/sec): 5.55×10^{-8}

SAMPLE DATA:

Sample Identification: Acre 6, 2nd Lift,
 20'N & 40'E of 526
 Visual Description: Brown Silt, Sand, &
 gravel.
 Remarks: 125.3 pcf @ 8.9% Nuclear
 Maximum Dry Density (pcf): 134.8
 Optimum Moisture Content (%): 7.1
 ASTM(D698)
 Percent Compaction: 86.1%
 Permeameter type: Flexible Wall
 Sample type: Undisturbed



Project: Kirkwood C.& D. Landfill Closure
 Location: Kirkwood, New York
 Date: 07/25/97

Project No.: 6103700670
 File No.: 97382
 Lab No.: 97382
 Tested by: AM
 Checked by: TH
 Test: CV - Constant volume

PERMEABILITY TEST REPORT
MAXIM TECHNOLOGIES

Field Report

Project: Gorck C & D Landfill
Tri. of Kirkwood, NY

Weather:

Date: 23 July 1997

Time:

Site Visit:

Work in Progress:

Equip: D75, 4TW, DG, Roller

Men: 4 drivers, 3 operators

Contractor placed 2nd lift low perm. soil

Field Directives:

None

Remarks:

None

Copies: Gorck Construction

By:

John J. Trozze

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax: 607-722-2515

Field Report

Project *Gerick C&D Construction*
Twp. of Kirkwood, NY

Weather:

Date: *24 July 1997*

Site Visit :

Time:

Work in Progress:

Equip: *D.75, 2TW, D6, Roller*

Men: *2 Drivers, 3 operators, 1 foreman*

Contractor placed 2nd lift low perm. soil

Field Directives:

None

Remarks:

None

Copies: *Gerick Construction*

By: *Steven J. Jorgensen*

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax: 607-722-2515

Field Report

Project Gorick C+D Landfill
Trr. of Kirkwood, NY

Weather:

Date: 25 July 1997

Time:

SITE VISIT :

Work in Progress:

Equip: D75, 3TW, DG, DS, Roller, 330, D9

Men: 3 drivers, 4 operators, 1 foreman

Contractor placed 2nd lift low perm. soil, fine grade slopes

Field Directives:

None

Remarks:

None

Copies: Gorick Construction

By: Martin J. Trozze

Keystone Trozze, LLC

Field Report

Project Gorick C&D Landfill
Tri. of Kirkwood, NY

Weather:

Date: 28 July 1997

Site Visit

Time:

Work in Progress:

Equip: D75, Wacker, LTW, Roller, D5, D6
Men: 6 drivers, 3 operators, 1 foreman

Contractor placed 2nd lift low perm. soil, fine grade.

Maxim Technologies on site! Soil Testings

Field Directives:

None

Remarks:

None

Copies: Gorick Construction

By: *Stevie J. Trozze*

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax: 607-722-2515

Field Report

Subject: Gorrek C+D Landfill
Tri of Kirkwood, NY

Weather: 70-75

Date: 29 July 1997

Site visit w/ John Vanduesen

Time: 9:30 - 11:00 AM

Work in Progress:

Equip: D75, 3TW, D5, DG, Roller

men: 3 drivers, 3 operators, 1 foreman

Contractor placed 2nd lift low perm. soil, fine grade slopes.

John and I verified cover (18") for low permeable soil. The following stakes were missing and will be verified by a surveyor sometime today:
T7, T8, T10, 409, 422.

The following stakes were low and will be filled to meet requirements today:
T1, T2, T3, T11, T12, T13, T14, T15, T17, T18, 410, 411, 414, 416, 423A, 427.
The rest of the stakes meet the required 18" cover.

Field Directives:

None

Remarks:

None

Copies: Gorrek Construction

By: Steven J. Jense

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax 607-722-2515

Field Report

Project *Gorrek C+D Landfill*
Town of Kirkwood, NY

Weather:

Date: *30 July 1997*

Site Visit:

Time:

Work in Progress:

Equip: *D75, 3TW, D5, Roller, 330, D9*

Men: *3 Drivers, 4 operators, 1 foreman*

Contractor placed 2nd lift low perm. soil

Field Directives:

None

Remarks:

None

Copies: *Gorrek Construction*

By: *Stanley J. Trozze*

Keystone Trozze, LLC

One Brick Avenue • Binghamton, New York 13901 • Phone: 607-722-1100 • Fax: 607-722-2515

Field Report

Project: Gowick C&D Landfill
Tri. of Kirkwood

Weather: Sunny 70-75

Date: 31 July 1997

Site Visit

Time: 8:00 - 7:00 AM

Work in Progress:

Equip: DS, Roller¹⁰⁻¹⁰⁰, D75 (back loader), 4 trucks

Acres: 11 Acres, 2000 1200

Contractor placed 2nd lift low perm. soil on
Acres No. 5 + 6.

Ron Schress stakeout

Field Directives:

None

Remarks:

See Attached June Progress Report.

Copies: Gowick Construction

By: Steven J. Jones

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax 607-722-2515

GORICK CONSTRUCTION CO., INC.

27 TRACK DRIVE
BINGHAMTON, NEW YORK 13904

GORICK C&D LANDFILL

JUNE PROGRESS REPORT

6/3/97 Place AGM to obtain design subgrade elevations

6/4/97 Place AGM

6/9/97 Begin capping, placing first lift low perm soil.

6/10/97 Placing first lift low perm soil. Atlantic Testing on site for IPD's and Shelby's. Screening in borrow pit.

6/11/97 Shimming to subgrade with unclassified fill. Atlantic Testing back to push tubes. Screening low perm soil

6/12/97 Placing first lift low perm soil and screen low perm soil.

6/13/97 Screen low perm soil

6/16/97 Place first lift low perm soil. Screen low perm.

6/17/97 Shim to subgrade with unclassified fill.

6/18/97 Place AGM to reach design subgrade elevations


6/19/97 Place AGM

6/24/97 Place AGM

6/26/97 Place AGM. Ron Schiess on site for field survey

6/27/97 Screen low perm soil

6/30/97 Shim to subgrade with unclassified fill and screen low perm soil.



KEYSTONE TROZZE, LLC
ARCHITECTS AND ENGINEERS

Kenneth D. Ellsworth, P.E. • Bernard A. Perkosky, AIA • Peter J.M. Trozze, AIA

September 5, 1997

Alfred Gorick, Jr., President
Gorick Construction Co., Inc.
27 Track Drive
Binghamton, New York 13904

Re: Gorick C & D Landfill
DEC Site No. 7-04-19

Dear Sir:

Enclosed please find "Field Reports" for our on-site review of the above project for the period from August 1, 1997 to August 31, 1997.

If you have any questions please do not hesitate to contact our office.

Very truly yours,

KEYSTONE TROZZE, LLC

Kenneth D. Ellsworth, P.E.
President

KDE:bjz

Enclosure

File 19:51.7196

Field Report

Project *Gorick C&D Landfill*
Twn. of Kirkwood, NY

Weather:

Date: *1 August 1997*

Time: *9:00 - 10:00*

site visit

Work in Progress:

Equip: 330 exc., D9 dozer, D5 dozer, 5 trucks, 10-Ton Roller

Men: 5 drivers, 3 operators

Contractor placed 24" barrier protection layer on Area No. 6.

Field Directives: *None*

Remarks: *None*

Copies: *Gorick Construction*

By: *Steven J. Jauge*

Keystone Trozze, LLC

One Brick Avenue

• Binghamton, New York 13901

• Phone: 607-722-1100

• Fax: 607-722-2515

Field Report

Project *Gorick C+D Landfill*
Twn. of Kirkwood, NY

Weather:

Date: *4 August 1997*

Time: *9:00 - 10:00*

Site Visit

Work in Progress:

Equip! 330 exc., D9 dozer, D5 dozer, 6 trucks, 10-Ton Roller

Men! 6 drivers, 3 operators

Contractor placed 24" barrier protection layer on Acre 10.5.

Field Directives:

None

Remarks:

None

Copies:

Gorick Construction

By:

Steven J. Fange

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax: 607-722-2515

Field Report

Project: Gorick C&D Landfill
Trn. of Kirkwood, NY

Weather:

Date: 5 August 1997

Site Visit

Time: 10:00-11:00

Work in Progress:

Equip: 330exc., D9 dozer, D5 dozer, 5 trucks, 10-Ton Roller

Men: 5 drivers, 3 operators

Contractor placed 24" barrier protection layer on Acres No. 445

Field Directives:

None

Remarks:

None

Copies:

Gorick Construction

By:

Steven J. Jange

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax: 607-722-2515

Field Report

Subject *Gorrek C+D Landfill*
Trn. of Kirkwood, NY

Weather:

Date: *6 August 1999*

Time: *1130 - 2130*

site visit

Work in Progress:

Equip: 330 exc., D9 dozer, D5 dozer, 5 trucks, 10-Ton Roller
Man: 5 drivers, 3 operators

Contractor placed 24" barrier protection layer on Area 10/4

Field Directives:

None

Remarks:

None

Copies:

Gorrek Construction

By:

Steven J. Janze

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax: 607-722-2515

Field Report

Project: Gorick C&D Landfill
Twp. of Ke. Wood, NY

Weather:

Date: 7 August 1997

Time:

Work in Progress:

Equip: 330 exc., D9 dozer, D5 dozer, 5 trucks, 1070m roller,
Men: 5 drivers, 3 operators

Contractor placed 24" barrier protection layer on Area No. 3

Meeting @ Gorick for Landfill. Attendees: Steve Erickson (DOT),
Joe Brochek (DOT), Frank Trent (DEC), John May (DEC), Al Gorick,
John Vandorsewi, John Kayton (resident), Ken Ellsworth (Keystone Trozze),
and myself. Major issue was trucks tracking dirt onto Route 11.

Field Directives:

None

Remarks:

Solution to dirt problem will be sweeping with truck broom
as needed and watering \approx 100 ft back away from entrance.

Copies: Gorick Construction

By: Steven J. Jange

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax: 607-722-2515

Field Report

Project Gorrick C&D Landfill
Trv. of Yorkwood, NY

Weather:

Date: 8 August 1999

Time: 2:00 - 3:00

Work in Progress:

Equip: 330 exc., D9 dozer, D5 dozer, 5 trucks, 10 rollers

Men: 5 drivers, 3 operators

Contractor placed 24" barrier protection layer on Acres No. 2 & 3

Field Directives:

None

Remarks:

None

Copies: Gorrick Construction

By: Steven J. Jung

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax: 607-722-2515

Field Report

Subject Gorrick C+D Landfill
Twp. of Kirkwood, NY

Weather:

Date: 11 August 1997

Time: 9:00 - 10:00

Site Visit

Work in Progress:

Equip: 330 exc., D5 dozer, 5⁺ Trucks, 10 ton Roller

Men: 5 drivers, 3 operators

Contractor placed 24" barrier protection layer on acres No 2 & 3

Field Directives:

None

Remarks:

None

Copies: Gorrick Construction

By: Steven J. Jangle

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax: 607-722-2515

Field Report

Project Gorick C+D Landfill
Tr. of Kirkwood, NY

Weather:

Date: 12 August 1997

Time: 10:00 - 11:00

Site Visit

Work in Progress:

Equip: 330 exc., D9 dozer, D5 dozer, 5 trucks, 10 ton roller
Men: 5 drivers, 3 operators

Contractor placed 24" barrier protection layer on Area No. 3

Field Directives:

None

Remarks:

None

Copies:

Gorick Construction

By:

Stuart J. Jance

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax: 607-722-2515

Field Report

Project *Gorick C&D Landfill*
Tri. of Kirkwood, NY

Weather:

Date: *14 August 1997*

Time: *1100-2100*

Site Visit

Work in Progress:

Equip: 330 exc., D5 dozer, 5 trucks, 10 Ton Puller

Men: 5 drivers, 3 operators

Contractor placed 24" barrier protection layer on Holes No. 3 & 4

Maxim Technologies was on-site testing.

Field Directives:

None

Remarks:

None

Copies: *Gorick Construction*

By: *Steven J. Janga*

Keystone Trozze, LLC

Field Report

Project *Garick C+D Landfill*
Twn. of Kirkwood, NY

Weather:

Date: *15 August 1997*

Time: *9:00 - 10:00*

Site Visit

Work in Progress:

Equip: 330 exc., 15 dozers, 5 trucks, 10 ton roller

Men: 5 drivers, 3 operators

Contractor placed 24" barrier protection layer on Acres No. 445

Field Directives:

None

Remarks:

None

Copies: *Garick Construction*

By: *Steven J. Janze*

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax 607-722-2515

Field Report

Project *Genack C+D Landfill*
Twp. of Kirkwood, NY

Weather:

Date: *18 August 1997*

Time: *10:00 - 11:00*

Site Visit

Work in Progress:

Equip: 330 exc., DS dozer, 6 trucks, 10 ton roller
Men: 6 drivers, 3 operators

Contractor placed 24" barrier protection layer on Area No. 5

Field Directives: *None*

Remarks: *None*

Copies: *Genack Construction*

By: *Steven J. Jauge*

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax: 607-722-2515

Field Report

Subject *Gorick C+D Landfill
Trn. of Kirkwood, NY*

Weather:

Date: *19 August 1997*

Time: *9:00 - 10:00*

Site Visit

Work in Progress:

*Equip: 330 exc., D5 dozer, 5 trucks, 10 Ton Roller
Men: 5 drivers, 3 operators*

Contractor placed 24" barrier protection layer on Areas No. 546

Field Directives:

None

Remarks:

None

Copies:

Gorick Construction

By:

Steven J. Janga

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax: 607-722-2515

Field Report

Subject: Gorick C&D Landfill
Trn. of Kirkwood, NY

Weather:

Date: 20 August 1997

Time: 1100-2100

Site Visit

Work in Progress:

Equip: 330 exc., D5 dozer, 5 trucks, 10-Ton Roller
Men: 5 drivers, 3 operators

Contractor placed 24" barrier protection layer on Area No. 6

Field Directives:

None

Remarks:

None

Copies: Gorick Construction

By: Steven J. Fange

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax: 607-722-2515

Field Report

Subject *Gorick C&D Landfill
Tr. of Kirkwood, NY*

Weather:

Date: *22 August 1997*

Time: *10:30 - 11:30*

Site Visit

Work in Progress:

*Equip: 330 exc., D5 dozer, 5 trucks, 10-Ton Roller
Men: 5 drivers, 3 operators*

Contractor placed 24" barrier protection layer on Area No. 2

Field Directives:

None

Remarks:

None

Copies:

Gorick Construction

By:

Stewart J. Lange

Keystone Trozze, LLC

One Brick Avenue

• Binghamton, New York 13901

• Phone: 607-722-1100

• Fax 607-722-2515

Field Report

Subject *Gorick C&D Landfill
Twp. of Kirkwood, NY*

Weather:

Date: *25 August 1999*

Time: *1130 - 2:30*

Site Visit

Work in Progress:

Equip: 330 exc., DS drier, 4 trucks

Men: 4 drivers, 2 operators

Contractor placed 2" barrier protection layer on Area 100

Field Directives:

None

Remarks:

None

Copies: *Gorick Construction*

By: *Steven J. Jange*

Keystone Trozze, LLC

Field Report

Subject *Gorick C&D Landfill*
Trv. of Kirkwood, NY

Weather:

Date: *26 August 1997*

Time: *10:30 - 11:30*

Site Visit

Work in Progress:

Equip: 330 exc., 200 exc., 802⁺ Rubber tired loader, 3 trucks

Men: 3 drivers, 3 operators

Contractor placed stone slope protection in 100 yr. Flood Plane on

Acres No. 5+6.

Field Directives:

None

Remarks:

None

Copies: *Gorick Construction*

By:

Steven F. Jance

Keystone Trozze, LLC

One Brick Avenue

• Binghamton, New York 13901

• Phone: 607-722-1100

• Fax: 607-722-2515

Field Report

Project *Gorick C&D Landfill*
Twn. of Kirkwood, NY

Weather:

Date: *27 August 1997*

Time: *9:00 - 10:00*

Site Visit

Work in Progress:

Equip: 330 exc., 802 rubber tired loader, 3 trucks

Men: 3 drivers, 2 operators

Contractor placed stone slope protection in 100 yr. Flood Plane on Area 5

Field Directives:

None

Remarks:

None

Copies: *Gorick Construction*

By: *Steven DeFarge*

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax 607-722-2515

Field Report

Project *Gorick C+D Landfill
Trr. of Kirkwood, NY*

Weather:

Date: *28 August 1997*

Time: *1:00 - 2:00*

Site Visit

Work in Progress:

Equip: 330 exc., 802 rubber tired loader, 3 trucks

Men: 3 drivers, 2 operators

*Contractor placed stone slope protection in 100 yr flood plane
on Acres No. 3+4*

Field Directives:

None

Remarks:

None

Copies:

Gorick Construction

By:

Steven J. Jance

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax: 607-722-2515

Field Report

Project *Gorick C+D Landfill*
Tvt. of Kirkwood, NY

Weather:

Date: *29 August 1997*

Time: *1130-2130*

Work in Progress:

Equip: 330 exc., 802 rubber tired loader, 3 trucks

Men: 3 drivers, 2 operators

*Contractor placed stone slope protection in 100 yr flood plane
on Acres No. 2+3*

Field Directives:

None


Remarks:

None

Copies: *Gorick Construction*

By: *Steven J. Jange*

Keystone Trozze, LLC



KEYSTONE TROZZE, LLC

ARCHITECTS AND ENGINEERS

Kenneth D. Ellsworth, P.E. • Bernard A. Perkosky, AIA • Peter J.M. Trozze, AIA

October 6, 1997

Alfred Gorick, Jr., President
Gorick Construction Co., Inc.
27 Track Drive
Binghamton, New York 13904

Re: Gorick C & D Landfill
DEC Site No. 7-04-19

Dear Sir:

Enclosed please find "Field Reports" for our on-site review of the above project for the period from September 1, 1997 to September 26, 1997.

If you have any questions please do not hesitate to contact our office.

Very truly yours,

KEYSTONE TROZZE, LLC

Kenneth D. Ellsworth, P.E.
President

KDE:bjz

Enclosure

File 19:51.7196

Field Report

Project *Gorick C&D Landfill*
Try. of Kirkwood

Weather:

Date: *2 September 1997*

Time: *9:30 - 10:30*

Site Visit

Work in Progress:

Equip: 330 exc., 802 rubber tread loader, 3 trucks

Men: 3 drivers, 2 operators

Contractor placed stone slope protection in 100 yr. flood plain

Field Directives:

None

Remarks:

None

Copies:

Gorick Construction

By:

Steven J. Jurg

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax 607-722-2515

Field Report

Project *Gorack C+D Landfill*
Trv. of Kirkwood, NY

Weather:

Date: *3 September 1997*

Site Visit

Time: *1:30 - 2:30*

Work in Progress:

Equip: 330 exc., D5 dozer, 3rd trucks, 10-ton Roller

Contractor placed 24" barrier protection layer on Acres No. 14 J.

Field Directives:

None

Remarks:

None

Copies: *Gorack Construction*

By: *Steven J. Jance*

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax: 607-722-2515

Field Report

Project *Gorick C&D Landfill*
Trn. of Kirkwood, NY

Weather:

Date: *4 September 1997*

Time: *10130 - 11130*

Site Visit

Work in Progress:

Equip: 330 exc., D8 dozer, 3 trucks, 10-ton roller

Men: 3 drivers, 3 operators

Contractor placed 2nd lift low permeable soil on Area No. 1

Field Directives: *None*

Remarks: *None*

Copies: *Gorick Construction*

By: *Steven J. Lange*

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax 607-722-2515

Field Report

Project *Gorick C & D Landfill*
Trl. of Kirkwood

Weather:

Date: *9 September 1997*

Time: *1130-2:30*

Site Visit

Work in Progress:

Equip: 330exc., D8 dozer, 3 trucks, 10-Ton Roller
men: 3 drivers, 3 operators

Contractor placed 24" barrier protection layer on Area No. 1

Field Directives:

None

Remarks:

None

Copies: *Gorick Construction*

By:

Steven J. Janga

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax: 607-722-2515

Field Report

Project: Gorick CID Landfill
Trr. of Kirkwood

Weather:

Date: 10 September 1997

Time: 10:30 - 11:30

site visit

Work in Progress:

Equip: 330 exc., D8 dicer, 4 trucks, 10-Ton Roller
Men: 4 drivers, 3 operators

Contractor placed 24" barrier protection layer on Area No. 1

Equip: 330 exc. EO2 Rubber tired loader, 3 trucks
Men: 3 drivers, 2 operators

Contractor placed Stone slope protection on 100 yr. Flood Plain on Area
No. 4
Maximum on-site Soil Testings

Field Directives:

None

Remarks:

None

Copies:

Gorick Construction

By:

Stevin D. Jausc

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Fax 607-722-2515

Field Report

Subject *Gorick CAD Landfill
Tr. of Kirkwood, NY*

Site Visit

Weather:
Date: *Sept. 11, 1997*
Time: *10:45 - 11:30*

Work in Progress:

Photos Taken
No Work in Progress

Field Directives:

None

Remarks:

None

Copies: *Gorick Construction* By: *Steven J. Jurgel*

Keystone Trozze, LLC

Field Report

Project: Gorick C&D Landfill
Trn. of Kirkwood

Weather:

Date: 15 September 1997

Time: 2:00 - 3:30

Site Visit

Work in Progress:

Equip: 330 exc., D8 dozer, 4 trucks, 10-ton roller

Men: 4 drivers, 3 operators

Contractor placed 24" barrier protection layer on Acres No. 143

Equip: D5 dozer, water 420, 3 trucks

Men: 3 drivers, 1 operator

Contractor placed 6" topsoil layer on Acre No. 3 + 4

Field Directives:

None

Remarks:

None

Copies: Gorick Construction

By: Steven J. Jauge

Keystone Trozze, LLC

Field Report

Project: Gorick C&D Landfill
Trl. of Kirkwood

Weather:

Date: 16 September 1997

Site Visit

Time: 9:00 - 10:30

Work in Progress:

Equip: 330 exc., D8 dozer, 4 trucks, 10-Ton Roller
Men: 4 drivers, 3 operators

Contractor placed 24" barrier protection layer on Area No. 7

Equip: D5 dozer, 3 trucks, water 1/20
Men: 3 drivers, 1 operator

Contractor placed 6" topsoil layer on Area No. 5 + 6

Field Directives:

None

Remarks:

None

Copies: Gorick Construction

By: Steven J. Jauge

Keystone Trozze, LLC

Field Report

Project: Gorick C+D Landfill
Tri. of Kirkwood, NY

Weather:

Date: 17 September 1997

Site Visit

Time: 1:30 - 2:30

Work in Progress:

Equip: 330 exc., D75 loader, DS dozer, 7 trucks, 10-Ton Roller

Men: 7 drivers, 4 operators

Contractor placed 24" barrier protection layer on Area No. 7.

Ron Schress was on-site doing AS-Built's

Field Directives:

None

Remarks:

None

Copies:

Gorick Construction

By:

Steven J. Jung

Keystone Trozze, LLC

Field Report

Project: Gorick C&D Landfill
Tri. of Kirkwood, NY

Weather:

Date: 18 September 1997

Time: 9100-10100

Site Visit

Work in Progress:

Equip: 330 exc., D75 loader, D5 dozer, 7 trucks, 10-Ton roller

Men: 7 drivers, 4 operators

Contractor placed 2'4" barrier protection layer on Area No. 7

Field Directives:

None

Remarks:

None

Copies: Gorick Construction

By:

Steven J. Jange

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Field Report

Project: Gorick C&D Landfill
Trr. of Kirkwood

Weather:

Date: 19 September 1997

Time: 10:30 - 11:30

Site Visit

Work in Progress:

Equip: 330 exc., D5 dozer, 5 trucks, water 420
Men: 5 drivers, 2 operators

Contractor placed 6" topsoil layer on Acres No. 5+6

Equip: 330 exc., 800 rubber tired loader, 3 trucks
Men: 3 drivers, 2 operators

Contractor placed stone slope protection on 100 yr flood plane
on Acres No. 1+2

Field Directives:

None

Remarks:

None

Copies: Gorick Construction

By:

Steven J. Jange

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607 733 4400

Field Report

Project: Gorick C+D Landfill
TWN. of Kirkwood, NY

Weather:

Date: 22 September 1997

Time: 9:00 - 10:00

Site Visit

Work in Progress:

Equip: PC 300 exc., D5 dozer, 3 trucks

Men: 3 drivers, 2 operators

Contractor placed 6" topsoil layer on Acres No. 4 & 5

Field Directives:

None

Remarks:

None

Copies: Gorick Construction

By:

Steven J. Fausch

Keystone Trozze, LLC

One Brick Avenue

Binghamton, New York 13901

Phone: 607-722-1100

Field Report

Project: Gorrick C+D Landfill
Trr. of Kirkwood, NY

Weather:

Date: 23 September 1997

Time: 10:30 - 11:30

Site Visit

Work in Progress:

Equip: PC 300 exc, D5 dozer, 4 trucks

Men: 4 drivers, 2 operators

Contractor placed 6" topsoil layer on benches No 1 & 2

Field Directives:

None

Remarks:

None

Copies: Gorrick Construction

By: Steven J. Fange

Keystone Trozze, LLC

Field Report

Project: Gorick C&D Landfill
Tr. of Kirkwood, NY

Weather:

Date: 24 September 1997

Site Visit

Time: 9:00 - 10:00

Work in Progress:

Equip: 20 300 exc., D5 dozer, 3 trucks

Men: 3 drivers, 2 operators

Contractor placed 6" topsoil layer on Ave No. 1

Phase I Complete!

Field Directives:

None

Remarks:

None

Copies:

Gorick Construction

By:

Steven F. Jauge

Keystone Trozze, LLC

Field Report

Project: Gorick L&D Landfill
Tr. of Kirkwood, NY

Weather:

Date: 26 September 1997

Time: 10:30-11:30

Site Visit

Work in Progress:

Equip: Hydro Seeder, D5 dozer, mulcher

Men: 1 operator, 4 laborers

Contractor seeded & mulched topsoil areas.


Field Directives: None

Remarks: None

Copies: Gorick Construction

By: Steven J. Fauso

Keystone Trozze, LLC



KEYSTONE TROZZE, LLC
ARCHITECTS AND ENGINEERS

Kenneth D. Ellsworth, P.E. • Bernard A. Perkosky, AIA

October 8, 1998

Gorick Construction Co., Inc.
27 Track Drive
Binghamton, New York 13904

Attn: Alfred Gorick, Jr. President

Re: Gorick C&D Landfill

Dear Al:

Enclosed please find two (2) copies of the daily reports for our on-site review of the above captioned project for the period from March 31, 1998 to October 6, 1998.

Please arrange to transmit the second copy to NYSDEC.

If you have any questions, please contact our office.

Very truly yours,

KEYSTONE TROZZE, LLC

Theresa E. Gruver,
Engineering Technician

32:981008L

KEYSTONE TROZZE, LLC DAILY REPORT

PROJECT: Gorick C&D Landfill
Town of Kirkwood
Broome County, New York State

PROJECT REVIEW:
Resident: []
Intermittent: [X]
On Site From: 2:30 To: 3:30
Contractor: Gorick Construction

WEATHER/TEMPERATURE:

43° - PARTLY SUNNY

DESCRIPTION OF WORK PERFORMED:

CONTRACTOR ON SITE TO CONTINUE FINE GRADING OF SUPERGRADE IN AREA B:9.

MANPOWER AND EQUIPMENT USED:

- 2 - DUMP TRUCKS W/ DRIVERS
- 2 - BOW DRIVERS W/ OPERATORS
- 1 - FRONT END LOADER W/ OPERATOR
- 1 - EXCAVATOR W/ OPERATOR

VISITORS, DISCUSSIONS, MEETINGS:

NONE

SPECIAL INSTRUCTIONS/ACTION REQUESTED:

NONE

DELAYS AND LOST TIME:

NONE

ACCIDENTS:

REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: K.D. Elsworth
Field Representative

KEYSTONE TROZZE, LLC DAILY REPORT

PROJECT: Gorick C&D Landfill
Town of Kirkwood
Broome County, New York State

PROJECT REVIEW:
Resident: []
Intermittent: [X]
On Site From: 9:30 To: 10:15

Contractor: Gorick Construction

WEATHER/TEMPERATURE:

37° - CLOUDY

DESCRIPTION OF WORK PERFORMED:

CONTRACTOR ON SITE TO BEGIN FINE GRADING OF SUB GRADE IN AREA 8:9

MANPOWER AND EQUIPMENT USED:

DUMP TRUCK 1 OPERATOR
ROLLER (SAME OPERATOR)

VISITORS, DISCUSSIONS, MEETINGS:

NONE

SPECIAL INSTRUCTIONS/ACTION REQUESTED:

NONE

DELAYS AND LOST TIME:

NONE

ACCIDENTS:

REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: K.D. Elsworth
Field Representative

DK

PROJECT NO.: 51.7196

KEYSTONE TROZZE, LLC DAILY REPORT

REPORT NO. 2

DATE: 4.22.98
PAGE 1 OF 2

PROJECT: Gorick C&D Landfill
Town of Kirkwood
Broome County, New York State

PROJECT REVIEW:
Resident: []
Intermittent: [X]
On Site From: 2:30 To: 3:30
Contractor: Gorick Construction

WEATHER/TEMPERATURE:
43° - PARTLY SUNNY

DESCRIPTION OF WORK PERFORMED:
CONTRACTOR ON SITE TO CONTINUE FINE GRADING OF SURFACE IN AREA B:9.

MANPOWER AND EQUIPMENT USED:
• 2 - DUMP TRUCKS w/ DRIVERS
• 2 - BULL DOZERS w/ OPERATORS
• 1 - FRONT END LOADER w/ OPERATOR
• 1 - EXCAVATOR w/ OPERATOR

VISITORS, DISCUSSIONS, MEETINGS:
NONE

SPECIAL INSTRUCTIONS/ACTION REQUESTED:
NONE

DELAYS AND LOST TIME:
NONE

ACCIDENTS:
REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: K.D. Elsworth
Field Representative

PROJECT NO.: 51.7196

KEYSTONE TROZZE, LLC DAILY REPORT

REPORT NO. 1
DATE: 3/31/98
PAGE 1 OF 2

PROJECT: Gorick C&D Landfill
Town of Kirkwood
Broome County, New York State

PROJECT REVIEW:
Resident: []
Intermittent: [X]
On Site From: 9:30 To: 10:15
Contractor: Gorick Construction

WEATHER/TEMPERATURE:
37° - CLOUDY

DESCRIPTION OF WORK PERFORMED:
CONTRACTOR ON SITE TO PERFORM FINE GRADING OF SUBGRADE IN AREA 8:9

MANPOWER AND EQUIPMENT USED:
DUMP TRUCK 1 OPERATOR
ROLLER (SAME OPERATOR)

VISITORS, DISCUSSIONS, MEETINGS:
NONE

SPECIAL INSTRUCTIONS/ACTION REQUESTED:
NONE

DELAYS AND LOST TIME:
NONE

ACCIDENTS:
REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: K.D. Elkworth
Field Representative

KEYSTONE TROZZE, LLC DAILY REPORT

PROJECT: Gorick C&D Landfill
Town of Kirkwood
Broome County, New York State

PROJECT REVIEW:
Resident: []
Intermittent: [X]
On Site From: 2:30 To: 3:30
Contractor: Gorick Construction

WEATHER/TEMPERATURE:
43° - PARTLY SUNNY

DESCRIPTION OF WORK PERFORMED:
CONTRACTOR ON SITE TO CONTINUE FINE GRADING OF SUPERGRADE IN AREA B19.

MANPOWER AND EQUIPMENT USED:
• 2 - DUMP TRUCKS w/ DRIVERS
• 2 - BULL DOZERS w/ OPERATORS
• 1 - FRONT END LOADER w/ OPERATOR
• 1 - EXCAVATOR w/ OPERATOR

VISITORS, DISCUSSIONS, MEETINGS:
None

SPECIAL INSTRUCTIONS/ACTION REQUESTED:
None

DELAYS AND LOST TIME:
None

ACCIDENTS:
REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: K.D. Elsworth
Field Representative

KEYSTONE TROZZE, LLC DAILY REPORT

PROJECT: Gorick C&D Landfill
Town of Kirkwood
Broome County, New York State

PROJECT REVIEW:
Resident: []
Intermittent: [X]
On Site From: 9:30 To: 10:15
Contractor: Gorick Construction

WEATHER/TEMPERATURE:
37° - CLOUDY

DESCRIPTION OF WORK PERFORMED:
CONTRACTOR ON SITE TO BEGIN FINE GRADING OF SUB GRADE IN AREA 8:9

MANPOWER AND EQUIPMENT USED:
DUMP TRUCK 1 OPERATOR
ROLLER (SAME OPERATOR)

VISITORS, DISCUSSIONS, MEETINGS:
NONE

SPECIAL INSTRUCTIONS/ACTION REQUESTED:
NONE

DELAYS AND LOST TIME:
NONE

ACCIDENTS:
REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: K.D. Elsworth
Field Representative

DK

PROJECT NO.: 51.7196

KEYSTONE TROZZE, LLC DAILY REPORT

REPORT NO. 2

DATE: 4.22.98

PAGE 1 OF 2

PROJECT: Gorick C&D Landfill
Town of Kirkwood
Broome County, New York State

PROJECT REVIEW:
Resident: []
Intermittent: [X]
On Site From: 2:30 To: 3:30
Contractor: Gorick Construction

WEATHER/TEMPERATURE:

42° - PARTLY SUNNY

DESCRIPTION OF WORK PERFORMED:

CONTRACTOR ON SITE TO CONTINUE FINE GRADING OF SURFACE IN AREA B:9.

MANPOWER AND EQUIPMENT USED:

- 2 - DUMP TRUCKS w/ DRIVERS
- 2 - BULL DOZERS w/ OPERATORS
- 1 - FRONT END LOADER w/ OPERATOR
- 1 - EXCAVATOR w/ OPERATOR

VISITORS, DISCUSSIONS, MEETINGS:

NONE

SPECIAL INSTRUCTIONS/ACTION REQUESTED:

NONE

DELAYS AND LOST TIME:

NONE

ACCIDENTS:

REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: K.D. Elsworth
Field Representative

PROJECT NO.: 51.7196

KEYSTONE TROZZE, LLC DAILY REPORT

REPORT NO. 1
DATE: 3/31/98
PAGE 1 OF 2

PROJECT: Gorick C&D Landfill
Town of Kirkwood
Broome County, New York State

PROJECT REVIEW:
Resident: []
Intermittent: [X]
On Site From: 9:30 To: 10:15

Contractor: Gorick Construction

WEATHER/TEMPERATURE:

37° - Cloudy

DESCRIPTION OF WORK PERFORMED:

CONTRACTOR ON SITE TO PERFORM FINE GRADING OF SUB GRADE IN AREA 8:9

MANPOWER AND EQUIPMENT USED:

DUMP TRUCK 1 OPERATOR
DOZER (SAME OPERATOR)

VISITORS, DISCUSSIONS, MEETINGS:

NONE

SPECIAL INSTRUCTIONS/ACTION REQUESTED:

NONE

DELAYS AND LOST TIME:

NONE

ACCIDENTS:

REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: K.D. Elsworth
Field Representative

KEYSTONE TROZZE, LLC DAILY REPORT

PROJECT: Gorick C&D Landfill
Town of Kirkwood
Broome County, New York State

PROJECT REVIEW:
Resident: []
Intermittent: [X]
On Site From: 9:30 To: 10:15

Contractor: Gorick Construction

WEATHER/TEMPERATURE:

37° - CLOUDY

DESCRIPTION OF WORK PERFORMED:

CONTRACTOR ON SITE TO BEGIN FINE GRADING OF SUB GRADE IN AREA 8:9

MANPOWER AND EQUIPMENT USED:

DUMP TRUCK 1 OPERATOR
ROUPEL (SAME OPERATOR)

VISITORS, DISCUSSIONS, MEETINGS:

NONE

SPECIAL INSTRUCTIONS/ACTION REQUESTED:

NONE

DELAYS AND LOST TIME:

NONE

ACCIDENTS:

REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: K.D. Elkworth
Field Representative

KEYSTONE TROZZE, LLC DAILY REPORT

PROJECT: Gorick C&D Landfill
Town of Kirkwood
Broome County, New York State

PROJECT REVIEW:
Resident: []
Intermittent: [X]
On Site From: 2:30 To: 3:30
Contractor: Gorick Construction

WEATHER/TEMPERATURE:

43° - PARTLY SUNNY

DESCRIPTION OF WORK PERFORMED:

CONTRACTOR ON SITE TO CONTINUE FINE GRADING OF SURF GRADE IN AREA B:9.

MANPOWER AND EQUIPMENT USED:

- 2 - DUMP TRUCKS w/ DRIVERS
- 2 - BULL DOZERS w/ OPERATORS
- 1 - FRONT END LOADER w/ OPERATOR
- 1 - EXCAVATOR w/ OPERATOR

VISITORS, DISCUSSIONS, MEETINGS:

NONE

SPECIAL INSTRUCTIONS/ACTION REQUESTED:

NONE

DELAYS AND LOST TIME:

NONE

ACCIDENTS:

REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: K.D. Alworth
Field Representative

DR

PROJECT NO.: 51.7196

KEYSTONE TROZZE, LLC DAILY REPORT

REPORT NO. 3

DATE: 5.13.18

PAGE 1 OF 2

PROJECT: Gorick C&D Landfill
Town of Kirkwood
Broome County, New York State

PROJECT REVIEW:
Resident: []
Intermittent: [X]
On Site From: 12:45 To: 1:50
Contractor: Gorick Construction

WEATHER/TEMPERATURE:
60° F - SUNNY

DESCRIPTION OF WORK PERFORMED:
CONTRACTOR BEGAN PLACING 15" LIFT OF LOW PERM. SOIL IN AREA B.

MANPOWER AND EQUIPMENT USED:
1 - EXCAVATOR - OPERATOR
1 - POWER W/ OPERATOR
1 - PUMP DRIVER + OPERATOR
3 - DUMP TRUCKS - DRIVERS

VISITORS, DISCUSSIONS, MEETINGS:
NONE

SPECIAL INSTRUCTIONS/ACTION REQUESTED:
NONE

DELAYS AND LOST TIME:
NONE

ACCIDENTS:
REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: *K.D. Fitzpatrick*
Field Representative

KEYSTONE TROZZE, LLC DAILY REPORT

PROJECT: Gorick C&D Landfill
Town of Kirkwood
Broome County, New York State

PROJECT REVIEW:
Resident: []
Intermittent: [X]
On Site From: 9:00 To: 10:00

Contractor: Gorick Construction

WEATHER/TEMPERATURE:
62° F - PARTLY SUNNY

DESCRIPTION OF WORK PERFORMED:
CONTRACTOR BEGAN INSTALLATION OF GAS VENTS IN AREA 10.

MANPOWER AND EQUIPMENT USED:
2 - EXCAVATORS W/ OPERATORS
2 - DUMP TRUCKS W/ DRIVERS
1 - LABORER

VISITORS, DISCUSSIONS, MEETINGS:
NONE

SPECIAL INSTRUCTIONS/ACTION REQUESTED:
NONE

DELAYS AND LOST TIME:
NONE

ACCIDENTS:
REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: K.D. Elsworth
Field Representative

KEYSTONE TROZZE, LLC DAILY REPORT

PROJECT: Gorick C&D Landfill
Town of Kirkwood
Broome County, New York State

PROJECT REVIEW:
Resident: []
Intermittent: [X]
On Site From: 11:00 To: 12:00

Contractor: Gorick Construction

WEATHER/TEMPERATURE:
68° F - SUNNY

DESCRIPTION OF WORK PERFORMED:
CONTRACTOR CONTINUED INSTALLATION OF GAS VENTS IN AREA B.

MANPOWER AND EQUIPMENT USED:
1. EXCAVATOR W/ OPERATOR
1. LABORER

VISITORS, DISCUSSIONS, MEETINGS:
NONE

SPECIAL INSTRUCTIONS/ACTION REQUESTED:
NONE

DELAYS AND LOST TIME:
NONE

ACCIDENTS:
REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: *K.D. Ekworth*
Field Representative

KEYSTONE TROZZE, LLC DAILY REPORT

PROJECT: Gorick C&D Landfill
Town of Kirkwood
Broome County, New York State

PROJECT REVIEW:
Resident: []
Intermittent: [X]
On Site From: 1:30 To: 2:30

Contractor: Gorick Construction

WEATHER/TEMPERATURE:
60°F - SUNNY / TEG

DESCRIPTION OF WORK PERFORMED:
CONTRACTOR ON SITE TO PLACE 1ST 12" LIFT OF LOW PERM. SOIL IN
ACRES 11:12
RON SCHLESS ON SITE COMPLETING AS BUILT SURVEY AND SUB GRADE
STAKE OUT
MAXIM TESTING ON SITE TO COMPLETE COMPACTION TESTING ON:
1ST LIFT ACRE 11:12 & 2ND LIFT ACRE 8:9. / TEG

MANPOWER AND EQUIPMENT USED:
1- BULL DOZER W/ OPERATOR / TEG
1- ROLLER W/ OPERATOR

VISITORS, DISCUSSIONS, MEETINGS:
NONE / TEG

SPECIAL INSTRUCTIONS/ACTION REQUESTED:
NONE / TEG

DELAYS AND LOST TIME:
NONE / TEG

ACCIDENTS:
REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN) / TEG

Reviewed by: _____

Signed: *Thomas G. Brewer*
Field Representative

DR

PROJECT NO.: 51.7196

KEYSTONE TROZZE, LLC DAILY REPORT
--

REPORT NO.

DATE: 11/6/98

PAGE 1 OF 2

WEEK OF 11/2 - 11/6, 1998

PROJECT: Gorick C&D Landfill
 Town of Kirkwood
 Broome County, New York State

PROJECT REVIEW:
 Resident: []
 Intermittent: [X]
 On Site From: _____ To: _____

Contractor: Gorick Construction

WEATHER/TEMPERATURE:

J

DESCRIPTION OF WORK PERFORMED:

CONTRACTOR PLACED AGM AND PLACED BARRIER PROTECTION
 LAYER MATERIAL IN ACRES 8.9.

MANPOWER AND EQUIPMENT USED:

J

VISITORS, DISCUSSIONS, MEETINGS:

J

SPECIAL INSTRUCTIONS/ACTION REQUESTED:

J

DELAYS AND LOST TIME:

J

ACCIDENTS:

REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: Ken Elsworth
 Field Representative

DR

PROJECT NO.: 51.7196

KEYSTONE TROZZE, LLC DAILY REPORT
--

REPORT NO.

DATE: 11/13/98

PAGE 1 OF 2

WEEK OF 11/9-13/98

PROJECT: Gorick C&D Landfill
 Town of Kirkwood
 Broome County, New York State

PROJECT REVIEW:
 Resident: []
 Intermittent: [X]
 On Site From: _____ To: _____

Contractor: Gorick Construction

WEATHER/TEMPERATURE:
 J

DESCRIPTION OF WORK PERFORMED:
 CONTRACTOR PLACED AGM AND BARRIER PROTECTION LAYER MATERIAL J

MANPOWER AND EQUIPMENT USED:
 J

VISITORS, DISCUSSIONS, MEETINGS:
 J

SPECIAL INSTRUCTIONS/ACTION REQUESTED:
 J

DELAYS AND LOST TIME:
 J

ACCIDENTS:
 REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: Ken Elsworth
 Field Representative

DR

PROJECT NO.: 51.7196

KEYSTONE TROZZE, LLC DAILY REPORT

REPORT NO.

DATE: 11/20/98
PAGE 1 OF 2
WEEK OF 11/16-20/98

PROJECT: Gorick C&D Landfill
Town of Kirkwood
Broome County, New York State

PROJECT REVIEW:
Resident: []
Intermittent: [X]
On Site From: _____ To: _____

Contractor: Gorick Construction

WEATHER/TEMPERATURE:

J

DESCRIPTION OF WORK PERFORMED:

CONTRACTOR PLACED AGM AND PLACED LOW PERMEABILITY BARRIER MATERIAL 2ND LIFT IN ACRES 10, 11, & 12.

MANPOWER AND EQUIPMENT USED:

J

VISITORS, DISCUSSIONS, MEETINGS:

J

SPECIAL INSTRUCTIONS/ACTION REQUESTED:

J

DELAYS AND LOST TIME:

J

ACCIDENTS:

REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: *Ken Akworth*
Field Representative

DR

PROJECT NO.: 51.7196

KEYSTONE TROZZE, LLC DAILY REPORT

REPORT NO.

DATE: 11/27/98

PAGE 1 OF 2

WEEK OF 11/23-27/98

PROJECT: Gorick C&D Landfill
Town of Kirkwood
Broome County, New York State

PROJECT REVIEW:
Resident: []
Intermittent: [X]
On Site From: _____ To: _____

Contractor: Gorick Construction

WEATHER/TEMPERATURE:

J

DESCRIPTION OF WORK PERFORMED:

CONTRACTOR PLACED AGM AND LOW PERMEABILITY BARRIER SOIL MATERIAL *J*

MANPOWER AND EQUIPMENT USED:

VISITORS, DISCUSSIONS, MEETINGS:

MAXIM ON SITE 11/25/98 FOR I.P.D.'S AND TO TAKE SHELDON TUBES

SPECIAL INSTRUCTIONS/ACTION REQUESTED:

J

DELAYS AND LOST TIME:

J

ACCIDENTS:

REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: *Ken Elsworth*
Field Representative

DR

PROJECT NO.: 51.7196

KEYSTONE TROZZE, LLC DAILY REPORT

REPORT NO.

DATE: 4/9/00

PAGE 1 OF 2

WEEK OF 4/5-9/99

PROJECT: Gorick C&D Landfill
Town of Kirkwood
Broome County, New York State

PROJECT REVIEW:
Resident: []
Intermittent: [X]
On Site From: _____ To: _____

Contractor: Gorick Construction

WEATHER/TEMPERATURE: J

DESCRIPTION OF WORK PERFORMED:
CONTRACTOR PLACED AGM, SCREENED LOW PERMEABILITY
BARRIER MATERIAL AND PLACED BARRIER PROTECTION
MATERIAL IN ACRES 10, 11, AND 12. J

MANPOWER AND EQUIPMENT USED: J

VISITORS, DISCUSSIONS, MEETINGS:
RON SCHLESS ON SITE 4/6/99 FOR RECORD SURVEY

SPECIAL INSTRUCTIONS/ACTION REQUESTED: J

DELAYS AND LOST TIME: J

ACCIDENTS:
REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: *Ken Elsworth*
Field Representative

DR

PROJECT NO.: 51.7196

KEYSTONE TROZZE, LLC DAILY REPORT
--

REPORT NO.

DATE: 4/16/99

PAGE 1 OF 2

WEEK OF 4/12-16/99

PROJECT: Gorick C&D Landfill
 Town of Kirkwood
 Broome County, New York State

PROJECT REVIEW:
 Resident: []
 Intermittent: [X]
 On Site From: _____ To: _____
 Contractor: Gorick Construction

WEATHER/TEMPERATURE: /

DESCRIPTION OF WORK PERFORMED:
 CONTRACTOR SCREENED LOW PERMEABILITY MATERIAL AND
 PLACED BARRIER PROTECTION MATERIAL. /

MANPOWER AND EQUIPMENT USED: /

VISITORS, DISCUSSIONS, MEETINGS: /

SPECIAL INSTRUCTIONS/ACTION REQUESTED: /

DELAYS AND LOST TIME:
 RAIN ON 4/14/99

ACCIDENTS:
 REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: *Ken Elsworth*
 Field Representative

DR

PROJECT NO.: 51.7196

KEYSTONE TROZZE, LLC DAILY REPORT
--

REPORT NO.

DATE: 4/23/99
 PAGE 1 OF 2
 WEEK OF 4/19-23/99

PROJECT: Gorick C&D Landfill
 Town of Kirkwood
 Broome County, New York State

PROJECT REVIEW:
 Resident: []
 Intermittent: [X]
 On Site From: _____ To: _____
Contractor: Gorick Construction

WEATHER/TEMPERATURE:

DESCRIPTION OF WORK PERFORMED:
 CONTRACTOR SCREENED LOW PERMEABILITY MATERIAL AND
 PLACED BARRIER PROTECTION MATERIAL.

MANPOWER AND EQUIPMENT USED:

VISITORS, DISCUSSIONS, MEETINGS:

SPECIAL INSTRUCTIONS/ACTION REQUESTED:

DELAYS AND LOST TIME:

ACCIDENTS:
 REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN) _____

Reviewed by: _____

Signed: Ken Elsworth
 Field Representative

DR

PROJECT NO.: 51.7196

KEYSTONE TROZZE, LLC DAILY REPORT
--

REPORT NO.

DATE: 7/30/99

PAGE 1 OF 2

WEEK OF 7/26-30/99

PROJECT: Gorick C&D Landfill
 Town of Kirkwood
 Broome County, New York State

PROJECT REVIEW:
 Resident: []
 Intermittent: [X]
 On Site From: _____ To: _____

Contractor: Gorick Construction

WEATHER/TEMPERATURE: ✓

DESCRIPTION OF WORK PERFORMED:
 CONTRACTOR PLACED AGM AND BARRIER PROTECTION MATERIAL.

MANPOWER AND EQUIPMENT USED: ✓

VISITORS, DISCUSSIONS, MEETINGS: ✓

SPECIAL INSTRUCTIONS/ACTION REQUESTED: ✓

DELAYS AND LOST TIME: ✓

ACCIDENTS:
 REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: *Ken Albrecht*
 Field Representative

DR

PROJECT NO.: 51.7196

KEYSTONE TROZZE, LLC DAILY REPORT
--

REPORT NO.

DATE: 5/28/00

PAGE 1 OF 2

WEEK OF 5/24-29/99

PROJECT: Gorick C&D Landfill
 Town of Kirkwood
 Broome County, New York State

PROJECT REVIEW:

Resident: []

Intermittent: [X]

On Site From: _____ To: _____

Contractor: Gorick Construction

WEATHER/TEMPERATURE:

DESCRIPTION OF WORK PERFORMED:

CONTRACTOR PLACED AGM

MANPOWER AND EQUIPMENT USED:

VISITORS, DISCUSSIONS, MEETINGS:

SPECIAL INSTRUCTIONS/ACTION REQUESTED:

DELAYS AND LOST TIME:

ACCIDENTS:

REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: 
 Field Representative

DR

PROJECT NO.: 51.7196

KEYSTONE TROZZE, LLC DAILY REPORT
--

REPORT NO.

DATE: 7/2/99

PAGE 1 OF 2

WEEK OF 6/28-7/2/99

PROJECT: Gorick C&D Landfill
 Town of Kirkwood
 Broome County, New York State

PROJECT REVIEW:

Resident: []

Intermittent: [X]

On Site From: _____ To: _____

Contractor: Gorick Construction

WEATHER/TEMPERATURE:

J

DESCRIPTION OF WORK PERFORMED:

CONTRACTOR PLACED AND GRADED AGM AND INSTALLED GAS VENTS.

J

MANPOWER AND EQUIPMENT USED:

J

VISITORS, DISCUSSIONS, MEETINGS:

J

SPECIAL INSTRUCTIONS/ACTION REQUESTED:

J

DELAYS AND LOST TIME:

J

ACCIDENTS:

REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: *Ken Elsworth*
 Field Representative

DR

PROJECT NO.: 51.7196

KEYSTONE TROZZE, LLC DAILY REPORT
--

REPORT NO.

DATE: 7/9/99

PAGE 1 OF 2

WEEK OF 7/5-9/99

PROJECT: Gorick C&D Landfill
 Town of Kirkwood
 Broome County, New York State

PROJECT REVIEW:
 Resident: []
 Intermittent: [X]
 On Site From: _____ To: _____

Contractor: Gorick Construction

WEATHER/TEMPERATURE: *J*

DESCRIPTION OF WORK PERFORMED:
 CONTRACTOR GRADED AGM AND INSTALLED GAS VENTS *J*

MANPOWER AND EQUIPMENT USED: *J*

VISITORS, DISCUSSIONS, MEETINGS: *J*

SPECIAL INSTRUCTIONS/ACTION REQUESTED: *J*

DELAYS AND LOST TIME: *J*

ACCIDENTS:
 REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN) _____

Reviewed by: _____

Signed: *Ken Elsworth*
 Field Representative

DR

PROJECT NO.: 51.7196

KEYSTONE TROZZE, LLC DAILY REPORT
--

REPORT NO.

DATE: 8/11/99

PAGE 1 OF 2

WEEK OF 8/9-11/99

PROJECT: Gorick C&D Landfill
 Town of Kirkwood
 Broome County, New York State

PROJECT REVIEW:
 Resident: []
 Intermittent: [X]
 On Site From: _____ To: _____

Contractor: Gorick Construction

WEATHER/TEMPERATURE:

DESCRIPTION OF WORK PERFORMED:

CONTRACTOR PLACED ASM.

MANPOWER AND EQUIPMENT USED:

VISITORS, DISCUSSIONS, MEETINGS:

SPECIAL INSTRUCTIONS/ACTION REQUESTED:

DELAYS AND LOST TIME:

ACCIDENTS:

REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: Ken Alworth
 Field Representative

DR

PROJECT NO.: 51.7196

KEYSTONE TROZZE, LLC DAILY REPORT
--

REPORT NO.

DATE: 12/10/99

PAGE 1 OF 2

WEEK OF 12/6-12/99

PROJECT: Gorick C&D Landfill
 Town of Kirkwood
 Broome County, New York State

PROJECT REVIEW:
 Resident: []
 Intermittent: [X]
 On Site From: _____ To: _____

Contractor: Gorick Construction

WEATHER/TEMPERATURE: *J*

DESCRIPTION OF WORK PERFORMED:
 CONTRACTOR GRADED AGM, INSTALLED GAS VENTS. *J*

MANPOWER AND EQUIPMENT USED:

VISITORS, DISCUSSIONS, MEETINGS:
 RAN SCHEDULE ON SITE 12/10 FOR RECORD SURVEY

SPECIAL INSTRUCTIONS/ACTION REQUESTED: *J*

DELAYS AND LOST TIME: *J*

ACCIDENTS:
 REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: *Ken Elsworth*
 Field Representative

DR

PROJECT NO.: 51.7196

KEYSTONE TROZZE, LLC DAILY REPORT
--

REPORT NO.

DATE: 12/17/99

PAGE 1 OF 2

WEEK OF 12/13-17/99

PROJECT: Gorick C&D Landfill
 Town of Kirkwood
 Broome County, New York State

PROJECT REVIEW:
 Resident: []
 Intermittent: [X]
 On Site From: _____ To: _____

Contractor: Gorick Construction

WEATHER/TEMPERATURE: ✓

DESCRIPTION OF WORK PERFORMED:
 CONTRACTOR PLACED LDW PERMEABILITY BARRIER MATERIAL. ✓

MANPOWER AND EQUIPMENT USED:

VISITORS, DISCUSSIONS, MEETINGS:
 RON SCHLESS ON SITE 12/14 FOR RECORD SURVEY

SPECIAL INSTRUCTIONS/ACTION REQUESTED: ✓

DELAYS AND LOST TIME: ✓

ACCIDENTS:
 REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: *Ken Ellsworth*
 Field Representative

DR

PROJECT NO.: 51.7196

KEYSTONE TROZZE, LLC DAILY REPORT

REPORT NO.

DATE: 11/23/99

PAGE 1 OF 2

WEEK OF 11/23-24/99

PROJECT: Gorick C&D Landfill
Town of Kirkwood
Broome County, New York State

PROJECT REVIEW:

Resident: []

Intermittent: [X]

On Site From: _____ To: _____

Contractor: Gorick Construction

WEATHER/TEMPERATURE:

J

DESCRIPTION OF WORK PERFORMED:

CONTRACTOR PLACED LOW PERMEABILITY BARRIER MATERIAL

MANPOWER AND EQUIPMENT USED:

J

VISITORS, DISCUSSIONS, MEETINGS:

MAXIM ON SITE 12/20 TO TAKE IP D'S AND
SHELBY TUBES 1ST LIFT OF ACRES 13, 14, and 16

SPECIAL INSTRUCTIONS/ACTION REQUESTED:

J

DELAYS AND LOST TIME:

J

ACCIDENTS:

REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: *Ken Elsworth*
Field Representative

DR

PROJECT NO.: 51.7196

KEYSTONE TROZZE, LLC DAILY REPORT
--

REPORT NO.

DATE: 12/30/99

PAGE 1 OF 2

WEEK OF 12/27-30/99

PROJECT: Gorick C&D Landfill
 Town of Kirkwood
 Broome County, New York State

PROJECT REVIEW:
 Resident:
 Intermittent:
 On Site From: _____ To: _____

Contractor: Gorick Construction

WEATHER/TEMPERATURE: *J*

DESCRIPTION OF WORK PERFORMED:
 CONTRACTOR PLACED LOW PERMEABILITY BARRIER MATERIAL AND COMPLETED THE SECOND LIFT. *J*

MANPOWER AND EQUIPMENT USED: *J*

VISITORS, DISCUSSIONS, MEETINGS:
 MAXIM ON SITE 12/29 TO TAKE IPD'S AND SHELDY TROES IN ACRES 15, 17, AND 18.

SPECIAL INSTRUCTIONS/ACTION REQUESTED: *J*

DELAYS AND LOST TIME: *J*

ACCIDENTS:
 REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: *Ken Elsworth*
 Field Representative

DR

PROJECT NO.: 51.7196

KEYSTONE TROZZE, LLC DAILY REPORT
--

REPORT NO.

DATE: 1/7/00

PAGE 1 OF 2

WEEK OF 1/3-7/00

PROJECT: Gorick C&D Landfill
 Town of Kirkwood
 Broome County, New York State

PROJECT REVIEW:
 Resident: []
 Intermittent: [X]
 On Site From: _____ To: _____

Contractor: Gorick Construction

WEATHER/TEMPERATURE: J

DESCRIPTION OF WORK PERFORMED: J

MANPOWER AND EQUIPMENT USED: J

VISITORS, DISCUSSIONS, MEETINGS:
 RON SCHIERS ON SITE 1/5 FOR REICRD SURVEY OF
 BARRIER SOIL LAYER
 MAXIM ON SITE 1/7 FOR SOIL TESTING OF
 ACRES 12-18. J

SPECIAL INSTRUCTIONS/ACTION REQUESTED: J

DELAYS AND LOST TIME: J

ACCIDENTS:
 REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: *Ken Ellsworth*
 Field Representative

DR

PROJECT NO.: 51.7196

KEYSTONE TROZZE, LLC DAILY REPORT
--

REPORT NO.

DATE: 3/24/00

PAGE 1 OF 2

WEEK OF 3/20-24/00

PROJECT: Gorick C&D Landfill
 Town of Kirkwood
 Broome County, New York State

PROJECT REVIEW:
 Resident: []
 Intermittent: [X]
 On Site From: _____ To: _____

Contractor: Gorick Construction

WEATHER/TEMPERATURE: J

DESCRIPTION OF WORK PERFORMED:
 CONTRACTOR PLACED BARRIER PROTECTION LAYER FROM
 ON SITE STOCKPILE. J

MANPOWER AND EQUIPMENT USED: J

VISITORS, DISCUSSIONS, MEETINGS: J

SPECIAL INSTRUCTIONS/ACTION REQUESTED: J

DELAYS AND LOST TIME: J

ACCIDENTS:
 REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN) J

Reviewed by: _____

Signed: *Ken Elsworth*
 Field Representative

DR

PROJECT NO.: 51.7196

KEYSTONE TROZZE, LLC DAILY REPORT
--

REPORT NO.

DATE: 4/28/00
 PAGE 1 OF 2
 WEEK OF 4/24-28/00

PROJECT: Gorick C&D Landfill
 Town of Kirkwood
 Broome County, New York State

PROJECT REVIEW:
 Resident: []
 Intermittent: [X]
 On Site From: _____ To: _____

Contractor: Gorick Construction

WEATHER/TEMPERATURE:

DESCRIPTION OF WORK PERFORMED:

CONTRACTOR HAULED IN (FROM KLEPPER'S PIT) AND
 COMPACTED BARRIER PROTECTION LAYER MATERIAL

MANPOWER AND EQUIPMENT USED:

VISITORS, DISCUSSIONS, MEETINGS:

SPECIAL INSTRUCTIONS/ACTION REQUESTED:

DELAYS AND LOST TIME:

ACCIDENTS:

REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: *Ken Elsworth*
 Field Representative

DR

PROJECT NO.: 51.7196

KEYSTONE TROZZE, LLC DAILY REPORT
--

REPORT NO.

DATE: 5/5/00

PAGE 1 OF 2

WEEK OF 5/1 - 5/00

PROJECT: Gorick C&D Landfill
 Town of Kirkwood
 Broome County, New York State

PROJECT REVIEW:

Resident: []

Intermittent: [X]

On Site From: _____ To: _____

Contractor: Gorick Construction

WEATHER/TEMPERATURE:

[Handwritten mark]

DESCRIPTION OF WORK PERFORMED:

CONTRACTOR FINE GRADED PROTECTION LAYER, HAULED IN
AND PLACED TOPSOIL

[Handwritten mark]

MANPOWER AND EQUIPMENT USED:

[Handwritten mark]

VISITORS, DISCUSSIONS, MEETINGS:

RON SCHLES ON SITE FOR REAR SURVEY OF BARRIER
PROTECTION LAYER

SPECIAL INSTRUCTIONS/ACTION REQUESTED:

[Handwritten mark]

DELAYS AND LOST TIME:

[Handwritten mark]

ACCIDENTS:

REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: *Ken Abworth*
Field Representative

DR

PROJECT NO.: 51.7196

KEYSTONE TROZZE, LLC DAILY REPORT
--

REPORT NO.

DATE: 5/12/00

PAGE 1 OF 2

WEEK OF 5/8-12/00

PROJECT: Gorick C&D Landfill
 Town of Kirkwood
 Broome County, New York State

PROJECT REVIEW:
 Resident: []
 Intermittent: [X]
 On Site From: _____ To: _____

Contractor: Gorick Construction

WEATHER/TEMPERATURE: *J*

DESCRIPTION OF WORK PERFORMED:
CONTRACTOR PLACED TOPSOIL *J*

MANPOWER AND EQUIPMENT USED: *J*

VISITORS, DISCUSSIONS, MEETINGS: *J*

SPECIAL INSTRUCTIONS/ACTION REQUESTED: *J*

DELAYS AND LOST TIME: *J*

ACCIDENTS:
 REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: *Ken Elsworth*
 Field Representative

DR
PROJECT NO.: 51.7196

**KEYSTONE TROZZE, LLC
DAILY REPORT**

REPORT NO.
DATE: 6/2/00
PAGE 1 OF 2
WEEK OF 5/29-6/2/00

PROJECT: Gorick C&D Landfill
Town of Kirkwood
Broome County, New York State

PROJECT REVIEW:
Resident: []
Intermittent: [X]
On Site From: _____ To: _____

Contractor: Gorick Construction

WEATHER/TEMPERATURE: ✓
.....

DESCRIPTION OF WORK PERFORMED:
CONTRACTOR HAULED, PLACED, AND FINE GRADED TOPSOIL. ✓
.....
.....
.....
.....
.....

MANPOWER AND EQUIPMENT USED: ✓
.....
.....

VISITORS, DISCUSSIONS, MEETINGS: ✓
.....
.....
.....
.....
.....
.....
.....
.....
.....
.....

SPECIAL INSTRUCTIONS/ACTION REQUESTED: ✓
.....
.....
.....
.....

DELAYS AND LOST TIME: ✓
.....
.....

ACCIDENTS:
REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: *Ken Albarino*
Field Representative

DR

PROJECT NO.: 51.7196

KEYSTONE TROZZE, LLC DAILY REPORT
--

REPORT NO.

DATE: 4/9/00

PAGE 1 OF 2

WEEK OF 4/5-9/00

PROJECT: Gorick C&D Landfill
 Town of Kirkwood
 Broome County, New York State

PROJECT REVIEW:
 Resident: []
 Intermittent: [X]
 On Site From: _____ To: _____

Contractor: Gorick Construction

WEATHER/TEMPERATURE:

DESCRIPTION OF WORK PERFORMED:

CONTRACTOR HAULED PLACED AND FINE GRADED TOPSOIL.

MANPOWER AND EQUIPMENT USED:

VISITORS, DISCUSSIONS, MEETINGS:

SPECIAL INSTRUCTIONS/ACTION REQUESTED:

DELAYS AND LOST TIME:

ACCIDENTS:

REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: *Ken Elsworth*
 Field Representative

DR

PROJECT NO.: 51.7196

KEYSTONE TROZZE, LLC DAILY REPORT
--

REPORT NO.

DATE: 4/30/00

PAGE 1 OF 2

WEEK OF 4/26-30/00

PROJECT: Gorick C&D Landfill
 Town of Kirkwood
 Broome County, New York State

PROJECT REVIEW:
 Resident: []
 Intermittent: [X]
 On Site From: _____ To: _____

Contractor: Gorick Construction

WEATHER/TEMPERATURE: *J*

DESCRIPTION OF WORK PERFORMED:
 CONTRACTOR FINE GRADED TOPSOIL AND ADJUSTED GAS
 VENT PIPES

MANPOWER AND EQUIPMENT USED: *J*

VISITORS, DISCUSSIONS, MEETINGS: *J*

SPECIAL INSTRUCTIONS/ACTION REQUESTED: *J*

DELAYS AND LOST TIME: *J*

ACCIDENTS:
 REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: *Ken Elsworth*
 Field Representative

DR

PROJECT NO.: 51.7196

KEYSTONE TROZZE, LLC
DAILY REPORT

REPORT NO.

DATE: 7/7/00

PAGE 1 OF 2

WEEK OF 7/3-7/00

PROJECT: Gorick C&D Landfill
 Town of Kirkwood
 Broome County, New York State

PROJECT REVIEW:

Resident: []
 Intermittent: [X]

On Site From: _____ To: _____

Contractor: Gorick Construction

WEATHER/TEMPERATURE: *X*

.....

DESCRIPTION OF WORK PERFORMED:
 CONTRACTOR SEEDED AND MULCHED C.A.P. *X*

.....

.....

.....

.....

.....

.....

.....

.....

MANPOWER AND EQUIPMENT USED: *X*

.....

.....

VISITORS, DISCUSSIONS, MEETINGS: *X*

.....

.....

.....

.....

.....

.....

.....

.....

.....

SPECIAL INSTRUCTIONS/ACTION REQUESTED: *X*

.....

.....

.....

.....

DELAYS AND LOST TIME: *X*

.....

.....

ACCIDENTS:

REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

.....

Reviewed by: _____

Signed: *Ken Elsworth*
 Field Representative

DR

PROJECT NO.: 51.7196

KEYSTONE TROZZE, LLC DAILY REPORT
--

REPORT NO.

DATE: 7/12/00
PAGE 1 OF 2

PROJECT: Gorick C&D Landfill
 Town of Kirkwood
 Broome County, New York State

PROJECT REVIEW:
 Resident: []
 Intermittent: [X]
 On Site From: _____ To: _____
Contractor: Gorick Construction

WEATHER/TEMPERATURE: J

DESCRIPTION OF WORK PERFORMED:
 RON SCHIESS ON SITE TO COMPLETE FINAL RECORD
 SURVEY OF COMPLETED CAP

MANPOWER AND EQUIPMENT USED: J

VISITORS, DISCUSSIONS, MEETINGS: J

SPECIAL INSTRUCTIONS/ACTION REQUESTED: J



DELAYS AND LOST TIME: J

ACCIDENTS:
 REPORTED TO OR OBSERVED BY FIELD REPRESENTATIVE: NO YES (IF YES, EXPLAIN)

Reviewed by: _____

Signed: Ken Elsworth
 Field Representative

APPENDIX H
AS-BUILT RECORD SURVEY



APPROXIMATE
LIMIT OF CAP

LEGEND
○ - GAS VENT

CONTOUR MAP
GORICK CONSTRUCTION
C & D LANDFILL CLOSURE
TOWN OF KIRKWOOD
BROOME COUNTY, NEW YORK

SCALE: 1 INCH = 50 FEET
AUGUST 16, 2000

Ronald C. Schess

STS SOUTHERN TIER SURVEYING, LLP
RONALD C. SCHESS, PLS
117 RIVINGTON ROAD
HARPERDILL, NEW YORK
N.Y. LIC. No. 050206
PA. LIC. No. 049554

A SURVEY MADE IN ACCORDANCE WITH THE PROVISIONS OF THE SURVEYING AND MAPPING LAW OF THE STATE OF NEW YORK AND THE REGULATIONS OF THE SURVEYING BOARD OF THE STATE OF NEW YORK.