



O'BRIEN & GERE

System Inspection Field Form

RECEIVED
NYS DEC

NOV 23 2020

STRUCTURE INSPECTIONENVIRONMENTAL REMEDIATION
REGION 7 - SYRACUSERoutine or Non-Routine (circle one)Address: 4556 WaterHouse Rd Clay, NYPerformed by: Mark TuckerStructure ID #: Eagle COMDate: 11-13-20

Have the following items changed since the last visit?

Building Foot Print

Yes

No

Basement/Slab Occupancy

Heating / Ventilating Systems

Basement Finish

Crawlspaces

Drains, Sumps, Floor Cracks

Wall Penetrations, Cracks

Appliances (in basement)

Siding

Are there any new buildings on the property or conversion of spaces
in previously existing building?

If Yes, describe in comments section below.

Ownership

If Yes, write new owner name contact information below

Date of Ownership Change

Owner Name

Telephone No.

If any of these items have changed, a redesign may be required. Contact the
maintenance supervisor for field review.**Documentation**

Were digital photographs taken of the entire system?

☐ Yes☒ No

Was Property Owner provided "Operational Fact Sheet"?

☐ Yes☐ No☒ No - has already been provided

Was the drawing updated to show any changes?

☐ Yes☐ No☒ N/AWas a Service Call filed for items that could
not be addressed during this visit?☐ Yes☒ No☐ N/A**Comments**



System Inspection Field Form

FAN AND ELECTRICAL

Routine or Non-Routine (circle one)

Address: 4566 Waterhouse Rd

Structure ID #: Eagle Comtronics

Performed by: Mark Tucker

Date: 11-13-20

Equipment Documentation

Manometer Reading at Fan Inlet (" w.c. vacuum)

Fan #	HP220	HP220				
Fan Model	1	2				
Manometer Reading (Prior Commissioned)	*	*				
Manometer Reading (As Found)	*	*				
Manometer Reading (As Left)	*	*				

Manometer Reading at Sub-Slab SSPs (" w.c. vacuum)

Note: For SSPs located in accessible crawlspaces with EPDM membrane, use the crawlspace field form to record the SSP manometer reading.

SSP #	1	2	3	4	5	6
Manometer Reading (Prior Commissioned)	2 3/4	2 7/8	2 3/4	2 3/4	2 7/8	2 3/4
Manometer Reading (As Found)	2 3/4	2 3/4	2 3/4	2 7/8	2 7/8	2 7/8
Meet Criteria?*	Y	Y	Y	Y	Y	Y
Manometer Reading (As Left)	2 3/4	2 3/4	2 3/4	2 7/8	2 7/8	2 7/8

Fan System Inspection

- Is fan cover still present?
Each fan mounted securely?
Coupling connections secure?
Is excessive noise heard when fan is running?
Switch is locked in the ON position?
Is set point indicated on speed controller?
Has fan been in continuous operation since previous visit?
Is the pipe penetration sealed on the structure's exterior?
Is the downspout/PVC junction sufficiently sealed?
Is conduit penetration sealed on the structure's exterior?
Each fan runs when switch is ON position?
Each fan stops when switch is in OFF position?
Does the condensate line appear to be functioning correctly?

As Found

- ☒ Yes ☐ No ☐ NA
☒ Yes ☐ No ☐ NA
☒ Yes ☐ No ☐ NA
☐ Yes ☒ No ☐ NA
☐ Yes ☒ No ☐ NA
☒ Yes ☐ No ☒ NA
☐ Yes ☐ No ☒ NA
☐ Yes ☐ No ☒ NA
☒ Yes ☐ No ☒ NA
☒ Yes ☐ No ☒ NA
☒ Yes ☐ No ☒ NA
☐ Yes ☐ No ☒ N/A
☐ Yes ☐ No ☒ N/A

As Left

- ☒ Yes ☐ No ☒ UC
☒ Yes ☐ No ☒ UC
☒ Yes ☐ No ☒ UC
☐ Yes ☒ No ☒ UC
☐ Yes ☒ No ☒ UC
☐ Yes ☐ No ☒ UC
☐ Yes ☐ No ☒ UC
☐ Yes ☐ No ☒ UC
☒ Yes ☐ No ☒ UC
☒ Yes ☐ No ☒ UC
☒ Yes ☐ No ☒ UC
☐ Yes ☐ No ☒ UC
☐ Yes ☐ No ☒ UC

Is each fan below its maximum vacuum?

(HP220 = 2.5" w.c., GP501 = 4.25" w.c., FR-250 = 2.6" w.c., HS-5000 = 53" w.c.)

If fan vacuum is at maximum, measure velocity at each SSP (record below).

SSP #						
Velocity at SSP (As Found)						
Velocity at SSP (As Left)						

Does the SSP velocity meet criteria (> 1 ft/min)?

- ☐ Yes ☐ No ☒ NA ☐ Yes ☐ No ☒ UC

Electrical System Inspection

- Are all electrical connections secure?
Each junction box closed?
Conduit/Wire properly supported?
Are audible alarm(s) present and working properly?
Are appliances affected by fan operation?

- ☒ Yes ☐ No ☐ NA
☒ Yes ☐ No ☐ NA
☒ Yes ☐ No ☐ NA
☐ Yes ☒ No ☐ NA
☐ Yes ☒ No ☐ NA

- ☒ Yes ☐ No ☒ UC
☒ Yes ☐ No ☒ UC
☒ Yes ☐ No ☒ UC
☐ Yes ☐ No ☒ UC
☐ Yes ☒ No ☒ UC

Labeling Inspection

- Correct labels applied in proper location? ***
Are labels still legible?
Is SSDS breaker identified in the electrical panel?
Commissioned value written on SSP sticker?

- ☒ Yes ☐ No ☐ NA
☒ Yes ☐ No ☐ NA
☒ Yes ☐ No ☐ NA
☒ Yes ☐ No ☐ NA

- ☒ Yes ☐ No ☒ UC
☒ Yes ☐ No ☒ UC
☒ Yes ☐ No ☒ UC
☒ Yes ☐ No ☒ UC

Comments/Corrective Action

* As Found conditions = before corrective action. [NA = Not Applicable]

* As Left conditions = after corrective action. [UC = Unchanged from As Found conditions]

** Criteria is met if deviation is less than or equal to 0.25"wc (for all fans with the exception of the HS-5000). For an HS-5000 fan, criteria is met if deviation is less than or equal to 10% of the prior commissioned value or less than or equal to 0.25"wc, whichever is greater.

If deviation exceeds criteria (0.25"wc or 10% of prior commissioned value, as applicable), conduct communication testing and document on Re-Commissioning Field Form.

*** Correct labels are at least one green label per floor and one white sticker at every suction point.



System Inspection Field Form

PIPING, SLAB AND WALL

Routine or Non-Routine (circle one)

Address: 4516 Waterhouse Rd

Structure ID #: Eagle Com

Performed by: Mark Tucker

Date: 11-13-20

Piping Check

- System suction point seals are accessible?
System suction points are sealed to the slab?
Each component is installed?
Piping system is properly supported (6'-horizontal/8'-vertical)
Excessive noise is heard in piping joints?
Smoke 10% of all pipe joints and/or piping modifications?
Did smoke enter joints? **

	As Found
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No
<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No
<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No

	As Left
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No <input checked="" type="checkbox"/> UC
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No <input checked="" type="checkbox"/> UC
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No <input checked="" type="checkbox"/> UC
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No <input checked="" type="checkbox"/> UC
<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No <input checked="" type="checkbox"/> UC
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No <input checked="" type="checkbox"/> UC
<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No <input checked="" type="checkbox"/> UC

Floor Check

- Are areas of the slab not visible (e.g. floor covering)?
Are areas of the slab not accessible (e.g. stored items)?
Were drawing-identified slab crack repairs/modifications smoke tested?
Did smoke enter? **
Are other cracks present that did not draw smoke?
Are other cracks present that did draw smoke? **
Were newly identified slab cracks indicated on drawing?
Check and clean Dranjer(s)?
Smoke Dranjer(s)?

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	
<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input checked="" type="checkbox"/> NA
<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input checked="" type="checkbox"/> NA
<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No	<input type="checkbox"/> NA
<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No	<input type="checkbox"/> NA
<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input checked="" type="checkbox"/> NA
<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input checked="" type="checkbox"/> NA

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No <input checked="" type="checkbox"/> UC
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No <input checked="" type="checkbox"/> UC
<input type="checkbox"/> Yes	<input type="checkbox"/> No <input checked="" type="checkbox"/> UC
<input type="checkbox"/> Yes	<input type="checkbox"/> No <input checked="" type="checkbox"/> UC
<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No <input checked="" type="checkbox"/> UC
<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No <input checked="" type="checkbox"/> UC
<input type="checkbox"/> Yes	<input type="checkbox"/> No <input checked="" type="checkbox"/> UC
<input type="checkbox"/> Yes	<input type="checkbox"/> No <input checked="" type="checkbox"/> UC

Wall Check

- Are areas of the walls not visible (e.g. finished walls)?
Are areas of the walls not accessible (e.g. stored items)?
Were drawing-identified wall crack repairs/modifications smoke tested?
Did smoke enter wall crack(s)? **
Are other wall cracks/penetrations present that did not draw smoke?
Are other wall cracks/penetrations present that did draw smoke? **
Were newly identified wall cracks indicated on drawing?
Is top course of block wall open?
Smoke top course of block wall (open-top block only)?
Did smoke enter top course? **
Are utility penetrations sealed so they don't draw smoke?

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	
<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input checked="" type="checkbox"/> NA
<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input checked="" type="checkbox"/> NA
<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No	<input type="checkbox"/> NA
<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No	<input type="checkbox"/> NA
<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input checked="" type="checkbox"/> NA
<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input checked="" type="checkbox"/> NA
<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input checked="" type="checkbox"/> NA

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No <input checked="" type="checkbox"/> UC
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No <input checked="" type="checkbox"/> UC
<input type="checkbox"/> Yes	<input type="checkbox"/> No <input checked="" type="checkbox"/> UC
<input type="checkbox"/> Yes	<input type="checkbox"/> No <input checked="" type="checkbox"/> UC
<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No <input checked="" type="checkbox"/> UC
<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No <input checked="" type="checkbox"/> UC
<input type="checkbox"/> Yes	<input type="checkbox"/> No <input checked="" type="checkbox"/> UC
<input type="checkbox"/> Yes	<input type="checkbox"/> No <input checked="" type="checkbox"/> UC

Sump Check

- Have any non-approved modifications been made to sump cover?
Is sump cover structurally sound?
Verify integrity of sump cover seal?
Does sealed sump cover draw smoke? **

<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input checked="" type="checkbox"/> NA
<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input checked="" type="checkbox"/> NA
<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input checked="" type="checkbox"/> NA
<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input checked="" type="checkbox"/> NA

<input type="checkbox"/> Yes	<input type="checkbox"/> No <input checked="" type="checkbox"/> UC
<input type="checkbox"/> Yes	<input type="checkbox"/> No <input checked="" type="checkbox"/> UC
<input type="checkbox"/> Yes	<input type="checkbox"/> No <input checked="" type="checkbox"/> UC
<input type="checkbox"/> Yes	<input type="checkbox"/> No <input checked="" type="checkbox"/> UC

Exhaust Stack Check

- Distance above eave
Distance from nearest opening
Distance above nearest opening

Commissioned distance: > 1'
Commissioned distance: > 10'
Commissioned distance: > 2'

Criteria: ≥ 1 ft
Criteria: ≥ 10 ft
Criteria: ≥ 2 ft

- Are vertical exhaust stack supports installed every 8' maximum?
Distances from stack exhaust to openings appear to be unchanged?

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> NA
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	

<input type="checkbox"/> Yes	<input type="checkbox"/> No <input checked="" type="checkbox"/> UC
<input type="checkbox"/> Yes	<input type="checkbox"/> No <input checked="" type="checkbox"/> UC

*** If the existing exhaust stack is modified and/or removed and replaced as part of non-routine system maintenance, complete the "Stack Modification Field Form" and attach

Comments

Notes:

- * As Found conditions = before corrective action. [NA = Not Applicable]
- * As Left conditions = after corrective action. [UC = Unchanged from As Found conditions]
- ** If answered YES to this question, perform corrective action and re-test.



O'BRIEN & GERE

System Inspection Field Form

CRAWLSPACE

Routine or Non-Routine (circle one)

Address:

4566 Water House Rd

Structure ID #: Eagle Com

Performed by:

Mark Tucker

Date: 11-13-20

Inaccessible Crawlspace (Ventilation)

☒ NA

As Found*	Crawlspace 1	Crawlspace 2	Crawlspace 3	Crawlspace 4
SSP#				
Target Velocity (fpm)				
Measured Velocity (fpm)				
Meets Criteria? **				

As Left*	Crawlspace 1	Crawlspace 2	Crawlspace 3	Crawlspace 4
SSP#				
Target Velocity (fpm)				
Measured Velocity (fpm)				
Meets Criteria? **				

Is sampling port to Inaccessible crawl space threaded with a plug?

☐ Yes☐ No☐ Yes☐ No☒ UC

Accessible Crawlspace (Sub-Membrane Depressurization)

☒ NA

As Found*	Crawlspace 1	Crawlspace 2	Crawlspace 3	Crawlspace 4
SSP#				
Prior Commissioned Manometer reading (" w.c.)				
As found Manometer reading (" w.c.)				

As Left*	Crawlspace 1	Crawlspace 2	Crawlspace 3	Crawlspace 4
SSP#				
Manometer reading (" w.c.)				

Accessible Crawlspace Performance Inspection

Was each membrane joint smoke tested?

☐ Yes☐ No☐ Yes☐ No☐ UC

Did smoke enter? ***

☐ Yes☐ No☐ Yes☐ No☐ UC

Was the membrane perimeter smoke tested?

☐ Yes☐ No☐ Yes☐ No☐ UC

Did smoke enter? ***

☐ Yes☐ No☐ Yes☐ No☐ UCIs the suction point manometer(s) reading $\leq -1/10$ " w.c.?****☐ Yes☐ No☐ Yes☐ No☐ UC

Comments

* As Found conditions = before corrective action. [NA = Not Applicable]

* As Left conditions = after corrective action. [UC = Unchanged from As Found conditions]

** Inaccessible Crawlspace Criteria: Measured velocity $\geq 90\%$ of Target Velocity (adjust if $>110\%$ of target velocity)

*** If answered YES to this question, perform corrective action and re-test.

**** If answered NO to this question, adjust valve accordingly and re-check all SSP and fan readings.