


New York State Department of Environmental Conservation

Division of Environmental Remediation - Central Office

Remedial Bureau C

Section D



Erin Crotty
Commissioner

DAILY INSPECTION REPORT

Site Code #: 7-55-08	Date: November 5, 2003	Report #: NYSEG110503
-----------------------------	-------------------------------	------------------------------

Site Name: NYSEG Ithaca Court St.

Location: Ithaca, Chemung County

NYSEG Proj. Mgr.: Bert Finch

DEC Proj. Mgr.: Bill Ottaway

Consultant Proj. Mgr.:

Proj. Contr.: Severson Environmental

Site Phone & Fax:

	AM	PM
Weather	Overcast	Overcast
Temperature	38 degrees	55 degrees
Wind Direction	NW	NW

Description of work performed by contr. this report period:

- Continued removal of Duct #2; removed 15 feet.
- Staining extends out north of duct by 1 foot, down to 5 feet bgs. Staining below duct extends to 6 feet bgs. Staining extends to south of duct by 11 feet, down to 7 feet bgs. Material is clay around duct. Began stepping out to south at 50 feet east of storm sewer.
- NAPL seen leaching out of south wall at 5-6 feet bgs; material is medium-fine sand, gravel. Material chased to within 2 feet of waterline/clay tile pipe (north). Seam of impacted material on south wall runs 11 feet in length.
- Final 5 feet of Duct #2 had impacts at 1 foot by 6 feet bgs on the north side; 6 feet bgs below duct; and 3 feet by 7 feet bgs on south side.
- NYSEG took sample from sidewall (south) after removal of Duct #2; SW-3, 5.5 feet bgs.

Description of inspections performed by engr. this report period:

-

Discussions/comments regarding visitors, contractor and/or engineer:

-

Change Orders:

-

Sampling and Analyses:

-

Major Issues	Description & Reason

Health & Safety:

Level of protection: Modified Level D.

Is the level of protection in conformance with the approved Health & Safety Plan? Yes.

List deviations.

Are atmospheric monitoring results acceptable? Yes.

Site Visitors	Representing	Entered Exclusion Zone

Contractor's Information:

Prime contractor worked from 7:00A to 4:30P.

Subcontractor	Activity	Hours Worked

Equipment	P	1	2	3	Personnel	P	1	2	3
Daewoo 135 Backhoe	1				Site Supervisor	1			
Air Handling Equipment	1				Operator	2			
					Laborer	3			

Site Representative: R. Scott Deyette

Date: November 5, 2003

Representative's signature:

Reviewed By:

Date: