New York State Department of Environmental Conservation

Division of Environmental Remediation - Central Office Remedial Bureau C Section D



DAILY INSPECTION REPORT

Site Name: NYSEG Ithaca Court St. Location: Ithaca, Chemung County NYSEG Proj. Mgr.: Bert Finch DEC Proj. Mgr.: Bill Ottaway

Consultant Proj. Mgr.:

Proj. Contr.: Sevenson Environmental

Site Phone & Fax:

	AM	PM
Weather	P. Sunny	P. Sunny
Temperature	35 degrees	47 degrees
Wind Direction	NW	NW

Description of work performed by contr. this report period:

- Begin removal of clay tile pipe at 42 feet east of storm sewer grate (credit union entrance).
- Staining begins at 1.5 feet bgs.; pipe found at 2.5 feet bgs. Water line found at 4.5 feet bgs, directly below clay pipe. Clay pipe is 8 inches in diameter, has a 1/4 inch braided wire running along inside. No material within pipe; has staining, sheen on it.
- Soil around water line is heavily impacted, sheen, coal tar odor, NAPL present.
- Uncovered sanitary sewer main at 5 feet bgs, about 2 feet south of clay pipe. Slight impacts noted around pipe.
- Excavated to clean material on north side of water line; total depth of 8 feet bgs. Small area of impact (2 inch diameter) at this depth. Removal to 8 feet occurred at last 17 feet of excavation (dug west to east).
- Removed a total of 25 feet of clay tile pipe.
- NYSEG took samples SW-5 (on top of sewer line, 5 feet bgs), bottom sample BM-4 (8 feet bgs), and from material around water line (4.5 feet bgs).

Description of inspections performed by engr. this report period:

.

Discussions/comments	regarding visi	tors, contractor	and/or engineer:
	-	,	

Change Orders:

•

Sampling and Analyses:

•

Major Issues	Description & Reason

Health & Safety:

Level of protection: Modified Level D.

Is the level of protection in conformance with the approved Health & Safety Plan? Yes.

List deviations.

Are atmospheric monitoring results acceptable? Yes.

Site Visitors	Representing	Entered Exclusion Zone

Contractor's Information:

Prime contractor worked from 7:00A to 4:30P.

Subcontractor	Activity	Hours Worked			

Equipment	P	1	2	3	Personnel	P	1	2	3
Daewoo 135 Backhoe	1				Site Supervisor	1			
Air Handling Equipment	1				Operator	2			
					Laborer	3			

Site Representative: R. Scott Deyette	Date: November 7, 2003				
Representative's signature:					
Reviewed By:	Date:				

REVISED 5/99 @BLANK.wpd